

**JAYANKONDAM MUNICIPALITY**  
**Special Roads Programme -2010-11**

| Sl.No            | Name of the Work                                                        | Amount Sanctioned by Govt. | A.S.No & Date                                                                                     | T.S.No. & Date                  | Length in Meters | Estimate Cost | Date of Tender | Date of Work Order | Expenditure | Present Stage     |
|------------------|-------------------------------------------------------------------------|----------------------------|---------------------------------------------------------------------------------------------------|---------------------------------|------------------|---------------|----------------|--------------------|-------------|-------------------|
| <b>PACKAGE-I</b> |                                                                         |                            |                                                                                                   |                                 |                  |               |                |                    |             |                   |
| 1                | Providing B.T. Surface to Keelakudiyeruppu Kaman Koil street.           | 17.30                      | The Director of Municipal Administration, Chennai letter No.25910/2010/E3. dt:06.08.10 & 19.08.10 | REETS No.63/2010-11 Dt:04.10.10 | 660              | 17.30         | 29.11.10       | 08.12.10           | 18.17       | <b>Completed.</b> |
| 2                | Providing B.T. Surface to Pumb room to meena radios house south street. | 8.00                       |                                                                                                   | METS No. 22/2010-11 Dt:01.10.10 | 300              | 8.00          | 29.11.10       |                    | 8.13        | <b>Completed.</b> |
| 3                | Providing B.T. Surface to Pappankulam OHT to mariyamman road.           | 12.75                      |                                                                                                   | REETS No.66/2010-11 Dt:04.10.10 | 485              | 12.75         | 29.11.10       |                    | 12.91       | <b>Completed.</b> |
| 4                | Providing B.T. Surface to keela street to periyar school road.          | 12.80                      |                                                                                                   | REETS No.67/2010-11 Dt:04.10.10 | 488              | 12.80         | 29.11.10       |                    | 12.88       | <b>Completed.</b> |
| 5                | Providing B.T. Surface to Sevaga street.                                | 6.00                       |                                                                                                   | METS No. 24/2010-11 Dt:01.10.10 | 228              | 6.00          | 29.11.10       |                    | 6.16        | <b>Completed.</b> |
| 6                | Providing B.T. Surface to Padhuvanaeri to Ambedkar Nagar road.          | 14.30                      |                                                                                                   | REETS No.68/2010-11 Dt:04.10.10 | 545              | 14.30         | 29.11.10       |                    | 14.48       | <b>Completed.</b> |
| 7                | Providing B.T.Surface to Kamarajapuram 2nd Street.                      | 7.60                       |                                                                                                   | METS No. 30/2010-11 Dt:01.10.10 | 288              | 7.60          | 29.11.10       |                    | 7.10        | <b>Completed.</b> |

| Sl.No             | Name of the Work                                                | Amount Sanctioned by Govt. | A.S.No & Date                                                                                     | T.S.No. & Date                  | Length in Meters | Estimate Cost | Date of Tender | Date of Work Order | Expenditure   | Present Stage |
|-------------------|-----------------------------------------------------------------|----------------------------|---------------------------------------------------------------------------------------------------|---------------------------------|------------------|---------------|----------------|--------------------|---------------|---------------|
| 8                 | Providing B.T.Surface to Kokkanneri to Kamarajapuram road.      | 5.70                       | The Director of Municipal Administration, Chennai letter No.25910/2010/E3. dt:06.08.10 & 19.08.10 | METS No. 31/2010-11 Dt:01.10.10 | 217              | 5.70          | 29.11.10       | 08.12.10           | 5.88          | Completed.    |
| 9                 | Providing B.T.Surface to Sannathi street.                       | 1.50                       |                                                                                                   | METS No. 33/2010-11 Dt:01.10.10 | 48               | 1.50          | 29.11.10       |                    | 2.11          | Completed.    |
| 10                | Providing B.T. Surface to South vellazha street.                | 2.40                       |                                                                                                   | METS No. 34/2010-11 Dt:01.10.10 | 90               | 2.40          | 29.11.10       |                    | 2.80          | Completed.    |
| 11                | Providing B.T. Surface to Pitchaneri to gandhi nagar road.      | 7.10                       |                                                                                                   | METS No. 28/2010-11 Dt:01.10.10 | 270              | 7.10          | 29.11.10       |                    | 7.38          | Completed.    |
| 12                | Providing B.T. Surface to Fathima School to Periyavalayam Road. | 9.53                       |                                                                                                   | METS No. 36/2010-11 Dt:01.10.10 | 360              | 9.53          | 29.11.10       |                    | 9.60          | Completed.    |
|                   | <b>Total</b>                                                    | <b>104.98</b>              |                                                                                                   |                                 | <b>3979</b>      | <b>104.98</b> |                |                    | <b>107.60</b> |               |
| <b>PACKAGE-II</b> |                                                                 |                            |                                                                                                   |                                 |                  |               |                |                    |               |               |
| 13                | Providing Cement Concrete surface to Pudhunagar.                | 4.80                       | The Director of Municipal Administration, Chennai letter No.25910/2010/E3. dt:06.08.10 & 19.08.10 | METS No. 16/2010-11 Dt:01.10.10 | 194              | 4.80          | 29.11.10       | 08.12.10           | 4.80          | Completed.    |
| 14                | Providing Cement Concrete surface to Asari Street.              | 2.45                       |                                                                                                   | METS No. 17/2010-11 Dt:01.10.10 | 94               | 2.45          | 29.11.10       |                    | 2.42          | Completed.    |

| Sl.No | Name of the Work                                                                | Amount Sanctioned by Govt. | A.S.No & Date                                                                                     | T.S.No. & Date                  | Length in Meters | Estimate Cost | Date of Tender | Date of Work Order | Expenditure | Present Stage |
|-------|---------------------------------------------------------------------------------|----------------------------|---------------------------------------------------------------------------------------------------|---------------------------------|------------------|---------------|----------------|--------------------|-------------|---------------|
| 15    | Providing Cement Concrete surface to Ubadeseyar Street.                         | 6.30                       | The Director of Municipal Administration, Chennai letter No.25910/2010/E3. dt:06.08.10 & 19.08.10 | METS No. 18/2010-11 Dt:01.10.10 | 255              | 6.30          | 29.11.10       | 08.12.10           | 6.36        | Completed.    |
| 16    | Providing Cement Concrete surface to Manakkarai Pallar Street.                  | 8.20                       |                                                                                                   | METS No. 19/2010-11 Dt:01.10.10 | 335              | 8.20          | 29.11.10       |                    | 8.23        | Completed.    |
| 17    | Providing Cement Concrete surface to Manthoppu Street.                          | 4.90                       |                                                                                                   | METS No. 20/2010-11 Dt:01.10.10 | 233              | 4.90          | 29.11.10       |                    | 4.93        | Completed.    |
| 18    | Providing Cement Concrete surface to Malangankudieruppu P.U.School Mayana Road. | 6.30                       |                                                                                                   | METS No. 21/2010-11 Dt:01.10.10 | 240              | 6.30          | 29.11.10       |                    | 6.32        | Completed.    |
| 19    | Providing Cement Concrete surface to Mariammankoil West and South Street.       | 10.70                      |                                                                                                   | REETS No.64/2010-11 Dt:04.10.10 | 408              | 10.70         | 29.11.10       |                    | 11.00       | Completed.    |
| 20    | Providing Cement Concrete surface to Srinivasanagar all Cross.                  | 18.20                      |                                                                                                   | REETS No.65/2010-11 Dt:04.10.10 | 838              | 18.20         | 29.11.10       |                    | 18.20       | Completed.    |
| 21    | Providing Cement Concrete surface to Sevaga street court lane.                  | 1.61                       |                                                                                                   | METS No. 23/2010-11 Dt:01.10.10 | 126              | 1.61          | 29.11.10       |                    | 1.56        | Completed.    |
| 22    | Providing Cement Concrete surface to Devanga New street.                        | 2.65                       |                                                                                                   | METS No. 25/2010-11 Dt:01.10.10 | 126              | 2.65          | 29.11.10       |                    | 2.79        | Completed.    |
| 23    | Providing Cement Concrete surface to Devanga Middle street.                     | 3.10                       |                                                                                                   | METS No. 26/2010-11 Dt:01.10.10 | 126              | 3.10          | 29.11.10       |                    | 3.03        | Completed.    |

| Sl.No | Name of the Work                                                                | Amount Sanctioned by Govt. | A.S.No & Date                                                                                     | T.S.No. & Date                  | Length in Meters | Estimate Cost | Date of Tender | Date of Work Order | Expenditure   | Present Stage |
|-------|---------------------------------------------------------------------------------|----------------------------|---------------------------------------------------------------------------------------------------|---------------------------------|------------------|---------------|----------------|--------------------|---------------|---------------|
| 24    | Providing Cement Concrete surface to Jubli road lane 1.                         | 1.12                       | The Director of Municipal Administration, Chennai letter No.25910/2010/E3. dt:06.08.10 & 19.08.10 | METS No. 27/2010-11 Dt:01.10.10 | 72               | 1.12          | 29.11.10       | 08.12.10           | 1.12          | Completed.    |
| 25    | Providing Cement Concrete surface to Ambedkar Nagar 5th cross street.           | 2.35                       |                                                                                                   | METS No. 29/2010-11 Dt:01.10.10 | 112              | 2.35          | 29.11.10       |                    | 2.39          | Completed.    |
| 26    | Providing Cement Concrete surface to Anna Nagar to mariyamman back side.        | 4.50                       |                                                                                                   | METS No. 32/2010-11 Dt:01.10.10 | 222              | 4.50          | 29.11.10       |                    | 4.50          | Completed.    |
| 27    | Providing Cement Concrete surface to Anna Nagar muslim street and ottar street. | 6.30                       |                                                                                                   | METS No. 35/2010-11 Dt:01.10.10 | 311              | 6.30          | 29.11.10       |                    | 6.30          | Completed.    |
| 28    | Providing B.T surface to North Harijana Street and Kalamankoil.                 | 19.80                      |                                                                                                   | REETS No.69/2010-11 Dt:04.10.10 | 757              | 19.80         | 29.11.10       |                    | 19.80         | Completed.    |
| 29    | Providing B.T surface to Fathima School to Periyavalayam road.                  | 15.00                      | The Commissioner of Municipal Administration, Chennai letter No.25910/2010/E3. dt:02.02.11        | --                              | 615              | 15.00         | 11.02.11       | 14.02.11           | 15.89         | Completed.    |
|       | <b>Total</b>                                                                    | <b>118.28</b>              |                                                                                                   |                                 | <b>5064</b>      | <b>118.28</b> | -              | -                  | <b>119.64</b> | -             |
|       | <b>Grand Total</b>                                                              | <b>223.26</b>              |                                                                                                   |                                 | <b>9043</b>      | <b>223.26</b> | -              | -                  | <b>227.24</b> | -             |