

TINDIVANAM MUNICIPALITY											
Progress of Water Supply HSCs - Internal Plumbing Works											
(Rs. In lakh)											
S.No.	Name of the ULB	Est cost	Date of work order	Target Date of completion as per agreement	No. of HSCs as per DPR	No.of HSCs given as on 29.05.2020	No of Hsc given from 30.05.2020 to 04.06.2020	Total HSCs given	Balance HSCs to be given	Expenditure incurred	Probable Date of Completion
1	2	3	4	5	6	7	8	9=(7+8)	10=(6-9)	11	12
1	TINDIVANAM	388.00	06.03.19	06.03.2020	11217	1640	0	1640	9577	34.47	31.12.2020
Total		388.00			11217						

Water Supply Schemes (AMRUT& UIDSSMT)											
(Rs. In lakh)											
S.No.	Name of the ULB	Name of the scheme (AMRUT/ UIDSSMT/ KFW etc)	Year	Project executed by TWAD/ ULB/ others	Date of work order	Target date of completion as per agreement	% of Physical Progress	Project cost	Expenditure incurred	Reason for Delay and Issues if any	Probable Date of Completion
1	2	3	4	5	6	7	8	9	10	11	12
1	TINDIVANAM	UIDSSMT	2014-15	TWAD	17.12.2014	31.12.2015	96%	5244.73	4133.97	The New WSIS work 96 % was completed and trail pumping started since on 01.11.2018 . Only 3 Numbers of inter linking work are pending, TWAD officials assured to complete remaing work before 30.06.2020.	30.06.2020

NULM 2018-2019											
Si.No	Name of the Municipality	Name of the Sector	Estimate Amount	Date of Work order	Physical Progress				Expenditure	Present status	UCCR Status
					No of works taken up	Completed	progress	To be commenced			
1	2	3	4	5	6	7	8	9	10	11	12
3	Tindivanam	Special Shelter	100.00	10.02.2020	1	0	1		0.00	First floor Roof work under progress	

14CFC

Rs.In lakh

Sl.No.	Name of the ULB	Estimate cost	Work order Date	No of works taken up	Progress as on 29.05.2020			Progress as on 04.06.2020			Expenditure	Remarks & Probable Date of Completion	UCCR Status
					Completed	Progress	To be Commenced	Completed	Progress	To be Commenced			
1	2	3	5	6	7	8	9	10	11	12	13	14	15
17	TINDIVANAM	245.33	4.02.20	7	6	0	1	0	1.00	1	177	30.06.2020	
Total		3124.93											

Progress of Solid Waste Management- Biomining

Rs. In lakh)

S.No.	Name of the ULB	Estimate Amount	Work order Date	Target date of Completion as per agreement	Quantity of Volume in Cu.M	Quantity of Legacy waste cleared as on 29.05.2020 in Cu.M	Quantity of waste cleared from 30.05.2020 to 04.06.2020	Total Quantity of Legacy Waste cleared so far in Cu.M	Balance Quantity of Legacy waste to be cleared in Cu.M	Expenditure incurred	Probable Date of Completion
1	2	4	5	6	7	8	9	10=(8+9)	11=(7-10)	11	12
1	TINDIVANAM	297.00	14.12.2018	14.12.2019	45085	4000	650	4650	40435	0.00	31.12.2020
Total		297.00	-	-	45085	75843					