

Name of the Region : THANJAVUR

S.No	Project ID	Name of Work	AS Details			TS Details			Work Order Date	Agreement Date	Agreement Period	Agreement Value	Physical Progress in %	Stage of the Work	Payment Made so far	Financial Progress in %	Target Date As Per Agreement	Probable Date of completion	Review Remarks
			AS Number	AS Date	AS Amount	TS Number	TS Date	TS Amount											
Region Status																			
Name of the Region : THANJAVUR																			
Name of the Scheme : 15th CFC																			
Name of the Municipality : ARANTHANGI																			
1	<a href="#">15TH CFC/2020-21/108/SWM/00012</a>	Construction of compound wall at compost yard from baling machine shed	56	31/Aug/2021	65.5	17 - 6	12/Nov/2021	10	10/Dec/2021	17/Dec/2021	2 Year	10	40	Grade Beam Completed	0	0.00	17/Dec/2023		
2	<a href="#">15TH CFC/2020-21/108/SWM/00013</a>	Providing Paver Block road around FSTP Unit	56	31/Aug/2021	65.5	18 - 7	12/Nov/2021	10	10/Dec/2021	17/Dec/2021	2 Year	10	10	Kerb Wall is in Progress	0	0.00	17/Dec/2023		
3	<a href="#">15TH CFC/2020-21/108/SWM/00014</a>	Providing Paver Block Approach Road at MCC site	56	31/Aug/2021	65.5	19 - 8	12/Nov/2021	5.5	10/Dec/2021	17/Dec/2021	2 Year	5.5	10	side Kerb Wall work is in Progress	0	0.00	17/Dec/2023		To be expedited
4	<a href="#">15TH CFC/2020-21/108/WS/00007</a>	Providing pumping main arrangements from Varapoor Road New Borewell to L.N.Puram OHT	56	31/Aug/2021	65.5	2 - 1	08/Oct/2021	8	15/Nov/2021	15/Nov/2021	30 Days	8	100	Work Completed	4.79	59.86	15/Dec/2021		
5	<a href="#">15TH CFC/2020-21/108/WS/00008</a>	Providing Chemical Storage tank arrangements to Veerama kaliamma OHT, N.G.G.O. Colony OHT and Vellaru Pumping Station G.H. Pumping station	56	31/Aug/2021	65.5	9 - 2	27/Oct/2021	4.5	15/Nov/2021	15/Nov/2021	30 Days	4.5	100	Work Completed	4.22	93.78	15/Dec/2021		
6	<a href="#">15TH CFC/2020-21/108/WS/00009</a>	Providing Chemical Storage tank arrangements to Periyar OHT, Nadimuthu OHT, Gopalamuthiram OHT, L.N.Puram OHT	56	31/Aug/2021	65.5	10 - 3	27/Oct/2021	4.5	15/Nov/2021	15/Nov/2021	30 Days	4.5	100	Completed	4.22	93.69	15/Dec/2021		
7	<a href="#">15TH CFC/2020-21/108/WS/00010</a>	Supply, Errection, Testing, and commissioning of Automatic Spot Chlorination Arrangement to Bharathy Nagar Pumping Station	56	31/Aug/2021	65.5	11 - 4	27/Oct/2021	3.5	15/Nov/2021	15/Nov/2021	30 Days	3.5	100	Work Completed	3.26	93.27	15/Dec/2021		
8	<a href="#">15TH CFC/2020-21/108/WS/00023</a>	Supply and Delivery of 2 X 20 HP at Vennar river bed and 2 X 1 HP submersible motor with pump set at LN Puram	56	31/Aug/2021	65.5	21 - 10	12/Nov/2021	4.5	10/Dec/2021	17/Dec/2021	30 Days	4.5	0	Work completed	4.5	100.00	16/Jan/2022		
9	<a href="#">15TH CFC/2020-21/108/WS/00057</a>	Supply and delivery of 3 X 20 HP mono block centrifugal motor	56	31/Aug/2021	65.5	20 - 9	12/Nov/2021	5	03/Dec/2021	07/Jan/2022	30 Days	5	0	Work Completed	5	100.00	06/Feb/2022		
10	<a href="#">15TH CFC/2020-21/108/WS/00058</a>	Providing chemical storage tank and renovation of liquid chlorination machinery arrangements to Veeramakali Amman OHT, NGO colony OHT and Vellaru pumping station and GH pumping station	56	31/Aug/2021	65.5	9 - 2	27/Oct/2021	4.5	15/Nov/2021	16/Nov/2021	30 Days	4.5	100	Work completed	4.22	93.78	16/Dec/2021		
11	<a href="#">15TH CFC/2020-21/108/WS/00059</a>	Providing chemical storage tank and renovation of liquid chlorination machinery arrangements to Periyar Nagar OHT, Nadimuthu OHT Gopalamudram OHT and L.N.Puram OHT	56	31/Aug/2021	65.5	10 - 3	27/Oct/2021	4.5	15/Nov/2021	16/Nov/2021	30 Days	4.5	100	Work Completed	4.22	93.78	16/Dec/2021		
12	<a href="#">15TH CFC/2020-21/108/WS/00060</a>	Supply , erection, testing and commissioning of automatic spot chlorination arrangements to Bharathi Nagar pumping station	56	31/Aug/2021	65.5	11 - 4	27/Oct/2021	3.5	15/Nov/2021	16/Nov/2021	30 Days	3.5	100	Work Completed	3.26	93.14	16/Dec/2021		
13	<a href="#">15TH CFC/2020-21/108/SWM/00011</a>	Construction of compound wall at compost yard Back Side	56	31/Aug/2021	65.5	16 - 5	12/Nov/2021	10	10/Dec/2021	17/Dec/2021	2 Year	10	35	Grade Beam Completed	0	0.00	17/Dec/2023		
14	<a href="#">15TH CFC/2021-22/108/SWM/00004</a>	Construction of Resource Recovery Center at Compost yard	132	06/Dec/2021	64	3907/2021/E2 - 1	13/Dec/2021	64	03/Jan/2022	18/Jan/2022	436 Days	20	40	Grade Beam Shuttering Work is in Progress	1.52	0.00	30/Mar/2023		
15	<a href="#">15TH CFC/2021-22/108/WS/00001</a>	Providing Deep Bore well at L.N.Puram Sannathivayal	132	06/Dec/2021	64	3907/2021/E2 - 1	13/Dec/2021	64	03/Jan/2022	05/Jan/2022	30 Days	21	100	Work Completed	21	100.00	04/Feb/2022		
16	<a href="#">15TH CFC/2021-22/108/WS/00005</a>	Providing and Laying watersupply Distribution line to Vadakuvadi cross street , Balaji nagar, Pudukkottai road (Usainmasthan opposite road) Gopalamuthiram	132	06/Dec/2021	64	3907/2021/E2 - 1	13/Dec/2021	64	03/Jan/2022	18/Jan/2022	45 Days	8	100	Work Completed	8	100.00	04/Mar/2022		..
17	<a href="#">15TH CFC/2021-22/108/WS/00006</a>	Providing and Laying watersupply Distribution line to , Tharani nagar , Senthamil nagar , Pudhunagar ,Bharathi nagar Everst Nagar Onn	56	31/Aug/2021	65.5	5107/2021/E1 - 1	31/Aug/2021	65.5	03/Jan/2022	05/Nov/2022	Months	3	100	Work Completed	3	100.00			

S.No	Project ID	Name of Work	AS Details			TS Details			Work Order Date	Agreement Date	Agreement Period	Agreement Value	Physical Progress in %	Stage of the Work	Payment Made so far	Financial Progress in %	Target Date As Per Agreement	Probable Date of completion	Review Remarks
			AS Number	AS Date	AS Amount	TS Number	TS Date	TS Amount											
18	<a href="#">15TH CFC/2021-22/108/WS/00061</a>	Providing and Laying watersupply Distribution line to , Tharani nagar , Senthamil nagar , Pudhunagar ,Bharathi nagar, Everst Nagar,Opp	132	15/Nov/2021	64	3907/2021/E2 - 1	13/Dec/2021	53	03/Jan/2022	18/Jan/2022	45 Days	3	0	completed	3	0.00	04/Mar/2022		
19	<a href="#">15TH CFC/2020-21/108/PURCHASE/00063</a>	Supply and delivery of bins for BOV	69	31/Aug/2021	5	Nil - 1	01/Sep/2021	5	16/Sep/2021	20/Sep/2021	45 Days	5	95		4.7	0.00	04/Nov/2021		
20	<a href="#">15TH CFC/2020-21/108/PURCHASE/00062</a>	Supply and delivery of lithium battery and charger for BOV	68	31/Aug/2020	9.5	Nil - 1	01/Sep/2021	9.5	15/Sep/2021	15/Sep/2021	90 Days	9.5	100	Work Completed	9.3	0.00	14/Dec/2021		
21	<a href="#">15TH CFC/2021-22/108/SWM/00003</a>	Construction of Solid Waste Management Vehicle Shed and Store at opp. Municipal Office Ward office -2	132	06/Dec/2021	64	3907/2021/E2 - 1	13/Dec/2021	64	03/Jan/2022	18/Jan/2022	180 Days	12	100	completed	12	100.00	17/Jul/2022		
22	<a href="#">15THCFC/2021-22/108/SL/00005</a>	Providing 224 Numbers LED energy savings street light with EB pole , EB line and fitting in Aranthangi Municipality.	4103/2022/E2	07/Nov/2022	42.27	4103/2022/E2	08/Nov/2022	42.27	25/Jan/2023	25/Jan/2023	8 Months	13.97	0	EB Deposit Letter Sent to Eb Office	0	0.00	25/Sep/2023		
23	<a href="#">15TH CFC/2022-23/108/BUILDING/00004</a>	Construction of Urban Health Wellness Centre (UHWC) at LN Puram in Aranthangi Municipality	4454/2022/E2-4	20/Dec/2022	25	22/22-23	27/Dec/2022	25	30/Jan/2023	01/Feb/2023	6 Months	19.92	0	Work order issued on 03-02-2023. Letter sent to the RDO on 13-02-2023 for allotment of land near court	0	0.00	01/Aug/2023		
24	<a href="#">15THCFC/2022-23/108/SL/00006</a>	Providing 122 Numbers LED energy saving street lights with line in Aranthangi Municipality	4104/2022/E2	07/Nov/2022	15.11	17/2022-23	08/Nov/2022	15.11	25/Jan/2023	25/Jan/2023	8 Months	9.42	0	Work order issued on 25-01-2023	0	0.00	25/Sep/2023		

Name of the Scheme : AMRUT 2.0

Name of the Municipality : ARANTHANGI

25	<a href="#">AMRUT 2.0/2022-23/108/PARK/00007</a>	Park at Thangam Nagar Ward No :C , Survey No: 43,44, Block No :2 in Aranthangi Municipality	G.O.Ms.No:7	20/Jan/2023	21	118/REE/2022-2023	07/Feb/2023	21	13/Mar/2023	17/Mar/2023	3 Months	15.37	0	LOA issued on 9.03.2023	0	0.00	17/Jun/2023		
26	<a href="#">AMRUT 2.0/2021-22/108/WS/00085</a>	Improvement of Water Supply distribution system to Aranthangi Municipality	G.O.(Ms).No:159	08/Nov/2022	3052	658/2022-23/CE	17/Nov/2022	3052	03/Feb/2023	07/Feb/2023	6 Months	2359.17	0	Pipe supply order issued and letter send to permission for geographical survey at EE TWAD Pudukkottai	0	0.00	10/Aug/2023		

Name of the Scheme : General Fund

Name of the Municipality : ARANTHANGI

27	<a href="#">GENERAL/2022-23/108/CULVERT/00010</a>	Repair Work For Existing Damaged Culvert At Anna Street Entrance In Ward -11 in Aranthangi Municipality	174/22-23	30/Nov/2022	1.1	14/22-23	30/Nov/2022	1.1	29/Jul/2022	22/Oct/2022	30 Days	0.92	100		1.1	100.00	21/Nov/2022		
28	<a href="#">GENERAL/2022-23/108/BUILDING/00011</a>	Repair And Conversion of Ladies Urinals to Public Toilet in Aranthangi Municipality	127/21-22	29/Oct/2021	4.95	8/21-22	30/Aug/2022	4.95	07/Sep/2022	12/Sep/2022	3 Months	4.95	100	completed	4.91	99.27	12/Dec/2022		
29	<a href="#">GENERAL/2022-23/108/OTHERS/00009</a>	Providing CCTV Arrangements at Municipal Office In Aranthangi municipality	206/22-23	28/Dec/2022	0.9	21/22-23	25/Jan/2023	0.9	26/Jan/2023	30/Jan/2023	7 Days	0.9	100	work completed	0.9	100.00	06/Feb/2023		

Name of the Scheme : IUDM

Name of the Municipality : ARANTHANGI

30	<a href="#">IUDM/2018-19/108/FECAL/0000001</a>	Construction of Fecal Sludge Treatment Plant (20KLD) at Pudukkottai Road Compost Yard in Aranthangi Municipality	26888/UGSS-2/2018-26	29/Jan/2019	222	26888/DO2/2018 - 1	28/Feb/2019	222	05/Jul/2019	12/Jul/2019	41 Months	196.37	70	Screen chamber 1& II completed. Stabilization reactor I & II completed. Integrated settler and anaerobic filter completed. Planted gravel filter completed. Sludge drying bed I and II completed. Ploughing pond work is in progress. SDB roof truss steel fabrication work completed and collection tank and Paver block pavement and plumbing and street light work to be started	122.87	55.35	12/Dec/2022		To be expedited
----	--	--	----------------------	-------------	-----	--------------------	-------------	-----	-------------	-------------	-----------	--------	----	---	--------	-------	-------------	--	-----------------

Name of the Scheme : Kalaingar Nagarpura Mempatu Thittam

Name of the Municipality : ARANTHANGI

S.No	Project ID	Name of Work	AS Details			TS Details			Work Order Date	Agreement Date	Agreement Period	Agreement Value	Physical Progress in %	Stage of the Work	Payment Made so far	Financial Progress in %	Target Date As Per Agreement	Probable Date of completion	Review Remarks
			AS Number	AS Date	AS Amount	TS Number	TS Date	TS Amount											
31	<a href="#">KALAINAR /2021-22/108/ROAD/00007</a>	Providing BT Surface to Sannathivayal to Avuliya Nagar 108003R018 Kamaraj Nagar 108023R190 Pudukottai Road near Petrol Bank 108023R194 Pudukottai Road near Charch Balaji Nagar 108023R195 Pudukottai Road (Near Dr.Usean Masthan house 108023R196 L.N.Puram to Avuliya Nagar Connecting Road 108012R106 L.N.Puram 3rd 5 th Cross Street North 108012R098 Abdul Hameed Street North side Cross 108017R149 Avuliya Nagar Cross Road 108014R123 Suriyamoorthy kulam Road East Street 108007R059	G.O.(Ms) No.92 MAWS (NS) Dept.	30/Oct/2021	343.25	196/2021-2022	20/Nov/2021	343.25	06/Dec/2021	10/Dec/2021	6 Months	304.9	100	completed	326.09	95.00	10/Jun/2022		
32	<a href="#">KALAINAR /2021-22/108/WB/00053</a>	Rejuvenation of Water Bodies - Pappan Kulam at TS.No1P in Aranthangi Municipality	G.O.(Ms)No.73 MAWS (NS) Dept	13/May/2022	63	145/2022-23	24/May/2022	63	10/Jun/2022	13/Jun/2022	6 Months	54.82	25	Dewatering Work is in Progress	0	0.00	13/Dec/2022		Work to be commenced immediately.
33	<a href="#">KALAINAR /2021-22/108/WB/00054</a>	Rejuvenation of Water Bodies - Soryamoorthy Kulam TS .No.289/2P in Aranthangi Municipality	G.O.(Ms) No.73 MAWS (NS) Dept	13/May/2022	105	144/2022-23	24/May/2022	105	10/Jun/2022	13/Jun/2022	6 Months	92.37	40	Pointing Work completed Chute wall Work is in Progress	0	0.00	13/Dec/2022		
34	<a href="#">KALAINAR /2021-22/108/WB/00051</a>	Rejuvenation of Water Bodies @ PudukKulam TS. No 49/ 9 near Market at Aranthangi Municipality	G.O.(Ms) No.15MAWS (NS) Dept.	20/Jan/2022	79.9	660/2021-22	09/Feb/2022	79.9	05/May/2022	09/May/2022	6 Months	67.34	30	Bund Strengthening and Dewatering Work is in Progress	0	0.00	09/Nov/2022		
35	<a href="#">KALAINAR /2021-22/108/WB/00052</a>	Rejuvenation of Water Bodies @ Vennaival Kulam TS. No 27/ 3D near Municipality office at Aranthangi Municipality	G.O.(Ms) No.15 MAWS(NS) Dept.	20/Jan/2022	97.62	661/2021-22	09/Feb/2022	97.62	05/May/2022	09/May/2022	6 Months	97.62	50	Chute wall and inner kerb wall work is in progress	48.2	0.00	09/Nov/2022		Date of completion 28.02.2023 To be expedited
36	<a href="#">KALAINAR /2022-23/108/WB/00056</a>	Mandi Kulam Survey No 1/7-1, ward No. 16	G.O.(Ms) No.88 MAWS (NS) Dept	17/Jun/2022	117	001/2022/D01	28/Jun/2022	117	17/Aug/2022	17/Aug/2022	180 Days	98.29	20	Dewatering Work is in Progress	0	0.00	13/Feb/2023		
<b>Name of the Scheme : Namakku Naame Thittam</b>																			
<b>Name of the Municipality : ARANTHANGI</b>																			
37	<a href="#">NAMAKKU NA/2021-22/108/BUILDING/00082</a>	Construction of Bus shelter at pudukottai karaikudi road near chech post in Aranthangi Municipality Bus Shelter size 12.00 x 2.00m Foundation works, brick work, flooring Galvanized iron sheet roofing 12.90 x 2.44, 24.00 x 0.60 Four seater bench 4 nos SS Handrails 8.00 RM TNEB Meter board, Electrical wiring works	Roc.No 27519-49/2021/P2 - - I - Aranthangi - 2	13/Aug/2022	9.9	10/ME/22-23	17/Aug/2022	9.9	07/Sep/2022	23/Sep/2022	2 Months	7.34	0	Flooring tiles completed Handrail work Completed Seating Arrangement Work is in Progress	0	0.00	23/Nov/2022		To be expedited
38	<a href="#">NAMAKKU NA/2021-22/108/SWD/00081</a>	Construction of Storm Water Drain and Culvert At karaikudi road north side (Unicode 108015R120)	Roc.No 27519-49/2021/P2 - - I - Aranthangi - 1	13/Aug/2022	29.5	52/REE/TNJ /22-23	18/Aug/2022	29.5	07/Sep/2022	23/Sep/2022	75 Days	24.51	30	Side Wall Concreting Work is in Progress	0	0.00	07/Dec/2022		Date of completion 15.02.2023
39	<a href="#">NNT/2022-23/108/SWD/00008</a>	Construction of Storm Water Drain And Small RCC Culvert At LN Puram -Varapoor Road Opp North side Appartment In Aranthangi Municipality.	1924/2022/E1	20/Feb/2023	3.3	33/2022-2023	24/Feb/2023	3.3			0	0	0	tender called on 14.03.23	0	0.00			
40	<a href="#">NAMAKKU NA/2021-22/108/BUILDING/00055</a>	Construction of Compound wall of length 70m at Gopalamuthram OHT	Roc.No 27519-43/2021/P2 - - 1 - Aranthangi	16/Jun/2022	8.5	7/22-23	22/Jun/2022	8.5	18/Jul/2022	25/Jul/2022	45 Days	8.5	100	Work Completed	8.5	100.00	08/Sep/2022		..
<b>Name of the Scheme : National Urban Livelihoods Mission</b>																			
<b>Name of the Municipality : ARANTHANGI</b>																			
41	<a href="#">NATIONAL U/2020-21/108/BUILDING/00050</a>	Construction of Special Shelter at Government Hospital , Aranthangi	38038/2013/UPA2-1	25/Apr/2020	65	1473/2020/DO2 - 1	16/Aug/2021	65	27/Oct/2021	04/Nov/2021	12 Months	56.8	60	outer plastering Work is in Progress	47.4	72.92	04/Nov/2022		
<b>Name of the Scheme : O&amp;M GAP FILLING INTEREST FUND</b>																			
<b>Name of the Municipality : ARANTHANGI</b>																			
42	<a href="#">O&amp;M GAP FI/2020-21/108/SWM/00067</a>	Renovation and improvement work of Anna Nagar Community toilet	127	29/Oct/2021	14	22/21-22	12/Nov/2021	4	03/Jan/2022	05/Jan/2022	45 Days	4	100	Work Completed	4	100.00	19/Feb/2022		
43	<a href="#">O&amp;M GAP FI/2020-21/108/SWM/00066</a>	Renovation and improvement work of Vadakkuvadi Community Toilet	127	29/Oct/2021	14	23/21-22	12/Nov/2021	4	03/Jan/2022	05/Jan/2022	45 Days	4	100	Work Completed	4	100.00	19/Feb/2022		

S.No	Project ID	Name of Work	AS Details			TS Details			Work Order Date	Agreement Date	Agreement Period	Agreement Value	Physical Progress in %	Stage of the Work	Payment Made so far	Financial Progress in %	Target Date As Per Agreement	Probable Date of completion	Review Remarks
			AS Number	AS Date	AS Amount	TS Number	TS Date	TS Amount											
44	<a href="#">O&amp;M GAP FI/2020-21/108/SWM/00064</a>	Renovation and improvement work of Arugan Kulam Public Toilet	127	29/Oct/2021	14	25/21-22	12/Nov/2021	3	03/Jan/2022	05/Jan/2022	45 Days	3	100	Completed	2.86	0.00	19/Feb/2022		
45	<a href="#">O&amp;M GAP FI/2020-21/108/SWM/00065</a>	Renovation and improvement work of Avuliya Nagar Public Toilet	127	29/Oct/2021	14	24/21-22	12/Nov/2021	3	03/Jan/2022	05/Jan/2022	45 Days	3	100	Work Completed	2.77	92.24	19/Feb/2022		
<b>Name of the Scheme : State Disaster Management</b>																			
<b>Name of the Municipality : ARANTHANGI</b>																			
46	<a href="#">STATE DISA/2021-22/108/ROAD/00015</a>	Restoration of Damaged road to B.T surface to Manivilan 8th Street (Unicode 108018S075)	31442/2021/E3	15/Dec/2021	70	3945/2021/E2-1 - 8	15/Dec/2021	12	03/Jan/2022	03/Jan/2022	30 Days	12	100	Work Completed	12	100.00	02/Feb/2022		
47	<a href="#">STATE DISA/2021-22/108/ROAD/00016</a>	Restoration of Damaged road to B.T surface to Thiyagi Srinivasan Pillai Street (Unicode 108026R202)	31442/2021/E3	15/Dec/2021	70	3945/2021/E2-1 - 7	15/Dec/2021	12	03/Jan/2022	03/Jan/2022	30 Days	12	100	Work Completed	12	100.00	02/Feb/2022		
48	<a href="#">STATE DISA/2021-22/108/ROAD/00018</a>	Restoration of Damaged road to B.T surface to Old Hospital Road (Govt. Boys High School Road (Unicode 108019R162)	31442/2021/E3	15/Dec/2021	70	3945/2021/E2-1 - 6	15/Dec/2021	12	03/Jan/2022	03/Jan/2022	30 Days	12	100	Work Completed	12	100.00	02/Feb/2022		
49	<a href="#">STATE DISA/2021-22/108/ROAD/00019</a>	Restoration of Damaged road to B.T surface to Manivilan 6th Street (Malligai House Near) (Unicode 108016R138)	31442/2021/E3	15/Dec/2021	70	29 - 4	15/Dec/2021	4	03/Jan/2022	03/Jan/2022	30 Days	4	100	Work Completed	4	100.00	02/Feb/2022		
50	<a href="#">STATE DISA/2021-22/108/ROAD/00020</a>	Restoration of Damaged road to B.T surface to Manivilan 6th Street (Hostel) (Unicode 108016R137)	31442/2021/E3	15/Dec/2021	70	28 - 3	15/Dec/2021	4	03/Jan/2022	03/Jan/2022	30 Days	4	100	Work Completed	4	100.00	02/Feb/2022		
51	<a href="#">STATE DISA/2021-22/108/ROAD/00021</a>	Restoration of Damaged road to B.T surface to NGGO Colony (Fathima School Back) (Unicode 108005R049)	31442/2021/E3	15/Dec/2021	70	27 - 2	15/Dec/2021	4	03/Jan/2022	03/Jan/2022	30 Days	4	100	Work Completed	4	100.00	02/Feb/2022		
52	<a href="#">STATE DISA/2021-22/108/ROAD/00022</a>	Restoration of Damaged road to B.T surface at Kalappakadu Main Road Cross Fire Station road (Unicode 108005R039)	31442/2021/E3	15/Dec/2021	70	26 - 1	15/Dec/2021	8	03/Jan/2022	03/Jan/2022	30 Days	8	100	Work Completed	8	100.00	02/Feb/2022		
53	<a href="#">STATE DISA/2021-22/108/ROAD/00017</a>	Restoration of Damaged road to B.T surface to Manivilan 7th Street Main (Unicode 108018S072)	31442/2021/E3	15/Dec/2021	70	3945/2021/E2-1 - 5	15/Dec/2021	14	03/Jan/2022	03/Jan/2022	30 Days	14	100	Work Completed	14	100.00	02/Feb/2022		
<b>Name of the Scheme : Swach Bharath Mission</b>																			
<b>Name of the Municipality : ARANTHANGI</b>																			
54	<a href="#">SWACHH BHAR/2018-19/108/SWM/0000002</a>	Reclamations of existing dump yard located at pudukottai road TS No.4 by removing the legacy waste of 45105cu.m through bio mining process	22866/P3/2018	23/Aug/2017	297	18281/DO1/2016 - 1	28/Aug/2018	297	09/Nov/2018	18/Dec/2018	12 Months	302.56	55	20500 cum processed out of 45105 cum	73.24	0.00	30/Dec/2022		Date of completion 31.3.2023. To be expedited
<b>Name of the Scheme : SWACHH BHARATH MISSION 2.0</b>																			
<b>Name of the Municipality : ARANTHANGI</b>																			
55	<a href="#">SWACHH BHA/2021-22/108/SANITATION/0001</a>	Construction of 16 Numbers of IHHL toilet in Aranthangi Municipality	Roc.No.5990/2022/SBM	11/Apr/2022	1.49	Nil	20/Apr/2022	1.49	22/Jun/2022	27/Jun/2022	9 Months	1.49	75	12 toilets completed ,4 toilets basement level Work is in Progress	1.09	0.00	27/Mar/2023		
56	<a href="#">SWACHH BHA/2022-23/108/SANITATION/00083</a>	Construction of Public Toilet -2 (type) and Urinal -2 (type) at Sooriyamorthy Kulam in Aranthangi Municipality	18856/2022/SBM2	13/Jul/2022	36.28	47/REE/TNJ/2022-2023	29/Jul/2022	36.28	15/Sep/2022	20/Sep/2022	3 Months	36.28	60	lintel level completed	0	0.00	20/Dec/2022		
57	<a href="#">SWACHH BHA/2022-23/108/SANITATION/00084</a>	Construction of public toilet with urinal arrangements to Gopalamudram	5990/2022/SBM	11/Apr/2022	36.28	17/REE/TNJ/2022-2023	23/May/2022	36.28	25/May/2022	16/Jun/2022	3 Months	36.28	70	Inner Plastering Work is in Progress	11.24	0.00	16/Sep/2022		
<b>Name of the Scheme : UIDSSMT Revolving Fund(TUFIDCO Loan)</b>																			
<b>Name of the Municipality : ARANTHANGI</b>																			
58	<a href="#">OTHERS/2018-19/108/WS/0000004</a>	Providing internal plumbing for water supply works HSC (5877 numbers) in Aranthangi Municipality	13277/WS1/2018	19/Jun/2018	210	13277/DO2/2018 - 1	06/Dec/2018	210	06/Mar/2019	20/Mar/2019	12 Months	181.7	23	1330 connection completed	42	0.00	20/Mar/2020		