

Scheme Name : Overall Agencies : All Status : On Going

Sno	ULB Name ↓	Name of Work	A\$ No. / A\$ Date	Estimate Amount	Fund Tie Up			Amount Recieved so far	Work Order Date	Agreement Value (in Cr)	Physical Progress				Third Party Verification Report		Completion Report			Utilization Certificate			Savings Amount	Payment Made so far (in Cr)	% of Expenditure wrt Estimate Amount	Target Date As Per Agreement
					Scheme Fund	ULB Share	Other Share				Previous Stage as on		Current Stage as on													
											Stage of work	Percent %	Stage of work	Percent %	Date	Certificate	Date	Copy of CR	Workdone Value	Date	Attachement	Balance Fund				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24(5-20)	25	26	27
1	Aranthangi	Kalaignar Nagarpura Mempatu Thittam KNMT/2025- 26/108/ROAD/00002- Formation of New Road-Earthen to BT Road108018R155A-	G.O.(4D) No.3 Dated: 06/01/26 Road Details Road Length : 387.3 Mts	27,50,000				0.00	16/02/26	0.26	Wmm Material Stocked For All 9 Package 	5.00	Wmm Material Stocked For All 9 Package 	5.00					0			0	27,50,000.00	0.00	0.00	16/05/26
2	Aranthangi	Kalaignar Nagarpura Mempatu Thittam KNMT/2025- 26/108/ROAD/00003- Formation of New Road-Earthen to BT Road108022R240-L.N.	G.O.. (4D) no.03 Dated: 06/01/26 Road Details Road Length : 400 Mts	27,50,000				0.00	16/02/26	0.26	Wmm Material Stocked For All 9 Package 	5.00	Wmm Material Stocked For All 9 Package 	5.00					0			0	27,50,000.00	0.00	0.00	16/05/26
3	Aranthangi	Kalaignar Nagarpura Mempatu Thittam KNMT/2025- 26/108/ROAD/00004- Formation of New Road-Earthen to BT Road108018R155-	Go.(4D)No.3 Dated: 06/01/26 Road Details Road Length : 400 Mts	27,50,000				0.00	16/02/26	0.26	Wmm Material Stocked For All 9 Package 	5.00	Wmm Material Stocked For All 9 Package 	5.00					0			0	27,50,000.00	0.00	0.00	16/05/26
4	Aranthangi	Kalaignar Nagarpura Mempatu Thittam KNMT/2025- 26/108/ROAD/00005- Formation of New Road-Earthen to BT Road108012R105-L.N.	G.O (4D) No.03 Dated: 06/01/26 Road Details Road Length : 612.1 Mts	38,00,000				0.00	16/02/26	0.36	Wmm Material Stocked For All 9 Package 	5.00	Wmm Material Stocked For All 9 Package 	5.00					0			0	38,00,000.00	0.00	0.00	16/05/26
5	Aranthangi	Kalaignar Nagarpura Mempatu Thittam KNMT/2025- 26/108/ROAD/00006- Formation of New	G.O.(4D)NO.03 Dated: 06/01/26 Road Details Road Length :	29,00,000				0.00	16/02/26	0.27	Wmm Material Stocked For All 9 Package 	5.00	Wmm Material Stocked For All 9 Package 	5.00					0			0	29,00,000.00	0.00	0.00	16/05/26

Scheme Name : Overall Agencies : All Status : On Going

ULB Name ↓	Name of Work	AS No. / AS Date	Estimate Amount	Fund Tie Up			Amount Reclaved so far	Work Order Date	Agreement Value (In Cr)	Physical Progress				Third Party Verification Report		Completion Report			Utilization Certificate			Savings Amount	Payment Made so far (in Cr)	% of Expenditure w.r.t Estimate Amount	Target Date As Per Agreement
				Scheme Fund	ULB Share	Other Share				Previous Stage as on		Current Stage as on		Date	Certificate	Date	Copy of CR	Workdone Value	Date	Attachement	Balance Fund				
										Stage of work	Percent %	Stage of work	Percent %												
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24(5-20)	25	26	27
	Road-Earthen to BT Road108023R190-																								
Aranthangi	Kalaigñar Nagarpura Mempatu Thittam KNMT/2025- 26/108/ROAD/00007- Formation of New Road-Earthen to BT Road108005R049A-	GO. (4D) No.03 Dated: 06/01/26 Road Details Road Length : 880 Mts	60,00,000				0.00	16/02/26	0.56	Wmm Material Stocked For All 9 Package 	5.00	Wmm Material Stocked For All 9 Package 	5.00					0			0	60,00,000.00	0.00	0.00	16/05/26
Aranthangi	Kalaigñar Nagarpura Mempatu Thittam KNMT/2025- 26/108/ROAD/00008- Formation of New Road-Earthen to BT Road108021R178A-	GO (4D) no.03 Dated: 06/01/26 Road Details Road Length : 450 Mts	31,75,000				0.00	16/02/26	0.30	Wmm Material Stocked For All 9 Package 	5.00	Wmm Material Stocked For All 9 Package 	5.00					0			0	31,75,000.00	0.00	0.00	16/05/26
Aranthangi	Kalaigñar Nagarpura Mempatu Thittam KNMT/2025- 26/108/ROAD/00009- Formation of New Road-Earthen to BT Road108005R049D-	Go (4D) No.3 Dated: 06/01/26 Road Details Road Length : 761 Mts	52,75,000				0.00	16/02/26	0.50	Wmm Material Stocked For All 9 Package 	5.00	Wmm Material Stocked For All 9 Package 	5.00					0			0	52,75,000.00	0.00	0.00	16/05/26
Aranthangi	Namakku Naame Thittam NNT/2025- 26/108/SWD/00036- Construction of R.C.C Strom Water Drain at L.N.Puram 5th Veethi in	5847/2025/E1-1 Dated: 08/10/25	7,25,000				0.00	30/10/25	0.06	Cleaning Work Under Progress 	5.00	Cleaning Work Under Progress 	5.00					0			0	7,25,000.00	0.00	0.00	27/02/26
Aranthangi	TURIP TURIP/2025- 26/108/ROAD/00038- Relaving of Road BT	401/2026/ss1-2 Dated: 06/01/26 Road Details Road Length : 100 Mts	1,45,00,000				0.00	16/02/26	0.00	Wmm Material Stocked For All 9 Package	5.00	Wmm Material Stocked For All 9 Package	5.00					0			0	1,45,00,000.00	0.00	0.00	-

Scheme Name : Overall Agencies : All Status : On Going																										
Sl No	ULB Name	Name of Work	AS No. / AS Date	Estimate Amount	Fund Tie Up			Amount Recieved so far	Work Order Date	Agreement Value (In Cr)	Physical Progress				Third Party Verification Report		Completion Report			Utilization Certificate			Savings Amount	Payment Made so far (in Cr)	% of Expenditure w.r.t Estimate Amount	Target Date As Per Agreement
											Previous stage as on		Current stage as on													
					Scheme Fund	ULB Share	Other Share				Stage of work	Percent %	Stage of work	Percent %	Date	Certificate	Date	Copy of CR	Workdone Value	Date	Attachement	Balance Fund				
2		3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24(5-20)	25	26	27
		15thCFCunt/2025-26/108/BUILDING/0004 1-Construction of Animal shelters at Dump yard, Pudukkottai	Dated: 27/02/26								Consolidation Completed Balance Work Under Progress 		Basement Consolidation Completed Balance Work 													
2	Aranthangi	SBM 2.0 SBM 2.0/2025-26/108/SANITATION/0001-Construction of public toilet at pudukkottai road near	288/2025/SBM2 Dated: 24/11/25	31,30,000				0.00	23/12/25	0.31	Basement Consolidation Work Under Progress 	20.00	Basement Pcc Flooring Completed Balance Work Under Progress 	22.00				0			0	31,30,000.00	0.00	0.00	23/06/26	
3	Aranthangi	SBM 2.0 SBM 2.0/2023-24/108/UWM/00014- Providing Collection System for Used Water, Interception and	6450/2024/SBM Dated: 15/03/24	9,97,00,000				4.14	06/09/24	7.72	1.Screen Chamber 2.Grit Chamber 3.Lifting Chamber Completed 	49.00	1.Screen Chamber 2.Grit Chamber 3.Lifting Chamber Completed 	49.00				0			0	9,97,00,000.00	2.79	27.96	07/03/26	
4	Aranthangi	TURIP TURIP/2025-26/108/ROAD/00037- Relaying of Road- Cement Concrete Road108001R004-	401/2026/SS1-2. Dated: 06/01/26 Road Details Road Length : 2910.7 Mts	1,10,00,000				0.00	16/02/26	0.00	Out Of 21 Road 14 Road Completed 	67.00	Out Of 21 Road 14 Road Completed 	67.00				0			0	1,10,00,000.00	0.00	0.00	16/08/26	
5	Aranthangi	Namakku Naame Thittam NNT/2025-26/108/SWD/00035- Construction of Drain at NGO Colony to Old Fire	5847/2025/E1 Dated: 08/10/25	7,20,000				0.00	30/10/25	0.06	Cover Slab Concrete Completed,balance Man Hole Fixing Work Under	68.00	Cover Slab Concrete Completed,balance Man Hole Fixing Work Under	68.00				0			0	7,20,000.00	0.00	0.00	27/02/26	

Scheme Name : Overall Agencies : All Status : On Going

Sno	ULB Name ↓	Name of Work	A S No. / A S Date	Estimate Amount	Fund Tie Up			Amount Reclaved so far	Work Order Date	Agreement Value (In Cr)	Physical Progress				Third Party Verification Report		Completion Report			Utilization Certificate			Savings Amount	Payment Made so far (In Cr)	% of Expenditure w.r.t Estimate Amount	Target Date As Per Agreement
											Previous Stage as on		Current Stage as on													
					Scheme Fund	ULB Share	Other Share				Stage of work	Percent %	Stage of work	Percent %	Date	Certificate	Date	Copy of CR	Workdone Value	Date	Attachement	Balance Fund				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24(5-20)	25	26	27
14	Aranthangi	TURIP TURIP/2025- 26/108/ROAD/00037- Relaying of Road- Cement Concrete Road108001R004-	401/2026/SS1-2. Dated: 06/01/26 Road Details Road Length : 2910.7 Mts	1,10,00,000				0.00	16/02/26	0.00	Out Of 21 Road 14 Road Completed 	67.00	Out Of 21 Road 14 Road Completed 	67.00					0			0	1,10,00,000.00	0.00	0.00	16/08/26
15	Aranthangi	Namakku Naame Thittam NNT/2025- 26/108/SWD/00035- Construction of Drain at NGO Colony to Old Fire Station Road in	5847/2025/E1 Dated: 08/10/25	7,20,000				0.00	30/10/25	0.06	Cover Slab Concrete Completed,balance Man Hole Fixing Work Under 	68.00	Cover Slab Concrete Completed,balance Man Hole Fixing Work Under 	68.00					0			0	7,20,000.00	0.00	0.00	27/02/26
16	Aranthangi	15th CFC Tied Grant 15thCFC/2025- 26/108/SWD/00010- Construction of Drain with Culvert at Thiruvalluvar street	27120/2025/EA2. Dated: 15/10/25	15,08,000				0.15	12/11/25	0.15	Cross Culvert And Cover Slab Work Under Progress 	90.00	Cross Culvert And Cover Slab Work Under Progress 	90.00					0			0	15,08,000.00	0.08	54.31	12/05/26
17	Aranthangi	SFC -SCHOOL IMPROVEMENT GRANT - INFRASTRUCTURE WORKS SFC-SCHOOL/2024- 25/108/BUILDING/0001 5-Construction of Two Class Rooms Building Municipal Middle	21615/2024/SS2 Dated: 22/07/24	35,00,000				0.35	30/08/24	0.00	Tile Work Under Progress 	94.00	Door Frame Fixed, Balance Work Under Progress 	94.00					0			0	35,00,000.00	0.11	31.43	31/10/25