

**ARUPPUKOTTAI MUNICIPALITY**

**NAME OF THE SCHEME : TURIP 2020-21**

**Name of the Region : Tirunelveli**

**Rs. In Lakhs**

Sl. No.	Name of the ULB	Allotted amount/Estimate cost			Funding pattern					Date of A.S.	Date of T.S.	Date of Tender	Date of Work order	No. of works taken	Physical Progress			Probable Date of completion	Financial progress		Whether UC&C R sent or not	Remarks
		Name of work	Estimate cost	TURIP Grant	SFC Incentive	CFC Grant	ULB	Total	Nos. completed						Progress	To be commenced	Expenditure		Balance to be spent			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	Aruppukottai	2020-21	(Package - I) Providing Storm Water Drain with Paver block at Kalainagar Nagar 4th 2nd cross Street Nesavalur Colony 11th Street, SR Street, Chithambararajapuram Street, Kulandaivelpuram 4th Street in W.No.4,27,28 & 36 @ Aruppukottai Municipality.	150.00					460.00	Proceedings o the Commissioner of Municipal Administration, Chennai. Administration Sanction ROC No.9025/2020/E3 Dt.17.07.2020	The Chief Engineer, O/o. The Commissioner of Municipal Administration, Chennai ROC No.10034/2020/DO2, Dt.24.07.2020	21.08.2020	14.09.2020	1		1		13.03.2021	92.31	57.69		Except SR Street all works completed, SR Street Drainage Work is in progress
2			(Package - II) Providing Paver block and Storm Water Drain at Thiruvalluvar Colony, Jothipuram Street, Shanmuganathapuram 4th, 5th 6th, 7th Street in W.No.9,	150.00	345.00			115.00				21.08.2020	14.09.2020	1		1		13.03.2021	111.04	38.96		Except Jothipuram Street all works completed, Jothipuram Street Drainage Work is in progress
3			(Package - III) Providing BT Surface with Storm Water Drain at Nesavalur Colony 2nd, 8th Street, Railway Feeder Road West, Railway Feeder Road East 6th st, Nehru Nagar, Dhumbaikulam Kanmai, Deva tex Weaver Colony, Deva tex (Venkadeswara School Road) in W.No.4. 7. 9. 36 @	160.00								21.08.2020	14.09.2020					13.03.2021	58.08	101.92		Railway Feeder Road East 6th Street, Nehru Nagar works completed, Devatex colony, Railway feeder road west Drain & Road work is in progress
			<b>Total</b>	<b>460.00</b>	<b>345.00</b>	<b>0.00</b>	<b>0.00</b>	<b>115.00</b>	<b>460.00</b>					<b>1</b>		<b>1</b>			<b>261.43</b>	<b>198.57</b>	<b>0.00</b>	<b>0.00</b>

Commissioner  
Aruppukottai Municipality

NAME OF THE SCHEME : SRP 2020-21

Name of the Region : Tirunelveli

Rs. In Lakhs

Sl. No.	Name of the ULB		Alotted amount/Estimate cost		Funding pattern					Date of A.S.	Date of T.S.	Date of Tender	Date of Work order	Physical Progress			Probable Date of completion	Financial progress		Whether UC&CR sent or not	Remarks	
	2020-21	Name of work	Estimate cost	SRP Fund	SFC/CFC Grant	SFC Incentive	ULB	Total	No.of works taken					Nos.completed	Progress	To be commenced		Expenditure	Balance to be spent			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	Aruppukottai	SRP 2020-21	(PACKAGE - I) Providing Paverblock with Storm Water Drain @ Kaythe Millah Street, Nagalinga Nagar, Muslim Valavanthapuram Street, Utchisamy Kovil 11 <sup>th</sup> C/s Street in W.No 7, 9, 28 in Aruppukottai Municipality, Providing BT Surface road in SBK School Road @ Aruppukottai Municipality	200.00						The Commissioner of Municipal Administration, Chennai ROC No.20557/2020/E3 Dt.14.12.2020				1	-	1			52.72	147.28		BT Road SBkSchool road, Utchisamy kovil 11 C/ r st, road Completed, Kaythe Millah street Drain & Road work is in progress
2			(PACKAGE - II) Providing Paverblock with Storm Water Drain @ South Street (Extension Area) in W.NO:31@ Aruppukottai Municipality	100.00	360.00	-	-	40.00	400.00			11.01.2021	15.02.2021	1	-	1	-	-	46.65	53.35	-	50% work completed. Balance Paver block & Drainage Work is in progress
3			(PACKAGE - III) Providing Paverblock with Storm Water Drain @ Bharathi Nagar (Extension Area) Sathiyavani Muthu Nagar Main Road, MDR Nagar East West 3 <sup>rd</sup> and 4 <sup>th</sup> Street in W.No 4, 9, 15 in Aruppukottai Municipality	100.00							Proceedings of The Chief Engineer, Officer of The Commissioner of Municipal Administration, Chennai-5 ROC No.23659/2020-24/DO2, Dt. 21.12.2020			1	-	1			50.75	49.25		Except Bharathi Nagar Balance all works completed Bharathinagar Drainage Work Progress
			<b>Total</b>	<b>400.00</b>	<b>360.00</b>	<b>--</b>	<b>--</b>	<b>40.00</b>	<b>400.00</b>					<b>3</b>	<b>0</b>	<b>3</b>	<b>0</b>	<b>0</b>	<b>150.12</b>	<b>249.88</b>	<b>0</b>	