

**BHAVANI MUNICIPALITY**

**MONTHLY PROGRESS REPORT**

**AS ON 18.02.2021**

**BHAVANI MUNICIPALITY**

**DAY-NULM SPECIAL SHELTER-2017-2018**

Sl. No	Name of the Municipality	Total Allocation ( Rs in Lakhs)			Amount Sanctioned in proceeding No and date.	Name of the Work	Length Breadth details in Km	Estimate Cost Rs. In Lakhs	M.C.R. No and date	Date of T.S.	Date of work order	Expenditure incurred in lakhs	Stage of work	Remarks
		Government of Grant	Municipal contribution	Total										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Bhavani	49.00	-	49.00	38038/2013 /UPA2 Dt:31.01.2018	Construction of Special Shelter at Government Hospital in Bhavani Municipality	185.64m2 (1998 sq.ft)	49.00	13 Dt:05.02.2018	06.03.2018	23.04.2018	18.83	Physically Completed	DTCP approval obtained on 03.04.2019. Tree cutting permission 3.9.2019. work started on 18.09.2019

**BHAVANI MUNICIPALITY**

**TURIP 2020-21**

Sl. No	Name of the Municipality	Total Allocation ( Rs in Lakhs)			Amount Sanctioned in proceeding No and date.	Name of the Work	Length Breadth details in Km	Estimate Cost Rs. In Lakhs	M.C.R. No and date	Date of T.S.	Date of work order	Expenditure incurred in lakhs	Stage of work	Remarks
		Government of Grant	Municipal contribution	Total										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Bhavani	75.00	25.00	100.00	Proceedings of Commissioner of Municipal Administration Chennai Roc.No.9025/2019/E3 Dt:16.07.2020	Restoration of BT roads at Chokkarayan Kadu, Anna Nagar, Gurunathan street, Meenatchi kalyana mandapam road, Thiruvalluvar Nagar, Somasundrapuram, Devapuram and Kalthozhilalar 3rd street in ward No. 1,3,5,6,7,8, 11 & 19.	<b>2.56</b>	100.00	143 Dt:15.07.2020	23.07.2020	03.09.2020		Work order issued on 03.09.2020	<b>Total Length road 2562m.1602m road work completed. Balance 960m road work is in Progress. As per Agreement Period of Completion 03.02.2021. Probable date of Completion 28.02.2021</b>

**BHAVANI MUNICIPALITY****SRP 2020-21**

Sl. No	Name of the Municipality	Total Allocation ( Rs in Lakhs)			Amount Sanctioned in proceeding No and date.	Name of the Work	Length Breadth details in Km	Estimate Cost Rs. In Lakhs	M.C.R. No and date	Date of T.S.	Date of work order	Expenditure incurred in lakhs	Stage of work	Remarks
		SRP Scheme Fund	Municipal contribution	Total										
1	Bhavani	90.00	10.00	100.00	Proceedings of Commissioner of Municipal Administration chennai Roc.No.20557/2020/E3 Dt:15.12.2020	Providing and Restoration of Bitumen road and Cement Concrete road at Chokkaramman Nagar, Anna Nagar (Mayura complex ),Gurunathan road,Anthiyur road,Devaraj pillai lane,Sivagnam lane,Thiruneelagander street, Makkan street, and Cauvery street in ward No. 1,3,5,8,14,15,24 and 27	1.58	100.00	220 Dt:14.12.2020	17.12.20	29.01.21		Road Sectioning work is in progress	

**Swachh Bharat Mission 2018-19**

**Solid Waste Management (VII SHPC)**

S. No.	Name of the ULB	SHPC Sanctioned	Name of work	Amount sanctioned	AS Date	Tender Date	Work order date	No of works				Expenditure	Issues for delay in completion
								Take n up	Com plet ed	prog ress	To be com menc ed		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
<b>I Solid Waste Management - 2018 - 2019</b>													
1	BHAVANI	VII SHPC	Purchasing of Battery Operated Vehicle as per Specification -10 Nos	18.00	23.08.2018	18.09.2018	15.10.2018	1	1			17.90	Work Completed. Put into Use
2			Purchasing of Light Commercial Vehicle as per Specification -1 No	5.60		18.09.2018	17.10.2018	1	1			5.60	Work Completed. Put into Use
3			Reclamation of Existing dump yard located at Compost yard Near New Bus Stand in Ward No.4 By removing the legacy Waste of 33556 Cu.m in Bhavani Municipality	221.00		18.09.2018	22.10.2018	1		1		169.14	Work Completed.on 15.10.2020
				244.60				3.00	2.00	1.00		192.64	

**Tiruppur Region  
14th CFC 2019-2020**

Sl. No.	Name of the ULBs	Name of the work	Length in Km	Estimate Amount (Rs. in lakhs)	As Date	TS Date	Work order Date	Expenditure	Balance	Present Stage
1	Bhavani	<b>PACKAGE-I</b> Providing BT Road and Construction of storm water Drain at Amman Layout in ward No.10.	0.381	50.00	Regional Director of Municipal Administration Tiruppur.Proceeding ROC No. 112/2020/B1 Dt:06.01.2020	07.1.2020	4.2.20	36.60	-	Work completed
2		<b>PACKAGE-II</b> Providing BT Roads and Construction of storm water drain at Mettur main road ( Court south side road), Head works, Palanipuram 1st street, Sokkaramman Nagar and Anthiyur road in ward No.4 ,10,1 & 8.	0.615	48.00			4.2.20	42.06	-	Work completed
3		<b>PACKAGE-III</b> Providing BT roads at Anna Nagar Extension to Mettur Main road (Mayura complex) and Restoration of BT roads at Manthozhilalar 3rd street and Anna Nager in Ward No.3 &15.	0.373	22.00			MCR No. 01 dt 06..01.2020.	4.2.20	23.06	-
			1.369	120.00				101.72		