

COLACHEL MUNICIPALITY

15th CFC Un-Tied grant Ist & II nd Instalment: 2020-21

Sl. No.	Name of the work	Estimated amount (Rs.in Lakh)	Amount allotted Ist & IInd (Rs.)	Exp.	Balance	No. of works			Date of A.S	Date of T.S	Date of Tender	Date of council approval	Date of work order	Date of commen cement of work	Stage of work	Probable date of Completion	Remarks
						T	C	B									
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Construction of Retaining wall at Matha colony to Kalimar road at jointing place of Pampoori Vaikkal	29.00	67.50	0.00	29.00	1	0	1	MCR No. 2599 Dated : 18.11.2021	REE /2021-22 Dated 22.11.2021	30.11.2021	06.12.2021	09.12.2021	-	Retaining wall concrete work progress	08.03.2021	-
2	Construction of Retaining wall at Pampoori Vaikkal karai Breach portion at Vaikkal Street End portion	9.60		0.00	9.60	1	0	1	MCR No. 2558 Dated : 31.08.2021	ME 17/2021-22 Dated 19.11.2021	30.11.2021	06.12.2021	09.12.2021	-	Earth work under progress	08.03.2021	-
3	Providing 90mm PVC pipeline at Port street in Ward No.14, 90mm PVC pipeline at Asarimar street in Ward No.3,4, 110mm PVC pipeline at Kulanthaiyesu colony in Ward No.4, 90 mm PVC line at Panthavilai in Ward No.22	6.90		0.00	6.90	1	0	1	MCR No. 2558 Dated : 31.08.2021	ME 18/2021-22 Dated 19.11.2021	30.11.2021	06.12.2021	09.12.2021	-	Pipe line laying work progress	08.03.2021	--

0