

Hosur Corporation
General Fund Work Details

<u>S.No</u>	Fund	Ward No	Name of Work	Estimate Amount (Rs. In Lakhs)	Work Order Date	Contractor Name	Present stage	Physical %	Expenditure (Rs. In lakh)	Financial %
1	RF	3	Construction of Storm Water Drain & Providing CC Road at Ward No. 03, Bedrapalli Muneeswar Nagar & Balaji Nagar in Hosur City Municipal	11.40	03.02.2026	M/s.Jagan & Co Builders	Drain Work is in progress	90	0	0
2	RF	8	Construction of Storm water Drain and Providing CC Road at Ward 08 Basthi Adidravidar Street in Hosur City Municipal	23.00	03.02.2026	L.Subramani	Drain Work is in Progress	30	0	0
3	RF	9	Construction of Storm Water Drain at Ward No. 09, Thottagiri in Hosur City Municipal	12.75	03.02.2026	Thiru.K.J.Gowtham	Work is in Progress	85	0	0
4	EF	12	Construction of Muthalvar Padipagam at Ward No 12 Bagalur Hudco in Hosur Corporation	290.00	29.08.2025	Karpaga Vinayagar	White Wash Work Completed`	80	30.00	11

<u>S.No</u>	Fund	Ward No	Name of Work	Estimate Amount (Rs. In Lakhs)	Work Order Date	Contractor Name	Present stage	Physical %	Expenditure (Rs. In lakh)	Financial %
5	RF	12	Construction of Storm Water Drain and Culvert at Ward No. 12 Bagalur HUDCO Vijay Vidyalaya School Road in Hosur City Municipal Corporation	18.50	03.02.2026	Thiru.G.Narayanappa	Side Wall Work is in progress	30	0	0
6	RF	13	Construction of Storm Water Drain and Culvert at Ward No. 13 Kurinji Nagar Extension In Hosur City Municipal Corporation	9.50	03.02.2026	M/s.Kailai & Co	Side Wall Work is in progress	30	0	0
7	RF	13	Providing Earthen to BT Road at Ward No. 13 Venkateshwara Nagar Main Road in Hosur City Municipal Corporation	17.00	03.02.2026	M/s.Kailai & Co	Site Cleaning work is in progress	5	0	0
8	RF	14	Construction of Storm Water Drain At Ward 14 Sri Nagar in Hosur City Municipal Corporation	13.60	03.02.2026	M/s.RSR Construction	Work in Progress	60	0	0

<u>S.No</u>	Fund	Ward No	Name of Work	Estimate Amount (Rs. In Lakhs)	Work Order Date	Contractor Name	Present stage	Physical %	Expenditure (Rs. In lakh)	Financial %
9	RF	16	Construction of Storm Water Drain and provding Cover slab at Ward No. 16 Arasanatti Cross Streets near Mariamman Temple in Hosur City Municipal	14.00	03.02.2026	S.Sasikumar	Side Wall work is in progress	80	0	0
10	RF	16	Construction of RCC Storm Water Drain (Embankment Drain) and providing Cover slab at Ward No. 16 Arasanatti Channel near Green garden in Hosur City Municipal Corporation	11.00	03.02.2026	S.Sasikumar	Side Wall work is in progress	80	0	0
11	RF	19	Construction of Storm Water Drain at Ward No 19 Nagamma Street to SM Bakery	13.50	30.12.2025	Sri Gokula Lakshmi Construction	Nearing Completion	80	0	0
12	RF	19	Constuction of RCC Culvert at Ward No. 19 Manikavasagar Street In Hosur City Municipal	2.00	03.02.2026	Thiru.M.Nagaraju	Nearing Completion	85	0	0

<u>S.No</u>	Fund	Ward No	Name of Work	Estimate Amount (Rs. In Lakhs)	Work Order Date	Contractor Name	Present stage	Physical %	Expenditure (Rs. In lakh)	Financial %
13	RF	19	Construction of Storm Water Drain, Culvert and Providing BT Road at Ward No. 19 Kanakadasa Layout Main Road in Hosur City Municipal Corporation	15.00	03.02.2026	Thiru.M.Nagaraju	Shuttering work is in progress	30	0	0
14	RF	21	Construction of Storm Water Drain at Ward No:20, Venugopal Samy Street and Microlabs Street in Hosur City Municipal	17.70	03.02.2026	M/s.Isai Builders	Shuttering Work in Progress	85	0	0
15	RF	22	Construction of Storm Water Drain and Culvert at Ward No 22 Sivakumar Nagar 1st Cross and Cross Streets	24.80	18.08.2025	Urban Construction	CC Road work is in progress	80	0	0
16	RF	22	Construction of tax collection centre and UPHC room at Ward No 22 Muneeshwar Nagar	13.30	18.08.2025	Urban Construction	Plastering Work in Progress	80	6	70

<u>S.No</u>	Fund	Ward No	Name of Work	Estimate Amount (Rs. In Lakhs)	Work Order Date	Contractor Name	Present stage	Physical %	Expenditure (Rs. In lakh)	Financial %
17	RF	21	Providing 450mm dia Sewer Line at Ward No. 21 Manjunatha Layout Culvert to AVS Residency Main Road in Hosur City Municipal Corporation	4.50	03.02.2026	M/s.LGS Enterprises	Work to be Started	0	0	0
18	RF	23	Construction of Storm Water Drain and provding Kutcha Drain for Disposal and Restoration of Drain Patches at Ward No. 22 Muneeshwar nagar 8th Cross 3rd Street in Hosur City Municipal Corporation	7.00	03.02.2026	M/s.Urban Constructions	Side Wall Work in Progress	50	0	0

<u>S.No</u>	Fund	Ward No	Name of Work	Estimate Amount (Rs. In Lakhs)	Work Order Date	Contractor Name	Present stage	Physical %	Expenditure (Rs. In lakh)	Financial %
19	RF	23	Relaying of BT Road at Ward No: 23 - Avvai Nagar 1st Cross - (153023R2559) Ward No: 23 - Avvai Nagar 2nd Cross - (153023R2560) Ward No: 23 - Avvai Nagar 3rd Cross - (153023R2561) in Hosur City Municipal Corporation	19.00	03.02.2026	Tmt.G.Padma	sectioning Work in Progress	15	0	0
20	RF	24	Construction of Storm Water Drain and Culvert at Ward No. 24 Ram Nagar School in Hosur City Municipal Corporation	8.50	03.02.2026	M/s.JAV Constructions	Side Wall Work In Progress	80	0	0
21	RF	25	Providing Beautification work at Ward No 25 Appavupiillai Bus Stand Front Side	4.20	15.11.2025	Jeeven Builders	Work in Progress	80	0	0
22	RF	26	Construction of Storm Water Drain at Ward No:26, Kalekunda & Parvathi Nagar in Hosur City Municipal Corporation	14.90	03.02.2026	M/s.RSR Construction	Shuttering Work in Progress	70	0	0

<u>S.No</u>	Fund	Ward No	Name of Work	Estimate Amount (Rs. In Lakhs)	Work Order Date	Contractor Name	Present stage	Physical %	Expenditure (Rs. In lakh)	Financial %
23	RF	26	Providing CC Road at Ward No 26 Kalegunda Main Road Near pond, Parvathi Nagar West Cross Street and Parvathi Nagar East Cross Street Near Kerodene bunk in Hosur City Municipal Corporation	13.00	03.02.2026	M/s.RSR Construction	CC Road work is in progress	45	0	0
24	RF	29	Construction of Storm Water Drain and Culvert and Providing CC Road at Ward No. 29 Rajaganapathi Nagar 2nd Cross (Back of Ration Shop) in Hosur City Municipal Corporation	25.00	03.02.2026	M/s.Urban Constructions	Drain - Side Wall work is in progress CC Road - Completed	60	0	0
25	RF	31	Construction of Toilet with Urinal and Maintenance work at Ward No.31 Old Temple HUDCO Library and Paver Block at Kamaraj Colony school in HCMC	10.50	15.11.2025	Gokula Lakshmi Construction	Work in progress	80	0	0

<u>S.No</u>	Fund	Ward No	Name of Work	Estimate Amount (Rs. In Lakhs)	Work Order Date	Contractor Name	Present stage	Physical %	Expenditure (Rs. In lakh)	Financial %
26	RF	31	Construction of Gallery at Ward No.31 Kamraj Colony Play Ground in HCMC	30.00	29.12.2025	RSR Construction	Work in progress	80	0	0
27	RF	31	Construction of Storm Water Drain with Cover Slab and Grill on road side at ward no.31 Kamaraj Colony Main Road 2nd in HCMC	23.90	29.12.2025	RSR Construction	Work in progress	10	0	0
28	RF	31	Providing Drain Cover slab and CC Patches at Ward No. 31 Seven House Street, Imambada Main Road in Hosur City Municipal Corporation	5.00	03.02.2026	M/s.Isai Builders	Cover Slab work completed, CC Patch sectioning work is in progress	75	0	0
29	RF	31	Providing CC Road at Ward No. 31 Lakshmidevi Theater near 1st Cross in Hosur City Municipal Corporation	4.00	03.02.2026	M/s.Isai Builders	1:5:10 Work Completed	60	0	0

<u>S.No</u>	Fund	Ward No	Name of Work	Estimate Amount (Rs. In Lakhs)	Work Order Date	Contractor Name	Present stage	Physical %	Expenditure (Rs. In lakh)	Financial %
30	RF	32	Construction of Storm Water Drain and Sewer Line and Cover Slab at Ward No. 32 Anna Colony in Hosur City Municipal	3.00	03.02.2026	M/s.R.V Constructions and Infra Developers	Work in progress	65	0	0
31	RF	32	Restoration of BT Road with CC patches at Ward No. 32 Anna Colony Main Road, 1st Cross Anna Nagar 1st Cross and in Hosur City Municipal Corporation	4.00	03.02.2026	M/s.R.V Constructions and Infra Developers	Work in progress	30	0	0
32	RF	41	Construction of Storm Water Drain at Ward No 41 Rayakotta Hudco Phase X 1st Cross and 2nd Cross Streets	19.00	12.03.2026	sakthi contractor	Work is in progress	80	0	0
33	RF	35	Providing Storm Water Drain and Cover Slab at Ward No. 35 Jai Sakthi Nagar Cross Street in Hosur City Municipal Corporation	16.20	03.02.2026	M/s.DSC Infra	Work to be started	0	0	0

<u>S.No</u>	Fund	Ward No	Name of Work	Estimate Amount (Rs. In Lakhs)	Work Order Date	Contractor Name	Present stage	Physical %	Expenditure (Rs. In lakh)	Financial %
34	RF	35	Providing CC Road at Ward No. 35 Jai Sakthi Nagar Cross Street in Hosur City Municipal Corporation	8.00	03.02.2026	Dhambachari	Work to be started	0	0	0
35	RF	36	Construction of Storm Water Drain and providing Cover slab at Ward No: 36 Andhiwadi AD Colony Main Road in Hosur City Municipal Corporation	8.30	03.02.2026	M/s.RSR Construction	work is in progress	40	0	0
36	RF	38	Construction of Storm Water Drain and Culvert at Ward No. 38 Vasavi Nagar main Road in Hosur City Municipal Corporation	18.00	03.02.2026	M/s.HBDK Enterprises	Earth Work is in progress	20	0	0
37	RF	39	Providing Additional work at Ward No 39 Nehru Nagar NULM	10.75	17.12.2025	M/s.RV Construction and Infra Developers	Work is in progress	90	0	0
38	RF	40	Providing CC Patch works to damaged Paver Block roads at Ward No. 40 Neelamegam Nagar in Hosur City Municipal	4.00	03.02.2026	M/s.VS Builders	Work to be started due to UGSS	0	0	0

<u>S.No</u>	Fund	Ward No	Name of Work	Estimate Amount (Rs. In Lakhs)	Work Order Date	Contractor Name	Present stage	Physical %	Expenditure (Rs. In lakh)	Financial %
39	RF	42	Construction of Storm Water Drain and Culvert at Ward No. 42 MGR Nagar (Behind Bhavani Palace) in Hosur City Municipal	20.00	03.02.2026	M/s.SSJ Infra Developers	Side Wall Concrete work in progress	80	0	0
40	RF	44	Construction of Storm Water Drain and Culvert at Ward No. 44 Old Mathigiri AD Colony 2nd & 3rd Cross in Hosur City Municipal Corporation	19.80	03.02.2026	M/s.Urban Constructions	Side Wall Concrete work in progress	50	0	0
41	RF	45	Construction of Storm Water Drain at Ward No 45 Gadipalayam Gowramma Street and Gowrappa Street	15.00	18.08.2025	Mohammad Sabeer	Side Wall work is in progress	70	0	0
42	RF	45	Construction of Storm Water Drain and Culvert at Ward No. 45 Gadipalayam Main Road and Near Slaughter House and Providing Retaining wall at Junction in Hosur City Municipal Corporation	19.00	03.02.2026	M/s.HBDK Enterprises	work is in progress	70	0	0

<u>S.No</u>	Fund	Ward No	Name of Work	Estimate Amount (Rs. In Lakhs)	Work Order Date	Contractor Name	Present stage	Physical %	Expenditure (Rs. In lakh)	Financial %
43	RF	45	Relaying of BT road at Ward No. 45 Gadipalayam Main Road in Hosur City Municipal Corporation	6.00	03.02.2026	M/s.HBDK Enterprises	Work to be started	0	0	0
44	EF	16	Providing Maintenance Works at Ward No 16 Arasanatti Bharathi Nagar Primary School, Ward No 18 Mookandapalli Primary School and Ward No 24 Ram Nagar Urdu Primary School	7.80	12.03.2026	Sasikumar	Nearing Completion	90	0	0
45	EF	24	Demolition of Old Building and Construction of New Class Room at Ward No 24 Ram Nagar Urdu Primary School	42.50	12.03.2026	I MOHAMMED SHABEER	Column Footing work is in progress	20	0	0
46	EF	18	Construction of Toilet and Compound Wall at Ward No 18 Mookandapalli Primary School	24.50	12.03.2026	I MOHAMMED SHABEER	Compound wall Work Completed, Toilet work is in progress	65	0	0

<u>S.No</u>	Fund	Ward No	Name of Work	Estimate Amount (Rs. In Lakhs)	Work Order Date	Contractor Name	Present stage	Physical %	Expenditure (Rs. In lakh)	Financial %
47	EF	38,43,44	Providing Maintenance Works at Ward No 38 Dinnur Primary School, Ward No 43 Kurupatti Middle School, Ward No 44 Mathigiri Middle School (Tamil), Karnoor Middle School and Ward No 45 Mathigiri Middle School	13.00	12.03.2026	M/s. RSR Construction	Work is in Progress	30	0	0
48	EF	42,37	Construction of OHT and Providing Maintenance works at Ward No 42 Bharathidasan Nagar, Ward No 37 Midugarapalli Primary	8.40	12.03.2026	M/s. RSR Construction	work is in progress	15	0	0
49	EF	21	Providing RCC Roof at Ward No 21 Matham Agraharam Middle School First Floor	12.75	12.03.2026	Sasikumar	Roof Concrete Completed	40	0	0
50	EF	28	Construction of Compound Wall and Providing Maintenance works at Ward No 28 Chennathur, Sanasandiram and VOC Nagar Primary School	8.00	09.06.2026	Dhayalan Subramaniyam	Work to be started	0	0	0

<u>S.No</u>	Fund	Ward No	Name of Work	Estimate Amount (Rs. In Lakhs)	Work Order Date	Contractor Name	Present stage	Physical %	Expenditure (Rs. In lakh)	Financial %
51	EF	7	Construction of Compound Wall and Providing Maintenance works at Ward No 7 JJ Nagar Primary School	7.80	Re- Tender on 27.03.2026	09.06.2026	Work to be Started	0	0	0
52	EF	36	Demolition of Old Building and Construction of New Class Room at Ward No 36 Anthiwadi Middle School	60.00	12.03.2026	M/S RSRCONSTRUCTION	Roof Concrete work is in progress	40	0	0
53	EF	31	Providing RO Shed, Toilet and Maintenance works at Ward No 31 Kamaraj Colony (Tamil) Middle School	23.50	12.03.2026	rsr construction	Column raising work is in progress	20	0	0

<u>S.No</u>	Fund	Ward No	Name of Work	Estimate Amount (Rs. In Lakhs)	Work Order Date	Contractor Name	Present stage	Physical %	Expenditure (Rs. In lakh)	Financial %
54	EF	28,31, 32	Providing Maintenance work at Ward No 28 Millath Nagar, Ward No 29 Sanasandiram, Ward No 30 Therpettai (Soodavadi), Ward No 31 Kamaraj Colony (Urdu), Ward No 32 Muthurayan Zeebi, Ward No 36 Anthiwadi Primary School and Ward No 31 Kamaraj Colony (Telugu) Middle School	11.20	Re- Tender on 23.06.2026		Re- Tender on 23.06.2026	0	0	0
55	EF	27	Providing Dining Shed, Toilet and Maintenance works at Ward No 27 Seetharam Nagar Middle School	13.40	12.03.2026	I.SUBRAMANI	Toilet Brick work is in progress	50	0	0
56	EF	2,4,8, 9	Providing Maintenance work at Ward No 2 Zuzuwadi, Ward No 4 Chinna Elasagiri, Ward No 8 Basthi, Ward No 9 Thotagiri and Bharathiyar Nagar	12.10	Re- Tender on 27.03.2026		Re- Tender on 23.06.2026	0	0	0

<u>S.No</u>	Fund	Ward No	Name of Work	Estimate Amount (Rs. In Lakhs)	Work Order Date	Contractor Name	Present stage	Physical %	Expenditure (Rs. In lakh)	Financial %
57	GF	1 to 45	Providing Speed breaker, Thermoplast Marking and Fixing Road Marking at Uzhavar Santhai 100 feet road, Thendral Nagar Main Road, Vikas Nagar, Kamaraj Colony School Road, Mullai Nagar, Chinna Elasagiri School, Ward No 18 Urban Primary Health Centre	12.50	12.03.2026	SA CONSTRUCION	Work is in progress	40	0	0
58	RF	30	Providing CC Road at Ward No 30 Rayakotta Road (Berlynoak Shop Near), Rayakotta Road Police Station Near and Nilamariamman Kovil Street	9.70	12.03.2026	dhayalan	sectioning Work in Progress	10	0	0
59	RF	10	Construction of Storm Water Drain and Culvert at Ward No 10 Alasanatham Gowramma Temple Near and Sowramma Temple Near and Providing CC Road at Thotagiri Road 15th Cross Street	20.00	12.03.2026	M/S. Raghu & Co	Side Wall Work is in progress	20	0	0

<u>S.No</u>	Fund	Ward No	Name of Work	Estimate Amount (Rs. In Lakhs)	Work Order Date	Contractor Name	Present stage	Physical %	Expenditure (Rs. In lakh)	Financial %
60	RF	11	Construction of Storm Water Drain and Culvert at Ward No 11 Philips Pettai and Sadasiva Colony and Construction of Sewer Line at Rajiv Nagar	20.00	12.03.2026	M/S.R.V.Construction and Infra Developera	Side Wall Work is in progress	35	0	0
61	RF	12	Construction of Storm Water Drain and Culvert at Ward No 12 Bagalur Housing Board Near	20.00	12.03.2026	K.J.Gowtham	Nearing Completion	90	0	0
62	RF	13	Construction of Retaining Wall at Ward No 13 MTC Garden	20.00	12.03.2026	Shilpa Gopal	Work in Progress	40	0	0
63	RF	14	Construction of Storm Water Drain and Culvert at Ward No 14 Durga Nagar and Sunnambu Zeebi	20.00	12.03.2026	M/S.RSR Construction	Work is in progress	10	0	0
64	RF	15	Construction of Storm Water Drain at Ward No 15 Semmozhi Nagar and Dwaraka Nagar	20.00	12.03.2026	M/S.RV Construction	Side Wall work is in progress	35	0	0
65	RF	16	Construction of Storm Water Drain at Ward No 16 Green Garden and Arasanatti Cross	20.00	12.03.2026	SasiKumar	Nearing Completion	90	0	0

<u>S.No</u>	Fund	Ward No	Name of Work	Estimate Amount (Rs. In Lakhs)	Work Order Date	Contractor Name	Present stage	Physical %	Expenditure (Rs. In lakh)	Financial %
66	RF	17	Construction of Storm Water Drain and Culvert at Ward No 17 CMR Nagar and Rajaji Nagar	20.00	12.03.2026	Nagaraju	Side Wall Work in Progress	85	0	0
67	RF	19	Construction of Storm Water Drain, Culvert and Providing CC Road at Ward No 19 Sivasakthi Nagar 1st Cross Street and 2nd	22.60	12.03.2026	RV CONSTRUCTION INFRA DEVOLPERS	Drain Work is in progress	50	0	0
68	RF	20	Construction of Storm Water Drain and Culvert at Ward No 20 NTR Nagar 3rd Main Road 2nd Cross Street and Manjunatha Layout Backside	18.00	12.03.2026	LGS ENTERPRISES	Shuttering Work in Progress	30	0	0
69	RF	21	Construction of Storm Water Drain, Culvert and Providing CC Road at Ward No 21 Kothur Cross Streets, Mitta Iris Layout Opposite, Kothur School Near and Construction of Kutcha Drain at	22.60	12.03.2026	RSR CONSTRUCTION	Shuttering work is in progress	50	0	0

<u>S.No</u>	Fund	Ward No	Name of Work	Estimate Amount (Rs. In Lakhs)	Work Order Date	Contractor Name	Present stage	Physical %	Expenditure (Rs. In lakh)	Financial %
70	RF	22	Construction of Storm Water Drain at Ward No 22 Muneeshwar Nagar 5th Cross, 1st Cross, 3rd Cross and Providing CC Road at Ward No 22 Srinivasa Garden 4th Crss, 5th Cross, 6th Cross	21.70	12.03.2026	URBAN CONSTRUCTION	Work to be Started	0	0	0
71	RF	23	Construction of Storm Water Drain at ward No 23 Old ASTC Hudco Cross Streets and Avvai Nagar Cross Streets	21.25	12.03.2026	G.PADMA	Shuttering Work in Progress	30	0	0
72	RF	24	Construction of Storm Water Drain and Culvert at Ward No 24 Ram Nagar and Ram Nagar Pallam Cross Streets	19.00	12.03.2026	JAV CONSTRUCTION	sectioning Work in Progress	10	0	0

<u>S.No</u>	Fund	Ward No	Name of Work	Estimate Amount (Rs. In Lakhs)	Work Order Date	Contractor Name	Present stage	Physical %	Expenditure (Rs. In lakh)	Financial %
73	RF	26	Construction of Stom Water Drain and Culvert at Ward No 26 Parvathi Nagar and Godown, Providing CC Road at Ward No 26 Parvathi Nagar West	17.75			RETENDER on 23.06.2026		0	0
74	RF	25	Construction of Storm Water Drain and Providing CC Road at Ward No 25 Kajeel Street (Weavers Street Near)	16.90	12.03.2026	L.SUBRAMANI	Shuttering Work in Progress	40	0	0
75	RF	27	Construction of Storm Water Drain and Culvert at Ward No 27 Vinayaka Layout, Thiruvalluvar Nagar and KVS Nagar	21.85	12.03.2026	L.SUBRAMANI	Side Wall work is in progress	50	0	0
76	RF	28	Construction of Storm Water Drain, Culvert and Pre Cast Slab at Ward No 28 Kadavul Nagar	16.65	12.03.2026	M/S DAYALAN	Nearing Completion	95	0	0

<u>S.No</u>	Fund	Ward No	Name of Work	Estimate Amount (Rs. In Lakhs)	Work Order Date	Contractor Name	Present stage	Physical %	Expenditure (Rs. In lakh)	Financial %
77	RF	29	Construction of Storm Water Drain at Ward No 29 Subramaniya Siva Nagar and Rayakotta Old TNHB	10.50	12.03.2026	dhayalan	Side Wall Work is in progress	40	0	0
78	RF	31	Construction of Storm Water Drain at Ward No 31 Old Temple Land Hudco and Kamaraj Colony 3rd Cross	19.65	12.03.2026	Mohammad Sabeer	Side Wall work is in progress	75	0	0
79	RF	32	Construction of Storm Water Drain, Culvert, Pre Cast Slab and Providing CC Road at Ward No 32 Jai Shankar Colony 2nd Main Road, Anna Nagar 2nd Main Road, Muthumariamman Temple Backside and Venugopal Street	18.80	12.03.2026	r.v.construction	Pre Cast Slab Laying work is in progress	30	0	0

<u>S.No</u>	Fund	Ward No	Name of Work	Estimate Amount (Rs. In Lakhs)	Work Order Date	Contractor Name	Present stage	Physical %	Expenditure (Rs. In lakh)	Financial %
80	RF	33	Relaying of B.T Road at Ward No 33 Shanthi Nagar 5th Main Road West and Construction of Storm Water Drain at Ward No 33 Shanthi Nagar Cross Streets	19.84	12.03.2026	m/s raghu &co	Drain Earth Work is in progress	5	0	0
81	RF	34	Construction of Storm Water Drain at Ward No 34 Amman Nagar and Appavu Nagar	20.00	12.03.2026	thiru sakthi	Side Centering work is in progress	20	0	0
82	RF	35	Construction of Storm Water Drain at Ward No 35 VOC Nagar Cross Streets	20.30	12.03.2026	akp construction	Pipe Laying work is in progress	60	0	0
83	RF	36	Construction of Storm Water Drain at Ward No 36 Vikas Nagar 2nd Main Road 2nd Cross, Thiru.Vi.ka Nagar, Anthiwadi Adhidravidar Colony and Manju Sree Nagar	19.50	12.03.2026	m/s dd construction	Side Wall Concrete work in progress	40	0	0

<u>S.No</u>	Fund	Ward No	Name of Work	Estimate Amount (Rs. In Lakhs)	Work Order Date	Contractor Name	Present stage	Physical %	Expenditure (Rs. In lakh)	Financial %
84	RF	39	Construction of Storm Water Drain at Ward No 39 RK Nagar and Gandhi Nagar	18.80	12.03.2026	RV CONSTRUCTION INFRA DEVOLPERS	Side Wall Concrete Work is in progress	60	0	0
85	RF	42	Construction of Storm Water Drain at Ward No 42 Bharathidasan Nagar 10th Cross Street	19.90	12.03.2026	SSJ INFRA DEVELOPERS	Earth Work is in progress	10	0	0
86	RF	43	Construction of Storm Water Drain at Ward No 43 Royal Town and Deepam Nagar	19.20	12.03.2026	HBKD Enterprises	Nearing Completion	80	0	0
87	RF	44	Construction of Storm Water Drain at Ward No 44 Manjunatha Layout 4th Main Road	19.25	12.03.2026	RSR CONSTRUCTION	Nearing Completion	85	0	0

<u>S.No</u>	Fund	Ward No	Name of Work	Estimate Amount (Rs. In Lakhs)	Work Order Date	Contractor Name	Present stage	Physical %	Expenditure (Rs. In lakh)	Financial %
88	RF	45	Construction of Storm Water Drain and Providing CC Road at Ward No 45 Mathigiri (Thiyagi Street, Sainath Street and Ganga	18.80	12.03.2026	I MOHAMMED SHABEER	CC Road Work is in progress	80	0	0
89	RF	1	Drain at Ward No 1 Begepalli Main Road, Nanjappa Circle and Roja Nagar	21.50	12.03.2026	M/s. Jagan & Co Builders	Drain Work is in Progress	40	0	0
90	RF	3	Construction of Storm Water Drain at Ward No 3 Anna Nagar 1st Cross Street, Anna Nagar Balaji Nagar Circle Main Road and Balaji Nagar Cross Street Sipcot Near	19.30	12.03.2026	Shilpa Gopal	Drain work is in progress	50	0	0
91	RF	5	Construction of Culvert at Ward No 5 Balaji Nagar Cross Streets (Lakshmaiya Nagar Near)	15.50	12.03.2026	A. Kalaivani	Nearing Completion	90	0	0

<u>S.No</u>	Fund	Ward No	Name of Work	Estimate Amount (Rs. In Lakhs)	Work Order Date	Contractor Name	Present stage	Physical %	Expenditure (Rs. In lakh)	Financial %
92	RF	8	Construction of Storm Water Drain, Culvert at Ward No 8 Vinayagapuram, Basthi Garden, Basthi Nagar 1st Cross Street and Govindaraj Nagar	21.00	12.03.2026	L. Subramani	Drain Work is in Progress.	65	0	0
93	RF	9	Construction of Storm Water Drain and Culvert at Ward No 9 Avalapalli Main Road (Thirumalai Nagar to Silk Farm Quarters)	16.20	12.03.2026	K.J. Gowtham	Earth Work is in progress	95	0	0
94	RF	38	Construction of Storm Water Drain at Ward No 38 Dinnur Main Road	19.60	12.03.2026	AMMAN CONSTRUCTION	Earth Work is in progress	20	0	0
95	RF	37	Construction of Storm Water Drain and Sewer Line at Ward No 37 Maranatha Colony and Midugarapalli	18.60	12.03.2026	RSR CONSTRUCTION	Nearing Completion	80	0	0

<u>S.No</u>	Fund	Ward No	Name of Work	Estimate Amount (Rs. In Lakhs)	Work Order Date	Contractor Name	Present stage	Physical %	Expenditure (Rs. In lakh)	Financial %
96	EF	1	Construction of Class Room at Zuzuwadi Corporation Primary School	30.00		Jagan & Co Builders	Parapet wall demolition work in progress	5	0	0
97	RF		Providing New LED Street Lights at Ward No 1 to 23, 23 to 39 and Ward No 33,36,37,43 in Hosur City Municipal Corporation (20W-520,70W-27,100W-8)	25.00	12.03.2026	C.Revathi	Work is in progress	30	0	0