

IDAPPADI MUNICIPALITY																										
14th CFC Fund-2019-20- ROAD WORK PROGRESS REPORT																										
Rs.in lakhs																										
Sl No	Name of the Municipality	Name of The Work	Estimate cost	Amount allotted	Amount received	AS date	TS date	Tender date	WO date	Total no of packages	Total no of works taken up				Total no of works completed				Total no of works under progress				Expenditure	Value of work done	Probable date of completion	Status of work
											BT		CC		BT		CC		BT		CC					
											No	Length in Km	No	Length	No	Length	No	Length	No	Length	No	Length				
02.01	Idappadi	<b>PACKAGE - I</b> Providing and Laying of BT road at W.No.4, K.Pudur Santhana mill road and W.No.6, K Pudur West Street in Idappadi Municipality	40.00	40.00	-	06.01.2020	08.01.2020	28.01.2020	10.02.2020	1	2	0.820	-	-	2	0.820	-	-	-	-	-	-	40.00	40.00	31.07.2020	Work completed
2		<b>PACKAGE - II</b> Providing and Laying of BT road at W.No.30, Chinnaery Colony and W.No.7, Housing board back side in Idappadi Municipality.	40.00	40.00	-	06.01.2020	08.01.2020	28.01.2020	10.02.2020	1	2	0.000	-	-	2	0.800	-	-	-	-	-	-	40.00	40.00	31.07.2020	Work completed
3		<b>PACKAGE - III</b> Providing and Laying of BT road at W.No.8, Alachampalayam North street in Idappadi Municipality.	40.00	40.00	-	06.01.2020	08.01.2020	28.01.2020	10.02.2020	1	1	0.830	-	-	1	0.830	-	-	-	-	-	-	40.00	40.00	31.07.2020	Work completed
4		<b>PACKAGE - IV</b> Providing and Laying of BT road at W.No.26, Goundampatti North and South street and W.No.22, Gettukadai Karuveppilaiyan street in Idappadi Municipality.	40.00	40.00	-	06.01.2020	08.01.2020	28.01.2020	10.02.2020	1	2	0.83	-	-	2	0.83	-	-	-	-	-	-	40.00	40.00	31.07.2020	Work completed
5		<b>PACKAGE - V</b> Providing and Laying of BT road at W.No.27, Veerappanpalayam colony and W.No.6, Housing board in Idappadi Municipality.	40.00	40.00	-	06.01.2020	08.01.2020	28.01.2020	10.02.2020	1	2	0.83	-	-	2	0.83	-	-	-	-	-	-	40.00	40.00	31.07.2020	Work completed
<b>Total</b>			<b>200.00</b>	<b>200.00</b>	<b>-</b>					<b>5</b>	<b>9</b>	<b>3.31</b>	<b>0</b>	<b>0</b>	<b>9</b>	<b>4.11</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0.00</b>	<b>0</b>	<b>0</b>	<b>200.00</b>	<b>200.00</b>		