

SALEM REGION																										
SRP 2020-2021- ROAD WORK PROGRESS REPORT																										
Rs.in lakhs																										
SI No	Name of the Municipality	Name of The Work	Estimate cost	Amount allotted	Amount received	AS date	TS date	Tender date	WO date	Total no of packages	Total no of works taken up				Total no of works completed				Total no of works under progress				Expenditure	Value of work done	Probable date of completion	Status of work
											BT		CC		BT		CC		BT		CC					
											No	Length in Km	No	Length	No	Length	No	Length	No	Length	No	Length				
1	Idappadi	<b>Package:1</b> Providing and Laying of BT road, Drain and Culvert in W.No.1 Nachipalayam Road, W.No.3 Avaniyur North Street & Cross Street, W.No.4 Poolampatti road to semmankuttai road, W.No.6 Poolampatti road north & south cross street, W.No.11 Perumal koil colony cross	300.00	300.00	-	16.12.2020	22.12.2020	28.01.2021	26.02.2021	1	9	5.17	-	-	4	3.00	-	-	5	2.17	-	-	179.60	120.40	30.11.2021	4 nos Roads Completed. Balance Work in progress
02.01		<b>Package:2</b> Providing and Laying of BT road, Drain and Culvert in W.No.15 Bazzar street and Bus stand area, W.No.16 Nadu street, W.No. 17 Mettu street to angalamman kovil street, W.No. 21 Sivagami nagar, W.No. 24 Sakthi nagar, W.No. 25 Kavandampatti near municipal s	300.00	300.00	-	16.12.2020	22.12.2020	28.01.2021	26.02.2021	1	10	5.05	-	-	3	2.80	-	-	7	2.25	-	-	35.47	264.53	30.11.2021	3 nos Roads Completed. Balance Work in progress
3		<b>Package:3</b> Providing and Laying of Cement concrete road, Storm water drain and Culvert in W.No.25 Kavandampatti, W.No.28 Chinnamanali East, W.No.24 Sakthi nagar, W.No.11 Periyar nagar, W.No.26 Kavandampatti, W.No.30 Bhavani road cross street, W.No.9 Alachampalayam so	300.00	300.00	-	16.12.2020	22.12.2020	28.01.2021	17.02.2021	1	-	0.000	12	5.80	-	-	6	3.40	-	-	6	2.40	38.68	261.32	30.11.2021	5 nos Roads Completed. Balance Work in progress
<b>Total</b>			<b>900.00</b>	<b>900.00</b>	<b>-</b>					<b>3</b>	<b>19</b>	<b>10.22</b>	<b>12</b>	<b>5.80</b>	<b>7</b>	<b>5.80</b>	<b>6</b>	<b>3.40</b>	<b>12</b>	<b>4.42</b>	<b>6</b>	<b>2.40</b>	<b>253.75</b>	<b>646.25</b>		

SRP Loan 765.00 Lakhs  
 ULB Contribution 135.00 Lakhs  
**TOTAL 900.00 Lakhs**

Commissioner(I/c)  
 Idappadi Municipality

SRP Loan Received Rs.382.50 Lakhs  
 Balance to Received Rs.382.50 Lakhs