

All Schemes

1. SUH – DAY NULM 2016-17

Name of the Work – Construction of special shelter for patient attentent in New Govt.medical college & hospital in Thiruvannamalai
AS No. – The CMA, Chennai Proc.No.38038/ 2013/UPA2 Dated: 03.01.2017
Estimate Amount – Rs.50.00 Lakhs
Date of Tender – 07.04.2017
Date of Work Order – 27.06.2017
Present Stage of work – Work Completed
Expenditure So far – Rs.50.00 Lakhs

2.AMRUT 2017-20

Name of the Work – Providing Children's park and Play filed
AS No. – The Chairman and Management Director, TUFIDCO, Chennai Roc
No.TUFIDCO/AMRUT/823/AM(M)/ 2017 dated: 20.11.2017
Estimate Amount – Rs.252.50 Lakhs
No. of works taken up – 6 Nos.
Date of Tender – 08.03.2018
Date of Work Order – 05.04.2018
Present Stage of work – All works completed
Expenditure So far – Rs.224.20 Lakhs

3.SWM 2017-18

Name of the Work – Providing Decentralized Micro Compost Centre
AS No. – The CMA, Chennai Roc.No.4235/2018/B3 dated: 07.02.2018
Estimate Amount – Rs.403.20 Lakhs
No. of works taken up – 9 Nos.
Date of Tender – 27.09.2017
Date of Work Order – 13.10.2017
Present Stage of work – All works completed
Expenditure So far – Rs.310.92 Lakhs

4. UGSS 2017-18 (Revolving fund of UIDSSMT)

Name of the work – Providing House Service connection for Under Ground Sewerage Scheme in Residential side and road side for 10613 Nos.

AS No.	–	The CMA, Chennai-05, Proc.No.4580/UGSS-1/2018
dated: 26.02.2018		
Estimate Amount	–	Rs.550.00 Lakhs
Date of Tender	–	10.04.2018
Date of Work Order	–	29.06.2018
Present Stage of work	–	Out of 10613 Nos. HSC 7457 Nos. HSC connection given
Expenditure So far	–	Rs.297.70 Lakhs

5.Capital Grant Fund and O & M Fund 2017-18

Name of the work – Construction of Sanitary Worker Quarters Building (Two Block) at

Manalurpet Road in Tiruvannamalai Municipality

AS No.	–	The CMA, Chennai-05, Proc.No.15040/ 2018/DO1
dated: 20.03.2018		

Estimate Amount	–	Rs.200.00 Lakhs
Date of Tender	–	17.04.2018
Date of Work Order	–	04.06.2018
Present Stage of work	–	Tiles work is in progress
Expenditure So far	–	Rs.113.94 Lakhs

6.Solid Waste Management (SWM) 2018-19

Name of the work – Purchase of Battery operated vehicle 30 Nos.

AS No.	–	The CMA, Chennai Roc.No. 22866/2018/P3
dated: 23.08.18		

Estimate Amount	–	Rs.54.00 Lakhs
Date of Tender	–	10.09.2018
Date of Work Order	–	03.10.2018
Present Stage of work	–	Work completed
Expenditure So far	–	Rs.41.53 Lakhs

7.Solid Waste Management (SWM) 2018-19

Name of the work – Revamping of Dump site through Bio mining to Recover the land at

Esaniyam compost yard (55479.75 cum)

AS No.	–	The CMA, Chennai Roc.No. 38984/2014/P1
dated: 24.09.18		

Estimate Amount	–	Rs.360.00 Lakhs
Date of Tender	–	22.01.2019
Date of Work Order	–	22.02.2019
Present Stage of work	–	Heap Formation work in progress

Expenditure So far – Nil

8.TURIP 2018-19

Name of the work – Providing BT Surface with Storm Water Drain
AS No. – The CMA, Chennai Roc. No.12981/2018/E3 dated:
17.07.18
Estimate Amount – Rs.1000.00 Lakhs
No. of Package taken up- 5 Nos.
Date of Tender – 10.10.2018
Date of Work Order – 15.02.2019
Present Stage of work – Out of 37 Nos Roads 22 Nos. of Roads completed
Expenditure So far – Rs.414.36 Lakhs

9.IUDM 2018-19

Name of the work – Providing BT Surface with Storm Water Drain
AS No. – GO (MS) No.12 MA & WS (MA.2) Dept. Dated:
29.01.2019
Estimate Amount – Rs.800.00 Lakhs
No. of Package taken up- 4 Nos.
Date of Tender – 19.02.2019
Date of Work Order – 07.03.2019
Present Stage of work – Out of 24 Nos Roads 13 Nos. of Roads completed
Expenditure So far – Rs.437.80 Lakhs

10.Solid Waste Management (SWM) 2018-19

Name of the work – Solid Waste Management work
AS No. – CMA, Chennai Roc.No. 1191/2019/P3 dated: 21.01.19
No. of works taken up – 5 Nos.
Estimate Amount – Rs.140.30 Lakhs
Date of Tender – 12.02.2019
Date of Work Order – 26.02.2019
Present Stage of work – Out of 5 Nos works 4 Nos. of works completed
Expenditure So far – Rs.123.04 Lakhs

11.Revolving fund of UIDSSMT 2018-19

Name of the work – Providing Internal Plumbing Works for Water Supply HSC in
(9074 Nos.)
AS No. – The CMA, Chennai-05, Proc.No. 13277/2018/WS1
dated: 03.07.2018
Estimate Amount – Rs.316.50 Lakhs

Date of Tender – 26.02.2019
Date of Work Order – 06.03.2019
Present Stage of work – Out of 9074 Nos. HSC 1740 Nos. HSC connection given
Expenditure So far – Rs.58.16 Lakhs

12.TURIP 2019-20

Name of the work – Providing BT Surface with Storm Water Drain
AS No. – The CMA, Chennai proc.No.173492019/E3 dated:
16.10.2019
Estimate Amount – Rs.1000.00 Lakhs
No. of Package taken up- 5 Nos.
Date of Tender – 12.11.2019
Date of Work Order – 09.01.2020
Present Stage of work – Out of 30 Nos Roads 1 No. of Road progress balance work to
be started
Expenditure So far – Rs.14.77 Lakhs

13.14th CFC 2019-20

Name of the work – Providing BT Surface with Storm Water Drain
AS No. – MCR No.01 dated: 06.01.2020
Estimate Amount – Rs.442.77 Lakhs
No. of Package taken up- 13 Nos.
Date of Tender – 28.01.2020
Date of Work Order – 17.04.2020
Present Stage of work – Out of 13 Nos Roads 1 No. of Road completed balance work in
progress
Expenditure So far – Nil

14.DBFOT basis PPP mode

Name of the work – Construction of New Bus stand
AS No. – GO(Ms)No.9 MA & WS dated: 20.01.20
Estimate Amount – Rs.3015.00 Lakhs
No. of Package taken up- 1 No.
Date of Tender – 18.06.2020
Date of Work Order – Nil
Present Stage of work – Tender called on 18.06.2020
Expenditure So far – Nil