

15th CFC Tied Grant - 2020-2021

SI. No.	NAME OF THE ULB	Total Grant Allocation	Name of work	Alotted Amount	Estimate Amount	AS date	TS date	Tender date	Work order date	Probable date of completion	Expen diture	Present stage
Madurai Region												
1	Karaikudi	200.00	Purchase of new Batteries for BOV vehicles	15.00	15.00	31.12.20	03.02.21	19.02.21	26.02.21	-	15.00	Completed
2			Construction of shed, Digester etc., for Biomethanation plant in Karaikudi Municipality	35.00	35.00	22.11.21	30.11.21	15.12.21	08.12.21			Finishing work is in progress
3			Supply, Delivery and erection of Machinaries for Biomethanisation plant in Karaikudi Muncipality	43.00	43.00	22.11.21	30.11.21	15.12.21	08.12.21		43.00	Completed
4			Providing Resource Recovery centre at Kalanivasal and Ganeshapuram MCC premises .	20.00	20.00	30.07.21	03.08.21	24.09.21	01.10.21	31.03.2022	0.00	Flooring work progress
5			Providing Resource Recovery centre at Servar oorani and Senjai MCC premises .	25.00	25.00	30.07.21	03.08.21	24.09.21	01.10.21	31.03.2022	0.00	Brick work in progress
6			Purchase of Shredder machine 5T capacity	20.00	20.00	31.12.20	03.08.21	24.09.21	01.10.21	31.03.2022	0.00	Purchase order issued to Contractor

15th CFC Tied Grant - 2020-2021

SI. No.	NAME OF THE ULB	Total Grant Allocation	Name of work	Alotted Amount	Estimate Amount	AS date	TS date	Tender date	Work order date	Probable date of completion	Expen diture	Present stage
7			Purchase of 100HP Motor with pumpset for Headworks	25.00	25.00	31.12.20	03.02.21	24.02.21	01.10.21	-	25.00	Completed
8			Purchase of 20HP (3Nos.) , 15HP (10Nos.) 10 HP (2Nos) , 5HP (2Nos) submersible pumpsets and panel boards.	20.00	20.00	30.07.21	03.08.21	24.09.21	01.10.21	-	20.00	Completed
9			Improvements and providing RWH in Sekkalai sivan kovil oorani	25.00	25.00	31.12.20	03.08.21	24.09.21	01.10.21	31.03.2022	0.00	Inlet channel side wall work progress
10			Improvements and providing RWH in Senjai oorani.	25.00	25.00	31.12.20	03.08.21	24.09.21	01.10.21	31.03.2022	0.00	Retaing wall work in progress
11			Providing improvement works and pathway at inside of Head work premises.	25.00	25.00	30.07.21	03.08.21	24.09.21	01.10.21	31.03.2022	0.00	Kerb Wall in Progress
			TOTAL	278.00	278.00						103.00	