

KARAIKUDI MUNICIPALITY

NAME OF THE SCHEME : Capital Grant Fund -2019-20

Sl.No	Name of the Work	Amount allotted	Estimate Cost	Funding Pattern				Date of A.S	Date of T.S	Date of Tender	Date of work order	Probable date of completion	Expenditure	Present stage
				Grant	Loan	ULB	Total							
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Construction of 24 units of Sanitary quarters in Ganeshapuram Karaikudi Municipality	300.00	300.00	270.00	-	30.00	300.00	24.09.19	06.12.19	11.02.20	03.03.20	31.01.22	278.58	Front elevation & Finishing work is in progress
		300.00	300.00	270.00		30.00	300.00						278.58	