

KARAIKUDI MUNICIPALITY
KNMT-2020-21

Sl. No	Name of the Work	Apraisal Cost	Estimate Cost	Date of A.S	Date of T.S	Date of Tender	Date of work order	Probable date of	Expenditure	Present stage
1	2	3	4	9	10	11	12	13	14	15
1	Providing Paver block Ward No 01 Pugalenth st(E-W) 2nd Cross,Pugelenth st (E-W) 3rd St,Pugalenth St (E-W) 4th St Ward 2 Muneeshwaran nagar VOC Road West,VOC Road Bharadhidasan street (E-W) Road 3rd Street,Bharadhidasan (S-N) St (Karuppar Kovil) 3rd St,Bharadhidasan 1st (kalanivasal peat) in karaikudi Municipality. Package No-1	105.30	105.30	18.11.21	20.11.21	30.11.21	08.12.21	31.03.2022	-	Paver block laying work progress
2	Kalanivasal puthu road 1st Cross (west) thevar malligai opp,Kalanivasal puthu road 2nd Cross (west), Kalanivasal puthu road 3rd Cross (west) (Kalaingar Sali opp,Kalanivasal puthu road 5th Cross (west),Kalanivasal puthu road 6th Cross (west),Meenakshi Puram (E-W) 2nd Street, Meenakshipuram 3rd Street, Meenakshipuram 2nd Street, Paventhar salai west 2nd lane,Paventhar Salai west 3rd st,Bharathiyar 2nd street, Majeeth Street, Chidambaram Street, Madhavan Street (E-W) 1st Cross (ration shop opp),Madhavan Street (E-W) 2nd Cross, Indira Street (extension), Indira Street (extension), Madhavan street ,Periyar (E-W) North 1st street, Periyar (E-W) West street, Periyar (E-W) South 1st Street in karaikudi Municipality. Package no-2	176.70	176.70	18.11.21	20.11.21	30.11.21	08.12.21	31.03.2022	-	Paver block laying work progress

3	Providing Paver block Arumugangar (East) G-Block , Arumuga nagar (E-W) (WEST) G-block, Soodamanipuram 100 Feet (S-N)5th street, Pathinettam padi nagar (E-W) 2nd Street, Pathinettam padi nagar (E-W) 1st Street Extension in karaikudi Municipality. Package no-3	60.75	60.75	18.11.21	20.11.21	30.11.21	08.12.21		.	Completed
		342.75								