

Name of the Scheme: M.L.A Scheme -2016-17

Sl.No	Name of the Work	Amount allotted	Estimate Cost	Date of A.S	Date of T.S	Date of Tender	Date of work order	Expenditure	Present stage
1	Construction of public distribution shop at parupoorani in ward No.11	7	7	dt.15.12.16	6.1.17	24.01.17	01.02.17	7	Completed
2	Construction of public distribution shop at Munciapal vaikala street in ward No.15	7	7	dt.15.12.16	6.1.17	24.01.17	01.02.17	7	Completed
3	Construction of public distribution shop at soodamani nagar street ( 100 feet Road )in ward No.19	7	7	dt.15.12.16	6.1.17	24.01.17	01.02.17	7	Completed
4	Construction of Storm water Drain at kalanivasal Street at Ward No.2	2	2	dt.15.12.16	6.1.17	24.01.17	01.02.17	2	Completed
5	Construction of Storm water Drain From Nallaiyan Asari School to lightu kadai ponnaiah veeramani House in	2	2	dt.15.12.16	6.1.17	24.01.17	01.02.17	-	Dropped
6	Construction of Storm water Drain at subramaniyapuram , 7 th cross street and south street in Ward No.8	5	5	dt.15.12.16	6.1.17	24.01.17	01.02.17	5	Completed
7	Construction of Storm water Drain at vadakoorani Street in Ward No.1	2	2	dt.15.12.16	6.1.17	24.01.17	01.02.17	2	Completed

Construction of Storm water Drain at vairavan Street in 8 Ward No.1	3	3	Dist collector R.O C No DA8/3237/16 dt.15.12.16	6.1.17	24.01.17	01.02.17	3 Completed
Construction of Retaining Wall at keelaorani	10	10	Dist collector R.O C No DA8/3080/15 dt.23.12.16	6.1.17	24.01.17	01.02.17	10 Completed
Providing of Paver Block Arrangements to Koviloor Road Barma Bazar New street in W.No.22	6.45	6.45	Dist collector R.O C No DA8/3237/16 -1	24.3.17	11.4.17	2.5.17	6.45 Completed
Providing of Paver Block Arrangements and Storm Water Drain at P.R.M street in W.No.28	7.25	7.25	Dist collector R.O C No DA8/3237/16 -1	24.3.17	11.4.17	2.5.17	7.25 Completed
Providing of CC Pavement from Icekeni street to A.L.S House at w.no.18	7.4	7.4	Dist collector R.O C No DA8/3237/16 -1	24.3.17	11.4.17	2.5.17	7.4 Completed
<b>Total</b>	<b>66.1</b>	<b>66.1</b>					<b>64.1</b>