

Name of the Scheme: M.L.A Scheme -2017-18

Sl.No	Name of the Work	Amount allotted	Estimate Cost	Date of A.S	Date of T.S	Date of Tender	Date of work order	Expenditure	Present stage
1	Construction of OHT (3 Lakhs capacity) at ward No.2	50	50	dt.30.09.17	06.10.17	01.12.17	11.12.17	41.04	Pipe Laying work in progress
2	Providing of Sintax Tank with Water supply arrangements at VannaraOtai in ward No. 3	2.5	2.5	dt.30.09.17	06.10.17	01.12.17	11.12.17	2.5	Work Completed
3	Providing of Sintax Tank with Water supply arrangements at Near Veenes schooli in ward No. 5	2.5	2.5	dt.30.09.17	06.10.17	01.12.17	11.12.17	2.5	Work Completed
4	Providing of Sintax Tank with Water supply arrangements at Muthupattinam 3 th cross street in ward No. 11	2.5	2.5	dt.30.09.17	06.10.17	01.12.17	11.12.17	2.5	Work Completed
5	Providing of Sintax Tank with Water supply arrangements at Chinnaiya ampalam Near school in ward No.10	2.5	2.5	dt.30.09.17	06.10.17	01.12.17	11.12.17	2.5	Work Completed
6	Providing of New Borewell with Motor for Water supply arrangements at Vaithelingapuram in ward No. 34	5	5	dt.30.09.17	06.10.17	01.12.17	11.12.17	5	Work Completed
7	Providing of New Borewell with Motor for Water supply arrangements at Kaattuthalaivasal in ward No. 15	5	5	dt.30.09.17	06.10.17	01.12.17	11.12.17	5	Work Completed
8	Construction of Additional Class Room Building at Ramanathan Chettiyar Municipal Elementary School	15	15	23.01.2018	30.1.18	20.2.18	23.02.18	14.13	Work Completed

Total

85

85

75.17