

KARAIKUDI MUNICIPALITY

Printed Date :20-Mar-2023 11:23:19 AM

Input Parameter :

S.No	Project ID	Name of Work	Present Stage	Allotted Amount	Agreement Value	Physical Progress in %	Financial Progress in %	Payment Made	Work Order/ Agreement Date / Period	Target Date/ Probable Date of completion	Review Remarks	(Photo) Before/During/ After Execution
Scheme Name : 15th CFC												
1	15th CFC/2021-22/111/WS/00023	Providing PVC Distribution line at Various Places in Karaikudi Municipality	completed	400000	368007.74	100	90.23	3.72	22/Dec/2021 22/Dec/2021 3 Months	22/Mar/2022		Before During After
2	15th CFC/2021-22/111/SWM/00027	Supply of 5HP Motor (1 Ton per hour) Shredders for Micro composting centers		500000	524350	0	100	0	22/Dec/2021 22/Dec/2021 3 Months	22/Mar/2022		Before During After
3	15th CFC/2021-22/111/WS/00022	Providing of DI Pipe lines at Various Places in Karaikudi Municipality		500000	444090.32	0	0	4.51	22/Dec/2021 22/Dec/2021 3 Months	22/Mar/2022		Before During After
4	15th CFC/2021-22/111/WS/00019	Supply and Delivery of CI Valves to all O.H.T within the municipal Limit	Completed	900000	779219.9	100	0	8.67	22/Dec/2021 22/Dec/2021 3 Months	22/Mar/2022		Before During After
5	15th CFC/2022-23/111/OTHERS/00102	Tree Plantation of 4424 nos at Karaikudi Municipality compost yard	completed	1275000	1143178	100	85.52	10.9	21/Sep/2022 21/Sep/2022 1 Months	21/Oct/2022		Before During After

KARAIKUDI MUNICIPALITY

Printed Date :20-Mar-2023 11:23:19 AM

Input Parameter :

6	15th CFC/2021-22/111/ROAD/0005	Providing BT road at railway feeder road to Ariyakkudi Arch ,Providing Paver Block road at Railway Road- Annaimeenakshi street (111029S232)		1740000	1545650.6	0	0	16.18	08/Dec/2021 08/Dec/2021 6 Months	08/Dec/2021 08/Dec/2021 6 Months	To be Speeded up	Before During After
7	15th CFC/2021-22/111/ROAD/0028	Providing BT road at Kottamadakkiyar Street and Melamahanathar Street	completed	1740000	1603558.32	100	90.23	16.18	08/Dec/2021 08/Dec/2021 6 Months	08/Dec/2021 08/Dec/2021 6 Months		Before During After
8	15th CFC/2021-22/111/ROAD/0015	Providing BT road at Sathiyamoorthy Nagar 4th Street (111033R575), Providing Paver Block RoadSathiyamoorthy Nagar (111033R568)	completed	1810000	1645931.8	100	1	16.83	08/Dec/2021 08/Dec/2021 6 Months	08/Dec/2021 08/Dec/2021 6 Months		Before During After
9	15th CFC/2020-21/111/SWM/0032	Providing Resource Recovery centre at Kalanivasal and Ganeshapuram MCC premises .	completed	2000000	2069464.94	100	58.09	11.98	01/Oct/2021 01/Oct/2021 6 Months	01/Oct/2021 01/Oct/2021 6 Months	To be Speeded up	Before During After
10	15th CFC/2020-21/111/SWM/0034	Purchase of Shredder machine 5T capacity	completed	2000000	2067520	100	1.04	19.42	01/Oct/2021 01/Oct/2021 3 Months	01/Oct/2021 01/Oct/2021 3 Months	To be Speeded up	Before During After
11	15th CFC/2020-21/111/WS/00035	Purchase of 20HP (3Nos.) , 15HP (10Nos.) 10 HP (2Nos) , 5HP (2Nos) submersible pumpsets and panel boards.	completed	2000000	2073663.56	100	95.32	19.43	01/Oct/2021 01/Oct/2021 3 Months	01/Oct/2021 01/Oct/2021 3 Months		Before During After
12	15thCFC/2021-22/111/SWM/0028	Supply of 5HP motor (1Ton/hr) shredder for Micro Composting Center in 4 places in Karaikudi Municipality	Completed	2040000	2040000	100	0	0	22/Dec/2021 22/Dec/2021 30 Days	22/Dec/2021 22/Dec/2021 30 Days		Before During After

KARAIKUDI MUNICIPALITY

Printed Date :20-Mar-2023 11:23:19 AM

Input Parameter :

13	15th CFC/2021-22/111/ROAD/0014	Providing BT road at Muthuramalingam Nagar 2nd Street (111030R542),Providing Paver Block Road at Muthuramalingam Nagar 3rd Cross Lane(111030R546)		2075000	1905707.78	0	0	19.3	08/Dec/2021 08/Dec/2021 6 Months	08/Jun/2022		Before During After
14	15th CFC/2021-22/111/WS/00018	Augmentation of watersupply sources by provision of additional Deep Borewells at Sambaioothu Premises		2100000	1927849.62	0	0	18.95	22/Dec/2021 22/Dec/2021 3 Months	22/Mar/2022		Before During After
15	15th CFC/2021-22/111/WSIS/0020	Supply and Delivery of 100 HP Motor Pumpset at Old Head Works (Replacement)	Completed	2100000	1777278.19	100	1	19.53	22/Dec/2021 22/Dec/2021 3 Months	22/Mar/2022		Before During After
16	15th CFC/2021-22/111/ROAD/0016	Providing BT road at Agathiyan lane (111009R225) ,Kambar street North 2nd cross street (111009R230),Thiru.V.Ka 2nd cross street (111009R231),Kambar south cross street (111009R232),Providing Paver Block road at Thilagar nagar cross street ((111009S090)		2120000	1966320.73	0	100	19.72	08/Dec/2021 08/Dec/2021 6 Months	08/Jun/2022		Before During After
17	15th CFC/2021-22/111/SWD/00101	Construction of Storm water Drain at AV.PL street L=315m V=0.50X0.50m ward No 32 and Storm water drain at Senguttuvan street L=305m V=0.40X0.45m Culvert at 0m drainage L=6m V=0.60X0.45m in Ward No 31	Completed	2155000	1793075.54	100	90.23	20.04	21/Sep/2022 21/Sep/2022 1 Months	21/Oct/2022		Before During After
18	15th CFC/2021-22/111/ROAD/0026	Providing paver Block Road Kalanivasal puthu road (Madhavan 1st St) (111003R061)	completed	2210000	198243.44	100	93	20.55	22/Dec/2021 22/Dec/2021 6 Months			Before During After

KARAIKUDI MUNICIPALITY

Printed Date :20-Mar-2023 11:23:19 AM

Input Parameter :

19	15th CFC/2021-22/111/ROAD/0013	Providing Paver Block road at Indira Nagar 3rd Street, Railway Road (111029S218), Muthuramalingam Nagar (111029S221), Muthuramalingam Nagar 2nd Street(111029S222)		2265000	2054183.19	0	0	21.06	08/Dec/2021 08/Dec/2021 6 Months	08/Dec/2021 08/Dec/2021 6 Months	To be Speeded up	Before During After
20	15th CFC/2021-22/111/ROAD/0017	Providing BT road at North Senier Street (111020R439), Sivan Kovil Back Cross Street (111021R455),Providing Paver Block road at Muthalamman Kovil North Opposite (111021S176)		2300000	2096308.59	0	100	21.39	08/Dec/2021 08/Dec/2021 6 Months	08/Dec/2021 08/Dec/2021 6 Months		Before During After
21	15th CFC/2021-22/111/ROAD/0004	Providing BT road at Chidambaram street (111036R626),CMC cross (LFRC Church opp)(111036R638),CMC cross to Chidambaram street (111036R639),Chidambaram street to senkotuvan street(111036R640),CMC cross to Chidambaram street(111036R641)		2395000	2214680.13	0	0	22.27	08/Dec/2021 08/Dec/2021 6 Months	08/Dec/2021 08/Dec/2021 6 Months	To be Speeded up	Before During After
22	15th CFC/2021-22/111/ROAD/0012	Providing Paver Block road at Muthuramalingam Nagar- 3rd Cross Lane(111029S223),Bharath vithyalaya opposite -railway road (111029S227), Muthuramalinga nagar 4th cross Street (111029S228)	completed	2460000	2237794.62	100	0.7	22.67	08/Dec/2021 08/Dec/2021 6 Months	08/Dec/2021 08/Dec/2021 6 Months	To be Speeded up	Before During After
23	15th CFC/2021-22/111/ROAD/0025	Providing paver Block Road Kalanivasal puthu road (kuruvikaran street SW st) (111003S019) & Small lane raja t stall Madhavan st E-W (111003S022)	completed	2490000	2260501.17	100	90.23	23.16	22/Dec/2021 22/Dec/2021 6 Months	22/Dec/2021 22/Dec/2021 6 Months		Before During After
24	15th CFC/2020-21/111/ROAD/0038	Providing improvement works and pathway at inside of Head work premises.	completed	2500000	2581248.23	100	93	23.25	01/Oct/2021 01/Oct/2021 6 Months	01/Oct/2021 01/Oct/2021 6 Months		Before During After

KARAIKUDI MUNICIPALITY

Printed Date :20-Mar-2023 11:23:19 AM

Input Parameter :

25	15th CFC/2020-21/111/SWM/0033	Providing Resource Recovery centre at Servar oorani and Senjai MCC premises .	Completed	2500000	2578401.97	100	0.51	23.25	01/Oct/2021 01/Oct/2021 6 Months	01/Apr/2022	To be Speeded up	Before During After
26	15th CFC/2020-21/111/WS/00036	Improvements and providing RWH in Sekkalai sivan kovil oorani	Completed	2500000	2486836.8	100	1	23.25	01/Oct/2021 01/Oct/2021 6 Months	01/Apr/2022		Before During After
27	15th CFC/2020-21/111/WS/00037	Improvements and providing RWH in Senjai oorani.	completed	2500000	2519643.98	100	1	22	01/Oct/2021 01/Oct/2021 6 Months	01/Apr/2022		Before During After
28	15th CFC/2021-22/111/BUILDING/00050	UPHC - Muthupattinam - Building - 1 No.	Completed	2500000	2168227	100	1.09	23.13	31/Dec/2021 31/Dec/2021 6 Months	30/Jun/2022		Before During After
29	15th CFC/2021-22/111/BUILDING/00051	UPHC - Senjai (Karaikudi) - Building - 1 No.	Completed	2500000	2168236	100	1.12	23.09	31/Dec/2021 31/Dec/2021 6 Months	30/Jun/2022		Before During After
30	15th CFC/2021-22/111/ROAD/00011	Providing BT road at Naachuzhiyanenthel Street (111035R615)		2500000	2268324	0	0	23.25	08/Dec/2021 08/Dec/2021 6 Months	08/Jun/2022	To be Speeded up	Before During After

KARAIKUDI MUNICIPALITY

Printed Date :20-Mar-2023 11:23:19 AM

Input Parameter :

31	15th CFC/2021-22/111/SWM/0024	Supply of Skid steer loader (Excavated and bobcat) for handling dry waste in small lans in Karaikudi Municipality	Completed	2500000	2495000	100	2	22.21	22/Dec/2021 22/Dec/2021 3 Months	22/Mar/2022		Before During After
32	15th CFC/2021-22/111/WS/00021	Supply, delivery and Installation of 100 HP Motor Pumpset at New Head Works	completed	2500000	2175313.71	100	1.68	23.25	22/Dec/2021 22/Dec/2021 3 Months	22/Mar/2022		Before During After
33	15th CFC/2020-21/111/SWM/0030	Construction of shed, Digester etc., for Biomethanation plant in Karaikudi Municipality	completed	3500000	3087983.2	100	0.09	30.2	22/Dec/2021 22/Dec/2021 3 Months	22/Mar/2022	To be Speeded up	Before During After
34	15thCFC/2021-22/111/SWM/0029	Purchasing 1No of Front End Loader (JCB) in Karaikudi Municipality.	Completed	3560000	3560000	100	95.45	33.98	22/Dec/2021 22/Dec/2021 30 Days	21/Jan/2022		Before During After
35	15th CFC/2022-23/111/SL/00115	Providing New Light of Street Lights into energy efficient LED lights at Municipal Limit (600 LED Lights)	Work to be started	4247982	2278273.2	0	0	0	30/Jan/2023 0			Before During After
36	15th CFC/2020-21/111/SWM/0031	Supply, Delivery and erection of Machinaries for Biomethanisation plant in Karaikudi Municipality	completed	4300000	4051682.98	100	1.88	39.96	22/Dec/2021 22/Dec/2021 3 Months	22/Mar/2022	To be Speeded up	Before During After

Scheme Name : AMRUT 2.0

KARAIKUDI MUNICIPALITY

Printed Date :20-Mar-2023 11:23:19 AM

Input Parameter :

37	AMRUT 2.0/2022- 23/111/WB/000 11	Improvement and Renovation of Chellam Chetti Oorani in Karaikudi Municipality.	Work Order Issued on 07.03.23	4100000	0	0	0	0	0	0			Before During After
38	AMRUT 2.0/2022- 23/111/WB/000 10	Improvement and Renovation of Sekkalai Theppakulam in Karaikudi Municipality.	Work Order Issued on 07.03.23	6200000	0	0	0	0	0	0			Before During After

Scheme Name : General Fund

39	GENERAL/2022- 23/111/SWD/00 035	Construction of Drainage and Parapet Wall Arrangements at Ward No.11 Gandhipuram in Karaikudi Municipality.	Work Completed	350000	299558	100	0	0	0	03/Jun/2022 18/Aug/2022 3 Months	18/Nov/2022		Before During After
40	GENERAL/2022- 23/111/CULVER T/00030	Construction of Culvert at Bharathidasan Street at Ward No.1 in Karaikudi Municipality.		500000	0	0	0	0	0	15/Mar/2023			Before During After
41	GENERAL/2022- 23/111/CULVER T/00031	Construction of Culvert and Drain at SM Street at Ward No.24 in Karaikudi Municipality.		500000	0	0	0	0	0	15/Mar/2023			Before During After
42	GENERAL/2022- 23/111/CULVER T/00036	Construction of Culvert at Ward No.2 Idaichi Amman Oorani in Karaikudi Municipality.	Completed	500000	0	100	0	0	0	03/Jun/2022 03/Jun/2022 3 Months	03/Sep/2022		Before During After
43	GENERAL/2022- 23/111/CULVER T/00037	Construction of Culvert at Ward No.27 Muthuramalingam Nagar in Karaikudi Municipality.	Completed	500000	0	100	0	0	0	03/Jun/2022 03/Jun/2022 3 Months	03/Sep/2022		Before During After

KARAIKUDI MUNICIPALITY

Printed Date :20-Mar-2023 11:23:19 AM

Input Parameter :

44	GENERAL/2022-23/111/SWD/00033	Construction of Drain at Ward No.24 Markandayer Kovil Street in Karaikudi Municipality.		600000	0	0	0	0	15/Mar/2023			Before During After
45	GENERAL/2022-23/111/WS/00038	Providing Distribution Line at Ward No.25 Maruthupandiyar Street in Karaikudi Municipality.	completed	680000	0	100	0	0	03/Jun/2022 21/Sep/2022 3 Months	21/Dec/2022		Before During After
46	GENERAL/2022-23/111/SWD/00032	Construction of Drain and Culvert at Kattuthalai Pallivasal at Ward No.21 in Karaikudi Municipality.		800000				2				
47	GENERAL/2022-23/111/CULVERT/00034	Construction of Culvert and Drain at Ward No.34 Nachuliyenthal in Karaikudi Municipality.	Work Completed	1200000	0	100	0	0	03/Jun/2022 03/Jun/2022 3 Months	03/Sep/2022		Before During After

Scheme Name : Kalaignar Nagarpura Mempatu Thittam

48	Kalaignar /2021-22/111/ROAD/00047	Relaying of Road--ARUMUGAM NAGAR G-BLOCK , -Arumuga nagar (E-W) (WEST) G-block , 111/2021/008/R/0000240-100 FEET ROAD SOUTH EAST , 68072-Pathinettam padi nagar (E-W) 2nd Street , 111/2021/008/R/0000275-PATHINETTAMBADI NAGAR (BHARATHINAGAR) ,	Work Completed	6075000	5875000	100	0.25	57.1	08/Dec/2021 08/Dec/2021 3 Months	08/Mar/2022	To be speeded up	Before During After
49	Kalaignar /2021-22/111/ROAD/00049	Relaying of Road--Pugalenthi Street (E-W)2nd Cross , -Pugalenthi Street (E-W)3rd Cross , -Pugalenthi Street (E-W)4th Cross , 111/2021/002/S/000055-Muneeshwaran nagar VOC Road West , 26187-VOC Road Bharadhidasan street (E-W) Road 3rd Street , 26187-Bharadhidasan (S-N) Street (Karuppar Kovil) 3rd Street , 111/2021/002/R/000064-Bharadhidasan	Completed	10530000	9676546	100	32.29	80.76	08/Dec/2021 08/Dec/2021 3 Months	08/Mar/2022	To be speeded up	Before During After

KARAIKUDI MUNICIPALITY

Printed Date :20-Mar-2023 11:23:19 AM

Input Parameter :

50	Kalaingar /2022-23/111/BUILDING/00107	Construction of LPG Crematorium at Kalanivasal Burial Ground (Ward No. 2)	RCC Column Rising Upto Lintel Level	14500000	12946428	10	0	6.35	22/Jul/2022 22/Jul/2022 1 Year	22/Jul/2023	Work commenced on 9.2.2023	Before During After
51	Kalaingar /2021-22/111/ROAD/00048	Relaying of Road-111/2021/003/R/000070-Kalanivasal puthu road 1st Cross (west) thevar malligai opp , 111/2021/003/R/000071-Kalanivasal puthu road 2nd Cross (west) , 111/2021/003/R/000072-Kalanivasal puthu road 3rd Cross (west) (Kalaingar Salai opp) , 111/2021/003/R/000074-Kalanivasal puthu road 5th Cross (west) , 111/2021/003/R/000075-Kalanivasal puthu road 6th Cross (west) , 111/2021/004/S/0000109-MEENAKSHIPURAM KELAMEL SECOND STREET , 111/2021/004/R/0000113-MEENAKSHIPURAM 3RD STREET , 111/2021	Work completed	17670000	16219326	100	39.82	162.45	08/Dec/2021 08/Dec/2021 3 Months	08/Mar/2022	To be speeded up	Before During After
52	Kalaingar /2022-23/111/BUILDING/00109	Construction of Knowledge Center and study center at ward No. 3 in Kannadasan Mani Mandapam (Block No. 29 S.No. 1028)	Roof Slab Completed, Curing Work in Progress	18500000	16990640	32	0	31.13	03/Aug/2022 03/Aug/2022 1 Year	03/Aug/2023		Before During After

Scheme Name : KFW

53	KFW/2014-15/111/UGSS/0111	Underground Sewerage Scheme to Karaikudi Municipality in Sivagangai District - EASP		1125300000	1026400000	100	0	11025	26/Nov/2015 25/Jan/2016 30 Months	25/Jul/2018		Before During After
----	---	---	--	------------	------------	-----	---	-------	---	-------------	--	---

Scheme Name : Namakku Naame Thittam

KARAIKUDI MUNICIPALITY

Printed Date :20-Mar-2023 11:23:19 AM

Input Parameter :

54	Namakku Na/2021-22/111/ROAD/0054	Relaying of Road-111/2021/012/S/0000369-GANDHIPURAM 5TH STREET ,	completed	500000	456095.74	100	1.77	4.65	17/Jun/2022 17/Jun/2022 3 Months	17/Sep/2022		Before During After
55	Namakku Na/2021-22/111/ROAD/0094	Relaying of Road-111/2021/019/L/0000459-MARUTHUPANDIYAR NAGAR ST 1 ,	Completed	500000	452156.66	100	90.23	4.65	20/Jun/2022 20/Jun/2022 3 Months	20/Sep/2022		Before During After
56	NNT/2022-23/111/SL/00014	Providing Lighting Arrangement at Center Meridian	Tender Called for 17.03.2023	500000	0	0	0	0				Before During After
57	Namakku Na/2021-22/111/SWD/00052	Providing Storm Water Drain in Ward No.29, Ramakrishna Street		690000	6.9	0	0	6.57	15/Apr/2022 15/Apr/2022 3 Months	15/Jul/2022		Before During After
58	Namakku Na/2021-22/111/SWD/00059	Dismantling the existing damaged Culvert and Construction of Storm Water Drain - (Unicode - 111004R078) Length 30.00m, Vent 0.45m and 3nos of Culvert 6.00m x 4.00m, Chainage 0/70m near Oothupillayar Kovil at Ward no.8	completed	1000000	905809	100	90.23	9.3	17/Jun/2022 17/Jun/2022 3 Months	17/Sep/2022	Date of completion 30.11.2022	Before During After
59	Namakku Na/2021-22/111/SWD/00097	Construction of Drainage and culvert at ward no 20 North Senier street karaikudi municipality	completed	1310000	1176053.09	100	90.23	12.18	20/Jun/2022 20/Jun/2022 3 Months	20/Sep/2022	To Speeded up	Before During After

KARAIKUDI MUNICIPALITY

Printed Date :20-Mar-2023 11:23:19 AM

Input Parameter :

60	Namakku Na/2021-22/111/PARK/0053	Improvement of Road Side park with Chain Link Fencing of Length 140m, GYM, Greenery, Water Supply and Lighting arrangements at New Ward No.15, T.T Nagar	Foot Path Work in Progress	1500000	1360589.3	30	0	8.62	17/Jun/2022 17/Jun/2022 3 Months	17/Sep/2022	To be expedited	Before During After
61	Namakku Na/2021-22/111/PARK/0091	Providing park, GYM and water supply arrangement at ward no 4 & 5 Thilagar nagar at karaikudi municipality	Brick Work in Progress	2500000	2261535	18	0	8.53	20/Jun/2022 20/Jun/2022 3 Months	20/Sep/2022	To be expedited	Before During After
62	Namakku Na/2021-22/111/SWD/0056	Construction of Drainage at Kalavaai pottal (Unicode - 111029S225, Length 260m, Width 2.00m, Vent 1.54m, in Ward No. 27	work completed	2500000	2155697	100	90.23	22.56	17/Jun/2022 17/Jun/2022 3 Months	17/Sep/2022		Before During After
63	NNT/2022-23/111/SWD/0012	Construction of Drain with Covering Slab and Foot Path at Southern Side of 100 Ft Road from Thever Statue to Periyar Statue	Tender Called For 17.03.2023	4000000	0	0	0	0				Before During After
64	NNT/2022-23/111/SWD/0013	Construction of Drain with Covering Slab and Foot Path at Northern Side of 100 Ft Road from Thever Statue to Periyar Statue	Tender Called for 17.03.2023	4000000	0	0	0	0				Before During After
65	Namakku Na/2021-22/111/BUILDING/00100	Construction of Badminton court at Ward No.18 Soodamanipuram in Karaikudi Municipality	Steel Column Fabrication work in progress	8500000	7248730.52	20	0	0	20/Oct/2022 20/Oct/2022 6 Months	30/Mar/2023	To be expedited	Before During After

Scheme Name : National Urban Livelihoods Mission

KARAIKUDI MUNICIPALITY

Printed Date :20-Mar-2023 11:23:19 AM

Input Parameter :

66	National U/2021-22/111/PURCH ASE/00104	Supply and Delivery of 25 Nos of mobile Vending carts for Vegitable and fruit vender, 20 Nos of mobile vending carts for food venders and 20 Nos of mobile vending carts for flower venders.	Completed	4810000	5045200	100	96.22	46.28	18/May/2022 18/May/2022 6 Months	18/Nov/2022		Before During After
Scheme Name : Solid Waste Management(SWM)												
67	SWM/2022-23/111/SWM/0025	Implementation of Solid Wast Management Activities Through Service Provider at Karaikudi Municipality	Tender to be Called for 24.03.2023	82526000	0	0	0	0				Before During After
Scheme Name : State Urban Infrastructure Development Fund												
68	State Urba/2022-23/111/SL/00105	Conversion of Street Lights into Energy efficient LED Lights - 4290 Nos. in Karaikudi Municipality	Work to be started	36894000	35334092.75	0	0	0	17/Feb/2023			Before During After
69	SUIDF/2022-23/111/UGSS/0019	Providing Under Ground Drainage House Service Connecting for 7250 House in Karaikudi Municipality.	Tender to be Called for 20.03.2023	60000000	0	0	0	0				Before During After
70	SUIDF/2022-23/111/UGSS/0026	Providing Internal Plumbing of House Service Connections for Underground Sewerage System in Karaikudi Municipality		60000000				2				
71	SUIDF/2022-23/111/UGSS/0027	Providing internal plumbing of House Service Connections for underground sewerage system in Karaikudi Municipality		60000000				2				
Scheme Name : SWACHH BHARATH MISSION 2.0												

KARAIKUDI MUNICIPALITY

Printed Date :20-Mar-2023 11:23:19 AM

Input Parameter :

72	SWACHH BHA/2021-22/111/SANITATION/00071	CONSTRUCTION OF COMMUNITY TOILET AT PARUPPOORANI NORTH SIDE	Plastering Work in Progress	2500000	2236266	52	0	10.65	24/May/2022 24/May/2022 6 Months	24/Nov/2022	To be expedited	Before During After
73	SWACHH BHA/2021-22/111/SANITATION/00072	CONSTRUCITON OF COMMUNITY TOILET SOMUPILLAI STREET	Tiles Laying Work in Progress	2500000	2240322	70	0	9.89	24/May/2022 24/May/2022 6 Months	24/Nov/2022	To be expedited	Before During After
74	SBM 2.0/2021-22/111/SANITATION/00001	Construction of Public Toilet at Ganeshapuram.	Earth Work in Progress	3700000	2410002	5	0	0	06/Jan/2023 24/May/2022 6 Months	24/Nov/2022		Before During After

Scheme Name : TURIP

75	TURIP/2022-23/111/ROAD/0004	Relaying of Road-111/2021/019/R/0000562-CHIDAMBARAM ASARI LAYOUT , 111/2021/019/R/0000558-CHIDAMBARAM ASARI LAYOUT , 111/2021/019/R/0000530-KANNADASAN NAGAR MANAI PART	WMM laid	2370000	1984042.58	30	0	0	30/Jan/2023 30/Jan/2023 6 Months	30/Jul/2023		Before During After
76	TURIP/2022-23/111/ROAD/0005	Relaying of Road-111/2021/025/R/0000634-ATHITHIRAVIDAR KANMAI STREET CROSS 2 , 111/2021/036/R/0000701-CMC Cross Street to Chidambaram street , 111/2021/001/R/00005-Kamatchi Amman Kovil kilamel Cross Road , 111/2021/001/R/000014-ALAGAPPAN CROSS STREET , 111/2021/019/R/0000580-Nethaji street 3rd cross north , 111/2021/019/R/0000578-Nethaji street 4th cross south , 111/2021/017/R/0000932-Church 1st Street 1st cross ,	WMM Laid	3750000	3109218.97	32	0	0	30/Jan/2023 30/Jan/2023 6 Months	30/Jul/2023		Before During After

KARAIKUDI MUNICIPALITY

Printed Date :20-Mar-2023 11:23:19 AM

Input Parameter :

77	TURIP/2022-23/111/ROAD/0009	Relaying of Road-111/2021/011/R/0000352-MUTHUPATTANAM 2ND STREET , 111/2021/013/R/0000428-Muthupattinam 4th cross (E-W) , 111/2021/019/R/0000521-KURUCHI PIIRAVILI	Drainage work in progress	5100000	4153362.84	32	0	0	30/Jan/2023	30/Jul/2023		Before
									30/Jan/2023			During
									6 Months			After
78	TURIP/2022-23/111/ROAD/0007	Relaying of Road-111/2021/018/R/0000560-CHURCH STREET , 111/2021/001/R/000011-VAIRAVAN STREET , 111/2021/001/R/000043-O.Siruvayal Road North 1st street , 111/2021/001/R/000017-EDAICHI OORANI NORTH , 111/2021/001/R/000018-Idaichi Oorani South , 111/2021/008/R/0000193-Ambaal 3rd Street (Right cross) , 111/2021/019/R/0000599-PANDI KOVIL STREET ,	WMM laid	7400000	6115296.68	30	0	0	30/Jan/2023	30/Jul/2023		Before
									30/Jan/2023			During
									6 Months			After
79	TURIP/2022-23/111/ROAD/0003	Relaying of Road-111/2021/028/R/0000892-VENKATACHALAM CHETTIAR STREET , 111/2021/026/R/0000630-CHELLAPPAN THERU ,	Work order issued	7520000	6253874.26	0	0	0	30/Jan/2023	30/Jul/2023		Before
									30/Jan/2023			During
									6 Months			After
80	TURIP/2022-23/111/ROAD/0008	Relaying of Road-111/2021/021/R/0000477-VIVEKANANTHAN THERU , 111/2021/028/R/0000891-Alangudiyar cross street 1 , 111/2021/028/R/0000889-Alangudiyar cross street 2 , 111/2021/028/R/0000887-Alangudiyar cross street 3 , 111/2021/010/R/0000331-ANNAMALAI CHETTIYAR STREET AND CROSS	WMM Laid	7690000	6283660.31	32	0	0	30/Jan/2023	30/Jul/2023		Before
									30/Jan/2023			During
									6 Months			After
81	TURIP/2022-23/111/ROAD/0002	Relaying of Road-111/2021/003/R/000086-Kalanivasal pudhu Road (M.V Schl to kottaiyur road) ,	Work order issued	8000000	6611545.49	0	0	0	30/Jan/2023	30/Jul/2023		Before
									30/Jan/2023			During
									6 Months			After

KARAIKUDI MUNICIPALITY

Printed Date :20-Mar-2023 11:23:19 AM

Input Parameter :

82	TURIP/2022-23/111/ROAD/0006	Relaying of Road-111/2021/006/R/0000176-ARUMUGAM NAGAR 2ND STREET , 111/2021/006/R/0000175-ARUMUGAM NAGAR 3RD STREET , 111/2021/006/R/0000174-ARUMUGAM NAGAR 4TH STREET , 111/006/R/0006-ARUMUGAM NAGAR 5TH STREET , 111/2021/006/R/0000173-ARUMUGAM NAGAR 6TH STREET , 111/006/R/0005-Arumuga nagar 3 to 4 Cross , 111/2021/036/R/0000706-AYYANAR KOIL STREET ,	WMM Laid	8700000	7255082.76	32	0	0	30/Jan/2023 30/Jan/2023 6 Months	30/Jul/2023		Before During After
83	TURIP/2021-22/111/ROAD/0007	Providing BT Surface using Paver machine at Vellaiyan 1st Cross Street S-N lane(111001R016), Pillayarkooam west (111001R033), VOC ROAD East Bharathinagar 3rd Street (111002R046-), Kalanivasal puthu road 7th Cross (west) (111003R058), Jeevanagar 3rd St (111003R072-), Meenakshipuram (pattavar kovil street)(111004R082), Police colony west Street(111006R111)	Work completed	9000000	8068716.71	100	35.68	84.6	15/Dec/2021 15/Dec/2021 6 Months	15/Jan/2022		Before During After
84	TURIP/2021-22/111/ROAD/0053	Providing BT Surface using Paver Machine at THIRUVALLUVAR NAGAR CROSS STREET 1 111034R605 THIRUVALLUVAR NAGAR CROSS STREET 2 111034R606 THIRUVALLUVAR NAGAR CROSS STREET 3 111034R607 THIRUVALLUVAR NAGAR CROSS STREET 5 111034R609 THIRUVALLUVAR NAGAR CROSS STREET 6 111034R610 THIRUVALLUVAR NAGAR CROSS STREET 7 111034R611 Ariyakudi Road to (naachuliyanelal) 111034R587		9300000	8274220	0	100	86.49	15/Dec/2021 15/Dec/2021 6 Months	15/Jan/2022		Before During After

KARAIKUDI MUNICIPALITY

Printed Date :20-Mar-2023 11:23:19 AM

Input Parameter :

85	TURIP/2021-22/111/ROAD/0054	Providing BT Surface using Paver Machine at veeraiyan kanmoi North 111034R595 THIRUVALLUVAR NAGAR CROSS STREET 4 111034R608 saathappa chettiyar lane 111035R621 Pappa oorani kattunayakkan street cross9 111035R625 seethalai saathanar street 111036R629 Pugalenth (S-N) Cross 1st st 111001S003 Avvaiyar street 111036S289	Completed	9600000	8128111	100	94	90.24	15/Dec/2021 15/Dec/2021 6 Months	15/Dec/2021 15/Dec/2021 6 Months	15/Jan/2022 15/Jan/2022 6 Months	Before During After
86	TURIP/2021-22/111/ROAD/0052	Providing BT Surface using Paver Machine at PERUMAL KOIL POTTAL 111027R504 UDHAYAM NAGAR CROSS STREET 1 111030R545 NSK street 111031R551 park street - ganesapuram 111033R573 Vaithiyalingapuram 111034R592 PERIYAR NAGAR CROSS STREET 9 111034R602 PERIYAR NAGAR CROSS STREET 10 111034R603 KRISHNAN KOVIL STREEET 111034R604	BT wok completed	10800000	9555498	100	0	101.52	15/Dec/2021 15/Dec/2021 6 Months	15/Dec/2021 15/Dec/2021 6 Months	15/Jan/2022 15/Jan/2022 6 Months	Before During After
87	TURIP/2021-22/111/ROAD/0008	Providing BT Surface using paver machine at pathinettam padi nagar (s-N) 1st st, (111008R187)Bharathi nagar 1st street cross(opp Nachammai salai) (111008R191) Samiyar thottam south (111019R417) Kuruchipuravu 60 feet east west street (111019R360) Vetrivinayagar opp GH (111019R421) Senjai pottal (Reg. Ofc) (111026R498)Veerakanda vinayagar street (111026R499) Perumal kovil street north cross (111026R500) perumal kovil north cross (111026R502)	Completed	11300000	10493460	100	1.77	105.09	15/Dec/2021 15/Dec/2021 6 Months	15/Dec/2021 15/Dec/2021 6 Months	15/Jan/2022 15/Jan/2022 6 Months	Before During After
Scheme Name : UID SSMT												
88	UID SSMD/2018-19/111/WS/000006	Providing of Internal Plumbing works for water Supply HSC's In Karaikudi Municipality	Letter Sent to CMA Office for Cancalation	28800000	25115000	0	0	23.46	28/May/2019 27/Jun/2019 1 Year	27/Jun/2020	To be expedited	Before During After

Input Parameter :