

**MADURAI CORPORATION**

**MLA (North) Development Fund Works 18-19**

Sl. No	Ward No	Head	Name of Work & Estimate No	Estimate Amount (Rs.in Lakhs)	Tender Date	Work Order Period	Contractor Name	Stage of Works				Exp. Amount
								13.07.19				
1	2	3	4	5	6	7	8	9	10	11	12	13
1	5	Paver Block Road	Ma.Po.1/ Est.203/ 18-19 Providing Paver block road at Thiruvalluvar street	8.00	28.09.18	08.10.18 to 07.12.18	S.Ramanathan	Completed				
2	5	B.T. Road	Ma.Po.1/ Est.207/ 18-19 Providing B.T. Road at Paniyan Mayandi Street	18.00	08.10.18	02.11.18 to 01.02.19	S.Ramanathan	Completed				
3	7	Paver Block Road	Ma.Po.1 / Est.200/18-19 Providing Paver block road at Gandhiji street	5.00	08.10.18	09.11.18 to 08.01.19	S.Ramanathan	Completed				
4	6	B.T. Road	Ma.Po.1/ Est.202/ 18-19 Providing B.T. road at boomi urundai street	12.00	08.10.18	09.11.18 to 08.02.19	S.Ramanathan	Completed				
5	5	R.O. Plant	Ma.Po.1/ Est.210/ 18-19 Providing R.O. Plant 1000 LPH and borewell with tank bed arrangements at Mullai Nagar	9.40	26.11.18		M/s.Arunchale swarar Construction	Completed				
6	30	B.T. Road	Ma.Po2/Est No.208 MLA (N)/18-19 Providing B.T Road in Bharthu Street and Cross Street	12.00	25.10.18	01.11.18 to 01.03.19	R. Sanmugavel	Completed				
7	31	Paver Block Road	Ma.Po2/Est No.194 MLA(N)/18-19 Providing Paver Block Road Arrangements @ Vinayagar Street and Cross Streets	8.60	25.10.18	01.11.18 to 01.03.19	S.Ramanathan	Completed				
8	31	B.T. Road	Ma.Po2/Est No.195 MLA(N)/18-19 Providing B.T Road Arrangements @ Pandiyan Nagar	9.00	25.10.18	01.11.18 to 30.01.19	P.K.R Raveenthra Kumar	Completed				
9	31	B.T. Road	Ma.Po2/Est No.196 MLA(N)/18-19 Providing B.T Road Arrangements @ Sithi Vinayagar Kovil Street	19.00	25.10.18	01.11.18 to 30.01.19	R.Raveenthakumar	Completed				

