

## WORK UNDER AMRUT SCHEME

Sl. No	Name of the Municipality	Name of the work	Estimate amount (Rs.in lakhs )	Amount allotted (Rs. In lakhs)	Date of AS	Date of TS	Date of tender	Date of work order	Physical progress				Financial progress (Rs.in lakh)	Present Stage
									No of works taken up	Completed	progress	to be commenced	Expenditure	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Melur	Park at Milgate Nagar Ward No 26 SF No 208/04 in Melur Municipality	41.00	41 (ULB 32.00 +Amrut 9.00)	21.10.2022	4.11.2022	22.11.2022	25.11.2022	1	0	1	0	15.00	Foothpath Kerb wall work is in Progress
2	Melur	Rejuvenation of Salakkaraiyan Oorani Thiruvathavoor road, Ward No.24 (Survey No.4)	99.30	99.3 [Rs.54.50 KNMT Share + Rs.44.80 (Amrut Share)]	17.06.2022	27.06.2022	29.07.2022	03.08.2022	1	0	1	0	74.00	Fencing Work Completed