

PERNAMBUT MUNICIPALITY
Works status - Abstract

Date : 11.07.2020

S.No	Name of Work	Est Amount in Lakhs	Billed Amount as on in Lakhs	Remaining Amount as on in Lakhs	AS	TS	Tender Date	W.O Date	No of works/packages taken up	Percentage of work completed as on	Present stage	Remarks
1	Turip 2017-18	150.00	108.10	41.90	3.10.2017	7.11.2017	13.12.2017	01.02.2018	7 (1pkg)	100%	WORK COMPLETED	
2	Turip 2018-19	100.00	8.44	91.56	1.08.2018	7.09.2019	17.10.2019	05.12.2018	6 (1pkg)	14%	Nil Progress	
3	IUDM 2018-19	491.45	-	491.45	28.01.201	01.02.201	20.02.2019	28.02.2019	10 (3pkgs)	34%	Nil Progress	For Rs. 102.00 Lakhs Bill preparation completed amount need to be paid.
4	UIDSSMT 2018-19 - Internal plumbing	94.00	-	94.00	3.07.2018	2.01.2019	14.02.2019	28.02.2019	2712	25%	Work is in progress	
5	O & M CGF - Water supply improvement works	203.50	58.50	145.00	02.01.201	01.02.201	28.02.2019	06.03.2019	1	36%	Work is in progress	
6	7 th SHPC - SBM 18-19 MCC MGR Nagar	50.90	24.36	26.54	23.08.201	14.09.201	16.10.2018	05.12.2018	1	48%	Work is in progress	Truss work completed
	7 th SHPC - SBM 18-19 MCC Fathima Nagar	50.90	-	50.90	23.08.201	14.09.201	16.10.2018	05.12.2018	1	0%	Nil Progress	Due to public agitation, after compromising the public the work will be started.
	7 th SHPC - SBM 18-19 MCC Arunthathiyar colony	50.90	-	50.90	23.08.201	14.09.201	16.10.2018	05.12.2018	1	60%	Work is in progress	Roofing works completed
7	14 th CFC	150.00	-	150.00	06.01.2020	07.01.2020	28.01.2020	04.02.2020	29 (6 pkgs)	10%	Work is in progress	