

FORMAT

PUDUKKOTTAI MUNICIPALITY

Rupees in Crore

AMRUT - SAAP WISE DETAILS TO BE FURNISHED(2015-16)

S.No.	Name of the Park / Projects	SAAP Cost in Lakhs	Agreement Cost in Lakhs	Amount so far received from TUFIDCO in Lakhs	Value of work done in Lakhs	Expenditure	Percent status (Completed / On going)
1	New creation of park at Kamban Nagar	0.69	0.664		0.690	0.69	Work Completed
2	New creation of park at Poonga Nagar	0.57	0.544		0.570	0.570	Work Completed
3	New creation of park at S.S Nagar	0.395	0.396	Rs.1.3837	0.395	0.395	Work Completed
4	New creation of park at Barath Nagar	0.41	0.409		0.408	0.408	Work Completed
	Total	2.065			2.063	2.063	

(Rs.29,00,000/-Dated.09.06.2018) (Rs. 5785000/- Dated.04.01.2017)
(Rs.5152000/- Dated.20.02.2018)


Commissioner (i/c),
Pudukkottai Municipality


FORMAT

PUDUKKOTTAI MUNICIPALITY

Rupees in Crore

AMRUT - SAAP WISE DETAILS TO BE FURNISHED(2016-17)

S.No.	Name of the Park / Projects	SAAP Cost	Agreement Cost	Amount so far received from TUFIDCO	Value of work done	Expenditure	Persent status (Completed / On going)
1	New creation of park at Gandhi poonga	0.565	0.5645		0.565	0.565	Work Completed
2	New creation of park at Tamil Nagar	0.415	0.4183		0.415	0.415	Work Completed
3	New creation of park at Sathiyamoorthi road	0.88	0.872		--	--	Play material fixing work is in progress
4	New creation of park at Shanmuga Nagar & Extension	0.57	0.567	Rs.1.030	0.48	0.48	Work Completed
5	New creation of park at Charless Nagar	0.25	0.2499		0.25	0.25	Work Completed
6	New creation of park at Valliyappa Nagar	0.50	0.4966		0.50	--	Work Completed
	New creation of park at Periyar Nagar	0.50	0.4977		0.50	0.50	Work Completed
	Total	3.68			2.71	2.21	


 Commissioner (I/c),
 Pudukkottai Municipality

FORMAT

PUDUKKOTTAI MUNICIPALITY

Rupees in Crore

AMRUT - SAAP WISE DETAILS TO BE FURNISHED(2017-20)

S.No.	Name of the Park / Projects	SAAP Cost	Agreement Cost	Amount so far received from TUFIDCO	Value of work done in Lakhs	Expenditure	Percent status (Completed / Ongoing)
1	New creation of park at Eswaran kovil street in ward no.24	0.70233	0.6197			--	Foot path work is in progress
2	New creation of park at Prahathambal nagar in ward no.03	0.24841	0.2223		0.24841	0.24841	Completed
3	New creation of park at Chola real estate in ward no.23	0.60233	0.5321			--	Finishing work is in progress
4	New creation of park at Chellappa nagar in ward no.03	0.81233	0.7265			--	Compound wall work is in progress
5	New creation of park at Maraimalai nagar in ward no.39	0.2484	0.2227		0.24841	0.2484	Completed
6	New creation of park at Barath Nagar	0.35841	0.3088			--	Compound wall work is in progress
7	New creation of park at Vishwadosh Nagar	0.60233	0.5314			--	Compound wall work completed
	Total	3.57455			0.49682	0.49682	


 Commissioner (I/c),
 Pudukkottai Municipality