

PULIANGUDI MUNICIPALITY																					
Sanitary Worker Quarters																					
Name of the Region: Tirunelveli																		Rs. In Lakhs			
Sl. No.	Name of Work	2017-2018	Estimate cost	Funding pattern					Date of A.S.	Date of T.S.	Date of Tender	Date of Work order	No. of works taken	Physical Progress			Probable Date of completion	Financial progress		Whether UC&CR sent or not	Remarks
				Grant	Loan	ULB	Others	Total						Nos. completed	Progress	To be commenced		Expenditure	Balance to be spent		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
1	Construction of Sanitary Worker Quarters in Puliangudi Municipality		200.00	150.00	0	50.00	0	200.00	22.03.18	27.06.18	25.07.18	23.08.18	1	0	1	0	31.8.19	112.21	87.79	-	Block A, Block B, Block C- Plastering work under progress. Block D - Roof level completed.

Commissioner
Puliangudi Municipality