

TIRUNELVELI REGION
Name of the scheme SRP 2020-21

Sl. No	Name of the Municipality	Name of the work	Length in km	Estimate amount (Rs.in lakhs)	Amount allotted (Rs. In lakhs)	Funding pattern (Rs. in lakh)			Date of AS	Date of TS	Date of tender	Date of work order	Physical progress					Financial progress (Rs.in lakh)		Stage of work	Probable date of completion	
						Grant	Loan	ULB contribn					No of packages	No of works taken up	Completed	progress	to be commenced	Expenditure	Fund released			
1	Puliangudi	Package I																				
2		Laying of BT Road at Ganthi bazar W-14 in Puliangudi Municipality	0.340	21.01	200.00	170.00	0.00	30.00	14.12.2020	22.12.2020	19.01.2021	05.02.2021	8	8	0	0	0.00	0.00	Work completed			
3		Laying of BT Road at RSKP Road W-14 in Puliangudi Municipality	0.700	43.27																		
4		Laying of BT Road at Sankara Vinayagar Kovil Street W-13 in Puliangudi	0.300	22.25																		
5		Laying of BT Road at Chithambaram north street in Puliangudi Municipality	0.180	12.24																		
6		Laying of BT Road at Nattamai arunachala Vinayagar kovil street W-19	0.300	22.25																		
7		Laying of BT Road and Paver block at Leppaishapuram street (Oorani west	0.240	24.46																		
8		Laying of BT Road at Oorani South north street in Puliangudi Municipality	0.700	54.52																		
		Package II																				
1		Laying of BT Road at Pambukovil Santhai road east side road in Puliangudi	0.780	54.55	200.00	170.00	0.00	30.00	14.12.20	22.12.20	19.01.21	05.02.21	8	8	0	0	0	0	Work completed			
2		Laying of BT Road at Ayyapuram main road W-33 in Puliangdi Municipality	2.000	100.97																		
3		Laying of BT Road at Eswaran kovil south street W-33, Madathu Street W-	0.250	13.19																		
4		Laying of BT Road at Madathu Street W-33 in Puliangdi Municipality	0.120	5.16																		
5		Laying of BT Road at Selliamman kovil street W-33 in Puliangdi Municipality	0.080	3.5																		
6		Laying of BT Road at Eswaran Kovil Street W-33 in Puliangdi Municipality	0.200	9.12																		
7	Laying of BT Road at Annai Indra Street W-33 in Puliangdi Municipality	0.150	6.42																			
8	Laying of BT Road at Aranamanai Street W-33 in Puliangdi Municipality	0.170	7.09																			
	Package III																					
1	Laying of BT Road at Sandror middle street W-4 in Puliangudi Municipality.	0.280	22.26	200.00	170.00	0.00	30.00	14.12.20	22.12.20	19.01.21	05.02.21	6	3	3	0	0	0	BT under progress	31.08.21			
2	Laying of BT Road at Quide millath west street W-21 in Puliangudi Municipality.	0.930	54.04															work completed				
3	Laying of BT Road at Mariamman Kovil street W-30 in Puliangudi Municipality.	0.300	28.04															BT under progress	31.08.21			

1	Laying of BT Road at Chidambara Vinayagar kovil south north street W-	0.350	20.12	200.00	170.00	0.00	30.00	14.12.20	19.12.20	19.01.21	05.02.21							WMM work progress	31.08.21							
2	Laying of BT Road at Karpagaveethi W-26 in Puliangudi Municipality.	0.600	37.92																							GSB under progress
3	Laying of BT Road at Rahumath Nagar W-21 in Puliangudi Municipality.	0.600	37.92																							work completed
4	Laying of BT Road at Ariya Pajamannar Kulam W-21 in Puliangudi Municipality.	1.100	63.2																							GSB under progress
5	Laying of BT Road at Arunthathiyar south north street W-21 in Puliangudi	0.750	40.84																							BT under progress

COMMISSIONER
PULIANGUDI MUNICIPALITY