

TIRUNELVELI REGION
Name of the scheme TURIP 2018-19

Sl. No	Name of the Municipality	Name of the work	Length in km	Estimate amount (Rs.in lakhs)	Amount allotted (Rs. In lakhs)	Funding pattern (Rs. in lakh)			Date of AS	Date of TS	Date of tender	Date of work order	Physical progress					Financial progress (Rs.in lakh)		Stage of work	Probable date of completion			
						Grant	Loan	ULB contribn					No of packages	No of works taken up	Completed	progress to be commenced	Expenditure	Fund released						
		Package I																						
1	Puliangudi	Thambiran well odai	1200.00	180.00	180.00	180.00	0.00	20.00	09.07.18	14.08.18	12.09.18	11.10.18	5	2	2	0		200.00	3.80	work completed				
		North car street	300.00	20.00	20.00																			
		Package II																						
1		Navacholai road bridge to Kottamalai bridge w-1	3000.00	200.00	200.00	180.00	0.00	20.00	09.07.18	14.08.18	12.09.18	11.10.18			1	1	0			200.00		work completed		
		Package III																						
1		Kottamalai bridge to Palinkar Kudiyiruppu End Varai W-1	3600.00	200.00	200.00	180.00	0.00	20.00	09.07.18	14.08.18	12.09.18	11.10.18			1	1	0			200.00		work completed		
		Package IV																						
1		Chinthamani burial ground road	960.00	110.00	110.00	180.00	0.00	20.00	09.07.18	14.08.18	12.09.18	11.10.18			2	2	2			200.00		work completed		
2		Samuthirakulam burial ground road	880.00	90.00	90.00																			
		Package V																						
1	Ayyapuram burial ground	200.00	30.00	30.00	180.00	0.00	20.00	09.07.18	14.08.18	12.09.18	11.10.18						200.00		work completed					
2	Valayankulam salai	840.00	70.00	70.00																				
3	Widening of BT road Pambukovil Santhai to Ayyapuram both sides	1600.00	100.00	100.00																				

COMMISSIONER
PULIANGUDI MUNICIPALITY