

RANIPET MUNICIPALITY - WORK DETAILS AS ON 15.09.2021

Tamilnadu Urban Road Infrastructure Programme 2018-19

Rs in Lakhs

S. No.	Name of the ULB	Name of the Work	Allotted Amount	Estimate cost	Length in Km	TURIP grant	SFC/ CFC/Land regularisation fund	ULB contribution	Date of AS	Date of TS	Work Order date	Name of the Contractor	Target date of Completion as per Agreement	No.of works taken up	Completed	Progress	To be Started	Fund received Loan / grant	Balance fund to be received	Expenditure	Balance to be spent	Present stage	Probable date of Completion	Whether claim proposal submitted/submission Date	CCR Status	Remarks if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
1	Ranipet (Package -1)	Providing & Laying New BT Surface at Mahaveer Nagar, Sankar Nagar at Ward 28, Construction of SWD & Culvert at Mosque Street Ward 01, Periyar Nagar 4th & 7th Street Ward 03, Dr.Ambethkar Nagar Ward 05, Pudu Street Ward 06 & Cotton Bazaar Street in Ward 17 in Ranipet Municipality	50.00	50.00	0.69	45.00	0.00	5.00	24.07.18	30.08.18	07.11.18	K.P.Venkatesan	08.01.2019	3	3	0	0	45.00	0.00	50.00	0.00	work Completed	--		UCCR Approved	

RANIPET MUNICIPALITY

Tamilnadu Urban Road Infrastructure Programme 2019-20

Rs.in Lakhs

Sl. No	Name of the Municipality	Name of the Work	Amount allotted	Estimate Amount	Length in Km	Funding pattern			Date of AS	Date of TS	Tender date	Date of Work order	Name of the Contractor, address	Target date of Completion as per Agreement	Physical Progress				Fund received Loan / grant	Balance fund to be received	Financial Progress		Present Stage	Probable date of Completion	Whether claim proposal submitted/submission Date	UCCR status	Remarks if any
						TURIP grant	SFC/ CFC / Land regularisation fund	UlB contribution							No of works taken up	Completed	progress	to be commenced			Expenditure	Balance to be spent					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28
1	Ranipet (Package - 1)	Construction of Storm water Drain at Pinji L.F Road Ward No: 27 and Providing Cement Concreat Road in Srinivasanpettai at Ward No: 10 and Providing Bitumen Surface at Municif Court Road Back Side in Ward No:21 in Ranipet Municipality	50.00	50.00	0.415	40.00	0.00	10.00	16.10.19	29.10.19	12.11.19	08.05.20	S.Ezhilvanan	07.08.2020	3	3	0	0	40.00	0.00	50.00	0.00	Work Completed	-	-	UCCR Approved	-

14 TH CENTRAL FINANCE COMMISSION -2019-20

Rs.in lakhs

Sl. No	Name of the ULB	Name of the Work	Amount allotted	Estimate Amount	Length in Km	Funding pattern		Date of AS	Date of TS	Tender date	Date of Work order	Name of the Contractor	Target date of Completion as per Agreement	No.of works taken	Completed	Progress	To be commenced	Grant received	Balance amount to be received	Expenditure	Balance to be spent	Present Stage	UCCR status	Probable date of Completion
						14 th CFC fund	Ulb contribution																	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
1	Ranipet (Package -1)	Providing BT Road at Benjamin Layout (Ward 7) & Old Thirutani Road in Ranipet Municipality	45.00	45.00	0.565	44.64	0.36	06.01.2020	07.01.2020	28.01.2020	08.05.2020	K.Rajaram & Co	07.08.2020	2	2	0	0	44.64	0	45.00	0	Work Completed	UCCR Approved	-
	Ranipet (Package -2)	Providing BT Road at Parry Company Road (Ward 21) in Ranipet Municipality	40.00	40.00	0.910	39.68	0.32	06.01.2020	07.01.2020	28.01.2020	08.05.2020	K.Rajaram & Co	07.08.2020	1	1	0	0	39.68	0	40.00	0	Work Completed		
	Ranipet (Package -3)	Providing of BT Road in Gandhi Nagar in Ward No:28 and MF Road in Ward No:14 at Ranipet Municipality	35.00	35.00	0.675	34.72	0.28	06.01.2020	07.01.2020	28.01.2020	08.05.2020	K.Ramamurthy	07.08.2020	2	2	0	0	34.72	0	35.00	0	Work Completed		
	Ranipet (Package -4)	Providing of BT Road in Karai Metu street in Ward No:1 and Harihant Layout and Karai Mosque street in Ward No:20 in Ranipet Municipality.	36.00	36.00	0.870	35.71	0.29	06.01.2020	07.01.2020	28.01.2020	08.05.2020	K.Ramamurthy	07.08.2020	2	2	0	0	35.71	0	36.00	0	Work Completed		
	Sub Total		156.00	156.00	3.020	154.8	1.25							7	7	0	0	154.8	0	156.00	0			

RANIPET MUNICIPALITY

Progress of Solid Waste Management- Biomining

(Rs. In lakh)

S.No.	Name of the ULB	Estimate Amount	SHPC& (Year)	Funding Pattern			Date of AS	Date of TS	Tender date	Date of Work order	Name of the Bidder	Period of Agreement	Completion date as per agreement	Quantity of Volume in Cu.M	Quantity of Legacy waste cleared in Cu.M	Balance Quantity of Legacy waste to be cleared in Cu.M	Percentage of Completion	No of Machines engaged	No of shifts	Funding Received			Expenditure incurred	Probable Date of Completion
				Central	State	ULB														Central	State	Total		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
1	Ranipet	136.00	7th 2018-19	47.60	74.80	13.60	23.08.2018	24.08.2018	12.10.2018	29.11.2018	SB & Co	12 Months	28.11.2019	20680	18180	2500	88	1	2	47.60	74.80	122.40	60.00	31.10.2021

RANIPET MUNICIPALITY

Progress of Solid Waste Management- Micro Composting Centres

Rs in Lakhs

S. No	Name of the MCC	Name of the MCC Work	SHPC/ General Fund	Year	Allotted Amount	Estimate cost	TPD	Central Share	State Share	ULB contribution	Date of AS	Date of TS	Work Order date	Name of the Contractor	No. of works taken up	Completed	Progress	To be Started	Central share Fund received	State Share Fund received	Balance fund to be received	Expenditure	Balance to be spent	Present stage	Prob able date of Completi on	UCCR Status	Remark s if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28
1	MCC-1	Construction of Micro Compost Centre at Sandhaimedu	7th	18-19	54.00	54.00	4	18.90	29.70	5.40	13.08.2018	24.09.18 & 31.08.18	7.11.2018	K. Ashok	1	1	0	0	18.90	29.70	0	54.00	0	Work Completed	-	To be submitted	-
2	MCC-2	Construction of Micro Compost Centre at Ranganathan Park (Sandhaimedu Permises)	7th	18-19	54.00	54.00	4	18.90	29.70	5.40	13.08.2018	24.09.18 & 31.08.18	7.11.2018	K. Ashok	1	1	0	0	18.90	29.70	0	54.00	0	Work Completed		To be submitted	-
3	MCC-3	Construction of Micro Compost Centre at Kothari Layout (Municipal Office Permises)	7th	18-19	37.00	37.00	2	12.95	20.35	3.70	13.08.2018	24.09.18 & 31.08.18	7.11.2018	S. Ezhilvanan	1	1	0	0	12.95	20.35	0	37.00	0	Work Completed		To be submitted	-
Sub Total					145.00	145.00	10	50.75	79.75	14.50									50.75	79.75	0	145.00	0				

**RANIPET MUNICIPALITY
RESOURCE RECOVERY CENTRE**

Rs in Lakhs

S. No.	Name of the ULB	Name of the Work	SHPC/ General Fund	Year	Allotted Amount	Estimate cost	Central Share	State Share	ULB contribution	Date of AS	Date of TS	Work Order date	Name of the Contractor	No.of works taken up	Completed	Progress	To be Started	Central shareFund received	State Share Fund received	Balance fund to be received	Expenditure	Balance to be spent	Present stage	Probable date of Completion	UCCR Status	Remarks if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
1	RANIPET	Construction Of Resource Recovery Center @ Sandhai Medu.	10	2019-2020	18.00	18.00	9.00	7.20	1.80	2.1219	7.1.20	7.2.20	G.S Bishmachari	1	1	0	0	9.00	7.20	0	18.00	0	Work Completed	-	To be Submitted	-

RANIPET MUNICIPALITY									
Progress Of Yoga Center									
Sl. No.	Name of the Municipality	Estimate cost (Rs.in Lakhs)	AS Date	TS Date	Date Of Tender	Date of Work order	Proposed Date Of Completion	% Of Progress	Present stage
1	2	3	4	5	6	7	8	9	10
1	Ranipet	25.00	30.11.2020	7.12.2020	19.01.2021	20.01.2021	31.12.2021	0%	Work to be started

RANPET MUNICIPALITY

NATIONAL URBAN LIVELIHOOD MISSION

Rs in Lakhs

S. No	Name of the ULB	Sector	Total Capacity	Name of the Work	Year	Allotted Amount	Estimate cost	Grant	ULB contribution	Date of AS	Date of TS	Work Order date	Name of the Contractor	No. of works taken up	Completed	Progress	To be Started	Fund received	Balance fund to be received	Expenditure	Balance to be spent	Present stage	Probable date of Completion	UCCR Status	Remarks if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
1	Ranipet	Normal Shelter	32	Construction of Normal Shelter @Sandhai Medu	2018-19	34.00	34.00	34.00	0.00	04.01.2017	29.6.2018	27.08.2018	KSN Construction	1	1	0	0	34.00	0.00	34.00	0.00	Work Completed	--	To be submitted	-

DBFOT (PPP) PROGRESS**Rs in Lakhs**

Sl.No	Name of the Municipality	Name of the work	Estimate Amount	AS Date	Name of the Consultant	RFQ	Work order date	Present Status in Detail
1	2	3	4	5	6	7	8	9
1	Ranipet	Bus Stand	1000.00	24.10.2020	Damodhara Consultancy	-	-	DPR Forwarded From CMA Office To TNIDB For RFQ Approval

Progress Of Open GYM

Sl. No.	Name of the Municipality	Estimate cost (Rs.in Lakhs)	AS Date	TS Date	Date Of Tender	Date of Work order	Prposed Date Of Completion	% Of Progress	Present stage
1	2	3	4	5	6	7	8	9	10
1	Ranipet	5.00	30.11.20	7.12.2020	19.01.2021	20.01.2021	31.10.2021	0%	Work to be started

RANIPET MUNICIPALITY																								
Burning and Non Burning of Street Light .																								
S.No.	Name of Municipality	Total no.of Tube lights	Total no.of S.V.lamps	Total no.of CFL	Total no.of High mast lights	LED	Others	Total no.of lights	% of Burning								% of Non-Burning							
									Type of lights						Total Nos	Total %	Type of lights						Total Nos	Total %
									Tube	S.V	CFL	H.M	LED	Others			Tube	S.V	CFL	H.M	LED	Others		
1	Ranipet	1339	328	386	18	93	0	2164	1309	326	382	18	93	0	2128	98	30	2	4	0	0	0	36	2

WATER SUPPLY STATUS AS ON 15.09.2021

RANIPET MUNICIPALITY

Sl. no	Name of the municipality	Population as per 2011 census	Water drawn from		Water supply Designed quantity in MLD	Water supply Demand as per population in MLD	Quantity of Water Supplied in MLD in MLD					Total Qty. in MLD	Frequency of supply	LPCD	Position of water supply
			Source	Maintained by TWAD/METRO /ULB			From Regular schemes	From Local Sources	From mini power pump	From Bore wells	From Lorry supply				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Ranipet	50764	Palar River/CWSS	TWAD/ULB	4.56	4.54	4.54	0.10	0.28	0.00	0.00	4.92	Alternate days	90	Sufficient