

RANIPET MUNICIPALITY

Printed Date :01-Feb-2024 15:10:36 PM

S.No	Project ID	Name of Work	Present Stage	Allotted Amount	Agreement Value	Physical Progress in %	Financial Progress in %	Payment Made	Work Order/ Agreement Date / Period	Target Date/ Probable Date of completion
Scheme Name : 15th CFC										
1	15th CFC/2022-23/031/OTHERS/0036	Plantation of Trees at Bio-Mining Site Ward-10 Srinivasanpet in Ranipet Municipality	Work Completed. Payment fully made	14000	14000	100	91.91	0.13	15/Sep/2022 15/Sep/2022 15 Days	30/Sep/2022 10/Oct/2022
2	15thCFC/2022-23/031/SWM/00012	Procurement of 3 Nos of Battery Operated Vehicle to Ranipet Municipality	Work Completed.	600000	599700	100	90.95	5.46	16/May/2023 16/May/2023 3 Months	16/Aug/2023
3	15th CFC/2021-22/031/WSIS/00010	SUPPLY AND DELIVERY OF ADDITIONAL NEW 20HP SUBMERSIBLE MOTORS WITH STARTER TO INFILTRATION WELL NO.2 AND 3 AT HEADWORKS	Work Completed.	1000000	1000000	100	91.14	9.11	13/Jan/2022 13/Jan/2022 3 Months	13/Apr/2022
4	15th CFC/2021-22/031/WSIS/00011	SUPPLY AND DELIVERY OF NEW 30HP AND 40 HP SUBMERSIBLE MOTORS AND STARTER	Work Completed.	1000000	1000000	100	88.82	9.05	13/Jan/2022 13/Jan/2022 3 Months	13/Apr/2022
5	15thCFC/2022-23/031/WS/00013	Replacing of the Panel Board 60Hp, 50Hp, 20 Hp Capacity Bus Bar chamber with all cable wiring and replacing capacitors at Palar Head works in Ranipet Municipality	Work Completed.	1222000	1222000	100	92.89	11.35	23/Jun/2023 23/Jun/2023 3 Months	23/Sep/2023
6	15thCFC/2022-23/031/SWM/00011	Procurement of 3 Nos of Light Commercial Vehicle to Ranipet Municipality	Work Completed.	2190000	2190000	100	91	19.93	17/May/2023 17/May/2023 3 Months	17/Aug/2023

RANIPET MUNICIPALITY

Printed Date :01-Feb-2024 15:10:36 PM

7	15th CFC/2021 - 22/031/WSIS/00017	PROVIDING NEW 20HP SUBMERSIBLE MOTORS (2NOS) WITH 1500 METER PIPELINE IN INFILTRATION WELL NO.4 AND 5 AT PALAR HEADWORKS	Work Completed.	2600000	2600000	100	77.22	20.08	13/Jan/2022 13/Jan/2022 3 Months	13/Apr/2022
8	15th CFC/2021 - 22/031/WS/00016	Purchase of 6000 Litre New Sewage Tanker Lorry	Work Completed.	3800000	3800000	100	97.53	36.69	19/Jan/2022 19/Jan/2022 3 Months	19/Apr/2022
9	15th CFC/2021 - 22/031/SL/00041	PROVIDING ENERGY EFFICIENT 20 WATTZ AND 40 WATTZ LED STREET LIGHT FITTINGS IN THE EXISTING EB POLES AND IN NEW POLES WITH EB LINE AT RANIPET MUNICIPALITY	41 Nos of New LED Lights Installed. Out of 32 Nos New Service Connections 20 Nos Applied and Registration Fees and Deposit Amount Rs.0.61 Lakh Paid to TANGEDCO.	5821000	2630683.33	40	20.14	11.72	10/Feb/2023 10/Feb/2023 12 Months	10/Feb/2024 10/Feb/2024

Scheme Name : 15thCFC-Health

10	15th CFC/2021 - 22/031/BUILDING/00019	UPHC Ranipet- Building- 1 No.	Work Completed.	2500000	2500000	100	89.95	22.49	06/Apr/2022 06/Apr/2022 6 Months	06/Oct/2022
----	---	-------------------------------	-----------------	---------	---------	-----	-------	-------	--	-------------

Scheme Name : AMRUT 2.0

11	AMRUT 2.0/2022-23/031/WB/00007	Water bodies at Karai Thangal Eri Ward No : A, Block No : 14 , Survey. No : 2 /1 in Ranipet Municipality	Desilting and Bund Forming Work	6200000	6055597.16	45	0	0	28/Mar/2023 28/Mar/2023 6 Months	28/Sep/2023 31/Mar/2024
12	AMRUT 2.0/2021 - 22/031/WSIS/00037	Improvements to Existing Water Supply Distribution System and Providing Balance House Service connections to Ranipet Municipality	65.642 Kms Of HDPE Distribution Line And 2.05 Km Of DI K9 Feeder Main Line Laid, Earth Work And Pipe Laying Work is in Progress For Remaining Length. Out Of 11649 HSC, 3370 Nos Of HSC Were Given. Balance HSC Work is in Progress.	330900000	284102590.4	69	26.04	861.67	26/Dec/2022 26/Dec/2022 12 Months	26/Dec/2023 30/Apr/2024

Scheme Name : CGF

RANIPET MUNICIPALITY

Printed Date :01-Feb-2024 15:10:36 PM

13	CGF/2023-24/031/WSIS/00014	Laying and Joining of Connecting main from Infiltration Wells to Sump and Anchorage arrangements and Replacing of Motors in Palar Head Works	LOA Issued On 18.01.2024	29000000	0	0	0	0	0	0
----	--	--	--------------------------	----------	---	---	---	---	---	---

Scheme Name : I & A

14	I & A/2021-22/031/BUILDING/00025	Construction of New Bus Stand at Ranipet	1.Retaining Wall (180.00M) Completed. 2.Sump and Septic Tank Works Completed. 3.Terminal Building Shops Brick Work, Plastering and Electrical Work is in Progress. 4.Toilet Block Plastering Work. 5.Earth Filling For Bus Bays, Parking and Bus Plying Area (1.80M From NGL) Work In Progress. 6.Box Culvert Re Design Submitted to TPGIT Vellore For Vetting.	102500000	102500000	70	37.08	380.06	19/Jul/2022 19/Jul/2022 6 Months	19/Jan/2023 31/Mar/2024
----	--	--	--	-----------	-----------	----	-------	--------	--	----------------------------

Scheme Name : Interest Fund

15	Interest F/2022-23/031/ROAD/00002	Relaying of Existing BT Railway station road from Krishnagiri Trunk Road to Vandimettu Street in Ranipet Municipality	Work Completed.	3000000	3000000	100	90.46	27.14	17/Jun/2022 17/Jun/2022 30 Days	17/Jul/2022
16	Interest F/2022-23/031/ROAD/00003	Relaying of Existing BT Railway station road from Kellys Road to Market Feder Road in Ranipet Municipality	Work Completed.	3100000	3100000	100	94.57	29.32	17/Jun/2022 17/Jun/2022 30 Days	17/Jul/2022

Scheme Name : Kalaingar Nagarpura Mempatu Thittam

17	Kalaingar/2022-23/031/PARK/00039	PV Thiyagarajan Park at Ward No.29 (Pinji), Survey No.2/1E in Ranipet Municipality	Work Completed.	2400000	2400000	100	17.72	4.25	30/Nov/2022 30/Nov/2022 6 Months	30/May/2023
18	Kalaingar/2022-23/031/BUILDING/00024	Modernization of LPG Crematorium at Pinji Burial Ground at Town Surver No.16/2B,21/1 and 21/2 Ward-D Block No.26	Work Completed.	2480000	2480000	100	91	22.57	25/Jul/2022 27/Jul/2022 90 Days	20/Oct/2022

RANIPET MUNICIPALITY

Printed Date :01-Feb-2024 15:10:36 PM

19	Kalaigiar/2022-23/031/PARK/00023	M. Gangadara Mudaliyar Park at (Mahaveer sankar Nagar Ward No.28), TS. No.47, Block - 28, Ward D	Work Completed.	3620000	3620000	100	93.78	33.95	25/Jul/2022 27/Jul/2022 90 Days	20/Oct/2022
20	Kalaigiar/2022-23/031/PARK/00038	CN Ranganathan Park at Ward No.19 (Kamarajar Street), Survey No.4/1,3/1 in Ranipet Municipality	Work Completed.	4500000	4500000	100	32.39	14.58	30/Nov/2022 30/Nov/2022 6 Months	30/May/2023 31/Oct/2023
21	Kalaigiar/2021-22/031/PARK/00007	Providing New Green park development at N.A.Duraisamy park Great Nagar at ward No: 05 in Ranipet Municipality	Work Completed.	6000000	6000000	100	0	36.25	13/Dec/2021 13/Dec/2021 6 Months	13/Jun/2022
22	Kalaigiar/2021-22/031/BUILDING/00008	Construction of Library Centre & Knowledge Centre at Ward no.23 Shandymedy at Ranipet Municipality	Work Completed.	11500000	11500000	100	92.23	106.07	13/Dec/2021 13/Dec/2021 6 Months	12/Jun/2022
23	Kalaigiar/2022-23/031/BUILDING/00001	Construction of Daily Market in Ward No.22 at Ranipet Municipality	1.Retail Shops Block 1,2,3,4,5 & 6: Plinth Beam Completed Earth Consolidation and Tower Bolt Fixing for Truss Erection Work. 2.Whole Sale Shops Block 1: 16 Nos Of Shops Roof Laid and Plastering Work. 14 Nos of Shops Column Earthwork and Foundation Concrete Work. Block 2: Plastering Work. 3.Drivers Room - Doors and Windows Fixing and Flooring Work. 4.Cold Storage - Plastering Work. 5.Goat Shandy -Compound Wall Column Rasing above Plinth Beam Work.	115200000	110588256.6	43	17.45	200.97	06/Jan/2023 06/Jan/2023 12 Months	06/Jan/2024 31/Mar/2024

Scheme Name : Namakku Naame Thittam

24	Namakku-Na/2021-22/031/SWD/00030	Construction of Strom water drain, Culvert at Ward 16 Arihant Apartment main road west side (Part) (Unicode No: 0310016RO234)	Work Completed	255000	255000	100	95.46	2.43	12/Aug/2022 12/Aug/2022 30 Days	11/Sep/2022 11/Sep/2022
----	--	---	----------------	--------	--------	-----	-------	------	---------------------------------------	----------------------------

RANIPET MUNICIPALITY

Printed Date :01-Feb-2024 15:10:36 PM

25	NNT/2022-23/031/OTHERS/0009	Providing Lighting Arrangements to the Graveyard Located at Ward No:4 Maniyakara Street.	Work Completed.	550000	550000	100	90.07	4.95	12/Apr/2023 12/Apr/2023 3 Months	12/Jul/2023
26	NNT/2022-23/031/OTHERS/0008	Providing Footpath Arrangements to the Graveyard Located at Ward No.4 Maniyakara Street.	Work Completed.	950000	950000	100	91.42	8.68	12/Apr/2023 12/Apr/2023 3 Months	12/Jul/2023
27	NNT/2023-24/031/BUILDING/00015	Construction of New toilet in Ward 16 SMH Backside in Rainpet Municipality	Tender Evaluation is in Progress.	965000	0	0	0	0	0	0
28	Namakku - Na/2021-22/031/SWD/00018	Construction of storm water drain (length 200m, vent-0.6m) and Culvert (length 7.00m, size 0.45 x 0.90m, vent-0.7m) at Arihant Apartment (Unicode: 0310016R0234)	Work Completed PAYMENT MADE TO CONTRACTOR RS.879056/-	990000	990000	100	88.79	8.79	10/May/2022 10/May/2022 3 Months	10/Aug/2022
29	NNT/2023-24/031/BUILDING/00016	Construction of New Toilet in ward no.22 Ambethkar street in Rainpet Municipality	Tender Evaluation is in Progress.	990000	0	0	0	0	0	0
30	Namakku - Na/2021-22/031/SWD/00026	"Construction of Retaining wall length-214m and Culvert (3.40mx4.50x1.50m, Vent-2.40m) across the karai spring Channel (from Zaheer Husain Street to Rajeswari Theatre) in Ranipet Town Limit in Walajapet Taluk"	Work Completed.	4500000	4500000	100	0	0	26/Aug/2022 26/Aug/2022 6 Months	26/Feb/2023
31	Namakku - Na/2021-22/031/SWD/00027	Construction of Retaining wall length-214m and Culvert (3.40mx4.50x1.50m, Vent-2.40m) across the karai spring Channel (near parryware) in Ranipet Town Limit in Walajapet Taluk	Work Completed.	4500000	4500000	100	64.53	29.04	26/Aug/2022 26/Aug/2022 6 Months	26/Feb/2023

RANIPET MUNICIPALITY

Printed Date :01-Feb-2024 15:10:36 PM

32	Namakku - Na/2021-22/031/SWD/00028	"Construction of Retaining wall length-214m and Culvert (3.40mx4.50x1.50m, Vent-2.40m) across the karai spring Channel (from Street to Rajeswari Theatre to Post office Street) in Ranipet Town Limit in Walajapet Taluk"	Work Completed.	4500000	4500000	100	74.54	33.54	26/Aug/2022 26/Aug/2022 6 Months	26/feb/2023
33	Namakku - Na/2021-22/031/SWD/00029	"Construction of Retaining wall length-214m and Culvert (3.40mx4.50x1.50m, Vent-2.40m) across the karai spring Channel (from parryware to Zaheer Husain Street) in Ranipet Town Limit in Walajapet Taluk"	Work Completed.	4500000	4500000	100	0	0	26/Aug/2022 26/Aug/2022 6 Months	26/feb/2023
34	NNT/2023-24/031/SWD/00002	Construction of Retaining wall length 154m across the karai spring channel(Vaazhaikarai Amman Koil street to Gandhi Nagar Second street) in Ranipet town Limit in Walajapet taluk		4500000				2		
35	NNT/2023-24/031/S L/00001	Providing Center Median 150W LED Street Light arrangements from Krishnagiri Trunk Road-Kellys Road - MBT Road(Rajeshwari Theatre to Ranipet District Collectorate) in Ranipet Municipality	Tender Called On 09.02.2024	5900000	0	0	0	0	0	
36	Namakku - Na/2021-22/031/WB/00004	Rejuvenation and Restoration of Pinji Eri in Ward D, Block-2, TS No.12.	Work Completed.	12000000	11859234	100	88.56	106.27	30/Jan/2023 30/Jan/2023 6 Months	30/Jul/2023

Scheme Name : O&M GAP FILLING INTEREST FUND

37	O&M Gap Fi/2021-22/031/SANITATION/00001	REPAIR AND MAINTENANCE OF COMMUNITY TOILET @ KARAI METTU STREET IN WARD 1	Work Completed.	550000	550000	85	0	5.08	22/Dec/2021 22/Dec/2021 3 Months	22/Mar/2022 31/Mar/2022
----	---	---	-----------------	--------	--------	----	---	------	--	----------------------------

Scheme Name : SBM

38	Swach Bhar/2018-19/031/SWM/00035	RECLAMATION OF EXISTING DUMPYARD @ SRINIVASANPET MBT ROAD BY REMOVING LEGACY WASTE OF 20680 cu.m IN RANIPET MUNICIPALITY	part payment	13600000	13600000	92	27.32	120.94	03/Jan/2019 03/Jan/2019 6 Months	03/Jul/2019
----	--	--	--------------	----------	----------	----	-------	--------	--	-------------

RANIPET MUNICIPALITY

Printed Date :01-Feb-2024 15:10:36 PM

Scheme Name : SBM 2.0

39	SWACHH BHA/2021-22/031/BUILDING/00032	CONSTRUCTION OF COMMUNITY TOILET @ KARAI VANNARAPETTAI ROAD AREA IN WARD 20	Work Completed.	2496000	2496000	100	90.15	22.5	31/May/2022 03/June/2022 6 Months	03/Dec/2022
40	SWACHH BHA/2021-22/031/SANITATION/00033	CONSTRUCTION OF COMMUNITY TOILET @ PINJI JEYARAM NAGAR AREA IN WARD 11	Work Completed.	2496000	2496000	100	88.21	22.02	31/May/2022 03/June/2022 6 Months	03/Dec/2022
41	SWACHH BHA/2022-23/031/SWM/0005	Construction of Material Recovery Facilities(MRF) in Weekly Shandai (Near existing MCC) at Ranipet Municipality	Work Completed.	2600000	2549829	100	90.64	23.57	01/Feb/2023 01/Feb/2023 6 Months	01/Aug/2023
42	SWACHH BHA/2021-22/031/BUILDING/00034	CONSTRUCTION OF PUBLIC TOILET @ AMMOOR ROAD (NEAR MUTHUKADAI BUSSTAND) WARD 7	Work Completed.	3628000	3628000	100	90.63	32.88	31/May/2022 03/June/2022 6 Months	03/Dec/2022
43	SWACHH BHA/2022-23/031/BUILDING/00031	CONSTRUCTION OF NEW PUBLIC TOILET @ WARD 22 WEEKLY SHANDY	Work Completed.	3628000	3628000	100	90.64	32.88	30/Aug/2022 30/Aug/2022 6 Months	28/Feb/2023

RANIPET MUNICIPALITY

Printed Date :01-Feb-2024 15:10:36 PM

44	SWACHH BHA/2022-23/031/SWM/00006	Reclamation of Land through Biomining of Legacy Waste in Ranipet Municipality (Quantity of Legacy Waste in 18480 Cu.m)	Out of 14800 MT, 7950.90 MT Processed Balance Quantity Processing Work and RDF Disposal Work is in Progress.	11900000	10562760	54	20.45	24.33	31/Jan/2023 31/Jan/2023 6 Months	31/Jul/2023 31/Jan/2024
----	--	--	--	----------	----------	----	-------	-------	--	----------------------------

Scheme Name : State Urban Infrastructure Development Fund

45	State Urba/2022-23/031/S L/00040	Conversion of existing Street Light into Energy Efficient LED Light - 1835 Nos.	1835 Nos of Street Lights Conversion into LED Lights Completed. 100 Nos of Single Phase Street Light Controller Received and Installed.	26233000	25163824.5	89	47.02	123.34	10/Feb/2023 10/Feb/2023 12 Months	10/Feb/2024 10/Feb/2024
----	--	---	--	----------	------------	----	-------	--------	---	----------------------------

Scheme Name : WS Internal Plumbing

46	WS Interna/2018-19/031/WS/000005	PROVIDING INTERLINK CONNECTION WORK BETWEEN INNER PREMISES OF RESIDENT FOR WATERSUPPLY HSC 2100 NOS. AT RANIPET MUNICIPALITY	Balance HSC Work Will be Executed Under AMRUT 2.0 as per G.O.(MS)No.125 Improvements to Existing Water Supply distribution System and Providing Balance House Service Connections to Ranipet Municipality.	7400000	7400000	0	0	0	07/Mar/2019 07/Mar/2019 1 Year	07/Mar/2020
----	--	--	--	---------	---------	---	---	---	--------------------------------------	-------------