

DIRECTOR OF MUNICIPAL ADMINISTRATION

MIS - All Scheme Abstract

Region Name : Vellore Municipality Name : Ranipet

MIS - All Scheme Abstract												
Region Name : Vellore Municipality Name : Ranipet												
Sl.No	Scheme 	No of Projects	Project Cost (in Cr)	Completed	On Going	Not Started	Cancelled	Amount Received (in Cr)	Expenditure Made (in Cr)	% of Expenditure w.r.t. Amount Recieved	% of Expenditure w.r.t. AS Amount (in Cr)	Road Length in Kms
1	2	3	4	5	6	7	8	9	10	11	12	13
1	CGF	1	2.90	0	1	0	0	2.54	2.55	100.39	87.93	
2	I & A	1	10.25	0	1	0	0	6.36	7.35	115.57	71.71	
3	O&M DEFICIT GRANT FUND	2	3.50	0	2	0	0	0.00	1.14	0.00	32.57	
4	SFC (Incentive Fund)	2	0.33	0	2	0	0	0.00	0.00	0.00	0.00	0.45
5	WS Internal Plumbing	1	0.74	0	0	0	1	0.17	0.17	100.00	22.97	
6	15thCFC-Health	1	0.25	1	0	0	0	0.23	0.22	95.65	88.00	
7	AMRUT 2.0	2	33.71	1	1	0	0	22.44	20.23	90.15	60.01	
8	MLA Fund	4	0.54	1	3	0	0	0.00	0.18	0.00	33.33	0.06

9	O&M GAP FILLING INTEREST FUND	1	0.06	1	0	0	0	0.06	0.05	83.33	83.33	
10	SBM	1	1.36	1	0	0	0	1.36	1.21	88.97	88.97	
11	State Urban Infrastructure Development Fund	1	2.62	1	0	0	0	2.36	2.20	93.22	83.97	
12	Interest Fund	2	0.61	2	0	0	0	0.61	0.56	91.80	91.80	
13	SPECIAL FUND FOR IMPROVEMENT OF ROADS	3	0.55	3	0	0	0	0.16	0.32	200.00	58.18	1.05
14	15th CFC Tied Grant	7	0.66	4	3	0	0	0.11	0.42	381.82	63.64	
15	Elementary Education Fund	4	0.39	4	0	0	0	0.32	0.63	196.88	161.54	
16	WATERSUPPLY	6	0.14	6	0	0	0	0.02	0.10	500.00	71.43	
17	15th CFC	10	3.52	8	2	0	0	1.80	1.66	92.22	47.16	
18	Kalaingar Nagarpura Mempatu Thittam	16	20.45	9	7	0	0	12.89	12.87	99.84	62.93	1.59
19	TURIP	14	11.71	10	4	0	0	4.65	4.73	101.72	40.39	13.99
20	SBM 2.0	12	3.74	12	0	0	0	3.08	3.45	112.01	92.25	
21	Namakku Naame Thittam	20	6.51	19	1	0	0	4.56	4.25	93.20	65.28	
22	15th CFC UnTied Grant	26	2.92	22	4	0	0	1.17	2.33	199.15	79.79	3.37
	Total :	137	107.46	105	31	0	1	64.89	66.62	102.67	62.00	20.51

DIRECTOR OF MUNICIPAL ADMINISTRATION

 [Add Export to Excel](#)

[Back](#)

Scheme Name : Overall											Region Name : Vellore				Municipality Name : Ranipet				Status : On Going									
Sno	ULB Name	Name of Work	AS No. / AS Date	Estimate Amount	Fund Tie Up			Amount Recieved so far	Work Order Date	Agreement Value (in Cr)	Physical Progress				Third Party Verification Report		Completion Report			Utilization Certificate			Savings Amount	Payment Made so far (in Cr)	% of Expenditure w.r.t Estimate Amount	Target Date As Per Agreement		
					Previous Stage as on		Current Stage as on																					
					Scheme Fund	ULB Share	Other Share				Stage of work	Percent %	Stage of work	Percent %	Date	Certificate	Date	Copy of CR	Workdone Value	Date	Attachment	Balance Fund						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24(5-20)	25	26	27		
1	Ranipet	15th CFC Tied Grant 15thCFC/2025-26/031/ WS/00017-Repair and Maintenance of the Infiltration wells located at Palar Head Works	1671/2025/E1-2 Dated: 29/12/25	7,80,000				0.00	14/01/26	0.08	Work Order Issued 	0.00	Work Order Issued 	0.00					0			0	7,80,000.00	0.00	0.00	14/04/26		
2	Ranipet	15th CFC UnTied Grant 15thCFCunt/2025-26/031/ ROAD/00061-Relaying of Road-Bituminous Road031010R0146-SCHOOL STREET ,	RPT1671/2025/E1-1 Dated: 29/12/25 Road Details Road Length : 187 Mts	11,98,000				0.00	14/01/26	0.12	Work Order Issued 	0.00	Work Order Issued 	0.00					0			0	11,98,000.00	0.00	0.00	14/04/26		
3	Ranipet	Kalaigarn Nagarpura Mempatu Thittam KNMT/2025-26/031/ BUILDING/00050-Construction of Commercial Complex (Near Weekly Shandy) in Ranipet Municipality.	Minutes of the 23rd CPS & MC Dated: 16/07/25	1,66,00,000				0.00	18/09/25	1.66	Lintel Level Work In Progress 	23.00	Lintel Level Work In Progress 	23.00					0			0	1,66,00,000.00	0.00	0.00	18/09/26		
4	Ranipet	MLA Fund MLA/2025-26/031/ BUILDING/00068-Construction of PDS Building in karai Ward 17	940 Dated: 31/07/25	19,00,000				0.00	28/07/25	0.00	Plastering Work In Progress 	45.00	Plastering Work In Progress 	45.00					0			0	19,00,000.00	0.00	0.00	26/10/25		
5	Ranipet	15th CFC Tied Grant 15thCFC/2022-23/031/ SWM/00026-Machinery Requirements for Existing MCC and RRC/MRF Centres.	RPT 376/2023/E1-1 Dated: 03/03/25	13,25,000				0.00	11/04/25	0.13	Purchase Order Placed For Shredding Machine, Cctv Camera And Ro Unit Installation In All 3 Mcc's Completed 	45.00	Purchase Order Placed For Shredding Machine, Cctv Camera And Ro Unit Installation In All 3 Mcc's Completed 	45.00					0			0	13,25,000.00	0.00	0.00	11/08/25		
6	Ranipet	Kalaigarn Nagarpura Mempatu Thittam KNMT/2025-26/031/ BUILDING/00043-Construction of Animal Birth Control Centre building at Pinji Burial Ground, Ward No:30 , Survey No:16/2B	Minutes of the 20th CPS & MC Dated: 23/04/25	64,00,000				0.00	13/06/25	0.64	Roof Level Work In Progress 	45.00	Roof Shuttering Work In Progress 	48.00					0			0	64,00,000.00	0.00	0.00	10/12/25		
7	Ranipet	O&M DEFICIT GRANT FUND CGF-O-M/2025-26/031/ TW013/00045-Additional Works to New Bus Stand in Ranipet Municipality.	DMA Proceedings 9999/2025/SS2 Dated: 25/04/25	3,30,00,000				0.00	11/07/25	3.30	Earthwork For Raft Foundation In Progress 	50.00	Earthwork For Raft Foundation In Progress 	50.00					0			0	3,30,00,000.00	0.97	29.34	11/01/26		
8	Ranipet	15th CFC 15thCFC/2024-25/031/ SWM/00003-Construction of 5 MT Biomethanation Plant at Ward 22 Weekly Shandy in Ranipet Municipality	21293/2024/EA-2 Dated: 22/07/24	1,70,00,000				0.00	29/11/24	1.02	Digester, Feeding Tank And Slurry Tank Wall Plastering Work Completed 	58.00	Digester, Feeding Tank And Slurry Tank Wall Plastering Work Completed 	58.00					0			0	1,70,00,000.00	0.31	18.17	28/05/25		
9	Ranipet	15th CFC UnTied Grant 15thCFCunt/2025-26/031/ SWD/00071-Construction of storm water Drain at Vasantham Avenue main Road (031003R0052) , Tea Kadai street	558/2025/E1 Dated: 11/08/25	18,50,000				0.00	18/09/25	0.19	Out Of 4 Nos Of Drains 3 Nos Of Drain Work Completed 	60.00	Out Of 4 Nos Of Drains 3 Nos Of Drain Work Completed 	60.00					0			0	18,50,000.00	0.08	41.67	17/12/25		

Scheme Name : Overall										Region Name : Vellore		Municipality Name : Ranipet				Status : On Going										
Sno	ULB Name if	Name of Work	AS No. / AS Date	Estimate Amount	Fund Tie Up			Amount Recieved so far	Work Order Date	Agreement Value (in Cr)	Physical Progress				Third Party Verification Report		Completion Report			Utilization Certificate			Savings Amount	Payment Made so far (in Cr)	% of Expenditure w.r.t Estimate Amount	Target Date As Per Agreement
					Scheme Fund	ULB Share	Other Share				Previous Stage as on		Current Stage as on		Date	Certificate	Date	Copy of CR	Workdone Value	Date	Attachement	Balance Fund				
											Stage of work	Percent %	Stage of work	Percent %												
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24(5-20)	25	26	27
		(031008R0112), Vaidhiyalingam Chatthiram Road (031029R0180)																								
10	Ranipet	Kalaignar Nagarpura Mempatu Thittam KNMT/2024-25/031/ PARK/00002-Construction of Science Park at Ward 04 Maniyakkara Street, Block No 02, TS No.33 in Ranipet Municipality.	G.O(4D) No.34 MAWS (SS&FC) Dated: 04/12/24	1,02,00,000				0.00	06/01/25	1.02	Light , Seating Arrangements Installed,scientific Equipments Installation In Progress 	75.00	Light , Seating Arrangements Installed,scientific Equipments Installation In Progres 	75.00					0			0	1,02,00,000.00	0.00	0.00	06/07/25
11	Ranipet	TURIP TURIP/2025-26/031/ ROAD/00006-Relaying of Road-Cement Concrete Road031005R0070- PILLAIYAR KOIL STREET , 031008R0119-M.MOTTUR BAJANAI KOIL STREET , 031009R0126-BAJANAI KOIL STREET , 031016R0230- COLLECTOR OFFICE BACK SIDE , 031005R0079-GREAT NAGAR CROSS IV , 031015R0225-KELLYS CROSS , 031015R0226-KELLYS CROSS LANE I , 031015R0227-KELLYS CROSS LANE II , 031007S0022-PILLAIYAR KOIL STREET LANE - 1 , 031007L0003-PILLAIYAR KOIL STREET LANE - 2 , 031025R0341-ANJANEYAR KOIL STREET , 031006R0096-PUDU STREET , 031001R0025- NEHRU NAGAR TH	DMA ROCNO.397/2026/ SS1-11-P2 Dated: 06/01/26 Road Details Road Length : 2742.5 Mts	1,98,00,000				0.00	25/02/26	1.98	Out Of 18 Nos Of Roads, 17 Nos Of Road Works Completed. Balance Work Is In Progress 	75.00	Out Of 18 Nos Of Roads, 17 Nos Of Road Works Completed. Balance Work Is In Progress 	75.00					0			0	1,98,00,000.00	0.00	0.00	25/05/26
12	Ranipet	TURIP TURIP/2025-26/031/ ROAD/00007-Relaying of Road-Cement Concrete Road031028R0416- GANDHI NAGAR FIRST STREET , 031028R0417- GANDHI NAGAR SECOND STREET , 031012R0195-BASHA SAHIB CROSS I , 031021R0314-NEW ROTTIKKARA STREET , 031023S0053-AMBEDKAR STREET , 031025S0060- ELLAPPAN STREET , 031020R0303- ANTHONIYAR KOIL STREET , 031028S0070- VAKKIL STREET CROSS II , 031020R0312- POONGAVANATHAMMAN KOIL STREET ,	DMA ROCNO.397/2026/ SS1-11-P4 Dated: 06/01/26 Road Details Road Length : 1450.5 Mts	1,03,50,000				0.00	26/02/26	1.04	Out Of 9 Nos Of Roads, 9 Nos Of Road Works Physically Completed. 	80.00	Out Of 9 Nos Of Roads, 9 Nos Of Road Works Physically Completed. 	80.00					0			0	1,03,50,000.00	0.00	0.00	25/05/26
13	Ranipet	TURIP TURIP/2025-26/031/ ROAD/00058-Relaying of Road-Cement Concrete Road031002R0037-KARAI L.F.ROAD (BURMA COLONY) , 031002R0038-KARAI L.F.ROAD (BURMA COLONY) , 031005R0073-	DMA ROCNO.397/2026/ SS1-11-P3 Dated: 06/01/26 Road Details Road Length : 1772.5 Mts	1,52,50,000				0.00	25/02/26	1.53	Out Of 11 Nos Of Roads, 11 Nos Of Road Works Physically Completed 	80.00	Out Of 11 Nos Of Roads, 11 Nos Of Road Works Physically Completed 	80.00					0			0	1,52,50,000.00	0.00	0.00	25/05/26

Scheme Name : Overall											Region Name : Vellore				Municipality Name : Ranipet				Status : On Going										
Sno	ULB Name if	Name of Work	AS No. / AS Date	Estimate Amount	Fund Tie Up			Amount Recieved so far	Work Order Date	Agreement Value (in Cr)	Physical Progress				Third Party Verification Report		Completion Report			Utilization Certificate			Savings Amount	Payment Made so far (in Cr)	% of Expenditure w.r.t Estimate Amount	Target Date As Per Agreement			
					Scheme Fund	ULB Share	Other Share				Previous Stage as on		Current Stage as on		Date	Certificate	Date	Copy of CR	Workdone Value	Date	Attachment	Balance Fund							
											Stage of work	Percent %	Stage of work	Percent %															
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24(5-20)	25	26	27			
		AMBEDKAR STREET CROSS I , 031005S0019-AMBEDKAR STREET CROSS II , 031024R0340-TEMPLE STREET , 031024S0057-AMMAN KOIL CROSS , 031019R0295-VEERASWAMY STREET , 031010R0153-THOPPU STREET EAST CROSS , 031010R0154-THOPPU STREET WEST CROSS I , 031010R0156-THOPPU STREET WEST CROSS III , 031018R0278-LABOUR SCHOOL STREET ,																											
14	Ranipet	SFC (Incentive Fund) SFC INCENT/2025-26/031/ ROAD/00063-Relaying of Road-Cement Concrete Road031026R0350- ATHUKALVAI STREET ,	23045/2023/SS2-1 Dated: 16/02/26 Road Details Road Length : 217 Mts	15,00,000				0.00	26/02/26	0.15	Work Physically Completed 	80.00	Work Physically Completed 	80.00					0			0	15,00,000.00	0.00	0.00	26/05/26			
15	Ranipet	SFC (Incentive Fund) SFC INCENT/2025-26/031/ ROAD/00067-Relaying of Road-Cement Concrete Road031011R0175-PINJI SCHOOL NORTH STREET CROSS II ,	23045/2023/SS2-2 Dated: 16/02/26 Road Details Road Length : 237 Mts	17,50,000				0.00	26/02/26	0.18	Work Physically Completed 	80.00	Work Physically Completed 	80.00					0			0	17,50,000.00	0.00	0.00	26/05/26			
16	Ranipet	TURIP TURIP/2025-26/031/ ROAD/00005-Relaying of Road-BT and CC Road031003R0044- PERIYAR NAGAR MAIN ROAD , 031016R0244- ZION NAGAR LANE II , 031009R0125-OTTERI ROAD , 031017R0247- COTTON BAZAR (EAST) ,	DMAROCNO.397/2026/SS1-11-P1 Dated: 06/01/26 Road Details Road Length : 1041 Mts	1,07,00,000				0.00	26/02/26	1.07	Out Of 4 Nos Of Roads, 4 Nos Of Road Works Physically Completed 	80.00	Out Of 4 Nos Of Roads, 4 Nos Of Road Works Physically Completed 	80.00					0			0	1,07,00,000.00	0.00	0.00	25/05/26			
17	Ranipet	Kalaignar Nagarpura Mempatu Thittam KNMT/2025-26/031/ PARK/00006-Green Space at Arihant Apartment, Kellys Road, Ward No:16, B, Block:18, Town Survey No.2/2 in Ranipet Municipality	Minutes of the 19th CPS & MC Dated: 09/04/25	52,00,000				0.00	30/05/25	0.51	Work Physically Completed 	80.00	Work Physically Completed 	80.00					0			0	52,00,000.00	0.00	0.00	26/11/25			
18	Ranipet	Kalaignar Nagarpura Mempatu Thittam KNMT/2025-26/031/ ROAD/00035-Formation of New Road-Earthern to BT Road031009R0132-MGR STREET , 031010R0162- JEGA JEEVA RAM NAGAR , 031010R0152- QUARTERS STREET CROSS III , 031011R0186- JAYARAM PETTAI WEST CROSS II ,	Minutes of the 18th CPS & MC Dated: 02/04/25-3 Dated: 02/04/25 Road Details Road Length : 541 Mts	41,40,000				0.00	26/05/25	0.41	Work Physically Completed 	80.00	Work Physically Completed 	80.00					0			0	41,40,000.00	0.33	79.45	23/09/25			
19	Ranipet	15th CFC UnTied Grant 15thCFCunt/2025-26/031/ ROAD/00014-Relaying of Road-Bituminous Road031027R0361-PINJI L.F.ROAD ,	RPT1671/2025/E1 Dated: 29/12/25 Road Details Road Length : 211 Mts	13,50,000				0.00	14/01/26	0.14	Work Physically Completed 	85.00	Work Physically Completed 	85.00					0			0	13,50,000.00	0.00	0.00	14/04/26			
20	Ranipet	Namakku Naame Thittam NNT/2023-24/031/	3514/2021/B2-4 Dated: 08/01/24	59,00,000				0.55	16/02/24	0.59	Work Physically Completed	87.00	Work Physically Completed	87.00					0			0	59,00,000.00	0.35	60.03	16/08/24			

Scheme Name : Overall										Region Name : Vellore		Municipality Name : Ranipet				Status : On Going										
Sno	ULB Name 17	Name of Work	AS No. / AS Date	Estimate Amount	Fund Tie Up			Amount Recieved so far	Work Order Date	Agreement Value (in Cr)	Physical Progress				Third Party Verification Report		Completion Report			Utilization Certificate			Savings Amount	Payment Made so far (in Cr)	% of Expenditure w.r.t Estimate Amount	Target Date As Per Agreement
					Scheme Fund	ULB Share	Other Share				Previous Stage as on		Current Stage as on		Date	Certificate	Date	Copy of CR	Workdone Value	Date	Attachment	Balance Fund				
											Stage of work	Percent %	Stage of work	Percent %												
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24(5-20)	25	26	27
		SL/00001-Providing Center Median 150W LED Street Light arrangements from Krishnagiri Trunk Road-Kellys Road - MBT Road(Rajeshwari Theatre to Ranipet District Collectorate) in Ranipet Municipality																								
21	Ranipet	Kalaigarnar Nagarapura Mempatu Thittam KNMT/2025-26/031/ SWD/00044-Construction of Storm Water Drain at Nehru Nagar 1st Main Road 031001S0004, Grace School Street 031004R0064, Mosque Street 031005R0071, Post Office Street 031014S0033, Amman Koil Street 031023S0056, M.F.Road (Kellys Road) 031015R0215 in Ranipet Municipality.	Minutes of the 21st CPS & MC Dated: 30/04/25	79,00,000				0.71	13/06/25	0.79	Cover Slab Laid ,Out Of 6 Drains,6 Nos Of Drain Wall Concrete Works Completed 	92.00	Cover Slab Laid ,Out Of 6 Drains,6 Nos Of Drain Wall Concrete Works Completed 	92.00				0				0	79,00,000.00	0.39	49.00	10/12/25
22	Ranipet	15th CFC 15th CFC/2021-22/031/ SL/00041-PROVIDING ENERGY EFFICIENT 20 WATTZ AND 40 WATTZ LED STREET LIGHT FITTINGS IN THE EXISTING EB POLES AND IN NEW POLES WITH EB LINE AT RANIPET MUNICIPALITY	5158/2021/B2 Dated: 02/11/22	58,21,000				0.56	10/02/23	0.26	Out Of 523 Nos Of Fittings 510 Nos Of New Led Fittings Installed 	92.00	Out Of 523 Nos Of Fittings 510 Nos Of New Led Fittings Installed 	92.00				0				0	58,21,000.00	0.24	40.89	10/02/24
23	Ranipet	AMRUT 2.O AMRUT 2.O/2021-22/031/ WSIS/00037-Improvements to Existing Water Supply Distribution System and Providing Balance House Service connections to Ranipet Municipality	G.O.(Ms)No.125 MAWS(MA2) Dept -WS Dated: 09/09/22	33,09,00,000	0			22.35	26/12/22	28.41	Di Pipie Laying In Progress 	92.00	Di Pipie Laying In Progress 	92.00				0				0	33,09,00,000.00	19.74	59.64	26/12/23
24	Ranipet	I & A I & A/2021-22/031/ BUILDING/00025-Construction of New Bus Stand at Ranipet	G.O.(Ms) No.20 MA&WS (MA IV) Dept Dated: 25/01/22	10,25,00,000				6.36	19/07/22	10.25	Cc Road Pcc Work Is In Progress, Drainage Works Is In Progress, Electrical Fittings Works In Progress 	93.00	Cc Road Pcc Work Completed, Drainage Works Is In Progress, Electrical Fittings Works In Progress 	93.00				0				0	10,25,00,000.00	7.35	71.66	19/07/23
25	Ranipet	Kalaigarnar Nagarapura Mempatu Thittam Kalaigarnar /2022-23/031/ BUILDING/00001-Construction of Daily Market in Ward No.22 at Ranipet Municipality	G.O.(4D) No.23 Dated: 01/12/22	11,52,00,000				9.73	06/01/23	11.06	Work Physically Completed 	95.00	Work Physically Completed 	95.00				0				0	11,52,00,000.00	8.85	76.87	06/01/24
26	Ranipet	CGF CGF/2023-24/031/ WSIS/00014-Laying and Joining of Connecting main from Infiltration Wells to Sump and Anchorage arrangements and Replacing of Motors in Palar Head Works	21062/2023/SS2 Dated: 17/10/23	2,90,00,000				2.54	22/02/24	2.90	Back Filling 	96.00	Back Filling 	96.00				0				0	2,90,00,000.00	2.55	88.04	22/08/24
27	Ranipet	General Fund GENERAL/2025-26/031/	880 Dated: 31/07/25	9,90,000				0.00	04/08/25	0.10	Work Physically Completed	85.00	Completed	100.00				0				0	9,90,000.00	0.00	0.00	03/10/25

Scheme Name : Overall										Region Name : Vellore		Municipality Name : Ranipet					Status : On Going									
Sno	ULB Name ^{1*}	Name of Work	AS No. / AS Date	Estimate Amount	Fund Tie Up			Amount Recieved so far	Work Order Date	Agreement Value (in Cr)	Physical Progress				Third Party Verification Report		Completion Report			Utilization Certificate			Savings Amount	Payment Made so far (in Cr)	% of Expenditure w.r.t Estimate Amount	Target Date As Per Agreement
											Previous Stage as on		Current Stage as on													
					Scheme Fund	ULB Share	Other Share				Stage of work	Percent %	Stage of work	Percent %	Date	Certificate	Date	Copy of CR	Workdone Value	Date	Attachement	Balance Fund				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24(5-20)	25	26	27
		OTHERS/00082-Providing Stainless Steel Handrails @ ward 19 karai LF Road																								
28	Ranipet	General Fund GENERAL/2025-26/031/ OTHERS/00083-Repair and Patches to Existing BT Surface at SMH OHT Road , Railway Station Road and Near Adi Dravidar Welfare High School.	898 Dated: 31/07/25	6,65,000				0.00	26/02/26	0.07	Work Physically Completed	80.00	Completed	100.00				0			0	6,65,000.00	0.00	0.00	27/04/26	
29	Ranipet	General Fund GENERAL/2025-26/031/ ROAD/00081-Relaying of Road-Cement Concrete Road031012R0195-BASHA SAHIB CROSS I .	862 Dated: 26/03/26 Road Details Road Length : 121.5 Mts	6,75,000				0.00	05/08/25	0.07	Work Physically Completed	80.00	Completed	100.00				0			0	6,75,000.00	0.00	0.00	05/11/25	
30	Ranipet	O&M DEFICIT GRANT FUND CGF-O-M/2024-25/031/ BUILDING/00001-Repair & Maintenance Works to Existing Slaughter House Located at Ward No.22 Weekly Shandy in Ranipet Municipality.	12079/2024/SS4 Dated: 22/07/24	19,50,000				0.00	20/08/24	0.20	Completed	100.00	Completed	100.00				0			0	19,50,000.00	0.18	90.00	20/02/25	
31	Ranipet	15th CFC Tied Grant 15thCFC/2025-26/031/ WS/00016-Supply and Delivery of New 20 HP Motor with starter in Ranipet Municipality	1671/2025/E1-1 Dated: 29/12/25	10,50,000				0.00	14/01/26	0.11	Completed	100.00	Completed	100.00				0			0	10,50,000.00	0.10	91.53	14/04/26	
32	Ranipet	15th CFC UnTied Grant 15thCFCunt/2024-25/031/ ROAD/00023-Relaying of Road-Cement Concrete Road031026R0352-RAJAJI STREET .	RPT 1817/2024/E1-10 Dated: 03/03/25 Road Details Road Length : 81 Mts	6,00,000				0.00	11/04/25	0.06	Plain Cement Concrete M 20	90.00	Completed	100.00				0			0	6,00,000.00	0.05	91.26	11/07/25	
33	Ranipet	MLA Fund MLA/2025-26/031/ BUILDING/00084- Construction of Bus shelter near Karai Housing Board Ward 02	A4/2056/2025-2 Dated: 01/07/25	11,00,000				0.00	28/07/25	0.11	Roof Tiling Work , Finishing Works In Progress	95.00	Work Completed	100.00				0			0	11,00,000.00	0.00	0.00	28/10/25	
34	Ranipet	MLA Fund MLA/2025-26/031/ ROAD/00085-Relaying of Road-Cement Concrete Road031004R0059- EXTENSION CROSS STREET .	A4/2056/2025-1 Dated: 10/02/26 Road Details Road Length : 62 Mts	4,50,000				0.00	26/02/26	0.05	Bitumen Pad Fixing Completed	80.00	Work Completed	100.00				0			0	4,50,000.00	0.00	0.00	26/05/26	