

SIRKALI MUNICIPALITY

All Scheme Progress report AS ON 08.03.2022

S.No	Name of Scheme	Works Details					Expenditure Rs. in Lakhs
		Estimate Amount Rs.in	Amount Alloted Rs.in	Amount Recived	No.of works taken	Present Stage	
1	<u>UIDSSMT 2018-19</u> Providing Internal Plumbing Works for Water Supply House Service Connection in Sirkali Municipality(6996 Nos)	240.00	207.42	51.86 Dated :10.06.2020	1 (6996 Connections)	925 House Service connection given. Further work under progress.	29.81
2	Construction of 20 KLD FECAL SLUDGE TREATMANT PLANT Esaniya street Compost Yard in Municipal Ward No:4 T.S No:16/6, Ward A, Block 7 at Sirkali Municipality	260.00	260.00	70.00 Dated :01.10.2020 86.00 Dated : 18.01.2021 Total (156.00 Lakhs)	1	80% Work Completed	203.82
3	15TH CFC 2020-21(Ist Installment)	54.25	54.25	54,24,611.00 Dated : 10.11.2020	6	4 Work Completed Balance 2Works under Progress.	24.84
4	15TH CFC 2020-21 (II nd Installment)	54.25	54.25	54,24,177.00Dated :31.03.2021	9	6 Work Completed Balance 3 Works under Progress.	13.00
5	<u>NULM 2020-21</u> Construction of Special Shelter for homeless at Government Hospital in Ward A Block-53 T.S.No 4 in SIRKALI .	90.00	90.00	90.00	1	First floor roof laid . Further work under progress	11.78
6	<u>KNMT -2021-2022</u> Providing Park and Play Field at Kamarajar Avenue Park in Ward No : 4 in Sirkali Municipality	52.00	52.00	-	1	Work under progress	0.00
7	<u>KNMT -2021-2022</u> Conversion of Earthen road to Paver Block road at Thai Nagar 099006R069, Ukkadayar Street 099013R114, Thiru Selvaraj Nagar 099016R138, Emayavaramban Garden Phase 3 099020R176 and 4 Phase 099020R177, Papaiya Nagar 099021R189, Seerady Margoni Garden 099021R205 and Seerady Margoni Garden Phase 2 099021R206 at Sirkali Municipality.	281.60	281.60	-	1 (8 Works 2.768 Km)	All works under progress	0.00

S.No	Name of Scheme	Works Details					Expenditure Rs. in Lakhs
		Estimate Amount Rs.in	Amount Alloted Rs.in	Amount Recived	No.of works taken	Present Stage	
8	TURIP -2020-2021						
	Package- 1	200.00	150.00	150.00	11 (5.970 Km)	Completed	150.00
	Package- 2	200.00	150.00	150.00	12 (6.415 Km)	Completed	150.00
	Total	400.00	300.00	300.00	23 (12.390 Km)	Completed	300.00
9	SRP -2020-2021						
	Package- 1	200.00	180.00	180.00	13 (3.333 Km)	Completed	200.00
	Package- 2	200.00	180.00	-	12 (3.245 Km)	Completed	0.00
	Total	400.00	360.00	180.00	25 (6.578 Km)	Completed	200.00
10	15th CFC 2021-22 Tied grant	66.00	66.00	66.00	7	Work order issued on 31.12.2021	0.00
11	15TH CFC 2020-21 UN - Tied Grant	54.50	54.25	54.25	7	Work order issued on 31.12.2021	0.00
	Total	1952.60	1779.77		18		1083.25

Municipal Engineer
Sirkali Municipality

Commissioner
Sirkali Municipality