

**SIVAGANGAI MUNICIPALITY / சிவகங்கை நகராட்சி**  
**Scheme Monitoring Register**

S.No	Project ID	Name of Work	Present Stage	Allotted Amount	Agreement Value	Physical Progress in %	Financial Progress in %	Payment Made	Work Order/ Agreement Date / Period	Target Date/ Probable Date of completion	Review Remarks
<b>Scheme Name : 15th CFC</b>											
1	<a href="#">15th CFC/2021-22/112/WS/00023</a>	Providing 90mm PVC Distribution main at Ward No. 15 Nelmadi Street and Ward No. 19 Sastri main Street	ALL WORKS COMPLETED.	400000	343163	100	87.54	3.5	06/Apr/2022 13/Apr/2022 30 Days	13/May/2022	
2	<a href="#">15th CFC/2021-22/112/WS/00021</a>	Providing 90mm PVC Distribution main at Ward No. 5 Ramachandra Park to Theppakulam in Sivagangai Municipal town	ALL WORKS COMPLETED.	450000	450000	100	89.22	4.02	06/Apr/2022 13/Apr/2022 60 Days	12/Jun/2022	
3	<a href="#">15th CFC/2021-22/112/WS/00022</a>	Providing 110mm PVC Distribution main at Ward No. 19 Meenatchi Nagar park to Madhavan mahal back side and Ward No. 23 Kamarajar Street	ALL WORKS COMPLETED.	450000	376111	100	89.22	4.01	06/Apr/2022 13/Apr/2022 30 Days	13/May/2022	
4	<a href="#">15th CFC/2020-21/112/WS/00043</a>	Providing extension of 90 mm pvc distribution main at ward no: 19 meenakshi nagar extension in sivagangai municiplaity	ALL WORKS COMPLETED.	500000	500000	100	90.2	4.51	21/Sep/2021 27/Sep/2021 15 Days	12/Oct/2021	
5	<a href="#">15th CFC/2020-21/112/WS/00044</a>	Providing extension of 90 mm pvc distribution main at ward no : 6 Ram nagar extension in sivagangai municipality	Work completed	500000	500000	100	90.22	4.51	21/Sep/2021 27/Sep/2021 15 Days	12/Oct/2021	
6	<a href="#">15th CFC/2020-21/112/WS/00045</a>	Supply and delivery of single phase 1HP submersible motor and 3 phase 5HP submersible motor at sivaganagi municipality	ALL WORKS COMPLETED.	500000	500000	100	90.21	4.51	21/Sep/2021 27/Sep/2021 15 Days	12/Oct/2021	
7	<a href="#">15th CFC/2021-22/112/SL/00002</a>	Providing New 20W Street light in the Municipal Added Area and Maintain the Street light system in Sivagangai Municipality	Negotiation Letter given to the Contractor on 03.01.2023	500000	0	0	0	0	0		

**SIVAGANGAI MUNICIPALITY / சிவகங்கை நகராட்சி**

**Scheme Monitoring Register**

8	<a href="#">15th CFC/2022-23/112/OTHERS/00071</a>	Development of Urban Forest at Compost yard Sundaranadappu	All works Completed.	518000	518000	100	0	0	22/Sep/2022 30/Sep/2022 3 Months	30/Dec/2022	
9	<a href="#">15th CFC/2021-22/112/WS/00033</a>	Providing Valve Pit at Municipal Town unit 50 Nos. Size inner(1.20*1.20*1.00m)	35 Nos of Valve pit completed.	600000	600000	70	70.79	4.25	06/Apr/2022 06/Apr/2022 2 Months	06/Jun/2022	
10	<a href="#">15th CFC/2020-21/112/ROAD/00040</a>	Relaying of Road-112/2021/019/S/0000457-MEENAKSHI NAGAR EXTENSION ,	ALL WORKS COMPLETED.	650000	600626	100	90.2	5.86	06/Apr/2022 13/Apr/2022 45 Days	28/May/2022	
11	<a href="#">15th CFC/2021-22/112/ROAD/00070</a>	Relaying of Road-112/2021/027/S/0000655-ILAYANGUDI ROAD EAST-9 ,	All works Completed.	800000	800000	100	0	0	22/Sep/2022 22/Sep/2022 3 Months	22/Dec/2022	
12	<a href="#">15th CFC/2020-21/112/ROAD/00039</a>	Relaying of Road-112/2021/013/R/0000321-KAMBAR ST ,	ALL WORKS COMPLETED.	1000000	878047	100	90.15	9.01	06/Apr/2022 13/Apr/2022 45 Days	28/May/2022	
13	<a href="#">15th CFC/2020-21/112/WS/00041</a>	Supply,Delivery and fixing of three phase 50 hp vertical type submersible motor pumpset at idaikattu head works	WORK COMPLETED	1000000	1000000	100	89.7	8.97	21/Sep/2021 27/Sep/2021 15 Days	11/Oct/2021	
14	<a href="#">15th CFC/2020-21/112/WS/00042</a>	Providing extension of 90 mm pvc distribution main at ward no: 4 society layout, krishna layout at railway station road and ward no :10 karunya nagar in sivagangai municipality	ALL WORKS COMPLETED.	1000000	1000000	100	89	8.9	21/Sep/2021 27/Sep/2021 30 Days	27/Oct/2021	
15	<a href="#">15th CFC/2021-22/112/WS/00024</a>	Providing 160mm PVC Distribution main at College Road to Indira Nagar Sivagangai Municipal town limit.	All works Completed.	1000000	1000000	100	85.64	8.56	06/Apr/2022 13/Apr/2022 60 Days	12/Jun/2022	
16	<a href="#">15th CFC/2021-22/112/WS/00025</a>	Providing 90mm PVC Distribution main at Ward No. 26 and Ward No. 27 Sivagangai Municipal town	ALL WORKS COMPLETED.	1000000	1000000	100	85.28	8.53	06/Apr/2022 13/Apr/2022 60 Days	12/Jun/2022	

**SIVAGANGAI MUNICIPALITY / சிவகங்கை நகராட்சி**

**Scheme Monitoring Register**

17	<a href="#">15th CFC/2021-22/112/WS/00034</a>	Providing 90mm PVC distribution main at Ward no. 1 Melur Road 1st Street, 2nd, 3rd, 4th, 5th, 6th and 7th Street in Sivagangai Municipality	ALL WORKS COMPLETED.	1000000	1000000	100	87.76	8.78	06/Apr/2022 06/Apr/2022 2 Months	06/Jun/2022	
18	<a href="#">15th CFC/2020-21/112/ROAD/00037</a>	Relaying of Road-112/2021/001/S/00007-CYLON BURMA COLONY 6TH STREET ,	All works Completed.	1100000	1100000	100	90.18	9.92	06/Apr/2022 13/Apr/2022 45 Days	28/May/2022	
19	<a href="#">15th CFC/2020-21/112/ROAD/00036</a>	Relaying of Road--ILAYANGUDI ROAD EAST-4 , -ILAYANGUDI ROAD EAST-4 , -ILAYANGUDI ROAD EAST-5 ,	ALL WORKS COMPLETED.	1250000	1250000	100	90.22	11.28	06/Apr/2022 13/Apr/2022 45 Days	28/May/2022	
20	<a href="#">15th CFC/2020-21/112/ROAD/00038</a>	Relaying of Road-112/2021/008/R/0000196-SAROJINI ST ,	ALL WORKS COMPLETED.	1400000	1454413	100	87.3	12.22	06/Apr/2022 13/Apr/2022 45 Days	28/May/2022	
21	<a href="#">15th CFC/2021-22/112/ROAD/00035</a>	Relaying of Road-112/2021/017/R/0000391-VOC ST ,	ALL WORKS COMPLETED.	1500000	1500000	100	91.23	13.68	10/May/2022 11/May/2022 3 Months	11/Aug/2022	
22	<a href="#">15th CFC/2021-22/112/BUILDING/00046</a>	UPHC Sivagangai - Building- 1 No.	Electrical work is under progress.	2500000	2500000	90	0	5	06/Apr/2022 12/Apr/2022 6 Months	12/Oct/2022	
23	<a href="#">15th CFC/2021-22/112/BUILDING/00002</a>	Construction of Resource Recovery Centre (RRC) at Maruthupandiar Nagar in Sivagangai Municipality.	ALL WORKS COMPLETED.	3300000	2818505	100	45.45	15	20/Jan/2022 20/Jan/2022 3 Months	21/Apr/2022	

**Scheme Name : CGF**

24	<a href="#">CGF/2021-22/112/OTHERS/00073</a>	Providing and Installation of Online Continuous Effluent Monitoring System (OCEMS) in Sewage Treatment Plant in Sivagangai Municipality	Internet Providing and IP configuration work is in progress	4172000	3676000	85	0	0	03/Aug/2022 17/Aug/2022 60 Days	16/Oct/2022	
----	----------------------------------------------	-----------------------------------------------------------------------------------------------------------------------------------------	-------------------------------------------------------------	---------	---------	----	---	---	---------------------------------------	-------------	--

**Scheme Name : IUDM**

**SIVAGANGAI MUNICIPALITY / சிவகங்கை நகராட்சி**

**Scheme Monitoring Register**

25	<a href="#">IUDM/2020-21/112/ROAD/00003</a>	Providing cement concrete paver block road and Drain at ward no.03 in municipal colony road, providing BT surface Drain with culvert ward no. 04 in society layout and ward no.06 ram nagar Extension in svg	All works Completed.	9000000	0	100	19.52	78.86	30/Nov/2020 30/Nov/2020 6 Months	30/May/2021	
26	<a href="#">IUDM/2020-21/112/ROAD/00006</a>	Providing BT surface and drain with culvert at ward 19 in meenaktchi nagar extension , Ward 20 Kalavasal near OHT and Ward 27 Ilayankudi road east street in Sivagangai Municipality (IUDM PACKAGE - 3)	ALL WORKS COMPLETED.	9000000	9000000	100	0	0	30/Sep/2021 30/Sep/2021 2 Months	30/Nov/2021	
<b>Scheme Name : Kalaingar Nagarpura Mempatu Thittam</b>											
27	<a href="#">Kalaingar /2022-23/112/WB/00061</a>	Water Bodies at Lakshmi Theetam Oorani Ward no.:B, Block No. :10, TS.No. 87 in Sivagangai Municipality	Bund formation work is in progress	2400000	1853800	5	0	0	06/Dec/2022 07/Dec/2022 180 Days	05/Jun/2023	
28	<a href="#">Kalaingar /2022-23/112/WB/00060</a>	Water Bodies at Kundu Oorani Ward no. :C, Block No. :16, TS.No. 13 in Sivagangai Municipality	Kerb wall Earth work is in progress.	3500000	2582040	15	0	0	06/Dec/2022 07/Dec/2022 180 Days	05/Jun/2023	
29	<a href="#">Kalaingar /2021-22/112/WS/00032</a>	Rejuvenation of Water Bodies - Shekkadi Oorani Ts No: 6,7,8,9, Block: 6 Ward: C	ALL WORKS COMPLETED	14000000	13400000	100	55.71	78	06/Jun/2022 13/Jun/2022 6 Months	13/Dec/2022	Third party inspection certificate to be uploaded
30	<a href="#">Kalaingar /2022-23/112/WS/00056</a>	Rejuvenation of Water Bodies - Chetti Oorani Ward No. 4(Ward No. A, Survey No. 12)	Revertment Work is in Progress.	16900000	16000000	70	36.3	61.35	03/Aug/2022 08/Aug/2022 6 Months	08/Feb/2023	
31	<a href="#">Kalaingar /2021-22/112/BUILDING/00031</a>	Construction of Knowledge and Study Centre at Collectorate Campus Premises in Sivagangai Municipality (Type II)	Brick work completed upto Ground floor and First floor Brick work is in Progress.	18500000	18500000	65	0	65.44	20/Jan/2022 03/Mar/2022 9 Months	03/Dec/2022	Date of completion 28.02.2023 Commissioner should monitor on daily basis and stage wise payment

**SIVAGANGAI MUNICIPALITY / சிவகங்கை நகராட்சி**

**Scheme Monitoring Register**

32	<a href="#">Kalaingar /2022-23/112/BUILDING/00075</a>	Construction of Weekly Market in Ward 4, Survey No. 7, Block No 2 in Sivagangai Municipality	Work Order issued on 05.01.2023	38900000	38900000	0	0	0	05/Jan/2023 06/Jan/2023 1 Year	06/Jan/2024	
<b>Scheme Name : Namakku Naame Thittam</b>											
33	<a href="#">Namakku Na/2022-23/112/SL/00063</a>	Supply, Delivery and Erection of Mini light 12m height with 6 Nos 150 watts LED fitting set at Nehru Bazaar near Palli vasal Ward No:21 in Sivagangai Municipality	ALL WORKS COMPLETED	430000	430000	100	86.58	3.72	18/Oct/2022 19/Oct/2022 3 Months	19/Jan/2023	Date of completion 30.11.2022
34	<a href="#">Namakku Na/2022-23/112/SL/00064</a>	Supply, Delivery and Erection of Mini light 12m height with 6 Nos 150 watts LED fitting set at Madurai road near RC church Ward No:18 in Sivagangai Municipality	ALL WORKS COMPLETED	430000	430000	100	86.58	3.72	18/Oct/2022 19/Oct/2022 3 Months	19/Jan/2023	Date of completion 30.11.2022
35	<a href="#">Namakku Na/2022-23/112/SL/00065</a>	Supply, Delivery and Erection of Mini light 12m height with 6 Nos 150 watts LED fitting set at Gandhi veethi (Thiyagi Sethuramachandran st and Thayumanavar st Link) Ward No:19 in Sivagangai Municipality	ALL WORKS COMPLETED	430000	430000	100	88.14	3.79	18/Oct/2022 19/Oct/2022 3 Months	19/Jan/2023	Date of completion 30.11.2022
36	<a href="#">Namakku Na/2022-23/112/SL/00066</a>	Supply, Delivery and Erection of Mini light 12m height with 6 Nos 150 watts LED fitting set at Ilayangudi road West 3rd cross street and Manamadurai road link Ward No:27 in Sivagangai Municipality	ALL WORKS COMPLETED	430000	430000	100	86.58	3.72	18/Oct/2022 19/Oct/2022 3 Months	19/Jan/2023	Date of completion 30.11.2022
37	<a href="#">Namakku Na/2022-23/112/SL/00067</a>	Supply, Delivery and Erection of Mini light 12m height with 6 Nos 150 watts LED fitting set at Ilayangudi road Ward No:27 in Sivagangai Municipality	All works completed.	430000	430000	100	86.58	3.72	18/Oct/2022 19/Oct/2022 3 Months	19/Jan/2023	Date of completion 30.11.2022
38	<a href="#">Namakku Na/2021-22/112/BUILDING/00051</a>	Construction of store Room and Kitchen at 48 Colony Middle School in Sivagangai Municipality size of the room (4.77 m x 2.77 m)	ALL WORKS COMPLETED	500000	500000	100	90.11	4.51	17/May/2022 20/May/2022 2 Months	20/Jul/2022	to finish 15.10.2022
39	<a href="#">Namakku Na/2021-22/112/PARK/00052</a>	Improvement and Renovation works at sevalkattu oorani TS No. 190, Block: 6, ward: B	FOOTPATH WORK IS IN PROGRESS.	3100000	3100000	45	0	0	21/Jun/2022 23/Jun/2022 4 Months	23/Oct/2022	Date of completion 30.11.2022
<b>Scheme Name : National Urban Livelihoods Mission</b>											

**SIVAGANGAI MUNICIPALITY / சிவகங்கை நகராட்சி**

**Scheme Monitoring Register**

40	<a href="#">National U/2021-22/112/PURCHASE/00074</a>	Supply and Delivery of 15 Nos of Mobile vending carts for Vegitable & Fruit Vendors, 40 Nos. of Mobile Vending carts for Food Vendors, 20 Nos. of Mobile Vending carts for Flower vendors and 23 Nos. of Mobile Vending carts for Other vendor in Sivagangai Municipality.	All works completed	8444000	8444000	100	23.69	40	27/May/2022 31/May/2022 60 Days	30/Jul/2022	
<b>Scheme Name : State Urban Infrastructure Development Fund</b>											
41	<a href="#">State Urba/2022-23/112/SL/00068</a>	Conversion of Street Lights into Energy efficient LED Lights - 2056 Nos. in Sivagangai Municipality	Negotiation Letter issued on 03.01.2023	22652000	0	0	0	0			
<b>Scheme Name : Swach Bharath Mission</b>											
42	<a href="#">Swach Bhar/2018-19/112/SWM/00007</a>	Remove the Legacy Waste dumped in the compost yard through Bio Mining Process at Sundara nadappu villaga (SBM - SHPC - VII )	33000 M3 COMPOST COMPLETED	22400000	22400000	90	4.46	152.35	01/Nov/2018 01/Nov/2018 1 Year	01/Nov/2019	Balance 400 Cu.m. To be removed within 2 days. Bill to be settled within a week
<b>Scheme Name : SWACHH BHARATH MISSION 2.0</b>											
43	<a href="#">SWACHH BHA/2021-22/112/BUILDING/00058</a>	Construction of Community Toilet at W.No:25 Akilandapuram in Sivagangai Municipality	Column rising upto basement level work is in progress.	2496000	2496000	15	0	0	20/Jun/2022 22/Jun/2022 90 Days	20/Sep/2022	Date of completion 20.01.2023
44	<a href="#">SWACHH BHA/2021-22/112/BUILDING/00057</a>	Construction of Public Toilet at Bus Stand Opposite in Sivagangai Municipality	Plastering work is in progress	3628000	3628000	70	38.65	14.02	13/Jun/2022 15/Jun/2022 90 Days	13/Sep/2022	To be expedited
45	<a href="#">SWACHH BHA/2022-23/112/BUILDING/00001</a>	Construction of Material Recovery Facilities Centre at Ward No:08 Near Kalavasal MCC in Sivagangai Municipality	Tender called on 25/01/2023	4300000	0	0	0	0			
<b>Scheme Name : TURIP</b>											
46	<a href="#">TURIP/2020-21/112/ROAD/00011</a>	Providing BTsurface at Ward no.03 in collector office ring road ( SP CID office to puthur link road)& maruthupandiyar nagar A block road ,ward no.04 in society layout & majeeth road ist cross street and ward no.12 in thondi RRoad cross street in sivagangai municipality	ALL WORKS COMPLETED.	10000000	10000000	100	41.05	91.22	19/Oct/2020 19/Oct/2020 6 Months	19/Apr/2021	

**SIVAGANGAI MUNICIPALITY / சிவகங்கை நகராட்சி**

**Scheme Monitoring Register**

47	<a href="#">TURIP/2021-22/112/ROAD/00014</a>	Providing BT Surface at Ward No:18 in Velayuthasamykoil street (112018R259), Ward No:19 in Meenakshi Nagar Extension (112019R280), Meenakshi Nagar Extension (112019R281), Meenakshi Nagar Extension (112019R283), Ward No:26 College Road 3rd cross street (112026R366), Ward No:27 Ilayangudi Road East 18th cross street (112027R411), Ilayangudi Road East 11th cross street (112027R405) and Providing cement concrete Paver Block Road Ward No:27 Ilayangudi Road West 4th cross street (112027R380), Ilayan	ALL WORKS COMPLETED.	10650000	9791587	100	42.97	95.76	23/Dec/2021 23/Dec/2021 3 Months	22/Mar/2022	
48	<a href="#">TURIP/2021-22/112/ROAD/00013</a>	Providing cement concrete Paver Block Road at Ward No:01 in CB Colony 1st Street (112001S015), CB Colony 2nd Street (112001S016), CB Colony 3rd Street (112001S017), CB Colony 4th Street (112001S018), Thirupathur road cross street (112001S013), Thirupathur road cross street (112001S012), Thondi Road 5th cross street (112012R181) and Providing BT Surface at Ward No:04 in Society Layout 3rd street (112004R078), Krishna Layout Main (112004R083), Society Layout 1st cross street (112004R075),Ward No	ALL WORKS COMPLETED.	11850000	10953770	100	37.97	95	23/Dec/2021 23/Dec/2021 3 Months	22/Mar/2022	

**Scheme Name : UIDSSMT Revolving Fund(TUFIDCO Loan)**

49	<a href="#">UGD-Intern/2018-19/112/UGSS/00009</a>	Providing internal house service for Under ground Drainage Scheme for 4000 Numbers in sivagangai municipality(UIDSSMT 2018-19)	430 No of connections given up to date	20500000	20500000	15	2.16	4.44	27/Sep/2018 07/Mar/2019 1 Year	07/Mar/2020	To be speeded up
50	<a href="#">WS Interna/2018-19/112/WS/00010</a>	Providing internal plumbing for Houses connection in sivagangai municipality (8589 connection) UIDSSMT 2018-19	2815 No of connections given up to date	30500000	30500000	32	0	23.08	07/Mar/2019 07/Mar/2019 1 Year	07/Mar/2020	
51	<a href="#">UGD-Intern/2018-19/112/UGSS/00008</a>	Providing Internal House Service Connections for Under Ground Drainage Scheme for 11000 Numbers in Sivagangai Municipality	3800 No of UGD connections given up to date	56000000	56000000	34	0.97	66.63	27/Sep/2018 07/Mar/2019 1 Year	07/Mar/2020	To be speeded up