

**TAMBARAM MUNICIPALITY**  
**Abstract**

(Rs.in Lakhs)

Sl. No	Name of the Scheme	Sector	No. of works taken	Amount allotted	Estimated cost	Total length in Km	Completed			Progress			to be commenced		Expenditure	Remarks
							No.	Length in Km	Value of work done	No.	Length in Km	Value of work done	No.	Length in Km		
1	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	TURIP 2012-13	Road	122	1837.50	1898.98	28.670	110	19.250	200.60	5	3.720	0.00	7	5.700	<b>1537.84</b>	Out of 122 works, 109 works are completed. 13 work are under progress
2	TURIP 2013-14	Road	20	541.40	541.40	5.665	18	5.095	480.40	2	0.570	61.00	0	0.000	<b>435.51</b>	Out of 20 works, 13 works are completed. 7 wroks are under progress.
3	IUDM 2013-14	Road	21	1204.92	1338.80	13.418	4	2.504	204.50	15	8.116	0.00	2.000	0.846	<b>0.00</b>	<b>Out of 21 package, 4 packages are completed, 15 packages are work is in progress, balance 2 packages to be commenced</b>
5	<b>Open Defecation</b>															
	SFC Fund 13-14	Univesal Toilet	4	30.00	52.00	0.000	0	0.000	0.00	0	0	0	0	0	<b>25.60</b>	Unit received
	Opendifecaton 12-13	Univesal Toilet	1	12.00	13.00	0.000	0	0.000	0.00	0	0	0	0	0	<b>6.00</b>	Basement completed unit received
	Infra gap 13-14	Univesal Toilet	1	12.00	13.00	0.000	0	0.000	0.00	0	0	0	0	0	<b>6.00</b>	Basement completed unit received
	IUDM 13-14	Univesal Toilet	1	13.00	16.00	0.000	0	0.000	0.00	0	0	0	0	0	<b>7.20</b>	Basement completed with frame fixed
	Part II scheme	Univesal Toilet	1	24.00	24.00	0.000	0	0.000	0.00	0	0	0	0	0	<b>0.00</b>	Roof laid
6	Drought 2013-14	Water Supply	5	0.00	59.50	0.000										Out of 5works, 4 works are completed another one work is progress
7	UGSS	UGD	Sewer line- 176.551 KM Manhole 6767 HSC-32619				KM Manhole 5398 HSC-13342								<b>5792.00</b>	Overall 65 % work completed balance work is in progress
8	BSUP	Housing & Infrastructure	Housing -690 Nos Infra-96 wokrs				Housing-592 Infra-83								<b>1147.03</b>	Overall 88 % work completed balance work is in progress