

**TAMBARAM MUNICIPALITY  
SCHEME WORK**

Sl. No	Ward No	Package No	Name of the Work	Estimate cost Rs. In lakhs	Date of A.S.	Date of T.S.	Date of Tender	Work order date	Value of work done				Expenditure (Rs. In lakhs)	Status
									Completed		Progress			
									Nos	Value (Rs.in lakhs)	Nos	Value (Rs.in lakhs)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
<b>BIO MINING</b>														
1	38	1	Remove the existing legacy waste dumped at the Kannadapalayam site through Scientific Closure sanctioned under Swacch Bharath Mission	765.00	G.O.(Ms) No. 21, dated. 14.03.2018	Proc.No:18281/2016/DO 1,dated:28.03.2018	27.04.2018	02.07.2018					263.00	Under trial run upto 90030 cum process
<b>UGSS HSC</b>														
2	19,20,21 and 18(p)	I	Providing Internal connection between inner premises of resident and chamber for house service connection -6472 nos. Ward covered 19,20,21 and 18(p)	648.00	07.06.2018	26.06.2018	27.07.2018	31.08.18					122.45	930 nos of HSC completed
3	18(p),22,23,24,25,26 & 27	II	Providing Internal connection between inner premises of resident and chamber for house service connection -5635 nos. Ward covered 18(p),22,23,24,25,26 & 27	580.00	07.06.2018	26.06.2018	27.07.2018	31.08.18					0.00	Work to be commenced
4	11,12,13,14, 15,16,17 and 18(p)	III	Providing Internal connection between inner premises of resident and chamber for house service connection -4825 nos. Ward covered 11,12,13,14, 15,16,17 and 18(p)	500.00	07.06.2018	26.06.2018	27.07.2018	31.08.18					30.93	200 nos of HSC Completed
5	28,29,31,32 and 33(p)	IV	Providing Internal connection between inner premises of resident and chamber for house service connection -6288 nos. Ward covered 28,29,31,32 and 33(p)	645.00	07.06.2018	26.06.2018	27.07.2018	31.08.18					35.15	880 nos of HSC Completed

Sl. No	Ward No	Package No	Name of the Work	Estimate cost Rs. In lakhs	Date of A.S.	Date of T.S.	Date of Tender	Work order date	Value of work done				Expenditure (Rs. In lakhs)	Status
									Completed		Progress			
									Nos	Value (Rs.in lakhs)	Nos	Value (Rs.in lakhs)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
6	1,5,6,7,8,9,33(p),37(p),38 and 39	V	Providing Internal connection between inner premises of resident and chamber for house service connection - 4658 nos. Ward covered 1,5,6,7,8,9,33(p),37(p),38 and 39	480.00	07.06.2018	26.06.2018	27.07.2018	31.08.18					40.00	960 nos of HSC completed
7	2,3,4,10,30,33(p),34,35,36 and 37	VI	Providing Internal connection between inner premises of resident and chamber for house service connection - 5852 nos. Ward covered 2,3,4,10,30,33(p),34,35,36 and 37	600.00	07.06.2018	26.06.2018	27.07.2018	31.08.18					8.54	960nos of HSC completed
													<b>237.07</b>	<b>3930 HSc</b>

**UGSS SCHEME**

<b>Executed by ULB</b>																		
1		IA	Providing Sewer line to Zone No. I, IA, II, III in East Tambaram area <b>(Package No. IA)</b>	12.85	G.O(Ms) No.80, Dated. 28.05.09	24.02.2009(Package-I&II)	19.02.16	03.03.2016						13.54	Out of <b>39.173 Km,36.098Km</b> Sewer line completed. Balance <b>3.075 Km</b> is in progress (Executed M/s.			
2		IB	Providing Sewer line to Zone No. IV, VI, VIA in East Tambaram area <b>(Package No. IB)</b>	12.15														8.43
3		IC	Providing Sewer line to Zone No. V and Construction of 5 nos of Pumping stations and 1 No of lifting station in East Tambaram area <b>(Package No. IC)</b>	16.82														
<b>Total</b>				<b>41.82</b>											<b>37.54</b>			
<b>Executed by CMWSSB</b>																		
4		I	Providing comprehensive Under Ground Sewerage Scheme to Tambaram Municipality Zone - I, IA, II, III, IV, V, VI and VIA - Package - I (East Tambaram)	<b>57.66</b>					29.04.09	30.11.09						19.50	Terminated by CMWSSB	
5		II	Providing comprehensive Under Ground Sewerage Scheme to Tambaram Municipality, Zone VII, VIII, IX, IXA, X, XA, XI, XII, XIIA, XIII - Package -II (West Tambaram)	66.22			10.12.09	25.03.10						49.74	<b>Out of 89.744 Km, 87.266 Km</b> Sewer line completed. Balance 2.478 Km is in			
6		III	Construction of 30 MLD capacity Sewage Treatment Plant. (Package No.III)	29.00			05.02.12	10.05.12						16.48	Civil work completed and Supply and erection of			

Sl. No	Ward No	Package No	Name of the Work	Estimate cost Rs. In lakhs	Date of A.S.	Date of T.S.	Date of Tender	Work order date	Value of work done				Expenditure (Rs. In lakhs)	Status	
									Completed		Progress				
									Nos	Value (Rs.in lakhs)	Nos	Value (Rs.in lakhs)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	
7		IV	Laying of 700mm Dia C.I Pumping main From Zone IV to STP and Laying of 400 mm Dia C.I Pumping main from Zone II to Zone IV PS, Zone II&IV (Package No.IV)	21.36			07.08.11	21.11.11						18.28	100% of work completed (Executed by CMWSSB)
			Railway Highways crossing charges											6.47	
				<b>174.24</b>										<b>148.01</b>	

### TURIP 2019-20

1	12, 13,14, 15,16, 17	I	Providing BT Surface to Thirumangai mannan street Andal street Ward no.12, Karpaga vinayagar street,Sivananam street ward no.14 Kambar street, Valmigi street in ward no:15,Valmigi street Thiruvalluvar street Ward no.13, Sundareswar street, Elangovan street in Ward no.16 ,Antony street Chakaravarthy street,Manikavasagar Street ,Mangaiyarkarasi street,kalamegam street,Mahalakshmi street, Providing BT surface with SWD to Thiruvalluvar street near Manimegalai street in Ward no.17 and Providing Paver block road to Vasuki street in Ward no.17	179.00					14.11.2019	06.12.2019				0.00	Drain work is in progress
2	18, 20,	II	Providing BT surface to Arthi Nagar,Thiruvengadam street, ward No.18, Thiruvalluvar street, Barathi park street in ward No.20 Periyar street inward No.18 and Providing BT surface with SWD to <b>Muthumariamman kovil street and Kamarajar street</b> in ward No.18	180.00					14.11.2019	06.12.2019				104.18	Drain work completed BT work partly completed
3	20,21	III	Providing BT surface to New Balaji nagar mainroad, 3rd & 4th street,new balaji nagar 3rd extn, Madhakovil st,Jankairaman st palaiyathan street subramanian street ward No. 20,Camp road . ward No. 21,Providing BT surface with swd to muthallamman st, Nellore amman koil street extn ward-20 Vedhachalam nagar, Ward-21 and providing paver block to camp road in ward No. 21	200.00					14.11.2019	06.12.2019				0.00	90% BT work completed, Balance work is in progress

49/2019/E3. dated.24.09.2019

39/2019/DD1. dated.21.10.2019

Sl. No	Ward No	Package No	Name of the Work	Estimate cost Rs. In lakhs	Date of A.S.	Date of T.S.	Date of Tender	Work order date	Value of work done				Expenditure (Rs. In lakhs)	Status
									Completed		Progress			
									Nos	Value (Rs.in lakhs)	Nos	Value (Rs.in lakhs)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
4	20,21	IV	Providing BT surface to IOB colony ward -20 IAF road,Bhagavathi Nagar main Road,Karpagam nagar main road ,Karpagam nagar 1st street, Ranganathan 2nd street,3rd street, IAF road zion school street ,KVN Nagar,KVK street and cross street. Pandiyarajan street in ward No.21 Providing Paver block road to Ambedkar Nagar 1st,2nd,3rd,4th and 5th cross street in ward no.20.	214.00	Roc.No.1734	Roc.No.12503	14.11.2019	06.12.2019					41.80	WMM work completed, BT work is in progress
5	21,22 ,23,24, 25,26 27	V	Providing BT surface to Indira nagar east 1st street ,lakshmi nagar main road,Bhavani nagar ,lora street,Uma nagar,Sakthi avenue in ward no:21 christ king st,Ambedkar st and ambedkar 1st st ,kalignar street ,and cross st in ward no22,Annai theerasaa street ,lalbagadhur Sasthri street in ward no 23,,Senthamil sethupillai street and senthamil sethupillai cross street, North street in ward no :24 UV swaminathan street,MES 1st street,MES 3rd street,Sharma street,VV Iyer street ,Bajanai koil street Ward no-25 Sudhanandhan bharathi street ward No-26 Seliamman kovil street, Seliamman kovil 4th street in ward No-27	227.00			14.11.2019	06.12.2019					197.89	95% completed
6	1,2,3,4,6,7,9,33,35,39	VI	Providing BT surface to Arputham Nagar in ward No-01, Yadhaval street, Kannan street in ward No-02, Bound street in ward No-03, Thomas street, South Kullakarai street, North Kullakarai street, R.V. Garden in ward No-04, Ranganathapuram 2nd cross street in ward No-06, Ranganathapuram 5th street in ward No-07, Anna street, Old state Bank colony approach road (forest road) in ward No-09, Kailasapuram 1st street in ward No-33, Fish Market road, Muthulingam street in ward No-35, Ramesh Nagar 3rd street Providing BT surface with SWD to Rajagopal Nagar 6th street in ward No-39	191.00			14.11.2019	06.12.2019					54.21	30% BT, BC Work completed

Sl. No	Ward No	Package No	Name of the Work	Estimate cost Rs. In lakhs	Date of A.S.	Date of T.S.	Date of Tender	Work order date	Value of work done				Expenditure (Rs. In lakhs)	Status
									Completed		Progress			
									Nos	Value (Rs.in lakhs)	Nos	Value (Rs.in lakhs)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
7	10,28, 29 32,36	VII	Providing BT surface to Rajaji road,Voc street,Kamarajar street ward no.10 Sathya sai nagar,Nithyanandha Nagar 4th, 3rd, 2nd, 1st street,Tamil poonga cross street TTK Nagar 2nd main road and Cross street,TTK Nagar 1st main road ward no.28, School street,karikalan street, Ward-29 Jerusulam nagar,Malliga nagar 1st and 2nd Main road,and KRS Nagar in ward no.32, Ramakrishnan street, Ayyasamy street and Ramasamy street in ward no.36	222.00	Roc.No.17349/2019/E3. dated.24.09.2019	Roc.No.125039/2019/DD1. dated.21.10.2019	14.11.2019	06.12.2019					0.00	Nithyanandha Nagar 4th, 3rd, 2nd, 1st street are wet mix completed
8	32, 34,38	VIII	Providing BT Surface To New State Bank colony, Brindhavanam Avenue Vadvel street and Kennady street in ward no-34, TNHB colony main road, ward-38 sriram Nagar south 1st street,2nd street, 4th street, 5th street and 6th street, Mullai Nagar 3rd cross street, 4th cross street and 2nd cross street, Ramani Nagar Main road, Ramani Nagar 2nd street extn, Ramani nagar 3rd street Extn, 3rd street (Kannan Avenue), Sriram Nagar North 1st main road, 2nd Main road, Kannagi street, Thiruvalluvar street and Thiruvengadam street, Lakshmpuram 1st and 2nd main road, Extension 1st street 2nd street Arasan Nagar 1st street in ward No-32	217.00			14.11.2019	06.12.2019					0.00	In ward No.32,38 roads BT, BC work completed
9	32,33, 38	IX	Providing BT surface with SWD to Radha Nagar extn, Providing BT surface to Sai Nagar 1st, 2nd, 3rd, 4th, 5th, and 6th street, Vetri Nagar, in ward No-32, providing BT surface to Well street, Poornathilagam main road ward no-33, BajanaI Kovil street, Nadu street, Gandhi Nagar main road in ward no-38	195.00			14.11.2019	06.12.2019						0.61

Sl. No	Ward No	Package No	Name of the Work	Estimate cost Rs. In lakhs	Date of A.S.	Date of T.S.	Date of Tender	Work order date	Value of work done				Expenditure (Rs. In lakhs)	Status
									Completed		Progress			
									Nos	Value (Rs.in lakhs)	Nos	Value (Rs.in lakhs)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
10	34,39	X	Providing BT surface to Patel Nagar, Patel Nagar 1st and 2nd street, Deiva Nagar 2nd street, Deiva Nagar in ward No.34 Thiruneermalai road in ward No.39	175.00			14.11.2019	06.12.2019					0.00	Material collection work is in progress
<b>Total</b>													<b>398.69</b>	

**14th Central Finance Commissioner 2019-20**

1	11	1	Providing BT surface to Erikarai st	45.00	06.01.2020	06.01.2020	28.01.2020	31.01.2020						Work to be commenced			
2	33,35	2	Providing BT surface to Kakkan street	43.00													Work to be commenced
3	30	3	Providing BT surface to Kalyan Nagar 1st street. 2nd street	30.00													Work to be commenced
4	31	4	Providing BT surface to Daniel Street, Thiruvalluvar street, South street, South Cr street	26.50													Work to be commenced
5	29,34	5	Providing BT surface to Thiruvalluvarpurram Main road	37.00													Work to be commenced
6	32	6	Providing BT surface to Lakshmipuram 13th street ,Lakshmipuram 14th street, Lakshmipuram 15th street	36.00													Work to be commenced
7	1	7	Providing BT surface to KK palayam Bajanai koil street, KK palayam Amman koil 1st street, KK palayam Amman koil 2nd street	31.00													Work to be commenced
8	12,13	8	Providing BT surface to Iyyapan st, Kasiappar st	19.50													Work to be commenced
9	12	9	Providing BT surface to Kulasekaran st	17.50													Work to be commenced
10	13	10	Providing BT surface to Thiruvalluvar st (Valmigi st to Periyalvar st)	24.00													Work to be commenced
11	14	11	Providing BT surface to Bharwarajar st	19.50													Work to be commenced

Sl. No	Ward No	Package No	Name of the Work	Estimate cost Rs. In lakhs	Date of A.S.	Date of T.S.	Date of Tender	Work order date	Value of work done				Expenditure (Rs. In lakhs)	Status				
									Completed		Progress							
									Nos	Value (Rs.in lakhs)	Nos	Value (Rs.in lakhs)						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15				
12	14,17	12	Providing BT surface to Mohan st, Kalpana nagar, Manimegalai st West	18.50	06.01.2020	06.01.2020	28.01.2020	31.01.2020						Completed				
13	17	13	Providing BT surface to Manimegalai st east	20.50													Completed	
14	19, 20	14	Providing BT surface to Ganapathy colony, Mullai st	24.80														
15	23	15	Providing BT surface to Vanchinathan st, Nehru st	23.50														Work to be commenced
16	24,26	16	Providing BT surface to Ashok nagar west st, Vijayarangan st	22.35														Work to be commenced
17	22	17	Providing BT surface to Professor colony	17.60														Work to be commenced
18	27	18	Providing BT surface to Murukesan st, Murukesan st cross st, Chellamman koil 3rd st	15.25														Work to be commenced
19	30	19	Providing BT surface to Devaraj Main Road, Kurinji Nagar Main road	24.50										Work to be commenced				
20	30	20	Providing BT surface to Kurinji Nagar 1st street, Devaraj street Junction, Kurinji Nagar 2nd street, Kurinji Nagar 3rd street, Kurinji Nagar 4rd street, Kurinji Nagar 5th street, Kurinji Nagar, Venkateswara street	20.00										Work to be commenced				
21	33, 35	21	Providing BT surface to Raj street, Sivasanmugam Street, Sanmugam road (sivasanmugam road to kakkan street)	24.00										Work to be commenced				
			<b>Total</b>	<b>540.00</b>														
<b>MP FUND 2019-20</b>																		
1	1	1	Providing Deep Bore well with Mini Power pump at west Tambaram Ward -01	3.00		30.10.19	03.12.19	03.12.19						Completed				

Sl. No	Ward No	Package No	Name of the Work	Estimate cost Rs. In lakhs	Date of A.S.	Date of T.S.	Date of Tender	Work order date	Value of work done				Expenditure (Rs. In lakhs)	Status
									Completed		Progress			
									Nos	Value (Rs.in lakhs)	Nos	Value (Rs.in lakhs)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
2	2	2	Supply and installation of 500 LPH capacity of Reverse Osmosis water purifying System Plant (RO) Bore well and Infrastructure works at Thiru-Vi-Ka nagar in ward No.02	6.30	Collr. Proc.No.4568/2019/E3, dated. 15.11.2019	30.10.19	03.12.19	03.12.19						Site disbute alternative site to be identified (near park)not willing to public
3	37	3	Conversion of 4 feet 40 W TFL street light fittings to 48 W LED Street light Fittings to at Ward No 37 West Tambaram area	5.82		30.10.19	03.12.19	03.12.19						Completed
4	39	4	Supply and Installation of High Mast Light 12 Mtr 8 Nos of 150 Watts LED Lights at CSI Church burial ground ward -39 West Tambaram	4.00		30.10.19	03.12.19	03.12.19						Completed
5	4	5	Supply and installation of 500 LPH capacity of Reverse Osmosis water purifying System Plant (RO) Bore well and Infrastructure works at Ranga street	8.00		30.10.19	03.12.19	03.12.19						Completed
6	31	6	Conversion of 4 feet 40 W TFL street light fittings to 48 W LED Street light Fittings to at Ward No 31 West Tambaram area	5.50		30.10.19	03.12.19	03.12.19						Completed
7	33	7	Conversion of 4 feet 40 W TFL street light fittings to 48 W LED Street light Fittings to at Ward No 33 West Tambaram area	3.00		30.10.19	03.12.19	03.12.19						Completed
8	4	8	Installation of High Mast Light 12 Mtr 8 Nos of 150 Watts LED Lights at Ranga street and Thomas street Junction ward -04 West Tambaram	4.00		30.10.19	03.12.19	03.12.19						Completed
9	24	9	Supply and installation of 500 LPH capacity of Reverse Osmosis water purifying System Plant (RO) Bore well and Infrastructure works at Pillaiyar kovil street East Tambaram in ward No.24	7.00		19/E3, dated. 15.11.2019	30.10.19	03.12.19	03.12.19					
10	7	10	Providing Deep Bore well with Mini Power pump at Ranganathaçram 3rd cross street Tambaram area	2.60	30.10.19		03.12.19	03.12.19						Completed



