

**THENI - ALLINAGARAM MUNICIPALITY**  
**Integrated Urban Development Mission - 2018-19**

as on 19.09.2019

Sl. No.	Name of the Municipality	Name of the work	Amount allotted (Lakhs)	Estimate Amount (Lakhs)	Funding Pattern					Date of A.S	Date of T.S.	Date of Tender	Date of work order issued	Physical Progress			Financial Progress			Whether UC & CR sent or not	Remarks
					Grant (lakhs)	Loan (Specify)	ULB	Others	Total (Lakhs)					Stage of work (Completed/In progress)	To be commenced	Probable date of completion	Amount Received (in Lakh)	Expenditure (in Lakhs)	Balance to be spent (10-20)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
1	Theni Allinagaram Municipality	Package - I Relaying of BT Road at Krishnan koil to Kalavasal, Telegubazar street, Palli Odai street, Balan Nagar 40' road( Balan Nagar main road Palli odai street), Ondiveeran coloney nirth main road, Balan Nagar main road( Periakulam road to OHT ), Balan Nagar main road -South cross street, Balan Nagar main road -South cross Road (OHT), Aravinth eye hospital road, High school North street, High school North cross street, Karuvelnaickanpatty main road, Karuvelnaickanpatty mayanam street, Karuvelnaickanpatty main road -West cross street, Valluvar Vasuki coloney main road , Sivaji nager bye-pass road (From Periakulam bye-pass to Mini OHT), KRR Nager east road, KRR Nager - 3rd street -North cross road-1, KRR Nager - 3rd street -North cross road-2, KRR Nager - 1st street -North cross road, KRR Nager - 2nd street -North cross road, S I R Road ,Sales sosaicthy street, Collector office north road, Fathima Theatre road, Kurunji near main	285.00	285.00	213.75	0	71.25	0	285.00	29.01.2019	31.01.2019	08.02.2019	25.02.2019	-	-	15.09.2019	170.37	-	-	-	Work is in Progress

	Package - II Relaying of BT Road at Gayathiri Hospital opposite Road , New Bus stand approach roads , Board scool road, Karumariyamman koil nager main road, Karumariyamman koil main road, Sri Ram layout north main road-(Nalam Hospital road) , Kottaikalam main road, , Sri Ram layout west cross street(North -Eto W), Sri Ram layout west cross street(North -N to S), Sri Ram layout west cross street(South -N to S), Sri Ram layout west cross street(South -N	169.30	169.30	126.98	0	42.32	0	169.30	29.01.2019	31.01.2019	08.02.2019	25.02.2019	-	-	15.09.2019	-	-	-	Work is in Progress
<b>Total</b>		<b>454.30</b>	<b>454.30</b>	<b>340.73</b>	<b>0.00</b>	<b>113.57</b>	<b>0.00</b>	<b>454.30</b>	-	-	-	-	-	-	-	<b>170.37</b>	-	-	-