

THIRUTURAIPOONDI MUNICIPALITY

TURIP 2020-2021

| Sl.No | Name of the work | Estimate cost Rs. In Lakhs | Amount Allotted | ULB Share | A.S date | T.S date | Date of Tender | Date of Work order | Expenditure R.s in Lakhs | Probabal date of Completion | Remarks |
|-------|---------------------------------|----------------------------|-----------------|--------------|------------|------------|----------------|--------------------|--------------------------|-----------------------------|--|
| 1 | 2 | 3 | 4 | | 4 | 5 | 6 | 7 | 8 | | 10 |
| 1 | Agamudaiyar Street | 9.80 | 75.00 | 25.00 | 16.07.2020 | 23.07.2020 | 07.10.2020 | 23.10.2020 | - | 30.04.2021 | Cleaning work under progress |
| 2 | Hospital Street | 20.00 | | | | | | | | | Picking work under progress |
| 3 | Singalanthi Tamilar Street | 7.00 | | | | | | | | | Picking work under progress |
| 4 | Compost Yard | 5.60 | | | | | | | | | Site cleaning work under progress |
| 5 | Jeeva Street | 16.00 | | | | | | | | | side wall progress |
| 6 | Nandavanakula Street | 8.60 | | | | | | | | | Side wall completed.Paver work under progress |
| 7 | Narikuravar Colony | 20.00 | | | | | | | | | Side wall completed.Gravel filling work under progress |
| 8 | Singalanthi Adidraavidar Street | 13.00 | | | | | | | | | Work under progress |
| | TOTAL | 100.00 | 75.00 | 25.00 | | | | | | | |

Commissioner(i/c)
Thiruthuraiipoondi Municipality

THIRUTURAIPOONDI MUNICIPALITY**INTERNAL PLUMPING WORKS PROGRESS REPORT - 2018-19**

| Sl. No | Name of the work | Estimate cost Rs. In Lakhs | Amount Allotted | ULB Share | A.S date | T.S date | Date of Tender | Date of Work order | Expenditure R.s in. Lakhs | Probabal date of Completion | Remarks |
|--------|--|----------------------------|-----------------|--------------|----------|----------|----------------|--------------------|---------------------------|-----------------------------|--|
| 1 | 2 | 3 | 4 | | 4 | 5 | 6 | 7 | 8 | | 10 |
| 1 | Providing Internal Plumping works for water supply HSC's - 2968 Nos at Thiruthuraipoondi Municipality. | 102.00 | 87.56 | 14.44 | 19.06.18 | 13.12.18 | 31.01.19 | 06.02.19 | 21.32 | 31.12.2021 | Work in progress.680 HSC's are completed |
| | TOTAL | 102.00 | 87.56 | 14.44 | | | | | 21.32 | | |

**THIRUTHURAIPOONDI MUNICIPALITY
IUDM 2018-19 FSTP**

Rs. In lakhs

| Sl. No | Name of ULB | Sector/ Scheme | Est. Amount | Amount | | Date of AS | Date of TS | Date of Tender | Work order date | No of works | completed | progress | Expenditure | Present status | Probable date of completion | Remarks |
|--------|--------------------|---|-------------|------------|-----------|------------|------------|----------------|-----------------|-------------|-----------|----------|-------------|--|-----------------------------|--|
| | | | | IUDM Share | SBM Share | | | | | | | | | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | | 9 | 10 | 11 | 12 | 13 | 14 | 15 | |
| 1 | Thiruthurai poondi | IUDM 2018-19 Construction of FSTP at New compost yard | 185.00 | 123.95 | 61.05 | 29.01.19 | 28.02.19 | 20.3.19 | 14.06.19 | 1 | - | 1 | 84.00 | SDB: Structural work under progress Collection Tank:1 Completed IS&AF: Foundation work completed. Gravel filter: Completed Stabilization reactor: Work completed. Polishing Bond: Earth work completed Screen chamber: Pile work under progress | 31.05.2021 | 65% Work completed. Further work in progress. Consent obtained on 18.11.2019 to March 31,2024. |

THANJAVUR REGION

Name of the Scheme: 15th CFC Tied Grant - 1st Installment - 2020-2021

Name of the ULB: Thiruthuraiipoondi Municipality

| Sl. No | Name of the Work | Estimate Amount Lakhs | Grant Allotted | A.S.Date | T.S.Date | Tender Date | Work order Date | Aggreement Date/Contract Period | No.of works taken up | Completed | Progress | To be Commenced | Expenditure | Probable date of completion | Stage of Works |
|--------|---|-----------------------|----------------|----------|----------|-------------|-----------------|---------------------------------|----------------------|-----------|----------|-----------------|-------------|-----------------------------|------------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 |
| 1 | Construction of Mini Power Pump room in singalanthi Kottagam at Thiruthuraiipoondi Municipality | 2.15 | 2.15 | | | | | 12.02.21/ 90 days | 1 | - | - | - | - | - | Work in progress |
| 2 | Supply and laying of 300mm PVC new pipe line in Throwpathiyamman Kovil Street and 600mm PVC new pipe in Ariyalur OHT delivery pipe line replacement at Thiruthuraiipoondi | 2.70 | 2.70 | | | | | 15.02.21/ 30 days | 1 | - | - | - | - | - | Work in progress |
| 3 | Replacement of water supply sluice valve, scour valve and G.I.Pipe in all OHT Tank at Thiruthuraiipoondi Municipality | 5.00 | 5.00 | 31.12.20 | 04.01.21 | 21.01.21 | 09.02.21 | 11.02.21/ 30 days | 1 | - | - | - | - | - | Work in progress |
| 4 | Supply and laying of 90mm PVC new pipe line in Velloor salai to Ariyalur OHT tank at Thiruthuraiipoondi Municipality | 8.58 | 8.58 | | | | | 16.02.21/ 60 days | 1 | - | - | - | - | - | Work in progress |
| 5 | Conversion of TN50 AX-6429 Compactor Vehicles to De sludge Vehicles at Thiruthuraiipoondi Municipality | 13.00 | 13.00 | | | | | 15.02.21/ 60 days | 1 | - | - | - | 13.00 | - | work completed |

| | | | | | | | | | | | | | | | |
|---|--|--------------|--------------|--|--|--|--|----------------------|----------|---|---|---|--------------|---|------------------|
| 6 | Supply and erection of Liquid Chlorination Machine at Agamudaiyar street Thiruthuraiipoondi Municipality | 2.45 | 2.45 | | | | | 16.02.21/ 30 days | 1 | - | - | - | - | - | Work in progress |
| 7 | Replacement of damaged existing water tank 6000 liters capacity with the new MS tank including chassing and labour charges etc., as directed by departmental officers. | 3.90 | 3.90 | | | | | 12.02.21/ 60 days | 1 | - | - | - | - | - | Work in progress |
| | Total | 37.78 | 37.78 | | | | | | 7 | | | | 13.00 | | |