

# All Schemes

## **SMART CITY MISSION SCHEME**

Name of the Work : Green Space phase I 10 Parks  
AS Date : 12.07.2018  
Estimate Amount : Rs.703.00 Lakhs  
Date of Tender : 21.08.2018  
Date of Work Order : 17.9.2018  
Present Stage of work : Work Completed  
Expenditure So far : Rs.703.00 Lakhs

Name of the Work : Green Space phase II 10 Parks  
AS Date : 21.08.2018  
Estimate Amount : Rs.742.00 Lakhs  
Date of Tender : 10.10.2018  
Date of Work Order : 02.11.2018  
Present Stage of work : Work Completed  
Expenditure So far : Rs.704.00 Lakhs

Name of the Work : Improvement of Existing STP site and providing protection wall  
Around STP site, formation of approach road to STP site both  
Dustless surface and paverblock  
AS Date : 12.07.2018  
Estimate Amount : Rs.472.00 Lakhs  
Date of Tender : 21.08.2018  
Date of Work Order : 08.10.2018 site handed over on 21.01.2019  
Present Stage of work : Work Completed  
Expenditure So far : Rs.455.00 Lakhs

Name of the Work : SWM Purchase of 270 No. Of BOV  
AS Date : 01.11.2018

Estimate Amount : Rs.486.00 Lakhs  
Date of Tender : 19.12.2018  
Date of Work Order : 01.02.2019  
Present Stage of work : Work Completed  
Expenditure So far : Rs.485.00 Lakhs

Name of the Work : Truck Terminal  
AS Date : 09.08.2018  
Estimate Amount : Rs.1467.00 Lakhs  
Date of Tender : 10.10.2018  
Date of Work Order : 02.11.2018  
Present Stage of work : Work Completed  
Expenditure So far : Rs.1456.00 Lakhs

Name of the Work : Solar roof top  
AS Date : 01.08.2018  
Estimate Amount : Rs.187.00 Lakhs  
Date of Tender : 20.11.2018  
Date of Work Order : 15.02.2019  
Present Stage of work : Work Completed  
Expenditure So far : Rs.177.00 Lakhs

Name of the Work : Improvement of existing compost yard at Ramayanpatti and  
Protection wall around compost yard, Construction of Micro  
Compost Centre  
AS Date : 16.07.2018  
Estimate Amount : Rs.550.00 Lakhs  
Date of Tender : 21.08.2018  
Date of Work Order : 08.10.2018 site handed over on 20.11.2018  
Present Stage of work : Work Completed  
Expenditure So far : Rs.546.00 Lakhs

Name of the Work : Improvement of Anganwadi Building  
AS Date : 31.10.2018  
Estimate Amount : Rs.234.00 Lakhs  
Date of Tender : 10.07.2019  
Date of Work Order : 02.08.2019  
Present Stage of work : Work Completed  
Expenditure So far : Rs.235.00 Lakhs

Name of the Work : Conversion of existing sodium Vapour lamps in to LED lights In  
Ward No 3, 5 and 6, 55  
AS Date : 01.11.2018  
Estimate Amount : Rs.1434.00 Lakhs  
Date of Tender : 19.12.2018  
Date of Work Order : 01.02.2019  
Present Stage of work : Work Completed  
Expenditure So far : Rs.1384.00 Lakhs

Name of the Work : Conversion of existing sodium Vapour lamps in to LED lights In  
Ward No 40, 41,42,43,44 and 53  
AS Date : 01.11.2018  
Estimate Amount : Rs.1496.00 Lakhs  
Date of Tender : 19.12.2018  
Date of Work Order : 01.02.2019  
Present Stage of work : Work Completed  
Expenditure So far : Rs.1380.00 Lakhs

Name of the Work : Installation of Traffic Signages in Tirunelveli Corporation  
AS Date : 04.11.2019  
Estimate Amount : Rs.515.00 Lakhs  
Date of Tender : 30.12.2019

Date of Work Order : 11.03.2020  
Present Stage of work : Work Completed  
Expenditure So far : Rs.512.00 Lakhs

Name of the Work : Construction of Micro Compost Centres at various locations  
AS Date : 09.01.2020  
Estimate Amount : Rs.325.00 Lakhs  
Date of Tender : 19.03.2020  
Date of Work Order : 20.05.2020  
Present Stage of work : Work Completed  
Expenditure So far : Rs.327.00 Lakhs

Name of the Work : Development of Smart Passenger Shelters  
AS Date : 02.01.2020  
Estimate Amount : Rs.200.00 Lakhs  
Date of Tender : 19.03.2020  
Date of Work Order : 20.05.2020  
Present Stage of work : Work Completed  
Expenditure So far : Rs.82.00 Lakhs

Name of the Work : Formation of Smart road at T.M Road and junction road  
AS Date : 23.05.2018  
Estimate Amount : Rs.314.00 Lakhs  
Date of Tender : 28.08.2018  
Date of Work Order : 17.09.2018  
Present Stage of work : Work under Progress  
Expenditure So far : -

Name of the Work : Formation of Smart road at VOC Street  
AS Date : 23.05.2018  
Estimate Amount : Rs.161.00 Lakhs

Date of Tender : 25.07.2018  
Date of Work Order : 24.08.2018  
Present Stage of work : Work under Progress  
Expenditure So far : -

Name of the Work : Modernization of existing Junction Bus Stand with Under ground parking  
AS Date : 14.08.2018  
Estimate Amount : Rs.7851.00 Lakhs  
Date of Tender : 24.10.2018  
Date of Work Order : 20.11.2018  
Present Stage of work : Work under Progress  
Expenditure So far : Rs.3570.00 Lakhs

Name of the Work : Beautification around Nellaiappar Temple  
AS Date : 19.02.2019  
Estimate Amount : Rs.1485.00 Lakhs  
Date of Tender : 18.09.2019  
Date of Work Order : 02.12.2019  
Present Stage of work : Work under Progress  
Expenditure So far : Rs.65.00 Lakhs

Name of the Work : Nainar Lake front development  
AS Date : 13.02.2019  
Estimate Amount : Rs.1468.00 Lakhs  
Date of Tender : 26.09.2019  
Date of Work Order : 26.12.2019  
Present Stage of work : Work under Progress  
Expenditure So far : Rs.179.00 Lakhs

Name of the Work : Green space development Phase III  
AS Date : 09.01.2020  
Estimate Amount : Rs.1231.00 Lakhs  
Date of Tender : 19.03.2020  
Date of Work Order : 08.06.2020  
Present Stage of work : Work under Progress  
Expenditure So far : Rs.255.00 Lakhs

Name of the Work : Providing additional new LED Street Lights and High mast Phase I  
AS Date : 07.01.2020  
Estimate Amount : Rs.1000.00 Lakhs  
Date of Tender : 03.04.2020  
Date of Work Order : 22.07.2020  
Present Stage of work : Work under Progress  
Expenditure So far : Rs.434.00 Lakhs

Name of the Work : Providing additional new LED Street lights existing pole and Ornamental street lights at ABD area leads to Swamy Nellaiappar temple Phase II  
AS Date : 07.01.2020  
Estimate Amount : Rs.1150.00 Lakhs  
Date of Tender : 03.04.2020  
Date of Work Order : 22.07.2020  
Present Stage of work : Work under Progress  
Expenditure So far : Rs.435.00 Lakhs

Name of the Work : Providing Science Park near Tirunelveli New Bus Stand  
AS Date : 22.02.2020  
Estimate Amount : Rs494..00 Lakhs  
Date of Tender : 03.04.2020  
Date of Work Order : 09.07.2020

Present Stage of work : Work under Progress

Expenditure So far : Rs.281.00 Lakhs

Name of the Work : Improvement of drive way and Bus bay area in Bharath Rathna  
M.G.R New Bus Stand

AS Date : 22.02.2020

Estimate Amount : Rs.1427.00 Lakhs

Date of Tender : 08.06.2020

Date of Work Order : 03.08.2020

Present Stage of work : Work under Progress

Expenditure So far : Rs.602.00 Lakhs

Name of the Work : Providing Road Divider with Greenery 1.BigBazzar junction to  
Perumalpuram Road, 2) STC College 60 feet Road, and 3)  
Sudalaikoil (STC road joining) to Thamirapathy colony

AS Date : 22.02.2020

Estimate Amount : Rs.1345.00 Lakhs

Date of Tender : 08.06.2020

Date of Work Order : 29.07.2020

Present Stage of work : Work under Progress

Expenditure So far : Rs.106.00 Lakhs

Name of the Work : Construction of Multilevel car parking in Bharat Ratna Dr.MGR  
New Bus Stand

AS Date : 22.02.2020

Estimate Amount : Rs.1175.00 Lakhs

Date of Tender : 19.03.2020

Date of Work Order : 20.05.2020

Present Stage of work : Work under Progress

Expenditure So far : Rs.1099.00 Lakhs

Name of the Work : Construction of Multi level Two Wheeler parking at Tirunelveli Town Corporation Hospital Campus (Near Swami Nellaiappar Temple)

AS Date : 10.07.2020

Estimate Amount : Rs.514.00 Lakhs

Date of Tender : 26.08.2020

Date of Work Order : 21.09.2020

Present Stage of work : Work under Progress

Expenditure So far : -

Name of the Work : Proposed Multi-Level Two Wheeler Parking at TM Road in Tirunelveli Corporation

AS Date : 09.01.2020

Estimate Amount : Rs.675.00 Lakhs

Date of Tender : 08.06.2020

Date of Work Order : 03.08.2020

Present Stage of work : Work under Progress

Expenditure So far : Rs.198.00 Lakhs

Name of the Work : Development of Nehruji Kalaiarangam

AS Date : 04.11.2019

Estimate Amount : Rs.1197.00 Lakhs

Date of Tender : 08.06.2020

Date of Work Order : 21.08.2020

Present Stage of work : Work under Progress

Expenditure So far : Rs.268.00 Lakhs

Name of the Work : Moderisation of Bharath Ratna DR. MGR New Bus Stand

AS Date : 04.11.2019

Estimate Amount : Rs.1320.00 Lakhs

Date of Tender : 26.08.2020



Date of Work Order : 08.09.2020  
Present Stage of work : Work under Progress  
Expenditure So far : Rs.223.00 Lakhs

Name of the Work : Development of Trade centre at SN High Road  
AS Date : 22.11.2018  
Estimate Amount : Rs.5671.00 Lakhs  
Date of Tender : 12.02.2020  
Date of Work Order : 27.03.2020  
Present Stage of work : Work under Progress  
Expenditure So far : Rs.3325.00 Lakhs

Name of the Work : Development of Mini multipurpose Convention Hall at  
Palayamkottai (Near Manakavalam Pillai Hospital)  
AS Date : 10.07.2020  
Estimate Amount : Rs.991.00 Lakhs  
Date of Tender : 26.08.2020  
Date of Work Order : 23.09.2020  
Present Stage of work : Work under Progress  
Expenditure So far : -

Name of the Work : Development of Palayamkottai Bus Stand  
AS Date : 04.11.2019  
Estimate Amount : Rs.1308.00 Lakhs  
Date of Tender : 08.06.2020  
Date of Work Order : 28.08.2020  
Present Stage of work : Work under Progress  
Expenditure So far : Rs.486.00 Lakhs

Name of the Work : Development of Kids Play Zone and stadium near Bharathiyar  
School

AS Date : 10.07.2020  
Estimate Amount : Rs.1497.00 Lakhs  
Date of Tender : 14.10.2020  
Date of Work Order : 11.11.2020  
Present Stage of work : Work under Progress  
Expenditure So far : Rs.28.00 Lakhs

Name of the Work : Development of commercial complex near Junction  
AS Date : 10.07.2020  
Estimate Amount : Rs.1498.00 Lakhs  
Date of Tender : 26.08.2020  
Date of Work Order : 18.09.2020  
Present Stage of work : Work under Progress  
Expenditure So far : Rs.19.00 Lakhs

Name of the Work : Bio – Mining at Ramayanpatti  
AS Date : 22.02.2020  
Estimate Amount : Rs.1450.00 Lakhs  
Date of Tender : 08.06.2020  
Date of Work Order : 26.08.2020  
Present Stage of work : Work under Progress  
Expenditure So far : -

Name of the Work : Improvement of Bose Market  
AS Date : 09.08.2018  
Estimate Amount : Rs.1097.00 Lakhs  
Date of Tender : 26.08.2020  
Date of Work Order : 23.11.2020  
Present Stage of work : Work under Progress  
Expenditure So far : -

Name of the Work : Redevelopment of Anganwadi  
AS Date : 04.11.2019  
Estimate Amount : Rs.367.00 Lakhs  
Date of Tender : 26.08.2020  
Date of Work Order : 20.10.2020  
Present Stage of work : Work under Progress  
Expenditure So far : -

Name of the Work : Implementation and Enhancement of Scada System Phasel  
(Tirunelveli Zone)  
AS Date : 10.07.2020  
Estimate Amount : Rs.1177.00 Lakhs  
Date of Tender : 03.11.2020  
Date of Work Order : 10.12.2020  
Present Stage of work : Work under Progress  
Expenditure So far : -

Name of the Work : Implementation and Enhancement of Scada System Phase II  
(Palayamkottai Zone)  
AS Date : 10.07.2020  
Estimate Amount : Rs.1177.00 Lakhs  
Date of Tender : 03.11.2020  
Date of Work Order : 10.12.2020  
Present Stage of work : Work under Progress  
Expenditure So far : -

Name of the Work : Smart Bus shelters in Palayamkottai & Melapalayam Zones in  
Tirunelveli Corporation (31 locations)  
AS Date : 29.09.2020  
Estimate Amount : Rs.498.00 Lakhs  
Date of Tender : 26.11.2020

Date of Work Order	:	10.12.2020
Present Stage of work	:	Work under Progress
Expenditure So far	:	-

  

Name of the Work	:	Providing Additional Facilities like Discovery Center with IoT & supporting Infrastructure in the Techno Park near New Bus Stand
AS Date	:	29.09.2020
Estimate Amount	:	Rs.560.00 Lakhs
Date of Tender	:	26.11.2020
Date of Work Order	:	10.12.2020
Present Stage of work	:	Work under Progress
Expenditure So far	:	-

  

Name of the Work	:	Development of Green Spaces in Ward No. 18,19& 27 (in 7 Locations) Phase-IV
AS Date	:	29.09.2020
Estimate Amount	:	Rs.976.00 Lakhs
Date of Tender	:	26.11.2020
Date of Work Order	:	30.12.2020
Present Stage of work	:	Work under Progress
Expenditure So far	:	-

  

Name of the Work	:	Modernization of Terminal Building with additional floor at Dr. M.G.R New Bus Stand
AS Date	:	28.09.2020
Estimate Amount	:	Rs.1150.00 Lakhs
Date of Tender	:	26.11.2020
Date of Work Order	:	10.12.2020
Present Stage of work	:	Work under Progress
Expenditure So far	:	Rs.10.00 Lakhs

  

Name of the Work	:	Installation of Traffic Signages with IoT at Melapalayam Zone in
------------------	---	--

Tirunelveli corporation

AS Date : 10.07.2020  
Estimate Amount : Rs.480.00 Lakhs  
Date of Tender : 26.11.2020  
Date of Work Order : 30.12.2020  
Present Stage of work : Work under Progress  
Expenditure So far : -

Name of the Work : Installation of Traffic Signages with IoT at Palayamkottai Zone in  
Tirunelveli corporation

AS Date : 10.07.2020  
Estimate Amount : Rs.435.00 Lakhs  
Date of Tender : 26.11.2020  
Date of Work Order : 30.12.2020  
Present Stage of work : Work under Progress  
Expenditure So far : -

Name of the Work : Design, Supply, Installation & Commissioning of 3 MW Solar  
Power Plant at Eastern Side of Tirunelveli Corporation dump yard  
in Tirunelveli (Phase I)

AS Date : 23.10.2020  
Estimate Amount : Rs.1500.00 Lakhs  
Date of Tender : 02.12.2020  
Date of Work Order : 30.12.2020  
Present Stage of work : Work under Progress  
Expenditure So far : -

Name of the Work : Construction of Multi Level Car parking near Palai Bus Stand

AS Date : 22.10.2020  
Estimate Amount : Rs.1282.00 Lakhs

Date of Tender : 02.12.2020  
Date of Work Order : 05.01.2021  
Present Stage of work : Work under Progress  
Expenditure So far : -

Name of the Work : Construction of Commercial Mall at Corporation land near Palai Bus Stand Phase I

AS Date : 23.10.2020

Estimate Amount : Rs.1494.00 Lakhs

Date of Tender : 02.12.2020

Date of Work Order : 05.01.2020

Present Stage of work : Work under Progress

Expenditure So far : -

Name of the Work : Implementation of Supervisory Control and Data Acquisition (SCADA) System for the Head Works & Service Reservoirs for Tirunelveli City Municipal Corporation Phase III Thatchanallur Zone

AS Date : 21.10.2020

Estimate Amount : Rs.1201.00 Lakhs

Date of Tender : 02.12.2020

Date of Work Order : 05.01.2021

Present Stage of work : Work under Progress

Expenditure So far : -

Name of the Work : Design, Supply, Installation & Commissioning of 2MW Solar Power Plant at Western Side of Tirunelveli Corporation dump yard in Tirunelveli (Phase II)

AS Date : 23.10.2020

Estimate Amount : Rs.1000.00 Lakhs

Date of Tender : 09.12.2020

Date of Work Order : 05.01.2021

Present Stage of work : Work under Progress

Expenditure So far : -

Name of the Work : Construction of Commercial Mall at Corporation land near Palai Bus Stand Phase II

AS Date : 23.10.2020

Estimate Amount : Rs.1173.00 Lakhs

Date of Tender : 09.12.2020

Date of Work Order : 05.01.2021

Present Stage of work : Work under Progress

Expenditure So far : -

Name of the Work : Implementation of Supervisory Control and Data Acquisition (SCADA) System for the Head Works & service reservoirs for Tirunelveli City Municipal Corporation Phase IV Melapalayam Zone

AS Date : 21.10.2020

Estimate Amount : Rs.1229.00 Lakhs

Date of Tender : 09.12.2020

Date of Work Order : 05.01.2021

Present Stage of work : Work under Progress

Expenditure So far : -

Name of the Work : Procurement of Street Sweeping Machine and jet Rodding Machine for Solid and Liquid Waste Management System **(Due to Bs- 6)**

AS Date : 06.01.2020

Estimate Amount : Rs.395.00 Lakhs

Date of Tender : 09.12.2020

Date of Work Order : 10.02.2021

Present Stage of work : Work under Progress

Expenditure So far : -

Name of the Work : Revamping and Modernization of garbage collection and Transportation system with Covid – 19 proof bins and operation  
AS Date : 28.10.2020  
Estimate Amount : Rs.1488.00 Lakhs  
Date of Tender : 06.11.2020  
Date of Work Order : 11.01.2021  
Present Stage of work : Work under Progress  
Expenditure So far : Rs.86.00 Lakhs

Name of the Work : Integrated Command and Control Centre  
AS Date : 20.10.2020  
Estimate Amount : Rs.1250.00 Lakhs  
Date of Tender : 17.12.2020  
Date of Work Order : 04.02.2021  
Present Stage of work : Work under Progress  
Expenditure So far : Rs.0.32 Lakhs

Name of the Work : Modernization of V.O.C Stadium with additional stand  
AS Date : 18.12.2020  
Estimate Amount : Rs.1495.00 Lakhs  
Date of Tender : 27.01.2021  
Date of Work Order : 23.02.2021  
Present Stage of work : Work under Progress  
Expenditure So far : Rs.0.65 Lakhs

Name of the Work : Construction of Whole sale market at Palayapettai in ward no. 50 near Truck Terminal  
AS Date : 24.12.2020  
Estimate Amount : Rs.1381.00 Lakhs  
Date of Tender : 27.01.2021



Date of Work Order : 25.02.2021  
Present Stage of work : Work under Progress  
Expenditure So far : -

Name of the Work : Development of Cycle Track at NGO Colony in ward no. 27  
AS Date : 24.12.2020  
Estimate Amount : Rs.284.00 Lakhs  
Date of Tender : 27.01.2021  
Date of Work Order : 23.02.2021  
Present Stage of work : Work under Progress  
Expenditure So far : -

Name of the Work : Smart Bus Shelter in Palayamkottai and Melapalayam Zones in  
Tirunelveli Corporation (in 15 locations)  
AS Date : 24.12.2020  
Estimate Amount : Rs.212.00 Lakhs  
Date of Tender : 10.02.2021  
Date of Work Order : 23.02.2021  
Present Stage of work : Work under Progress  
Expenditure So far : -

Name of the Work : Construction of Washerman ghat with IoT at Karuppandurai and  
Vannarpettai in Tirunelveli Corporation (3 locations)  
AS Date : 29.09.2020  
Estimate Amount : Rs.420.00 Lakhs  
Date of Tender : 18.02.2021  
Date of Work Order : 23.02.2021  
Present Stage of work : Work under Progress  
Expenditure So far : Rs.0.26 Lakhs

Name of the Work : Construction of Multi Level Two Wheeler parking at Bharat Rathna  
Dr. M.G.R. New Bus Stand North Side Phase - I

AS Date : 29.02.2021  
Estimate Amount : Rs1373.00 Lakhs  
Date of Tender : 25.02.2021  
Date of Work Order : 26.02.2021  
Present Stage of work : Work under Progress  
Expenditure So far : -

Name of the Work : Construction of Multi Level Two Wheeler parking at Bharat Rathna  
Dr. M.G.R. New Bus Stand west side Phase - II

AS Date : 29.01.2021  
Estimate Amount : Rs.941.00 Lakhs  
Date of Tender : 25.02.2021  
Date of Work Order : 26.02.2021  
Present Stage of work : Work under Progress  
Expenditure So far : -

Name of the Work : Development of Nainar Lake front (South Side) in Tirunelveli  
Corporation

AS Date : 29.01.2021  
Estimate Amount : Rs.1103.00 Lakhs  
Date of Tender : 25.02.2021  
Date of Work Order : 26.02.2021  
Present Stage of work : Work under Progress  
Expenditure So far : -

### **IUDM SCHEME**

Name of the Work : Integrated Urban Development Mission (IUDM) 2020-21  
AS Date : 09.09.2020  
Estimate Amount : Rs.440.00 Lakhs  
Date of Tender : 17.11.2020

Date of Work Order : 27.01.2020  
Present Stage of work : Work under Progress  
Expenditure So far : -

### **SPECIAL ROAD PROGRAM SCHEME**

Name of the Work : Special Road Program 2020-21  
AS Date : 16.12.2020  
Estimate Amount : Rs.1500.00 Lakhs  
Date of Tender : 01.02.2021  
Date of Work Order : 23.02.2021  
Present Stage of work : Work under Progress  
Expenditure So far : -

### **TNSUDP SCHEME**

Name of the Work : TNSUDP 2020-21  
AS Date : 07.01.2021  
Estimate Amount : Rs.1500.00 Lakhs  
Date of Tender : 18.02.2021  
Date of Work Order : 25.02.2021  
Present Stage of work : Work under Progress  
Expenditure So far : -

### **CFC ROAD WORK SCHEME**

Name of the Work : 14<sup>th</sup> CFC Road Work  
AS Date : 08.01.2020  
Estimate Amount : Rs.1321.03 Lakhs  
Date of Tender : 27.01.2020  
Date of Work Order : 08.05.2020

Present Stage of work : Work under Progress

Expenditure So far : -

### **UNDER GROUND SEWERAGE UNDER AMRUT SCHEME**

Name of the Work : Providing UGSS to Tirunelveli Corporation Phase II

AS Date : 25.10.2017

Estimate Amount : Rs.296.11Crore

Date of Tender : 31.01.2018

Date of Work Order : 25.07.2018

Present Stage of work : Work under Progress

Expenditure So far : Rs.140.19 Cr.

### **UNDER GROUND SEWERAGE UNDER AMRUT SCHEME**

Name of the Work : Providing UGSS to Tirunelveli Corporation Phase III

AS Date : 22.01.2018

Estimate Amount : Rs.447.75Crore

Date of Tender : 24.05.2018

Date of Work Order : 23.01.2019

Present Stage of work : Work under Progress

Expenditure So far : Rs.62.39 Cr.

### **ARIYANAGIPURAM WATER SUPPLY SCHEME KFW FUND**

Name of the Work : Water Supply Improvement scheme

AS Date : 27.01.2014

Estimate Amount : Rs.230.00 Crore

Date of Work Order : 13.10.2014

Present Stage of work : Work under Progress

Expenditure So far : -