

TIRUVALLUR MUNICIPALITY
ON GOING AND RECENTLY COMPLETED WORKS

S.No	Project ID	Name of Work	Present Stage	Allotted Amount	Agreement Value	Physical Progress in %	Financial Progress in %	Payment Made	Work Order/ Agreement Date / Period	Target Date/ Probable Date of completion
Scheme Name : 15th CFC										
1	<u>15th CFC/2022-23/014/OTHERS/00054</u>	Providing Green Space Development at Ekkadu Compost Yard in Ward.no.4 inTiruvallur Municipality	Fund utilities for 15th CFC interest Fund 2021 - 2022	85000	85000	0	0	0.85	19/Sep/2022 19/Sep/2022 15 Days	04/Oct/2022
2	<u>15th CFC/2021-22/014/WSIS/00021</u>	Providing Pumping main 100mm & 150 mm valve fixing work at Jaya Nagar OHT and Rajammal Devi Park Sump	Completed	100000	100000	100	100	1	31/Mar/2022 31/Mar/2022 2 Months	31/May/2022
3	<u>15thCFC/2022-23/014/ROAD/00014</u>	Relaying of Road-014/2022/022/S/0000545-BEGAN ST,RAJAJIPURAM ,	Completed	420000	420000	100	100	4.2	19/Apr/2023 19/Apr/2023 30 Days	19/May/2023
4	<u>15th CFC/2021-22/014/WS/00025</u>	Supply and erection of main incoming 0.415 KV LT panel boards for Velliyur Head works	COMPLETED	500000	500000	100	99.57	4.98	31/Mar/2022 31/Mar/2022 2 Months	31/May/2022
5	<u>15thCFC/2022-23/014/ROAD/00016</u>	Relaying of Road-014/2022/022/S/0000546-JANSIRANI ST,RAJAJIPURAM ,	Completed	500000	500000	100	100	5	19/Apr/2023 19/Apr/2023 30 Days	19/May/2023
6	<u>15thCFC/2022-23/014/ROAD/00012</u>	Relaying of Road-014/2022/019/R/0000320-A.S.P. Nagar ,	Completed	750000	750000	100	100	7.5	19/Apr/2023 19/Apr/2023 30 Days	19/May/2023
7	<u>15thCFC/2022-23/014/ROAD/00015</u>	Relaying of Road-014/2022/023/S/0000198-kaalanchar 2nd street ,	Completed	830000	830000	100	0	0	19/Apr/2023 19/Apr/2023 30 Days	19/May/2023

S.No	Project ID	Name of Work	Present Stage	Allotted Amount	Agreement Value	Physical Progress in %	Financial Progress in %	Payment Made	Work Order/ Agreement Date / Period	Target Date/ Probable Date of completion
8	<u>15th CFC/2021-22/014/UGSS/00024</u>	Procurement of 25 HP Non Clog Type sewerage submersible Motor at Padmavathi Nagar Pumping Station	Completed	900000	900000	100	1.44	9	31/Mar/2022 31/Mar/2022 2 Months	31/May/2022
9	<u>15th CFC/2021-22/014/PURCHASE/00004</u>	Procurement of 100 Hp Turbine motor and starter @ Velliyur Head works	Completed	1000000	1000000	100	100	10	25/Jan/2022 25/Jan/2022 3 Months	25/Apr/2022
10	<u>15th CFC/2021-22/014/SWM/00022</u>	Construction of BOV shed at Back side of Municipal Office	Completed	1000000	1000000	100	100	10	31/Mar/2022 31/Mar/2022 2 Months	31/May/2022
11	<u>15thCFC/2022-23/014/ROAD/00011</u>	Relaying of Road-014/2022/018/R/0000345-Jay Nagar ,	Completed	1000000	1000000	100	100	10	19/Apr/2023 19/Apr/2023 30 Days	19/May/2023
12	<u>15thCFC/2022-23/014/ROAD/00010</u>	Relaying of Road-014/2022/005/R/0000399-VIGNESWAR NAGAR,IKKADUROAD ,	Completed	1100000	1100000	100	100	11	19/Apr/2023 19/Apr/2023 30 Days	19/May/2023
13	<u>15th CFC/2021-22/014/UGSS/00023</u>	Procurement of 60 HP non clog type sewerage submersible Motor at Municipal Office Back side Pumping Station	Completed	1400000	1400000	100	1.04	14	31/Mar/2022 31/Mar/2022 2 Months	31/May/2022
14	<u>15th CFC/2021-22/014/WS/00003</u>	Laying of Pipe line and connect the New Borewell No 4 @ Velliyur Head works	Completed	1500000	1500000	100	4.49	15	31/Mar/2022 31/Mar/2022 3 Months	30/Jun/2022

S.No	Project ID	Name of Work	Present Stage	Allotted Amount	Agreement Value	Physical Progress in %	Financial Progress in %	Payment Made	Work Order/ Agreement Date / Period	Target Date/ Probable Date of completion
15	<u>15th CFC/2021-22/014/WS/00005</u>	Replacement of damaged Existing Pumping main line 500mm dia DI Pipe @ Velliyur Head works	Completed	1700000	1700000	100	11.83	17	31/Mar/2022 31/Mar/2022 3 Months	30/Jun/2022
16	<u>15thCFC/2022-23/014/ROAD/00013</u>	Relaying of Road-014/2022/022/R/0000525-HARERAM NAGAR ,RAJAJIPURAM ,		1700000	1700000	100	100	17	19/Apr/2023 19/Apr/2023 30 Days	19/May/2023
17	<u>15th CFC/2021-22/014/SL/00066</u>	Providing street lights in the omitted /added area and maintain the Street light system in Tiruvallur Municipality	318 Nos Received & Tested, 195Nos Light Installed	2779000	0	60	0	19.72	06/Feb/2023 06/Feb/2023 3 Months	06/May/2023
18	<u>15thCFC/2022-23/014/PURCHASE/00018</u>	Supply and Delivery of Battery Operated E - Push Cart 22 Nos for Tiruvallur Municipality Under 15th CFC - 2022 - 23	Completed	4400000	4400000	100	94.72	41.67	08/May/2023 08/May/2023 3 Months	08/Aug/2023
19	<u>15th CFC/2021-22/014/PURCHASE/00006</u>	Purchase of Jet Rodding vehicle	COMPLETED	4900000	4900000	100	100	49	25/Jan/2022 25/Jan/2022 3 Months	25/Apr/2022
20	<u>15thCFC/2022-23/014/PURCHASE/00019</u>	Supply and Delivery of light Commercial Vehicle 7 Nos (With Tipping Arrangements) Tiruvallur Municipality	Completed	5110000	511000	100	0	42.3	08/May/2023 08/May/2023 3 Months	08/Aug/2023

Scheme Name : 15thCFC-Health

21	<u>15th CFC/2021-22/014/BUILDING/00037</u>	UPHC Thiruvallur - Building- 1 No.	Completed	2500000	2500000	100	100	25	25/Jan/2022 25/Jan/2022 6 Months	25/Jul/2022
----	--	------------------------------------	-----------	---------	---------	-----	-----	----	--	-------------

S.No	Project ID	Name of Work	Present Stage	Allotted Amount	Agreement Value	Physical Progress in %	Financial Progress in %	Payment Made	Work Order/ Agreement Date / Period	Target Date/ Probable Date of completion
------	------------	--------------	---------------	-----------------	-----------------	------------------------	-------------------------	--------------	-------------------------------------	--

Scheme Name : AMRUT 2.O

22	<u>AMRUT 2.O/2022-23/014/WB/00004</u>	Water bodies at Kamarajapuram Kulam Ward No. 23, TS No. 492/1 in Tiruvallur Municipality	Kerb Wall Earthwork is in Progress. Fund not received Claim Proposal submitted on 19.09.2023	2600000	2600000	50	0	0	13/Mar/2023 13/Mar/2023 6 Months	13/Sep/2023
23	<u>AMRUT 2.O/2022-23/014/PARK/00057</u>	Development works to ASP Nagar Park in Ward Number.13, Survey No:579/2 in Tiruvallur Municipality.	Completed Fund not yet received Claim Proposal submitted on 19.09.2023	3375000	3375000	100	0	21.56	04/Nov/2022 07/Nov/2022 3 Months	08/Feb/2023

Scheme Name : CGF

24	<u>CGF/2021-22/014/UGSS/00058</u>	Rewamping of the Existing STP, Laying of CI pipe line for the length of 4.2 km to discharge down stream of the Putlur Check dam, Constructed wet land treatment and riparian Vegetative from under UGSS in Tiruvallur Municipality.	Dewatering work is in progress.	95394000	0	5	0	0	09/Feb/2023 0	
----	-----------------------------------	---	---------------------------------	----------	---	---	---	---	----------------------	--

Scheme Name : CMBFS-COMMON KITCHEN

25	<u>GENERAL/2022-23/014/BUILDING/00017</u>	Construction of Common Kitchen at Mohamad Ali Street Municipal School Campus in Tiruvallur Municipality.	Completed	2700000	2700000	100	100	27	13/Apr/2023 13/Apr/2023 1 Months	13/May/2023
----	---	--	-----------	---------	---------	-----	-----	----	--	-------------

Scheme Name : Dormant Account and Interest Fund

26	<u>DORM/2023-24/014/ROAD/00023</u>	Formation of New Road-014012S74-KSR Nagar 1st Cross Street , 014012S75-KSR Nagar 2nd Cross Street , 014012S76-KSR Nagar 3rd Cross Street , 014004R544-Gandhi Nagar 3rd Cross Street , 014004R546-C.O Nagar , 014016R553-Gandhipuram 1st Street , 014016R564-IRN Nagar Gandhipuram Junction , 014016R565-LIC Backside , 014013R570-ASP Avenue , 014003R572-J.L Nagar 2rd Street , 014014R584-AHIMSA NAGAR LINK GANAPATHI NAGAR , 014018R573-Nikethan School Ganapathy Nagar	Out of 12 Nos - 1.4km. of Roads. 9Nos - 1.10 km Roads Completed . Balance Roads Work is in Progress.	10000000	0	80	0	0	27/Jul/2023 27/Jul/2023 3 Months	27/Oct/2023
----	------------------------------------	--	--	----------	---	----	---	---	--	-------------

Scheme Name : I & A

S.No	Project ID	Name of Work	Present Stage	Allotted Amount	Agreement Value	Physical Progress in %	Financial Progress in %	Payment Made	Work Order/ Agreement Date / Period	Target Date/ Probable Date of completion
27	<u>I & A/2022-23/014/TW013/00005</u>	Construction of New Bus Stand	Out of 361 pile ,338 Piles Completed. 140 nos of Pile Cap concrete & 117 M Plintbeam completed . Balance Pile cap steel fabrication and Shuttering	3.3E+08	324811997.8	34	0	548.58	03/May/2023 01/Jun/2023 18 Months	01/Dec/2024

Scheme Name : Kalaignar Nagarpura Mempatu Thittam

28	<u>Kalaignar /2022-23/014/PARK/00061</u>	Park at Vaishnavi Nagar Ward No. D Block 4, TS No. 684/1 in Tiruvallur Municipality	Completed	3000000	3000000	100	0	0	01/Dec/2022 01/Dec/2022 3 Months	01/Mar/2023
29	<u>Kalaignar /2022-23/014/PARK/00060</u>	Park at Varatharaja Nagar ward no. D Block 4, TS No. 884/1, 884/2, 885/1 in Tiruvallur Municipality		3200000	3200000	100	91.16	29.17	01/Dec/2022 01/Dec/2022 3 Months	01/Mar/2023
30	<u>KNMT/2023-24/014/WB/00033</u>	Rejuvenation of Water Bodies at Ward No. 6, Survey No. 86/1, Kosuvan Kulam	Tender Called on : 8.12.2023	3800000	0	0	0	0	0	
31	<u>Kalaignar /2022-23/014/BUILDING/00045</u>	Modernization of LPG Crematorium at Ekkadu Ward No. 5, Survey No. 202, 203	Completed	4250000	4250000	100	98.3	41.78	05/Aug/2022 05/Aug/2022 3 Months	05/Nov/2022
32	<u>KNMT/2023-24/014/PARK/00034</u>	Park at Ward No.11, Survey No. 439/1, MGM Nagar	Tender Called on: 08.12.2023	4700000	0	0	0	0	0	
33	<u>KNMT/2023-24/014/ROAD/00022</u>	Relaying of Road-014001R362-Anandan Garden Main Road , 014002R525-MUTHAZHAGU NAGAR , 014002R359-Jawagar Nagar Annex , 014002R527-JAWAHAR NAGAR , 014002R526-KARPAGA VINAYAGAR NAGAR , 014012R361-KSR Nagar Main Road , 014018R528-RAJIV GANDHI NAGAR,RAJAJIPURAM ,	Out of 8 Roads - 2.15Km. All Roads Completed..	15500000	15500000	100	0	0	06/Jul/2023 06/Jul/2023 3 Months	06/Oct/2023

S.No	Project ID	Name of Work	Present Stage	Allotted Amount	Agreement Value	Physical Progress in %	Financial Progress in %	Payment Made	Work Order/ Agreement Date / Period	Target Date/ Probable Date of completion
34	KNMT/2023-24/014/BUILDING/00025	Construction of Daily Market at Ekkadu in Tiruvallur Municipality	Earth Work is in Progress.	18200000	0	0	0	0	14/Sep/2023 0	
35	Kalaingar /2021-22/014/BUILDING/00020	Construction of Knowledge centre and Study Centre in Tiruvallur Municipality	Completed	19700000	19700000	100	0	153.17	06/Apr/2022 06/Apr/2022 9 Months	06/Jan/2023

Scheme Name : MLA Fund

36	MLA Fund/2020-21/014/BUILDING/00014	Construction Public Gents Toilet @ NGO Colony Park, 22nd Ward in Tiruvallur Municipality	Completed	600000	600000	100	100	6	01/Oct/2021 01/Oct/2021 90 Days	30/Dec/2021
37	MLA Fund/2020-21/014/BUILDING/00018	Construction of Public Ladies Toilet @ NGO Colony Park, 22nd Ward in Tiruvallur Municipality	Completed	600000	600000	100	100	6	01/Oct/2021 01/Oct/2021 90 Days	30/Dec/2021
38	MLA Fund/2019-20/014/BUILDING/00026	Construction of Compound wall at NGO Colony Primary Municipal School in ward.no. 22	Work Completed	800000	800000	0	0	8	04/Dec/2020 04/Dec/2020 3 Months	04/Mar/2021
39	MLA Fund/2021-22/014/BUILDING/00051	Additional work interial and outer Decoration work for LED Light fitting, CCTV Camera & Wifi facilities at Existing Bus Shelter Near Thaluk Office	Completed	1000000	1000000	100	0	10	21/Oct/2022 21/Oct/2022 3 Months	21/Jan/2023

S.No	Project ID	Name of Work	Present Stage	Allotted Amount	Agreement Value	Physical Progress in %	Financial Progress in %	Payment Made	Work Order/ Agreement Date / Period	Target Date/ Probable Date of completion
40	MLA/2021-22/014/BUILDING/00028	Construction of additional class room in First Floor at Periyakuppam Municipal School	Plastering Work in Progress	1000000	1000000	60	0	0	30/Mar/2023 30/Mar/2023 5 Months	30/Aug/2023
41	MLA/2021-22/014/TW013/00027	CONSTRUCTION OF BUS SHELTER AT GOVERNMENT MEDICAL COLLEGE AND HOSPITAL	Steel Structure Work in Progress	2500000	2500000	40	0	0	21/Oct/2022 21/Oct/2022 3 Months	21/Jan/2023
42	MLA Fund/2021-22/014/SL/00053	Replacement of Existing CFL and Sodium Vapour Light Fitting conversion of 120Watts LED light fitting at C.V Salai to periyakuppam Bridge End	Completed	3000000	3000000	100	0	9.99	21/Oct/2022 21/Oct/2022 3 Months	21/Jan/2023
43	MLA/2022-23/014/ROAD/00031	Formation of New Road-Earthern to BT Road014027R389-Varatharaja Nagar Main Road ,	Wet Mix Macadam Work in Progress	3000000	3000000	45	0	0	20/Mar/2023 20/Mar/2023 3 Months	20/Jun/2023

Scheme Name : MP Fund

44	MP Fund/2019-20/014/SL/00013	Providing High Mast light (9mtr 6 Nos 100W LED) @ Panagal street, Kulakari End Road in Tiruvallur Municipality	Completed	400000	400000	100	0	3.15	04/Dec/2020 04/Dec/2020 1 Months	04/Jan/2021
45	MP/2022-23/014/ROAD/00032	Formation of New Road-Earthern to BT Road014027R390-Varatharaja Nagar Erikarai Road ,	Wet Mix Macadam Work in Progress	2000000	2000000	43	0	0	21/Mar/2023 21/Mar/2023 3 Months	21/Jun/2023

Scheme Name : Nagarpura Salai Mempoattu Thittam

S.No	Project ID	Name of Work	Present Stage	Allotted Amount	Agreement Value	Physical Progress in %	Financial Progress in %	Payment Made	Work Order/ Agreement Date / Period	Target Date/ Probable Date of completion
46	<u>NSMT/2022-23/014/ROAD/00021</u>	Relaying of Road-014/2022/018/R/0000347-JAYANAGAR MAIN ROAD , 014/2022/021/R/0000500-GANDHIPURAM , 014/2022/021/R/0000496-GANDHIPURAM , 014/2022/021/S/0000493-Thevaram Road , 014/2022/022/R/0000574-Thomoorar Nagar Kumaran Street , 014/2022/011/S/0000166-MOSQUE STREET	Out of 6 Roads - All Roads Completed.	5400000	0	100	0	15.93	18/May/2023 09/May/2023 6 Months	09/Nov/2023
47	<u>NSMT/2022-23/014/ROAD/00020</u>	Relaying of Road-014/2022/002/R/0000760-NETHAJI SALAI , 014/2022/003/R/0000425-THALANKANCHERI ROAD V.S.NAGAR , 014/2022/007/R/0000369-PERUMAL STREET , 014/2022/008/R/0000368-BAZAR STREET , 014/2022/018/R/0000178-SAMARIYAS NAGAR , 014/2022/019/R/0000307-PUNGATHUR , 014/2022/022/R/0000549-Thomoorar Nagar Kumaran Street , 014/2022/022/R/0000604-IOB COLONY,RAJAJIPURAM , 014/2022/022/R/0000593-GANAPATHY NAGAR,RAJAJIPURAM , 014/2022/022/R/0000585-TIRUMALAI ST,RAJAJIPURAM , 014/2022/023/R/0000685-MGR N	Completed	13600000	0	100	0	40.12	18/May/2023 09/May/2023 6 Months	09/Nov/2023

Scheme Name : Namakku Naame Thittam

48	<u>Namakku Na/2021-22/014/UGSS/00056</u>	Providing 5Nos of New Manholes with UGSS Pipeline Connection to T.M.Soundharajan Street, V.M Nagar 60 feet Road	Completed	250000	250000	100	100	2.5	05/Aug/2022 05/Aug/2022 30 Days	04/Sep/2022
49	<u>NNT/2022-23/014/UGSS/00008</u>	Providing UGSS Connection Sewer line for ASP Nagar (014013R202) Length of 105.00 m, 4 Brick Work Chambers in Ward No. 13	Completed.	272000	272000	100	100	2.72	10/Apr/2023 11/Apr/2023 1 Months	11/May/2023
50	<u>NNT/2022-23/014/UGSS/00007</u>	Providing UGSS Connection Sewer line for a Length of 119.00m, 4 Brick Work Chambers in Kanagavalli Thayar Avenue and ARK Nagar Park	Completed.	350000	350000	100	100	3.5	20/Mar/2023 20/Mar/2023 30 Days	19/Apr/2023

S.No	Project ID	Name of Work	Present Stage	Allotted Amount	Agreement Value	Physical Progress in %	Financial Progress in %	Payment Made	Work Order/ Agreement Date / Period	Target Date/ Probable Date of completion
51	Namakku Na/2021-22/014/SWD/00001	Providing 5 Nos. of New man holes with UGSS pipe line Connection to Ahimsa Nagar Road in Ward No.14, Existing Line Road.	Completed	415000	415000	100	100	4.15	09/Dec/2022 09/Dec/2022 3 Months	09/Feb/2023
52	Namakku Na/2022-23/014/PARK/00050	Renovation of existing paver block foot path, color washing to the Existing Compound wall and painting work existing for 4 gates at NGO colony Park	Completed	600000	600000	100	96.84	5.81	12/Sep/2022 12/Sep/2022 3 Months	12/Dec/2022
53	NNT/2022-23/014/PARK/00030	Providing Foot Path to ASP Nagar Park at Ward No.13 in Tiruvallur Municipality	Work to be Started	1000000	1100000	0	0	0	03/Oct/2023 03/Oct/2023 3 Months	03/Jan/2024
54	NNT/2022-23/014/CULVERT/0009	Construction of Culvert to Bazaar Street (Joint of Gandhi road, Kondamapuram street, Sathya Moorthy street, Mohamme Ali street in ward no.06 Thiruvallur Municipality.	Completed.	1050000	1050000	100	49.48	5.2	10/Apr/2023 11/Apr/2023 1 Months	11/May/2023
55	NNT/2022-23/014/SWD/00029	Construction of storm water drain to Kamarajar Nagar Ward.No.24 in Tiruvallur Municipality	Out of 200M Length - 70M Length Completed.Balance Work is in Progress.	1100000	1100000	40	0	0	03/Oct/2023 60 Months	
56	NNT/2022-23/014/PARK/00006	Providing Green Space Development including Compound Wall, Foot path, Lighting Arrangements, Granite bench and Other Accessories in Bharathiyar Nagar Park	Completed	2400000	2400000	100	100	24	24/Mar/2023 20/Mar/2023 4 Months	20/Jul/2023

Scheme Name : National Urban Health Mission

57	National U/2022-23/014/BUILDING/00003	Construction of New Urban Primary Health Center Building at Vallalar Street in Ward No.22 in Tiruvallur Municipality	Painting work is in Progress.	12000000	12000000	72	0	40.88	25/Jan/2023 25/Jan/2023 9 Months	25/Oct/2023
----	---	--	-------------------------------	----------	----------	----	---	-------	--	-------------

Scheme Name : O&M GAP FILLING INTEREST FUND

S.No	Project ID	Name of Work	Present Stage	Allotted Amount	Agreement Value	Physical Progress in %	Financial Progress in %	Payment Made	Work Order/ Agreement Date / Period	Target Date/ Probable Date of completion
58	<u>O&M Gap Fi/2021-22/014/BUILDING/00008</u>	Repair and Maintenance works to Ekkadu Road Community Toilet Ward No.05 in Tiruvallur Municipality	Completed	400000	400000	100	88.33	3.53	03/Jan/2022 03/Jan/2022 1 Months	03/Feb/2022
59	<u>O&M Gap Fi/2021-22/014/BUILDING/00009</u>	Repair and Maintenance works to Edapalayam Community Toilet Ward No.03 in Tiruvallur Municipality	Completed	400000	400000	100	97.69	3.91	03/Jan/2022 03/Jan/2022 1 Months	03/Feb/2022
60	<u>O&M Gap Fi/2021-22/014/BUILDING/00007</u>	Repair and Maintenance works to Periyakuppam Public Toilet Ward No.26 in Tiruvallur Municipality	Completed	430000	430000	100	100	4.3	03/Jan/2022 03/Jan/2022 1 Months	03/Feb/2022

Scheme Name : SBM

61	<u>Swach Bhar/2017-18/014/SWM/00012</u>	Removal of the legacy waste of 46000 cu.m through Bio Mining process to Reclaim the existing dump yard located at compost yard works in Tiruvallur Municipality	Completed	30300000	30300000	100	31.97	295.44	31/Dec/2018 31/Dec/2018 12 Months	31/Dec/2019
----	---	---	-----------	----------	----------	-----	-------	--------	---	-------------

Scheme Name : SBM 2.0

62	<u>SBM 2.0/2022-23/014/FECAL/00024</u>	Construction of Sepatage receiving chamber - Decanting system at Sewage treatment plant at Periyakuppam in Thiruvallur Municipality	Foundation Concrete Work is in Progress.	1600000	1600000	20	0	0	24/Jul/2023 24/Jul/2023 3 Months	24/Nov/2023
63	<u>SWACHH BHA/2022-23/014/SANITATION/00048</u>	Demolish and Reconstruction of Existing Community Toilet at Perumbakkam in Ward No.2	Completed	2750000	2750000	100	96.88	26.64	30/Sep/2022 30/Sep/2022 3 Months	30/Dec/2022

S.No	Project ID	Name of Work	Present Stage	Allotted Amount	Agreement Value	Physical Progress in %	Financial Progress in %	Payment Made	Work Order/ Agreement Date / Period	Target Date/ Probable Date of completion
64	<u>SWACHH BHA/2022-23/014/SANITATION/0049</u>	Demolish and Re Construction of existing Public Toilet at Thiru-Vi-Ka Bus stand in Ward No.10	Painting Work is in progress.	3128000	3128000	88	0	12.53	30/Sep/2022 30/Sep/2022 3 Months	30/Dec/2022
65	<u>SWACHH BHA/2022-23/014/SWM/00002</u>	Construction of 5 TPD Material Recovery Facility at back side of Ekkadu MCC	Completed	4300000	4300000	100	87.67	37.7	06/Feb/2023 06/Feb/2023 6 Months	06/Aug/2023
66	<u>SBM 2.0/2023-24/014/FECAL/00026</u>	Purchase of cesspool tankers(2 Nos.) in Tiruvallur Municipality	Work Order Issued	8650000	8649000	0	0	0	16/Nov/2023 23/Nov/2023 90 Days	21/Feb/2024

Scheme Name : SRP

67	<u>SRP/2020-21/014/ROAD/00002</u>	Providing B.T. Surface to VM Nagar Annex (Kanagavalli street), KKR Gandhi Nagar main Road,IRN Back side Road,Sembaruthi salai in ward no.18,27,21,22.	Completed	15000000	15000000	100	90	135	29/Jan/2021 29/Jan/2021 3 Months	29/Apr/2021
----	-----------------------------------	---	-----------	----------	----------	-----	----	-----	--	-------------

Scheme Name : State Urban Infrastructure Development Fund

68	<u>State Urba/2022-23/014/SL/00062</u>	Conversion of existing Street Light into Energy Efficient LED Light - 3511 Nos	Out of 3511, 3511 Nos Received & Tested. 1826 Nos Lights Fixed. Balance Work is in Progress.	40023000	40023000	65	0	174.09	06/Feb/2023 06/Feb/2023 10 Year	06/Feb/2033
----	--	--	--	----------	----------	----	---	--------	---------------------------------------	-------------

Scheme Name : UGD-Internal Plumbing

69	<u>UGD-Intern/2017-18/014/UGSS/00027</u>	PROVIDING INTERLINK CONNECTION BETWEEN INNER PREMISES OF RESIDENT AND CHAMBER FOR HOUSE SERVICE CONNECTION 8618 NUMBERS.	Out Of 8618 Connections, 5146 Connections Given Upto 28.11.2023 Balance Connection Laying Work In Progress.	46000000	46000000	67	0	198.61	18/Apr/2018 18/Apr/2018 1 Year	18/Apr/2019
----	--	--	---	----------	----------	----	---	--------	--------------------------------------	-------------

Scheme Name : WS Internal Plumbing

S.No	Project ID	Name of Work	Present Stage	Allotted Amount	Agreement Value	Physical Progress in %	Financial Progress in %	Payment Made	Work Order/ Agreement Date / Period	Target Date/ Probable Date of completion
70	<u>WS Interna/2018-19/014/WS/00010</u>	Providing Internal Plumbing works for Water supply House Service Connection 6432 Nos in Tiruvallur Municipality	Out of 6432 Connections, 2677 Connections given upto 28.11.2023 Balance Connection Laying Work in Progress.	23000000	23000000	50	0	46.87	29/Jul/2019 29/Jul/2019 9 Months	29/Apr/2020