

KNMT-201-2022

Sl. No	Name of the Scheme	Name of Work	Est. cost Rs. In Lakhs	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Present Stage	Expenditure Amount Rs. In Lakhs	Remarks
1	KNMT	Providing and Laying B.T surface by using Paver Machine and SWD,Culvert at Ward No:3 New Office building Road 119003R020,Ward no:03 Nanjil Nagar Main Road 119001R022,Ward No :7 Nagaammal kovil 2nd cross street 119007R078,Ward No :7 Nagaammal Kovil 3rd cross street 119007R093,Ward No :07 Nagaammal kovil 4th cross street 119007R094,Ward No :7 Nagaammal Kovil 5th cross street 119007R095,Ward No :7 Nagaammal kovil 6th cross Street 119007R096,Ward No :09 Thiyagi Sokkar thevar street 119009R111,Ward No :09 Gurunathankovil street 119009R114,Ward No :09 Gurunathankovil 2nd street 119009R115,Ward No :10 Othapatti Salai Main 2nd Road 11910R119,Ward No :10 Othapatti Road 5th Cross 119010R121,Ward No :10 Vilani Sali 3rd cross street 119010R126,Ward No :10 Vilani Sali 10th cross street 119010R130,Ward No :10 PMT Nagar 1st Cross street 119010R141,Ward No :10 PMT Salai Near Hospital road 119010R147,Ward No :10 Villani salai and PMT Nagar Joint Road 119010R148 in Usilampatti Municipality .	246.65	DMA office letter Roc.No:20543/2021/P2,date 16.11.2021	20.11.2021	30.11.2021	15.12.2021	17 Roads - GSB Collection Work Completed		
2		Providing and laying interlock concrete paverblock pavement and SWD @ Ward No:14 Sasiveeranathevar street 119014S100,Ward No:14 Sasiveeranathevar 2nd cross street 119014S101,Ward No :14 Abdulkalam 1st cross street 119014S107,Ward No :14 Abdulkalam 2nd cross street 119014L061,Ward No :14 Abdulkalam 3rd cross street 119014S108 in Usilampatti Municipality	65.40	DMA office letter Roc.No:20543/2021/P2,date 16.11.2021	20.11.2021	30.11.2021	15.12.2021	Total - 5 - Roads 2- SWD - EW Progress 3 - WMM Collection completed		
3		Providing and Laying Interlock concrete Paverblock pavement and Kerbwall @ Ward No :09 Mayyanam Street 119009S046 in Usilampatti Municipality.	31.50	DMA office letter Roc.No:20543/2021/P2,date 16.11.2021	17.11.2021	30.11.2021	15.12.2021	1- WMM Spreading Work in Progress		
4		Providing and Laying Interlock concrete Paverblock pavement @ Ward No :10 Kunja veeranathevar Street 119010L042,Ward No :10 Kunja veeranathevar 1st & 2nd cross Street 119010S062,Ward No :10 NOVA Hotel Street 119010S063,Ward No :10 Periyuer Road west cross street 119010S064,in Usilampatti Municipality.	36.00	DMA office letter Roc.No:20543/2021/P2,date 16.11.2021	17.11.2021	30.11.2021	15.12.2021	4 - Roads Paver Block 3 Roads Completed 1 work WMM Spreading work Under Progress		
		TOTAL	379.55							