

## MPLADS/MLACDS/SSS PENDING WORKS DETAILS IN VELLORE DISTRICT

## NAME OF THE DEPARTMENT : MUNICIPALITY'S

Sl. No.	Municipalities	Name of the Work	Estimate Amount (In Lakhs)	Administrative Sanction Date	Tender Date	Expenditure ( In Lakhs )	Percentage of Expenditure (%)	Performance		Remarks
								Last Month (04-06-2019)	During Month (26-06-2019)	
1	3	4	5	6	7	8	9	10	11	12
<b>MLACDS 2018-2019</b>										
1	Vaniyambadi Municipality	Providing and Laying of Paver block road at Setharaman st, Choudary Ponnapan st & Construction of storm water Drain and Culvert at Arasamara st in Ward No: 9	5.00	18/9/2018	4/10/2018	---	---	Laying Paver Block Completed.Culvert work in Progress	Physically Completed	
2	Vaniyambadi Municipality	Providing New Borewell with Mini Power Pump and Water tank at Anna Nagar, in Ward no.35	2.50	18/9/2018	4/10/2018	2.50	100.00	Applied for E.B Service Connection	Completed	Vr.No:0000057 Dt:28.05.18
3	Vaniyambadi Municipality	Construction of Public Distribution Shop in Ward No:29	8.80	3/10/2018	31/10/2018	8.80	100.00	Footing Earthwork Under Progress	Completed	Vr.No:0000085 Dt:24.05.19
4	Vaniyambadi Municipality	Construction of Public Distribution Shop in Veppampattu Road, Ward No:35	8.80	3/10/2018	31/10/2018	---	---	Roof Concrete Completed	Completed	Vr.No:0000165 Dt:11.07.19
5	Vaniyambadi Municipality	Construction of three class rooms building in Municipal Muslim High School(Urdu) in Gandhi Nagar in Ward No:32.	25.00	17/9/2018	6/12/2018	---	---	Roof Concrete Completed	Frist Floor Lintel Centering Work in Progress	
6	Vaniyambadi Municipality	Providing Distribution Main Pipe Line and Syntex Work at Sri Nagar,V.S.V Road at Ward no:1.	1.30	19/11/2018	12/12/2018	1.30	100.00	Tank Pedestal Work Completed.Applied for E.B Service Connection	Completed	Vr.No:0000066 Dt:20.05.19
7	Vaniyambadi Municipality	Providing Existing Borewell with Mini Power Pump and Water tank at Periyapet in Ward No:1	2.00	15/11/2018	12/12/2018	2.00	100.00	Work Order Issued on 12.12.18	Completed	Vr.No:0000135 Dt:24.06.19
8	Vaniyambadi Municipality	Providing and Laying of Paver block & Construction of storm water Drain and Culvert at Vijayaragavan Cross st in Ward No: 1	6.50	15/11/2018	12/12/2018	6.50	100.00	Storm water Drain Work Completed.Laying of Paver Block in Progress	Completed	Vr.No:0000135 Dt:24.06.19
9	Vaniyambadi Municipality	Construction of Culvert at Pachaianman Kovil st in Ward No: 1	1.00	15/11/2018	12/12/2018	---	---	Work Order Issued on 12.12.18	Physically Completed	
10	Vaniyambadi Municipality	Construction of storm water Drain near Ramayanthoppu Headworks,V.S.V Road in Ward No: 1	6.00	15/11/2018	12/12/2018	---	---	Work Order Issued on 12.12.18	Bodywall Centering Work in Progress	
11	Vaniyambadi Municipality	Construction of storm water Drain and Culvert at Majith st in Ward No: 3	6.00	15/11/2018	12/12/2018	6.00	100.00	Bodywall Centering Work in Progress	Completed	Vr.No:0000510 Dt:19.03.19
12	Vaniyambadi Municipality	Providing Center Median at Jinna Road in Ward No: 21	8.00	15/11/2018	12/12/2018	8.00	100.00	Work Order Issued on 12.12.18	Completed	Vr.No:000403 Dt:10.01.2019
13	Vaniyambadi Municipality	Providing and Laying of Paver block road at Jeeva Nagar in Ward No: 31	5.00	15/11/2018	12/12/2018	5.00	100.00	Work Order Issued on 12.12.18	Completed	Vr.No:000403 Dt:10.01.2019
14	Vaniyambadi Municipality	Providing and Laying of Paver block road & Construction of storm water Drain and Culvert at Kamarajapuram in Ward No: 8	4.00	30/11/2018	12/1/2019	4.00	100.00	Storm Water Drain Earth Work in Progress	Completed	Vr.No:0000123 Dt:17.06.19
Total			89.90			44.10				

Commissioner  
Vaniyambadi Municipality

## MPLADS/MLACDS/SSS PENDING WORKS DETAILS IN VELLORE DISTRICT

## NAME OF THE DEPARTMENT : MUNICIPALITY'S

Sl. No.	Municipalities	Name of the Work	Estimate Amount (In Lakhs)	Administrative Sanction Date	Tender Date	Expenditure ( In Lakhs )	Percentage of Expenditure (%)	Performance		Remarks
								Last Month (04-06-2019)	During Month (26-06-2019)	
1	3	4	5	6	7	8	9	10	11	12
<b>MPLADS 2018-2019</b>										
1	Vaniyambadi Municipality	Erection of High Mast Light with LED Luminaire and Fittings near Pillayar Temple at Kalamman Kovil Street Ward No:1 in Vaniyambadi Municipality.	4.50	10/9/2018	08.11.18	---	---	Foundation Work Completed	Physically Completed	
2	Vaniyambadi Municipality	Erection of High Mast Light with LED Luminaire and Fittings opposite to old Mosque, old Mosque street, Ward No:20 in Vaniyambadi Municipality.	4.50	10/9/2018	08.11.18	---	---	HighMast Erection Work in Progress	Physically Completed	
		<b>Total</b>	<b>9.00</b>							

Commissioner  
Vaniyambadi Municipality

**Vaniyambadi MUNICIPALITY**

**SDRF - 2019-20**

**Progress Report as on 26.06.19**

Name of ULB : Vaniyambadi

(Rs.In Lakhs)

Sl. No	Name of the work	Altt. Amt. (Rs. In Lakhs)	Est. cost (Rs. In Lakhs)	Funding pattern			Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	No. of works taken	Physical Progress			Financial progress		Probable date of completion	Whether UC/CR Sent or not	Remarks
				Grant	ULB	Total						comple ted	Progr ess	To be comm enced	Expen diture	Balance to be spent			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
1	Providing New Borewell with Mini Power Pump and Water tank at Maruthuvar Colony,Konamedu in Ward no.26	2.20	2.20	2.20	0.00	2.20	03.06.19	04.06.19	18.06.19	18.06.19	1	-	1	-	-	-	-	-	Work Order issued on 18.06.19
2	Providing New Borewell with Mini Power Pump and Water tank at Weekly Sandy in Ward no.22	2.20	2.20	2.20	0.00	2.20	03.06.19	18.06.19	18.06.19	18.06.19	1	-	1	-	-	-	-	-	Drilling Borewell Completed. Pump Errection Work in Progress
3	Providing New Borewell with Mini Power Pump and Water tank at Urban Public Health Center Building near Newtown in Ward	2.20	2.20	2.20	0.00	2.20	03.06.19	18.06.19	18.06.19	18.06.19	1	-	1	-	-	-	-	-	Drilling Borewell Completed. Pump Errection Work in Progress
4	Flushing of existing borewells at Basherbad in Ward No:15	0.85	0.85	0.85	0.00	0.85	03.06.19	18.06.19	18.06.19	18.06.19	1	-	1	-	-	-	-	-	Work Order issued on 18.06.19
5	Flushing of existing borewells at Kaja Nagar in Ward No:15	0.85	0.85	0.85	0.00	0.85	03.06.19	18.06.19	18.06.19	18.06.19	1	-	1	-	-	-	-	-	Work Order issued on 18.06.19
6	Flushing of existing borewells at Shakirabad in Ward No:14	0.85	0.85	0.85	0.00	0.85	03.06.19	18.06.19	18.06.19	18.06.19	1	-	1	-	-	-	-	-	Work Order issued on 18.06.19
7	Flushing of existing borewells at Periyapet in Ward No:1	0.85	0.85	0.85	0.00	0.85	03.06.19	18.06.19	18.06.19	18.06.19	1	-	1	-	-	-	-	-	Work Order issued on 18.06.19
8	Rejuvenation of infiltration well No:1 in Savukuthoppu,Periyapet	3.00	3.00	3.00	0.00	3.00	03.06.19	18.06.19	18.06.19	18.06.19	1	-	1	-	-	-	-	-	Work Order issued on 18.06.19
9	Rejuvenation of infiltration well No:2 in Kodyanchi Headworks	3.00	3.00	3.00	0.00	3.00	03.06.19	18.06.19	18.06.19	18.06.19	1	-	1	-	-	-	-	-	Physically Completed
10	Rejuvenation of infiltration well No:5 in Kodyanchi Headworks	3.00	3.00	3.00	0.00	3.00	03.06.19	18.06.19	18.06.19	18.06.19	1	-	1	-	-	-	-	-	Physically Completed
11	Rejuvenation of infiltration well No:6 in Kodyanchi Headworks	3.00	3.00	3.00	0.00	3.00	03.06.19	18.06.19	18.06.19	18.06.19	1	-	1	-	-	-	-	-	Physically Completed
12	Rejuvenation of infiltration well No:7 in Kodyanchi Headworks	3.00	3.00	3.00	0.00	3.00	03.06.19	18.06.19	18.06.19	18.06.19	1	-	1	-	-	-	-	-	Physically Completed
13	Rejuvenation of infiltration well No:8 in Kodyanchi Headworks	3.00	3.00	3.00	0.00	3.00	03.06.19	18.06.19	18.06.19	18.06.19	1	-	1	-	-	-	-	-	Physically Completed
14	Repairs and replacement of Motor,Cable and Spare Materials in Ward No:1,5,10,35	7.00	7.00	7.00	0.00	7.00	03.06.19	18.06.19	18.06.19	18.06.19	1	-	1	-	-	-	-	-	Work Order issued on 18.06.19
15	Repairs and replacement of Motor,Cable,Pipeline and Spare Materials at Municipal Headworks.	7.00	7.00	7.00	0.00	7.00	03.06.19	18.06.19	18.06.19	18.06.19	1	-	1	-	-	-	-	-	Work Order issued on 18.06.19
16	Repairs and replacement of Motor,Cable,Pipeline and Spare Materials at Newtown Booster in Ward No:9	6.00	6.00	6.00	0.00	6.00	03.06.19	18.06.19	18.06.19	18.06.19	1	-	1	-	-	-	-	-	Work Order issued on 18.06.19
	<b>Total</b>	<b>48.00</b>	<b>48.00</b>	<b>48.00</b>		<b>48.00</b>						<b>16.00</b>	<b>16.00</b>		<b>0.00</b>	<b>0.00</b>			

Commissioner(I/c)  
Vaniyambadi Municipality

**Vaniyambadi MUNICIPALITY**  
**SOLID WASTE MANAGEMENT- 2016-17**  
**Progress Report as on 26.06.2019**

Name of ULB : Vaniyambadi

Minutes of the Meeting of the Forth State High Powered Committee Meeting under Swachh Bharath Mission-Tamil Nadu Held on 12.07.2016

**Funding Pattern**

GOI share (35%)	State share (55%)	Total (in Lakhs/-)
240.66	378.18	687.60

Proceeding of the Commissioner of Municipal Admsitratin, Chennai Roc.No.11088-7/2017/P3 Dated 24.05.2017 (Revised Administrative Sanction)

Revised Administrative Sanction Amount: Rs.390.00 Lakhs/-

Amount Received GOI share (35%) Rs. 240.66 Lakhs/-

Sl. No	Name of the work	Est. cost (Rs. In Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	No. of works taken	Physical Progress			Financial progress		Probable date of completion	Whether UC/CR Sent or not	Remarks
								comple ted	Progr ess	To be comm enced	Expen diture	Balance to be spent			
1	2	3	8	10	11	12	13	14	15	16	17	18	19	20	21
<b>Package-1</b>															
1	Purchase of containerized Push carts-65 Nos.	13.00	24.05.17	24.05.17	07.06.17	18.09.17	1	1	-	-	8.44	4.56	-	-	Completed
2	Purchase of Primary and Transportation Vehicles Light Commercial Vehicle 2cu.m capacity (4 Wheeler Tipper Auto)- 5 Nos.	37.50	24.05.17	24.05.17	07.06.17	01.08.17	1	1	-	-	31.25	6.25	-	-	Completed
3	Purchase of Mini Compactor 7cu.m capacity-1 No	27.00	24.05.17	24.05.17	09.03.18	16.03.18	1	-	-	-	27.00	-	-	-	Completed
4	Purchase of Mini Tipper Lorry 8.5 cu.m capacity-1 No	16.00	24.05.17	24.05.17	07.06.17	01.08.17	1	1	-	-	15.59	0.41	-	-	Completed
5	Purchase of Compactor Bins-1100 lit-71 No	28.40	24.05.17	24.05.17	07.06.17	18.09.17	1	1	-	-	19.17	9.23	-	-	Completed
<b>Total</b>		<b>121.90</b>					<b>5.00</b>	<b>4.00</b>			<b>101.45</b>	<b>20.45</b>			

Commissioner(I/c),  
Vaniyambadi Municipality

**Vaniyambadi MUNICIPALITY**  
**SOLID WASTE MANAGEMENT- 2016-17**  
**Progress Report as on 26.06.2019**

Name of ULB : Vaniyambadi

(Rs.In Lakhs)

Sl. No	Name of the work	Est. cost (Rs. In Lakhs)	Date of .A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	No. of works taken	Physical Progress			Financial progress		Probable date of completion	Whether UC/CR Sent or not	Remarks
								completed	Progress	To be commenced	Expenditure	Balance to be spent			
1	2	3		10	11	12	13	14	15	16	17	18	19	20	21
1	Revamping of Dump site through Bio mining Process at Valayampattu in Vaniyambadi Municipality	207.60	24.07.18	26.07.18	30.08.18	04.10.2018	1	-	1	-	-	-	-	-	Work in Progress
	<b>Total</b>	<b>207.60</b>													

Commissioner  
Vaniyambadi Municipality

**Vaniyambadi MUNICIPALITY**  
**SOLID WASTE MANAGEMENT- 2016-17**  
**Progress Report as on 26.06.2019**

Name of ULB : Vaniyambadi

(Rs.In Lakhs)

Sl. No	Name of the work	Est. cost (Rs. In Lakhs)	Date of .A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	No. of works taken	Physical Progress			Financial progress		Probable date of completion	Whether UC/CR Sent or not	Remarks
								completed	Progress	To be commenced	Expenditure	Balance to be spent			
1	2	3		10	11	12	13	14	15	16	17	18	19	20	21
1	Construction of Micro compost processing plant at New Bus stand Backside in ward no F, Block 27.	50.00	10.01.2018	18.01.2018	08.02.2018	27.02.18	1	-	1	-	28.94	21.06		-	Tub Brick Work in Progress
2	Construction of Micro compost processing plant at Ramayanthoppu in ward no F, Block 18	50.00	10.01.2018	18.01.2018	08.02.2018	27.02.18	1	-	1	-	33.03	16.97		-	Tub Brick Work in Progress
3	Construction of Micro compost processing plant at Chennampet in ward no B, Block 7	50.00	10.01.2018	18.01.2018	08.02.2018	27.02.18	1	-	1	-	50.00	-		-	Physically Completed
4	Construction of Micro compost processing plant at Konamedu Burial Ground Backside.	50.00	10.01.2018	18.01.2018	08.02.2018	27.02.18	1	-	1	-	-	50.00		-	finishing Work in Progress
5	Construction of Micro compost processing plant at Alangayam Road, Veppamarasalai.	50.00	10.01.2018	18.01.2018	08.02.2018	27.02.18	1	-	1	-	50.00	-	-	-	Work Completed and Put into Use
6	Construction of Micro compost processing plant at Valayampattu Road	50.00	10.01.2018	18.01.2018	08.02.2018	27.02.18	1	-	1	-	44.54	5.46	-	-	Work Completed and Put into Use
<b>Total</b>		<b>300.00</b>					<b>6</b>		<b>6</b>		<b>206.51</b>	<b>93.49</b>			

Commissioner  
Vaniyambadi Municipality

**Vaniyambadi MUNICIPALITY**  
**SOLID WASTE MANAGEMENT- 2016-17**  
**Progress Report as on 26.06.2019**

Name of ULB : Vaniyambadi

(Rs.In Lakhs)

Sl. No	Name of the work	Est. cost (Rs. In Lakhs)	Date of .A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	No. of works taken	Physical Progress			Financial progress		Probable date of completion	Whether UC/CR Sent or not	Remarks
								completed	Progress	To be commenced	Expenditure	Balance to be spent			
1	2	3		10	11	12	13	14	15	16	17	18	19	20	21
	<b>Package-4</b>														
1	Information Education and Communication component.	11.40	24.05.17	25.05.17	-	-	-	-	-	-	-	-	-	-	-
	<b>Total</b>	<b>11.40</b>													

Commissioner  
Vaniyambadi Municipality

**Vaniyambadi MUNICIPALITY**  
**SOLID WASTE MANAGEMENT- 2018-19**  
**Progress Report as on 26.06.19**

Sl. No	Name of the work	Est. cost (Rs. In Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	No. of works taken	Physical Progress			Financial progress		Probable date of completi on	Whether UC/CR Sent or not	Remarks
								compl eted	Progr ess	To be comm enced	Expen diture	Balance to be spent			
1	2	3	8	10	11	12	13	14	15	16	17	18	19	20	21
	<b>Package-1</b>														
1	Purchase of Battery operated Cycle rickshaw - 12 Nos.	21.60	24.08.18	24.08.18	10.09.18	31.10.18	1	1	-	-	-	-	-	-	12 No's Supplied.
	<b>Total</b>	<b>21.60</b>					<b>1.00</b>	<b>1.00</b>			<b>0.00</b>	<b>0.00</b>			

Commissioner,  
Vaniyambadi Municipality

**Vaniyambadi MUNICIPALITY**  
**SOLID WASTE MANAGEMENT- 2018-19**  
**Progress Report as on 26.06.19**

Sl. No	Name of the work	Est. cost (Rs. In Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	No. of works taken	Physical Progress			Financial progress		Probable date of completion	Whether UC/CR Sent or not	Remarks
								completed	Progress	To be commenced	Expenditure	Balance to be spent			
1	2	3	8	10	11	12	13	14	15	16	17	18	19	20	21
	<b>Package-1</b>														
1	Purchase of Battery operated Cycle rickshaw - 26 Nos.	46.80	21.01.19	21.01.19	15.02.19	25.02.19	1	1	-	-	-	-	-	-	26 No's Supplied.
2	Purchase of Primary and Transportation Vehicles Light Commercial Vehicle 2cu.m capacity (4 Wheeler Tipper Auto)- 2Nos.	11.20	21.01.19	21.01.19	15.02.19	25.02.19	1	-	1	-	-	-	-	-	Work In Progress
3	Construction of Resource Recovery Center at Valayampattu Compost Yard	18.00	21.01.19	21.01.19	15.02.19	01.04.19	1	-	1	-	-	-	-	-	Work Order Issued 01.04.19
4	Purchase of Excavator Backhoe Loader 3DX in Vaniyambadi Municipality.	28.50	21.01.19	21.01.19	15.02.19	-	-	-	-	-	-	-	-	-	Tender Received on 15.02.19
5	Purchase of Mini Excavator in Vaniyambadi Municipality.	23.00	21.01.19	21.01.19	15.02.19	07.03.19	1	1	-	-	-	-	-	-	Mini Excavator Supplied.
<b>Total</b>		<b>127.50</b>					<b>4.00</b>	<b>2.00</b>	<b>2.00</b>		<b>0.00</b>	<b>0.00</b>			

Commissioner(I/c),  
Vaniyambadi Municipality

**VELLORE REGION**  
**REGIONAL DIRECTORATE OF MUNICIPAL ADMINISTRATION**  
**TURIP 2016-17 ( II Phase) PROGRESS as on 26.06.19**

(in Lakhs/-)

SI. No	Name of the ULB	No. Of Package	No. Of work	Length of Drain in Meters	Length of Road in Meters				Est. Amt. ( Rs in Lakh)	Amount Alotted	ULB share	Fund Released	Date of AS	Date of TS	Date of tender	Date of work order	Total Value of Work Done	Expenditure	Present stage of work
					BT road	CC Road	Paver block pave	Total											
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
1	Vaniyambadi	Package-1	16	1300.00	4260.00	1890.00	---	6150.00	200.00	100.00	100.00	100.00	30.08.16	09.09.16	30.09.16	27.03.17	136.01	136.01	BT Road &CC Road Work completed for Length of 4650M & Iyappan koil street Road Work Under ProgressWork Under Progress
		Package-2	15	1050.00	3490.00	1020.00	---	4510.00	200.00	100.00	100.00	100.00	30.08.16	09.09.16	30.09.16	27.03.17	155.56	155.56	B.T Road Work Completed for Length of 4010M & Maya pillayar kovil st Road Work Under Progress
		Package-3	12	1300.00	2190.00	2200.00		4390.00	200.00	100.00	100.00	100.00	30.08.16	09.09.16	30.09.16	23.01.17	86.20	76.46	B.T Road Work Completed for Length of 1440M & Nethaji Nagar School road Work Under Progress
<b>Total</b>			<b>43</b>					<b>15050.00</b>	<b>600.00</b>	<b>300.00</b>	<b>300.00</b>	<b>300.00</b>					<b>377.77</b>	<b>368.03</b>	

**Commissioner(I/c)**  
**Vaniyambadi Municipality**

**VELLORE REGION**  
**TURIP 2017-18 PROGRESS as on 26.06.19**

(in Lakhs/-)

Name of ULB : Vaniyambadi

Funding Pattern (TURIF:1.80 + CGF:0.36 + CFC:0.54 + ULB:0.30 crore)

Proceeding of the Commissioner of Municipal Adminsitratin, Chennai Roc. No.21422/2017/E3 Dated:03.10.2017

Sl. No	Name of the ULB	No. Of Package	No. Of work	Length of Drain in Meters	Length of Road in Meters				Est. Amt. (Rs in Lakh)	Amount Alotted	ULB share	Fund Released	Date of AS	Date of TS	Date of tender	Date of work order	Total Value of Work Done	Expenditure	Present stage of work
					BT road	CC Road	Paver block pave	Total											
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
1	Vaniyambadi	Package-1	14	1215.00	4070.00	---	515.00	4585.00	200.00	270.00	30.00	--	03.10.17	16.11.17	21.12.17	07.02.18	74.37	71.00	BT Road &Paver Road Work completed for Length of 4320M &K.K 7th Cross st Paver Block Road Work Under Progress
		Package-2	5	300.00	2600.00	---	---	2600.00	100.00			--	03.10.17	16.11.17	21.12.17	07.02.18	100.00	90.00	BT Road &Drain Work completed for Length of 2600M
	<b>Total</b>		<b>19.00</b>	<b>1515.00</b>				<b>7185.00</b>	<b>300.00</b>	<b>270.00</b>	<b>30.00</b>	<b>0.00</b>					<b>174.37</b>	<b>161.00</b>	

**Commissioner**  
**Vaniyambadi Municipality**

**VELLORE REGION**  
**TURIP 2018-19 PROGRESS as on 26.06.19**

(in Lakhs/-)

Name of ULB : Vaniyambadi

Funding Pattern (TURIF:1.90 + CFF:1.50 + SFC:1.10 + ULB:0.50 crore)

Proceeding of the Commissioner of Municipal Adminsitratin, Chennai Roc. No.12981/2018/E3 Dated:24.07.2018

Sl. No	Name of the ULB	No. Of Package	No. Of work	Length of Drain in Meters	Length of Road in Meters				Est. Amt. (Rs in Lakh)	Amount Alotted	ULB share	Fund Released	Date of AS	Date of TS	Date of tender	Date of work order	Total Value of Work Done	Expenditure	Present stage of work
					BT road	CC Road	Paver block pave	Total											
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
1	Vaniyambadi	Package-1	9	350.00	4750.00	---	---	4750.00	200.00	450.00	0.50	---	24.07.18	27.09.18	24.10.18	30.11.18	--	--	Kafoorabad 1st,2nd,3rd Cross st BT Road Completed and Road Work in Ward 3,29,28 in Progress.
		Package-2	9	200.00	4600.00	---	---	4600.00	200.00										B.T Road Work Completed for Length of 1150M & D.V.G Nagar road Work Under Progress
		Package-3	7	500.00	---	---	2200.00	2200.00	100.00										Paver Road Work completed for Length of 1900M & Indrani nagar in Ward No: 05 Paver Block Road Work Under Progress
<b>Total</b>			<b>25.00</b>	<b>1050.00</b>				<b>11550.00</b>	<b>500.00</b>	<b>450.00</b>	<b>50.00</b>	<b>0.00</b>					<b>0.00</b>	<b>0.00</b>	

**Commissioner**  
**Vaniyambadi Municipality**

**VELLORE REGION-VANIYAMBADI MUNICIPALITY**

**TURIF 2016-2017**

**ABSTRACT LIST**

S.No	Ward	Description of work	Type of Road	Length in meter	Breadth in meter	Amount in Lakhs	Drain in meter	Culvert Length in	Work Progress
<b>Package-1</b>									
1	1	Providing and Laying of New BT Surface at V.S.V. Road in Ward No:01	BT	650.00	5.50	21.40			Completed
2	2	Providing and Laying of Renewal BT Surface at Santhamiyan road in Ward no.2.	BT	300.00	5.00	9.00			Completed
3	2,3&13	Providing and Laying of Renewal BT Surface at ,M.L. street in Ward No: 2, 3 & 13	BT	700.00	5.00	18.90	200.00	6.00	Completed
4	6 & 7	Providing and Laying of Renewal BT Surface at ,C.Govindarajan street in Ward no.06 & 07	BT	800.00	5.50	14.20			Completed
5	8	Providing and Laying of Renewal BT Surface at Kamarajapuram in Ward no.08.	BT	200.00	4.00	4.90			Completed
6	10	Providing and Laying of New BT Surface at Thiruvalluvar street in Ward No: 10	BT	650.00	5.00	12.90	200.00	5.00	Completed
7	11	Providing and Laying of Renewal BT Surface at Mandy street in Ward no.11.	BT	110.00	5.00	3.30			Completed
8	14	Providing and Laying of Renewal BT Surface at Muni cross street in Ward no.14.	BT	250.00	5.00	10.80	200.00	5.00	Completed
9	14	Providing and Laying of Renewal BT Surface at Shahrabad Majith opp street in Ward no.14	BT	300.00	5.00	12.00	150.00	5.00	Completed
10	16	Providing and Laying of Renewal BT Surface at K.K st Cross st in Ward no.16	BT	300.00	6.00	10.90			Completed
11	4	Providing Cement Concrete road at PMO street in Ward no: 04.	CC	450.00	3.90	17.00			Work Under Progress
12	4 & 5	Providing Cement Concrete road at Haji kulam st in Ward no: 04 & 05	CC	250.00	3.90	12.50			to be commenced
13	8	Providing Cement Concrete road at lyappan koil street in Ward No: 08	CC	150.00	3.90	7.60	150.00	4.00	Work Under Progress
14	10	Providing Cement Concrete road at ,Mittathar Mirdin street in Ward No:10.	CC	350.00	3.50	17.60	200.00	3.50	to be commenced
15	15	Providing Cement Concrete road at ,Kaja Nagar cross st 1 & 2 In Ward No: 15	CC	390.00	4.00	16.90			Completed
16	15	Providing Cement Concrete road at K.K st cross 6th & 7th in Ward No:15	CC	300.00	3.50	10.10	200.00	3.50	Completed
<b>Total</b>				<b>6150.00</b>		<b>200.00</b>	<b>1300.00</b>		
<b>Package-2</b>									
1	20	Providing and Laying of New BT Surface at Gundu Ibrahim st in Ward no:20.	BT	250.00	6.00	13.00			Completed
2	21	Providing and Laying of New BT Surface at Fathima school st in in Ward no.21	BT	170.00	5.00	12.00	100.00	5.00	Completed
3	15,16 & 17	Providing and Laying of Renewal BT Surface at Kaja Nagar main road in Ward no.15,16,&17 .	BT	500.00	6.00	22.40	200.00	6.00	Completed
4	18	Providing and Laying of Renewal BT Surface at Muslipur Booster Abubakar st in Ward no.18.	BT	120.00	6.00	4.40			Completed
5	20 & 22	Providing and Laying of Renewal BT Surface at Onji st in Ward no.20 & 22. .	BT	450.00	6.00	15.40			Completed
6	20	Providing and Laying of Renewal BT Surface at Banlogre Ibrahim st in Ward No:20	BT	250.00	3.50	5.50	100.00	3.50	Completed
7	21 & 22	Providing and Laying of Renewal BT Surface at Malangu road in Ward no 21 & 22.	BT	700.00	7.00	30.00			Completed
8	21	Providing and Laying of Renewal BT Surface at ,Jamath Road in Ward no.21.	BT	500.00	7.00	23.50	200.00	7.00	Completed
9	25	Providing and Laying of Renewal BT Surface at New Delhi in Ward no.25.	BT	300.00	5.00	5.70			Completed
10	26	Providing and Laying of Renewal BT Surface at Konamedu Ooni st in Ward no.26	BT	250.00	6.00	12.30	150.00	6.00	Completed
11	17	Providing Cement Concrete road at Thakkadi st in Ward no: 17.	CC	220.00	3.50	10.00			Completed
12	18	Providing Cement Concrete road at Pillayar Kovil st in Ward no: 18.	CC	200.00	6.00	13.20			Completed
13	19	Providing Cement Concrete road at Govindapuram in Ward no: 19	CC	100.00	3.00	3.30			Completed
14	24	Providing Cement Concrete road at Maya pillayar kovil st in Ward no: 24	CC	200.00	3.00	12.00	200.00	3.00	Work Under Progress
15	26	Providing Cement Concrete road at Konamedu Community hall Road in Ward no: 26	CC	300.00	4.00	17.30	200.00	4.00	to be commenced
<b>Total</b>				<b>4510.00</b>		<b>200.00</b>	<b>1150.00</b>		
<b>Package-3</b>									
1	29	Providing and Laying of Renewal BT Surface at Nethaji Nagar School road in Ward no.29.	BT	750.00	5.00	28.10	200.00	5.00	Drain & Culvert completed road work progress
2	31	Providing and Laying of Renewal BT Surface at Jeeva Nagar main Ooty Nagar Road in Ward no.31 ..	BT	600.00	4.50	20.00	150.00	4.50	Completed
3	31,32 & 33	Providing and Laying of Renewal BT Surface at Appa Nagar Main road in Ward no.31,32& 33.	BT	520.00	4.00	19.10	150.00	4.00	Completed
4	33	Providing and Laying of Renewal BT Surface at Sashagiri st in Ward no.33.	BT	130.00	5.50	4.40			Completed
5	35	Providing and Laying of Renewal BT Surface at Pillayar Kovil st & Mariamman kovil st in Ward no.35.	BT	190.00	6.00	10.00	100.00	6.00	Completed
6	9	Providing and Laying of C.C Surface at Kuni st and Setharaman st in Ward No: 09	CC	270.00	3.50	8.30			to be commenced
7	27	Providing Cement Concrete road at Konamedu ,BSNL opp Slaughter road in Ward no: 27.	CC	450.00	4.00	26.20	150.00	4.00	Completed
8	28	Providing Cement Concrete road at , Perumalpet singh st in Ward no: 28. .	CC	175.00	4.00	11.30	100.00	4.00	to be commenced
9	30	Providing Cement Concrete road at Nethaji Nagar Millath Mosque st in Ward no: 30..	CC	420.00	4.50	25.70	200.00	4.50	Completed
10	31	Providing Cement Concrete road at ,I.T.I road in Ward no: 31..	CC	270.00	5.00	17.70	100.00	5.00	Drain work under progress road work progress
11	34	Providing Cement Concrete road at,Bypass Dharjipet Cross st in Ward no: 34..	CC	340.00	3.80	21.30	150.00	3.80	Completed
12	36	Providing Cement Concrete road at Thirumancholi Road in Ward no: 36	CC	275.00	4.00	7.90			Road work Under Progress
<b>Total</b>				<b>4390.00</b>		<b>200.00</b>	<b>1300.00</b>		
<b>GRANT TOTAL</b>				<b>15050.00</b>		<b>600.00</b>			

**VELLORE REGION-VANIYAMBADI MUNICIPALITY**

**TURIP 2017-2018**

**ABSTRACT LIST**

S. No	Ward	Description of work	Type of Road	Length in meter	Breadth in meter	Drain Length in meter	Amount in Lakhs	Work Progress
		<b>Package-1</b>						
1	1	Providing and Laying of Renewal BT Surface at Kaliyamman Kovil and Vijayaragavan st in Ward No: 01	BT	550.00	5.50	-	17.00	Completed
2	5	Providing and Laying of New BT Surface & Construction of Storm Water Drain and Culvert at Pandavar Nagar in Ward No: 05	BT	200.00	5.50	200.00	19.00	Completed
3	31	Providing and Laying of Paver block Road at Jeeva Nagar in Ward no:31	Paver Block Road	250.00	2.50	-	9.50	Completed
4	11	Providing and Laying of Renewal BT Surface at Muhammad ali Bazaar in Ward No: 11	BT	250.00	6.50	-	9.50	Completed
5	11	Providing and Laying of Renewal BT Surface at Mandi Thadamiyan st in Ward No: 11	BT	130.00	6.00	-	4.50	Completed
6	12	Providing and Laying of Renewal BT Surface at Balu st in Ward No: 12	BT	260.00	5.00	-	7.50	Completed
7	14	Providing and Laying of Renewal BT Surface at Shakirabad 2nd Cross st in Ward No: 14	BT	200.00	5.50	-	6.50	Completed
8	15	Providing and Laying of Renewal BT Surface at K.K 3rd Cross st in Ward No: 15	BT	380.00	5.50	-	12.00	Completed
9	15	Providing and Laying of Paver block Road & Construction of Storm Water Drain and Culvert in K.K 7th Cross st in Ward no:15	Paver Block Road	265.00	3.00	265.00	17.50	to be commenced
10	16	Providing and Laying of Renewal BT Surface & Construction of Storm Water Drain & Culvert at K.K Main st in Ward No: 16	BT	350.00	6.00	200.00	19.00	Completed
11	27	Providing and Laying of Renewal BT Surface & Construction of Storm Water Drain and Culvert at Konamedu in Ward No: 27	BT	350.00	5.00	350.00	22.50	Completed
12	23	Providing and Laying of Renewal BT Surface at C.L Road in Ward No: 23	BT	600.00	5.50	-	18.50	Completed
13	29	Providing and Laying of Renewal BT Surface & Construction of Storm Water Drain and Culvert at Kalamman Kovil st,Nethaji Nagar in Ward No: 29	BT	550.00	5.50	200.00	28.50	Completed
14	35	Providing and Laying of Renewal BT Surface at Pudur Sangaam Theatre Road Ward No: 35	BT	250.00	5.50	-	8.50	Completed
		<b>Total</b>		<b>4585.00</b>		<b>1215.00</b>	<b>200.00</b>	
		<b>Package-2</b>						
1	28	Providing and Laying of Renewal BT Surface & Construction of Storm Water Drain and Culvert at Perumalpet in Ward No: 28	BT	550.00	5.00	150.00	21.50	Completed
2	30	Providing and Laying of Renewal BT Surface & Construction of Storm Water Drain and Culvert at Nethaji Nagar in Ward No: 30	BT	600.00	5.00	75.00	22.50	Completed
3	31,32,33,34	Providing and Laying of Renewal BT Surface at Pillayar Kovil st Ward No: 31,32,33,34	BT	650.00	5.50	-	20.50	Completed
4	33 & 34	Providing and Laying of Renewal BT Surface at Dharmer Cross to Shasagiri st Ward No: 33,34	BT	350.00	5.50	-	11.50	Completed
5	34	Providing and Laying of New BT Surface & Construction of Storm Water Drain and Culvert at Thiruvalluvar Nagar in Ward No: 34	BT	450.00	4.50	75.00	24.00	Completed
		<b>Total</b>		<b>2600.00</b>		<b>300.00</b>	<b>100.00</b>	
		<b>Grand Total</b>		<b>7185.00</b>		<b>1515.00</b>	<b>300.00</b>	

Assistant Engineer  
Vaniyambadi Municipality

Municipal Engineer  
Vaniyambadi Municipality

**VELLORE REGION-VANIYAMBADI MUNICIPALITY**

**TURIF 2018-2019**

**ABSTRACT LIST**

S.No	Ward	Description of work	Type of Road	Length in meter	Breadth in meter	Drain Length in meter	Amount in Lakhs	Work Progress
<b>Package-1</b>								
1	3 & 4	Providing and Laying of New BT Surface at Abdual Wakaf st in Ward No: 03 & 04.	BT	700.00	4.00	-	27.00	Completed
2	12	Providing and Laying of Renewal BT Surface at Haji st in Ward No: 12.	BT	400.00	4.00	-	12.00	to be commenced
3	13	Providing and Laying of Renewal BT Surface at Malayalam st in Ward No: 13	BT	400.00	4.50	-	12.00	to be commenced
4	14	Providing and Laying of New BT Surface in Main st, Shakirabad in Ward No:14	BT	150.00	4.50	-	7.00	to be commenced
5	29	Providing and Laying of New BT Surface at Nethaji Nagar North in Ward No: 29.	BT	900.00	4.00	180.00	42.00	Work in Progress
6	15	Providing and Laying of New BT Surface at Kafoorabad 1st,2nd,3rd Cross st in Ward No: 15.	BT	800.00	5.00	-	37.00	Completed
7	22	Providing and Laying of New BT Surface at Kooja Complex in Ward No: 22	BT	400.00	4.50	-	18.00	to be commenced
8	24	Providing and Laying of Renewal BT Surface at Teachers Colony in Ward No: 24	BT	300.00	5.00	-	13.00	to be commenced
9	28	Providing and Laying of New BT Surface at Perumalpet,Post Office Backside in Ward No: 28.	BT	700.00	4.00	200.00	32.00	Work in Progress
<b>Total</b>				<b>4750.00</b>		<b>380.00</b>	<b>200.00</b>	<b>0.00</b>
<b>Package-2</b>								
1	29	Providing and Laying of New BT Surface at Kaliamma kovil,1st,2nd Cross st in Ward No: 29.	BT	650.00	4.00	-	25.00	Completed
2	29	Providing and Laying of New BT Surface at Maruthuvar Colony in Ward No: 29.	BT	500.00	4.00	-	20.00	Completed
3	30	Providing and Laying of New BT Surface at Nethaji Nagar South, Near Majith in Ward No: 30.	BT	850.00	4.00	100.00	37.00	to be commenced
4	31	Providing and Laying of Renewal BT Surface at Jeeva Nagar in Ward No: 31	BT	200.00	4.00	-	6.00	Completed
5	34	Providing and Laying of New BT Surface at Dharipet in Ward No: 34	BT	300.00	4.50	-	12.00	to be commenced
6	33	Providing and Laying of New BT Surface at D.V.G nagar New st,Professor Colony in Ward No: 33.	BT	400.00	5.50	400.00	29.00	Work in Progress
7	33	Providing and Laying of Renewal BT Surface at D.V.G nagar 1st Cross st in Ward No: 33.	BT	800.00	4.50	500.00	32.00	Work in Progress
8	33	Providing and Laying of New BT Surface at Samath Compound in Ward No: 33	BT	500.00	4.50	100.00	23.00	Work in Progress
9	35	Providing and Laying of Renewal BT Surface at ,Pudur in Ward No: 35	BT	400.00	4.50	-	16.00	to be commenced
<b>Total</b>				<b>4600.00</b>		<b>1100.00</b>	<b>200.00</b>	<b>0.00</b>
<b>Package-3</b>								
1	5	Providing and Laying of Paver block Road in Indrani nagar in Ward No: 05	Paver Block Road	300.00	3.00	200.00	18.00	to be commenced
2	12	Providing and Laying of Paver block Road in Kathif st in Ward No: 12	Paver Block Road	300.00	3.10	-	12.00	Completed
3	13	Providing and Laying of Paver block Road in Alutha Complex in Ward No: 13	Paver Block Road	300.00	3.00	-	12.00	Completed
4	14	Providing Paver Block & Construction of strom water Drain at 2nd Cross st,Shakirbad in Ward No:14	Paver Block Road	300.00	3.20	200.00	16.00	Completed
5	28	Providing and Laying of Paver block Road in Perumalpet 2nd Cross st in Ward No: 28.	Paver Block Road	200.00	3.00	-	10.00	Completed
6	29	Providing Paver road and Construction of strom water Drain at Ashtalakshmi Kovil st in Ward No:29.	Paver Block Road	200.00	3.00	100.00	12.00	Completed
7	30	Providing and Laying of Paver block Road in Nethaji Nagar South in Ward No: 30.	Paver Block Road	600.00	2.90	-	20.00	Completed
<b>Total</b>				<b>2200.00</b>		<b>500.00</b>	<b>100.00</b>	<b>0.00</b>
<b>GRANT TOTAL</b>				<b>11550.00</b>		<b>2250.00</b>	<b>500.00</b>	<b>500.00</b>

Assistant Engineer  
Vaniyambadi Municipality

Municipal Engineer  
Vaniyambadi Municipality

**Vaniyambadi MUNICIPALITY**  
**REVOLVING FUND OF UIDSSMT SCHEME-2018-19**  
**Progress Report as on 26.06.19**

Sl. No	Name of the work	Est. cost (Rs. In Lakhs)	Date of A.S.	Date of T.S.	Date of Tender 1st	Date of Tender 2 nd	Date of issue of Work order	No. of works taken	Physical Progress			Financial progress		Probable date of completion	Whether UC/CR Sent or not	Remarks
									completed	Progress	To be commenced	Expenditure	Balance to be spent			
1	2	3	8	10	11	11	12	13	14	15	16	17	18	19	20	21
	<b>Package-1</b>															
1	Providing internal Plumbing Works for Water supply House Service Connection in Vaniyambadi Municipality	300.00	03.07.18	18.01.19	25.02.19	10.04.19	-	-	-	-	-	-	-	-	-	Letter of Acceptance Issued
	<b>Total</b>	<b>300.00</b>														

Commissioner(I/c),  
Vaniyambadi Municipality

**Commissionerate of Municipal Administration**  
**WATER AUTOMATIC WATER VENDING CENTRES**

Report as on 26.06.2019

Sl. No	Name of the ULB	No. of Wards	Lands identified to install water AVC (Nos)	Tenders called	Total tenders not called	Present stage of work				Remarks
						Total Work order issued (nos)	Ongoing	Completed	Yet to start	
1	2	3	4	5	6	7	8	9	10	11
1	Vaniyambadi	36	36	Tender Called on 08.10.18	---	36	---	---	36	Work Order Issued on 31.10.18

Commissioner  
Vaniyambadi Municipality