

AMRUT 2016-17 UGSS TO Vellore City Municipal Corporation - Phase-III

Sewer lines in KM	281.164 Km	58.19km completed
Manholes	11494 Nos	2913 Nos completed.
HSC	28200 Nos	720 Nos completed.
Road Restoration in KM	288.129	13.01 km completed.
Pumping Main in KM	6.965	0.064km completed.
Pumping Station	3 Nos	1 No Base Concrete in progress (SPS 2A)
Lifting Station	5 Nos	1 No Raft work in progress (LS -4) .