

All Schemes

VIRUDHUNAGAR MUNICIPALITY

YEARWISE SCHEME PARTICULARS

-

Turip Fund-2014-15-Centenary Scheme

Name of the work: Restoration of roads with drainage and signage on eve of Centenary Celebrations development works.

A.S.No. G.O.(Ms) No. 56.M.A.& W.S.(MA.V(1) Department.Dated.14.05.2014.

- * Estimate Amount ; Rs.1420.00 Lakh.
- * No.of works taken up ; 38 Nos.
- * Date of Tender ;30.01.2015
- * Date of Work Order ;12.02.2015
- * Present Stage of work ;All works completed.
- * Expenditure So far ;Rs.1406.22 Lakh.

Infra Gap Filling Fund-2014-15-Centenary Scheme

Name of the work: Conversion of street light tube light into LED

A.S.No. G.O.(Ms) No. 56.M.A.& W.S.(MA.V(1) Department.Dated.14.05.2014.

- * Estimate Amount : Rs.50.00 Lakh.
- * No.of works taken up : 1 No.
- * Date of Tender : 30.01.2015
- * Date of Work Order : 17.02.2015
- * Present Stage of work : 412 Nos completed.

* Expenditure So far : Rs.29.97 Lakh.

Infra Gap Filling Fund-2014-15-Centenary Scheme

Name of the work: Centenary Park at College road at VNPR PARK Campus.

A.S.No. G.O.(Ms) No. 56.M.A.& W.S.(MA.V(1) Department.Dated.14.05.2014.

* Estimate Amount ; Rs.100.00 Lakh.

* Date of Tender ;30.01.2015

* Date of Work Order ;13.07.2015

* Present Stage of work ; work completed.

* Expenditure So far ;Rs.91.44 Lakh.

Infra Gap Filling Fund-2014-15-Centenary Scheme

Name of the work: Construction of Additional office building behind the existing office building of Virudhunagar Municipality. ward no 26

A.S.No. G.O.(Ms) No. 98.M.A.& W.S.(MA.V(1) Department.Dated.26.09.2018.

* Estimate Amount ; Rs.200.00 Lakh.

* Date of Tender ;20.12.2018

* Date of Work Order ;10.01.2019

* Present Stage of work ; False ceiling, Tiles work and White washing work

under progress.

* Expenditure So far ;Rs.43.53 Lakh.

IUDM Fund-2014-15-Centenary Scheme

Name of the work: Construction of 3 OHT with pumping main and distribution main at Ahmed nagar, VNPR Park campus and Madurai road..

A.S.No. G.O.(Ms) No. 56.M.A.& W.S.(MA.V(1) Department.Dated.14.05.2014.

- * Estimate Amount : Rs.500.00 Lakh.
- * No.of works taken up : 3 Nos.
- * Date of Tender : 10.06.2015
- * Date of Work Order : 17.07.2015
- * Present Stage of work : 2 OHT works completed.1 OHT work dropped.
- * Expenditure So far : Rs.284.47 Lakh.

IUDM Fund-2014-15-Centenary Scheme

Name of the work: Construction of Community Toilet 4 Nos.

A.S.No. G.O.(Ms) No. 56.M.A.& W.S.(MA.V(1) Department.Dated.14.05.2014.

- * Estimate Amount : Rs.60.00 Lakh.
- * No.of works taken up : 4 Nos.
- * Date of Tender : 30.01.2015
- * Date of Work Order : 19.02.2015
- * Present Stage of work : All works completed.
- * Expenditure So far : Rs.60.00 Lakh

IUDM Fund-2014-15-Centenary Scheme

Name of the work: Erection of Memorial Arches and Pillar.

A.S.No. G.O.(Ms) No. 56.M.A.& W.S.(MA.V(1) Department.Dated.14.05.2014.

- * Estimate Amount : Rs.70.00 Lakh.
- * No.of works taken up : 1 No.
- * Date of Tender : 05.01.2015
- * Date of Work Order : 11.03.2015

- * Present Stage of work : Work nearing completion.
- * Expenditure So far : Rs.41.87 Lakh

Solid Waste Management-2015-16

Name of the work: Solid waste management work at compost yard.

A.S.No. Minutes of the 2nd State High Powered Committee Held on Dated.28.10.2015.

- * Estimate Amount : Rs.245.93 Lakh.
- * No.of works taken up : 8 Nos.
- * Date of Tenders : 03,17,24.02.2016
- * Date of Work Orders : 26.02.2016,02,04.03.2016,24.06.2016
- * Present Stage of work : 5 works completed, 3 work in progress.
- * Expenditure So far : Rs.181.06 Lakh.

SUH- DAY NULM 2015-16

Name of the work: The Proposed Construction of Shelter for Urban Homeless at Soundrapandiyan road . ward no 34.

A.S.No. Miniutes of the 2nd State High Powered Committee Held on Dated.10.08.2015.

- * Estimate Amount ; Rs.25.00 Lakh.
- * Date of Tender ;15.12.2015
- * Date of Work Order ;16.12.2015
- * Present Stage of work ; Work completed.
- * Expenditure So far ;Rs.25.00 Lakh.

SUH- DAY NULM 2016-17

Name of the work: Construction of Special Shelter at Government Hospital -Ramamoorthy road ward no 6.

A.S.No. The CMA . Chennai.Proc.No.38038/2013/UPA2..Dated.30.01.2017.

- * Estimate Amount ; Rs.40.00 Lakh.
- * Date of Tender ;06.10.2017
- * Date of Work Order ;20.10.2017
- * Present Stage of work ; Work completed.
- * Expenditure So far ;Rs.40.00 Lakh.

SDRF -2017-18

Name of the work: Water Supply -Drought works

A.S.No. The CMA . Chennai.Proc.No.61/2017/E2.. Dated.04.05.2017.

- * Estimate Amount ; Rs.80.00 Lakh.
- * No.of works taken up ;3 Nos.
- * Date of Tenders ;05,05,2017
- * Date of Work Orders ;03.07.2017
- * Present Stage of work ;All works completed.
- * Expenditure So far ;Rs.80.00 Lakh.

14TH FINANCE -2017-18

Name of the work: Providing Paver Block Surface to Pullalakottai Road.

A.S.No. Dated.09.02.2018.

- * Estimate Amount ; Rs.48.00 Lakh.
- * No.of works taken up ;1 No.
- * Date of Tenders ;04,04,2018
- * Date of Work Orders ;03.05.2018
- * Present Stage of work ; work complete.
- * Expenditure So far ;Rs.48.00 Lakh.

TURIF -2018-19

Name of the work: Providing BT surface to Pavali road EB office opposite, Providing Paver Block surface to Burma colony, Lakshmi colony and Malaipatti street.

A.S.No. The CMA .Chennai.Proc.No.12981/18/E3.. Dated.17.07.2018.

- * Estimate Amount ; Rs.111.00 Lakh.
- * No.of works taken up ;1 No.
- * Date of Tenders ;27,09,2018
- * Date of Work Orders ;24.10.2018
- * Present Stage of work ; Paver block pavement work at Malaipetai street and Lakshmi colony completed. Rcc deck slab culvert work completed at Burma colony.

- * Expenditure So far ;Rs.31.52 Lakh.

Solid Waste Management-2018-19

Name of the work: Construction of MCC at 5 Nos various places.

A.S.No. The CMA . Chennai.Proc.No.22866/2018/P3.. Dated.23.08.2018.

- * Estimate Amount ; Rs.280.60 Lakh.
- * No.of works taken up ;5 Nos.
- * Date of Tenders ;27,09,2018
- * Date of Work Orders ;24.10.2018
- * Present Stage of work ; 4 works completed.1 work under progress.
- * Expenditure So far ;Rs.220.73 Lakh.

Solid Waste Management-2018-19

Name of the work: Purchase of BOV as per specification 40 Nos.

A.S.No. The CMA . Chennai.Proc.No.22866/2018/P3.. Dated.23.08.2018.

- * Estimate Amount ; Rs.72.00 Lakh.
- * No.of works taken up ;1 No.
- * Date of Tenders ;27,09,2018
- * Date of Work Orders ;13.11.2018
- * Present Stage of work ; work completed and put into use..
- * Expenditure So far ;Rs.35.80 Lakh.

Solid Waste Management-2018-19

Name of the work: Purchase of BOV as per specification 17 Nos.

A.S.No. The CMA . Chennai.Proc.No.1191/2019/P3.. Dated.21.01.2019.

- * Estimate Amount : Rs.30.60 Lakh.
- * No.of works taken up :1 No.
- * Date of Tenders : 15.02.2019
- * Date of Work Orders : 06.03.2019
- * Present Stage of work : 4 BOV units received..
- * Expenditure So far :—

SDRF -2019-20

Name of the work: Water Supply -Drought works

A.S.No. G.O.(Ms) No. 125.Revenue and Disaster Management

Department. Dated.28.05.2019.

- * Estimate Amount : Rs.6.00 Lakh.
- * No.of works taken up :3 Nos.
- * Date of Tenders : 12.06.2019
- * Date of Work Orders : 12.06.2019

* Present Stage of work : All works completed.

* Expenditure So far : Rs.6.00 Lakh.