

Arakkonam Municipality								
Scheme Works - Abstract								
S No	Name of Scheme	Est Amount (Rs.in Lakhs)	expenditure	Total No of Works Taken Up	Completed	Balance	Present Status	
1	Swachh Bharat Mission -2016-17-SWM GOI Share -35% GoTN Share-55% ULB Share -10%	330.00	120.35	8	4	4	Construction of Micro Compost center at Rajiv Gandhi Nagar with Processing Capacity 4 TPD Estimate Amount Rs.52.00	Foundation work is in progress
							Resource Recovery Center at Silverpet Compost Yard Estimate Amount Rs.30.00	Foundation work completed
							Construction of Compound Wall at Silverpet Compost Yard Estimate Amount Rs.88.15	Foundation work is in progress
							Information Education and Communication Component Estimate Amount Rs.7.90	Work is in progress
2	Swachh Bharath Mission 2018-19 7th SHPC SWM GOI Share -35% GoTN Share-55% ULB Share -10%	458.00	103.00	3	2	1	Revamping of Dump Site through Bio Mining to recover the Land at Compost Yard Estimate Amount Rs.355.00	Heaping Work Completed Machineries work Completed Anna University Chennai Project Management Consultancy Visited on 06.01.19

Arakkonam Municipality							
Scheme Works - Abstract							
S No	Name of Scheme	Est Amount (Rs.in Lakhs)	expenditure	Total No of Works Taken Up	Completed	Balance	Present Status
3	Swachh Bharath Mission 2018-19 8th SHPC SWM GOI Share -35% GoTN Share-55% ULB Share -10%	92.60	92.60	3	3	0	Work Completed
4	Turip 2016-17	300.00	246.05	18	15	3	WMM Works for 3 Nos under progress
5	Turip 2017-18	400.00	137.93	29	13	16	Drain Work is in Progres and Remaining Work is in Progress
6	Turip 2018-19	500.00	0.00	44	3	41	WMM Works Completed BT Works is in Progress
7	Revolving fund of UIDSSMT UGSS Internal Plumbing HSC-TUFIDCO Interest Loan -2018-19	1345.00	0.00	3	0	3	20000 Nos HSC taken up 650 Nos HSC Connection given
8	Revolving fund of UIDSSMT Water Suoy Internal Pumbing HSC TUFIDCO Interest Loan - 2018-19	85.15	0.00	1	0	1	2519 Nos HSC taken up 450 HSC Connection given