

10	Colachel	Providing Paver Block road at Kottilpadu street in Ward Nos.5,6,7	0.200	100.00	100.00	90.00	10.00	The CMA Proceeding Roc. No.20557/2020/E3 Dt 16.12.20	21.12.2020	19.01.2021	03.02.2021	1	7	6	1	0	0.00	0.00	Completed	Claim proposal sent on 20.09.2021 and loan agreement sent on 26.10.2021. The balance 1 No. of work will be completed on or before 15.01.2022
11		Providing Paver Block road at Maramady street in Ward Nos.8,9	0.200																Completed	
12		Providing Paver Block road at Port street in Ward Nos.12,13	0.200																Completed	
13		Providing Paver Block road at Matha colony school road in Ward No.15 & Singaravelan colony road in Ward No.7	0.185																Drain Work under progress	
14		Providing Paver Block road at Old Market road in Ward No.17	0.450																Completed	
15		Providing Paver Block road at Kavadi vilai road in Ward No.21	0.200																Completed	
		Total	1.435	300.00	300.00	270.00	30.00					3	15	14	1	0	0.00			

Commissioner
Colachel Municipality