

IDAPPADI MUNICIPALITY																								
TURIP 2018-19 ROAD WORK PROGRESS REPORT																		Rs.in lakhs						
Sl No	Name of the Municipality	Name of The Work	Estimate cost	AS date	TS date	Tender date	W/O date	Total no of packages	Total no of works taken up				Total no of works completed				Total no of works under progress				Value of work done	Expenditure	Probable date of completion	Status of work
									BT		CC		BT		CC		BT		CC					
									No	Length	No	Length	No	Length	No	Length	No	Length	No	Length				
Turip 2018-2019																								
1	Idappadi	PACKAGE - I Providing BT Surface With Storm Water Drain at Nachipalayam kattuvalavu, semmankuttai, Doby colony to Motur road in ward no. 1, mugganoor to V/N pelayam In ward no. 2, Kakayan kadu in ward no. 3, Kodiveetu kottai to Muniyappan koi and Nayakkar street, JKP road to Motur road in Ward No.4, Arunthathiyar street in ward no. 5, Kpudhur new street in ward no. 12, Bhavani road south side in ward no 13, Nainampatty north street near OHT, Nainampatti south street in ward no. 19, Gandhi nagar north cross in ward no. 20 in Idappadi Municipality	400.00	17.07.2018	03.09.2018	10.10.2018	07.11.2018	1	12	8.250	-	-	12	8.250	-	-	-	-	-	-	400.00	362.74	-	All 3 packages completed and Grand fund Rs.130.00 Lakhs not received
2		PACKAGE - II Providing BT Surface With Storm Water Drain at Bharathi nagar, Housing board, Somu nagar in ward no. 6, Kadakaran kottai to Etikuttai in ward no. 7, Arunthathiyar street in ward 8, Valangalman kovi, Perumal kovil colony west cross in ward no. 11, Kettu kadai east cross street in ward no. 22, Sakthi nagar cross road, kumar theatre to kavandampatti cross road in ward no. 24, Thoppukadu in ward no. 27, Chinnamanali cross street in ward no. 28, Chinnani road backward area, peragundanvalavu to burial ground road in ward no. 30 in Idappadi Municipality	400.00	17.07.2018	03.09.2018	10.10.2018	07.11.2018	1	11	7.200	-	0	11	7.200	-	-	-	-	-	-	400.00	362.29	-	
3		PACKAGE - III Providing CC Pavement With Storm Water Drain at Opposite to K.Pudur Arunthathiyar Street in Ward No 5, Pooampatti Road North & South Cross Street in Ward No 6, Alachampalayam Cross street in Ward No 7, Parattayan kadu street in Ward No 8, Periyar Nagar North & South Cross Street in Ward No 11, Nainampatti New Pet in Ward No 19, Vellandivalasu Gandhinagar East West Cross street in Ward No 20 & Providing Paver Block Road to Elai Lane Cross Street in Ward No 17, Chinnamanali Street-II in Ward No 16, Nainampatti North street in Ward No 19, Vellandivalasu Salem Main Road to South Street in Ward No 20, Vellandivalasu Old Street in Ward No 21, Vellandivalasu Nadu Street in Ward No 23, Eri Road Cross Road in Ward No 29 in Idappadi Municipality	200.00	17.07.2018	03.09.2018	10.10.2018	07.11.2018	1	-	-	14	0.000	-	-	14	4.880	-	-	-	-	200.00	153.20	-	
Total			1000.00				3	23	15.450	14	4.880	23	15.450	14	4.880	0	0.00	0	0.000	1000.00	878.23			

TURIP Grant 380.00 Lakhs
SFC / CFC 300.00 Lakhs
SFC Incentive Grant 220.00 Lakhs
ULB Contribution 100.00 Lakhs
Total 1000.00 Lakhs
TURIP Grant Fund to be Received 130.00 Lakhs

TURIP 2019-20 (ROAD WORK PROGRESS REPORT)																										
TURIP 2019-20 (ROAD WORK PROGRESS REPORT)																		Rs.in lakhs								
Sl No	Name of the Municipality	Name of The Work	Estimate cost	Amount allotted	Amount received	AS date	TS date	Tender date	W/O date	Total no of packages	Total no of works taken up				Total no of works completed				Total no of works under progress				Expenditure	Value of work done	Probable date of completion	Status of work
											BT		CC		BT		CC		BT		CC					
											No	Length	No	Length	No	Length	No	Length	No	Length	No	Length				
1	Idappadi	PACKAGE - I Providing BT Surface With Storm Water Drain at Mallan Devi valavu in ward no. 1, Vetrilakaran Thottam in ward no. 2, JKP road to Kothapalayam in ward no. 3, Kodiveetu kottai road in ward no. 4, Veerapandi Nagar & Housing board extension in ward no. 6, Housing board link road in ward no. 7, Perumal kovil colony cross street in ward no. 11 in Idappadi Municipality	200.00	200.00	-	16.10.2019	18.10.2019	08.11.2019	05.12.2019	1	8	3.80	-	-	7	3.50	-	-	1	0.30	-	166.15	200.00	-	All 3 packages complete and Grand fund Rs.175.00 Lakhs Not Received	
2		PACKAGE - II Providing BT Surface With Storm Water Drain at K.pudhur arunthathiyar street in ward no. 5, Alachampalayam arunthathiyar street in ward no. 8, Mariyamman kovil to river in ward no. 19, Medaimthu mariyamman kovil street & udhayam gency back side in ward no. 20, Near side of kalliarai in ward no. 21, Near water tank road in ward no. 22, Chinnani road backward area in ward no. 30 in Idappadi Municipality	200.00	200.00	-	16.10.2019	18.10.2019	08.11.2019	05.12.2019	1	8	0.00	-	-	3	1.50	-	-	5	2.25	-	108.30	200.00	-		
3		PACKAGE - III Providing CC Pavement and storm water drain K.Pudur Arunthathiyar Street in Ward No 5, Weaver colony in Ward No 6, Padavetti kattu valavu in Ward No. 8, Bhavani road north cross -II in ward no. 9, Mettu mariyamman kovil street in ward no.13 in Idappadi Municipality	100.00	100.00	-	16.10.2019	18.10.2019	08.11.2019	05.12.2019	1	-	5	1.60	-	-	2	0.80	-	-	-	3	0.80	30.05	100.00		-
Total			500.00	500.00	-				3	16	3.80	5	1.60	10	5.00	2	0.80	6	2.55	3	0.80	304.50	500.00	-		

Note: **Fund Allotment Details**
TURIP Grant 175.00 Lakhs
SFC/CFC/Land regularisation Fund Grant 225.00 Lakhs
ULB Contribution 100.00 Lakhs
TOTAL 500.00 Lakhs
TURIP Grant Fund to be Received Rs. 175.00 Lakhs

TURIP 2020-2021 (ROAD WORK PROGRESS REPORT)																										
TURIP 2020-2021 (ROAD WORK PROGRESS REPORT)																		Rs.in lakhs								
Sl No	Name of the Municipality	Name of The Work	Estimate cost	Amount allotted	Amount received	AS date	TS date	Tender date	W/O date	Total no of packages	Total no of works taken up				Total no of works completed				Total no of works under progress				Expenditure	Value of work done	Probable date of completion	Status of work
											BT		CC		BT		CC		BT		CC					
											No	Length	No	Length	No	Length	No	Length	No	Length	No	Length				
1	Idappadi	Construction and Laying of BT road in ward no.24 Sakthi nagar and ward no.30 China Eri road colony in Idappadi Municipality	34.00	34.00	-	17.07.2020	27.07.2020	10.09.2020	03.09.2020	1	2	0.700	-	-	2	0.700	-	-	-	-	0.00	34.00	-	Work complete and Grand fund Rs.25.50 Lakhs Not Received		
Total			34.00	34.00	-				3	2	0.000	-	-	2	0.700	-	0	-	-	-	0.00	34.00	-			

Note: TURIP Grant 25.50 Lakhs
ULB Contribution 8.50 Lakhs
Total 34.00 Lakhs
TURIP Grant Fund to be Received Rs. 25.50 Lakhs