

KARAIKUDI MUNICIPALITY

Name of the Scheme: 15th finance 2020-21 (Untied)

Sl.No	Name of the Work	Amount allotted	Estimate Cost	Funding Pattern				Date of A.S	Date of T.S	Date of Tender	Date of work order	Probable date of	Expenditure	Present stage
				Grant	Loan	ULB	Total							
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Providing BT road at Agathiyan lane (111009R225) ,Kambar street North 2nd cross street (111009R230),Thiru.V.Ka 2nd cross street (111009R231),Kambar south cross street (111009R232),Providing Paver Block road at Thilagar nagar cross street ((111009S090)	21.20	21.20	21.20	-	-	-	22.11.21	22.11.21	30.11.21	08.12.21	-	-	Work Completed
2	Providing BT road at Muthupattinam 1st 3rd Cross Street(111013R275),Dasari Lane (111013R279), Providing Paver Block Road Muthupattinam E-W 2nd Street (111013S103),Perumal Street cross 3rd lane (111013L002), Perumal kovil street 2nd cross (111013L003)	16.95	16.95	16.95	-	-	-	22.11.21	22.11.21	30.11.21	08.12.21		-	Work Completed
3	Providing BT road at Kurichipuravu South North Street 2 (111019R385),Kurichipuravu South North Street 3 (111019R386),Providing Paver Block road at Azad Street Cross (S-N) 2nd Cross (111016S122),Manimegalai Street(111016S126)	24.90	24.90	24.90	-	-	-	22.11.21	22.11.21	30.11.21	08.12.21		-	Work Completed

4	Providing BT road at Kurichipuravu South North Street 4 (111019R387),Vallalar East West Street 1(111019R416)	19.10	19.10	19.10	-	-	-	22.11.21	22.11.21	30.11.21	08.12.21	-	-	Work Completed
5	Providing BT road at North Senier Street (111020R439), Sivan Kovil Back Cross Street (111021R455),Providing Paver Block road at Muthalamman Kovil North Opposite (111021S176)	23.00	23.00	23.00	-	-	-	22.11.21	22.11.21	30.11.21	08.12.21	-	-	Work Completed
6	Providing Paver Block road at Indira Nagar 3rd Street, Railway Road (111029S218), Muthuramalingam Nagar (111029S221), Muthuramalingam Nagar 2nd Street(111029S222)	22.65	22.65	22.65	-	-	-	22.11.21	22.11.21	30.11.21	08.12.21	-	-	Work Completed
7	Providing Paver Block road at Muthuramalingam Nagar- 3rd Cross Lane(111029S223),Bharath vithyalaya opposite -railway road (111029S227), Muthuramalinga nagar 4th cross Street (111029S228)	24.60	24.60	24.60	-	-	-	22.11.21	22.11.21	30.11.21	08.12.21	-	-	WMM Laid
8	Providing BT road at railway feeder road to Ariyakkudi Arch ,Providing Paver Block road at Railway Road- Annaimeenakshi street (111029S232)	17.40	17.40	17.40	-	-	-	22.11.21	22.11.21	30.11.21	08.12.21	-	-	Work Completed
9	Providing BT road at Kottamadakkiyar Street and Melamahanathar Street	17.40	17.40	17.40	-	-	-	22.11.21	22.11.21	30.11.21	08.12.21	-	-	BT Completed
10	Providing BT road at Muthuramalingam Nagar 2nd Street (111030R542),Providing Paver Block Road at Muthuramalingam Nagar 3rd Cross Lane(111030R546)	20.75	20.75	20.75	-	-	-	22.11.21	22.11.21	30.11.21	08.12.21	28.02.22	-	Road section work in progress

11	Providing BT road at Sathiyamoorthy Nagar 4th Street (111033R575), Providing Paver Block Road Sathiyamoorthy Nagar (111033R568)	18.10	18.10	18.10	-	-	-	22.11.21	22.11.21	30.11.21	08.12.21	28.02.22	-	Road section work in progress
12	Providing BT road at Naachuzhiyanenthel Street (111035R615)	25.00	25.00	25.00	-	-	-	22.11.21	22.11.21	30.11.21	08.12.21		-	BT Completed
13	Providing BT road at Chidambaram street (111036R626), CMC cross (LFRC Church opp)(111036R638), CMC cross to Chidambaram street (111036R639), Chidambaram street to senkotuvan street(111036R640), CMC cross to Chidambaram street(111036R641)	23.95	23.95	23.95	-	-	-	22.11.21	22.11.21	30.11.21	08.12.21		-	BT Completed
	TOTAL	275.00	275.00	275.00		0.00	275.00						0.00	