

All Schemes

1) New urban health Centre (NUHM 2015-2016)

Name of the Work:- Construction of New Urban Health Centre at Ts.No. 714/4,5
Paikkadai Street Near Padipparai Kaliyamman Kovil at Palani Town.

AS No :- MCR No.41 Date 30.12.2016
Estimate Amount : Rs.42.00 Lakhs
Date of Tender : 03-07-2017
Date of Work Order : 03-09-2017
Present Stage of Work : Work Completed.
Expenditure So far : Rs.40.20 Lakhs.

2) 14th Central Finance Comission (2017-2018)

AS No :- The CMA, Chennai Roc.No.14989/P1/2016-2017.

Name of the Wrok:- 1) Providing Bituminous Concrete surface road to compost
yard interior roads.
2)Providing Bituminues concrete surface road to the Arul
Jothi street, Kuravan parai and concrete pavement
to Gandhi Market inner Road.

Estimate Amount : Rs.95.00 Lakhs
No.of Works taken up : 2 Nos.
Date of Tender : 08-12-2017
Date of Work Order : 23-03-2018
Present Stage of Work : Work Completed.
Expenditure So far : Rs.91.00 Lakhs.

3) Tamil Nadu Urban Road Infrastructure Project 2017-18

AS No :- The CMA, Chennai Roc.No.21422/E3/2017,
Date.03/10/2017

Name of the Wrok:- : Providing Bitumanus Concrete Road over BM surface and
WMM for patches and pipe line cutting.

Estimate Amount : Rs.300.00 Lakhs
No.of Package taken up : 2 Nos.
Date of Tender : 06-12-2017
Date of Work Order : 17-04-2018
Present Stage of Work : Work Completed.
Expenditure So far : Rs.223.00 Lakhs.

4) Tamil Nadu Urban Road Infrastructure Project 2018-19

AS No :- The CMA, Chennai Roc.No.12981/E1/2018,
Date.27/06/2018

Name of the Wrok:- : Providing Bitumanus Concrete Road over BM surface and
WMM for patches and pipe line cutting.

Estimate Amount : Rs.700.00 Lakhs
No.of Package taken up : 4 Nos.
Date of Tender : 10-09-2018
Date of Work Order : 07-02-2019
Present Stage of Work : 1 Package Completed, 3 work in
ProgressExpenditure So far : Rs.137.00 Lakhs.

5) Swachh Bharat Mission 2018-19 (BIO- MINING)

Name of the Wrok:- : Removal of the legacy waste of 90000 cu,m through Bio
Mining process to Reclaim the existing dump yard located
at Periyapa Nagar, Compost yard.

AS No :- The CMA, Chennai Roc.No.22866/P3/2018,
Date.23/08/2018

- 1) Estimate Amount : Rs.592.00 Lakhs
- 2) Date of Tender : 12-10-2018
- 3) Date of Work Order : 30-10-2018
- 4) Present Stage of Work : Heep Formation work in Progress.
- 5) ProgressExpenditure So far : Nil.

6) Swachh Bharat Mission 2018-2019 (Bov 7th and 8th SHPC)

Name of the Wrok:- : Purchase of Battery Operated Vehicle 7th shpc 20 nos and
8th shpc 17 nos Total-37 nos .

AS No :- The CMA, Chennai Roc.No.22866/P3/2018,
Date.23/08/2018
The CMA, Chennai Roc.No.38984/P1/2019,
Date.11/01/2019

- 1) Estimate Amount : Rs.36.00 Lakhs
Rs.30.60 Lakhs
- 2) Date of Tender : 10-09-2018, 14-02-2019
- 3) Date of Work Order : 31-12-2018,18-02-2018
- 4) Present Stage of Work : 20+ 17= 37 of vehicle received.
- 5) ProgressExpenditure So far : 31.63+27.47= **59.10**

7) Swachh Bharat Mission 2018-2019 (LCV 7th and 8th SHPC)

Name of the Wrok:- : Purchase of Light Commercial Vehicle 7th shpc 5 nos and 8th shpc 2 nos Total-7 nos .

AS No :- The CMA, Chennai Roc.No.22866/P3/2018,
Date.23/08/2018
The CMA, Chennai Roc.No.38984/P1/2019,
Date.11/01/2019

- 1) Estimate Amount : Rs.28.00 Lakhs
Rs.11.20 Lakhs
- 2) Date of Tender : 12-10-2018, 14-02-2019
- 3) Date of Work Order : 14-11-2018,18-02-2018
- 4) Present Stage of Work : 5+ 2= 7 vehicle received.
- 5) ProgressExpenditure So far : 28.00+11.20= **39.20**

8) Swachh Bharat Mission 2018-2019 (RRC Centre) 8th SHPC

Name of the Wrok:- : Constn.of resource recovery centre @ W.No4 Periyappa nagar compost yard.

AS No :- The CMA, Chennai Roc.No.38984/P1/2019,
Date.11/01/2019

- 1) Estimate Amount : Rs.18.00 Lakhs
- 2) Date of Tender : 14-02-2019
- 3) Date of Work Order : 18-02-2018
- 4) Present Stage of Work : Work Completed.
- 5) ProgressExpenditure So far : Rs.17.00 Lakhs.

9) O & M Gap filling Fund 2017-2018 & 2018-2019

Name of the Wrok:- : Construction of Internal Plumbing in WSIS at Palani Municipality.

AS No :- The CMA, Chennai Roc.No.15040/E2
Date.17/03/2018

- 1) Estimate Amount : Rs.156.00 Lakhs
- 2) Date of Tender : 16-10-2019
- 3) Date of Work Order : 20-10-2019
- 4) Present Stage of Work : Work in Progress.
- 5) ProgressExpenditure So far : Nil

10) Water Supply Schme in Palani Municipality Under Kfw Assisted SMIF-TN-II-2 Palani Municipality

Name of the Wrok:- : **Water Supply Improvement Scheme
Palani Municipality**

AS No :- G.O.(Ms) No.72 Municipal Administration & Water Supply
(MA 2) Department Date: 16.07.2018. for Rs.15.00 Crore

- 1) Estimate Amount : Rs.1500.00 Lakhs
- 2) Date of Tender : 15-02-2019
- 3) Date of Work Order : 06-06-2019
- 4) Present Stage of Work : Work in Progress.
- 5) ProgressExpenditure So far : Rs.106.31 Lakhs

11) Deendayal Antyodhaya Yojana – National Urban Livelihood Mission (DAY–NULM) Scheme (2018-2019)

Name of the Wrok:- : **Constuction Of Special Home For Government
Hospital Under National Urban Livelihood Mission
(Nulm) In Palani**

AS No :- G.O.No.44 Municipal Administration and Water Supply
Department, (MAII), Dated: 24/02/2016

- 1) Estimate Amount : Rs.100.00 Lakhs
- 2) Date of Tender : 22-02-2019
- 3) Date of Work Order : 12-06-2019
- 4) Present Stage of Work : Work in Progress.
- 5) ProgressExpenditure So far : Nil

12) Deendayal Antyodhaya Yojana – National Urban Livelihood Mission (DAY–NULM) Scheme (2018-2019)

Name of the Wrok:- : Construction of Shelter for Homeless Iduban Itteri Road in Palani
Municipality - Under National Urban Livelihood Mission (NULM)
In Palani Municipality

AS No :- G.O.No.44 Municipal Administration and Water Supply
Department, (MAII), Dated: 24/02/2016

- 1) Estimate Amount : Rs.35.00 Lakhs
- 2) Date of Tender : 22-02-2019
- 3) Date of Work Order : 12-06-2019
- 4) Present Stage of Work : Work in Progress.
- 5) ProgressExpenditure So far : Nil