

**PUNJAIPULIAMPATTI MUNICIPALITY**  
**14th CFC 2019-20**

**Date : 15.02.2020**

**Rs in Lakh**

Sl.No	Name of the Scheme	Allotted Amount	Estimate Cost	Funding Pattern				AS Date	TS Date	Tender Date	Work Order date	No. of Works taken	Physical Progress			Probable Date of Completion	Financial Progress		Remarks
				Turip Grant	SFC/CFC / Land regularisati on fund Grant	ULB	Total						Nos. Completed	Pro gress	To be Commenced		Expendit ure	Balance to be spent	
[1]	[2]	[3]	[4]	[5]	[6]	[8]	[7]	[9]	[10]	[11]	[12]	[13]	[14]	[15]	[16]	[17]	[18]	[19]	[20]
1	Providing BT Road At Ward -1 Bharathithasan Street In Punjaipuliampatti Municipality	3.75	3.75	-	14th CFC	-	-	3.75	Roc No-1463/2019/E 1 Dt. 06.01.2020	31 Dt.07.01.2020	28.01.2020	-	-	-	-	04.05.2020	0.00	0.00	GSB Work in progress
2	Providing BT Road At Ward-11 Amman Nagar,In Punjaipuliampatti Municipality	3.75	3.75	-	14th CFC	-	-	3.75	Roc No-1463/2019/E 1 Dt. 06.01.2020	32 Dt.07.01.2020	28.01.2020	-	-	-	-	04.05.2020	0.00	0.00	GSB Work in progress
3	Providing BT Road At Ward-13 Jawahar joint street, in Punjaipuliampatti Municipality	3.75	3.75	-	14th CFC	-	-	3.75	Roc No-1463/2019/E 1 Dt. 06.01.2020	33 Dt.07.01.2020	28.01.2020	-	-	-	-	04.05.2020	0.00	0.00	GSB Work in progress
4	Providing BT Road At Ward-16 Mathavi street,in Punjaipuliampatti Municipality	3.75	3.75	-	14th CFC	-	-	3.75	Roc No-1463/2019/E 1 Dt. 06.01.2020	34 Dt.07.01.2020	28.01.2020	-	-	-	-	04.05.2020	0.00	0.00	GSB Work in progress

5	Providing BT Road At Ward-15 Kalaingnar Street, In Punjaipuliampatti Municipality	2.50	2.50	-	14th CFC	-	2.50	Roc No-1463/2019/E 1 Dt. 06.01.2020	35 Dt.07.01.2020	28.01.2020	-	-	-	-	-	04.05.2020	0.00	0.00	GSB Work in progress
6	Providing Renewal BT At Ward- 16 Cheran Joint Street Extention in Punjaipuliampatti Municipality	3.00	3.00	-	14th CFC	-	3.00	Roc No-1463/2019/E 1 Dt. 06.01.2020	36 Dt.07.01.2020	28.01.2020	-	-	-	-	-	04.05.2020	0.00	0.00	Site Clearing work in progress
7	Providing Renewal BT At Ward-15 Weekly shandy in Punjaipuliampatti Municipality	9.35	9.35	-	14th CFC	-	9.35	Roc No-1463/2019/E 1 Dt. 06.01.2020	37 Dt.07.01.2020	28.01.2020	-	-	-	-	-	04.05.2020	0.00	0.00	Site Clearing work in progress
8	Providing BT Surface For Damaged Portion at ward 17, Indhira Ghandhi street to Navalar street in Punjaipuliampatti Municipality	2.50	2.50	-	14th CFC	-	2.50	Roc No-1463/2019/E 1 Dt. 06.01.2020	38 Dt.07.01.20 20	28.01.2020	-	-	-	-	-	04.05.2020	0.00	0.00	Wet Mix work in progress
9	Providing BT Surface For Damaged Portion at ward 13, Indhira nagar in Punjaipuliampatti Municipality	1.50	1.50	-	14th CFC	-	1.50	Roc No-1463/2019/E 1 Dt. 06.01.2020	39 Dt.07.01.2020	28.01.2020	-	-	-	-	-	04.05.2020	0.00	0.00	Wet Mix work in progress

10	Providing Paver Block At Ward-14 J.J.nagar in Punjaipuliampatti Municipality	8.10	8.10	-	14th CFC	-	8.10	Roc No- 1463/2019/E 1 Dt. 06.01.2020	40 Dt.07.01.2020	28.01.2020	-	-	-	-	-	04.05.2020	0.00	0.00	Kerb wall centering work progress
11	Providing Paver Block At Ward-16 Cheran Joint Street In Punjaipuliampatti Municipality	9.20	9.20	-	14th CFC	-	9.20	Roc No- 1463/2019/E 1 Dt. 06.01.2020	41 Dt.07.01.2020	28.01.2020	-	-	-	-	-	04.05.2020	0.00	0.00	Kerb wall centering work progress
12	Providing Paver Block At Ward-08 Muthu Ninayakar Koil street in Punjaipuliampatti Municipality	9.20	9.20	-	14th CFC	-	9.20	Roc No- 1463/2019/E 1 Dt. 06.01.2020	42 Dt.07.01.2020	28.01.2020	-	-	-	-	-	04.05.2020	0.00	0.00	Kerb wall centering work progress
		60.35	60.35				60.35												

**Commissioner(I/c),  
Punjai Puliampatti Municipality**

**PUNJAIPULIAMPATTI MUNICIPALITY**  
**TURIP 2019-20**

**Date : 15.02.2020**

**Rs in Lakh**

Sl.No	Name of the Scheme	Allotted Amount	Estimate Cost	Funding Pattern				AS Date	TS Date	Tender Date	Work Order date	No. of Works taken	Physical Progress			Probable Date of Completion	Financial Progress		Remarks
				Turip Grant	SFC/CFC / Land regularisation fund Grant	ULB	Total						Nos. Completed	Progress	To be Commenced		Expenditure	Balance to be spent	
[1]	[2]	[3]	[4]	[5]	[6]	[8]	[7]	[9]	[10]	[11]	[12]	[13]	[14]	[15]	[16]	[17]	[18]	[19]	[20]
1	Providing Paver Block and Construction of Drain in Gandhi nagar (Ward No.10) area at Punjaipuliampatti Municipality	100.00	100.00	20.00	60.00	20.00	100.00	Roc No-17349/2019/E3 Dt. 24.09.2019	Roc No-25039/2019/DO1 Dt.18.10.2019	12.11.2019	26.11.2019	1	-	1	-	26.05.2020	0.00	100.00	Drain 550 m Completed and Paver Block 450m Completed

**Commissioner(I/c),**  
**Punjai Puliampatti Municipality**

**TIRUPPUR REGION-PUNJAI PULIAMPATTI MUNICIPALITY**

**Solid Waste Management**

(Rs in Lakhs)

S. No	SHPC	Name of the ULB	Name of work	Estimate Amount	Grant sanctioned		AS Date	TS date	Tender Date	Work order date	Completed	Expenditure	Probable date of completion	Status
					GOI share	State share								
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	4th SHPC		LCV - 1No.	7.50	10.33	16.23	24.11.2016	06.12.2016	29.12.2016	02.02.2017	1	7.50	-	Completed on 19.03.2018
			Push cart - 30 Nos.	6.00							1	6.00	-	Completed on 19.03.2018
			Mini Lorry - 1 No.	16.00							04.09.2017	18.09.2017	1	16.00
2	7th SHPC	Punjaipuliampatti	Construction of Micro Compost centre at Ward no-10 Thillainagar with With Processing Capacity of 3 TPD In Punjaipuliampatti Municipality	53.60	37.52	58.96	Roc No-22866/2018/P3 Dt.23-08-2018	31.08.2018	18.09.2018	28.09.2018	-	-	-	Work Order Issued to VBN BUILDERS. Interim Stay W.P.No.28511 /2018 Dt:09.10.2018
			Construction of Micro Compost centre at Ward no-15 Weekly shandy With Processing Capacity of 3 TPD In Punjaipuliampatti Municipality	53.60							1	40.21	-	Work Completed
		Punjai	Supply And Delivery of Battery operated E- Push Cart in Punjaipuliampatti Municipality	9.00			Roc No-1191/2019/P				1	9.00	-	Completed as on 07.03.2019

3	SHPC	Puliampatti	Supply And Delivery of Light commercial Vehicle ( With Tipping arrangements) in Punjaipuliampatti Municipality	5.60	35%	55%	3 Dt.21-01-2019	21.01.2019	13.02.2019	06.03.2019	1	5.60	-	Completed as on 24.04.2019
---	------	-------------	--	------	-----	-----	--------------------	------------	------------	------------	---	------	---	----------------------------

Commissioner(I/c)  
Punjaipuliampatti Municipality