

## RAJAPALAYAM MUNICIPALITY - ONGOING SCHEMES

Project ID	Name of Work	Present Stage	Allotted Amount	Agreement Value	Physical Progress in %	Financial Progress in %	Payment Made	Work Order/ Agreement Date / Period	Target Date/ Probable Date of
<b>Scheme Name : 15th CFC</b>									
<a href="#">15th CFC/2021-22/127/BUILDING/0018</a>	Repair and Maintenance work for toilet at Jawahar maithanam at Ward no : 32 in Rajapalayam Municipality	work order issued	400000	400000	0	0	0	19/Jan/2022 24/Jan/2022 30 Days	23/Feb/2022 31/Mar/2022
<a href="#">15th CFC/2021-22/127/BUILDING/0019</a>	Repair and Maintenance work for toilet at Lakshmiyapuram at Ward no : 28 in Rajapalayam Municipality	work order issued	400000	400000	0	0	0	19/Jan/2022 24/Jan/2022 30 Days	23/Feb/2022 31/Mar/2022
<a href="#">15th CFC/2021-22/127/BUILDING/0020</a>	Repair and Maintenance work for toilet at Keela Avarampatti Bharathiyar Street inside of oorani at Ward no : 3 in Rajapalayam Municipality	work order issued	400000	400000	0	0	0	19/Jan/2022 24/Jan/2022 30 Days	23/Feb/2022 31/Mar/2022
<a href="#">15th CFC/2021-22/127/BUILDING/0021</a>	Repair and Maintenance work for toilet at Somaiyapuram Street at Ward no : 10 in Rajapalayam Municipality	work order issued	400000	400000	0	0	0	19/Jan/2022 24/Jan/2022 30 Days	23/Feb/2022 31/Mar/2022
<a href="#">15th CFC/2021-22/127/BUILDING/0022</a>	Repair and Maintenance work for toilet at Manikathan Road at War no : 7 in Rajapalayam Municipality	work order issued	400000	400000	0	0	0	19/Jan/2022 24/Jan/2022 30 Days	23/Feb/2022 31/Mar/2022

## RAJAPALAYAM MUNICIPALITY - ONGOING SCHEMES

<a href="#">15th CFC/2021-22/127/BUILDING/0023</a>	Repair and Maintenance work for toilet at Manikathan Road at War no : 7 in Rajapalayam Municipality	work order issued	400000	400000	0	0	0	19/Jan/2022	23/Feb/2022
								24/Jan/2022	31/Mar/2022
								30 Days	
<a href="#">15th CFC/2021-22/127/BUILDING/0026</a>	Repair and Maintenance work for toilet at Ponnagaram Back side of Santhanamariyamman kovil at Ward no : 42 in Rajapalayam Municipality	work order issued	400000	400000	0	0	0	19/Jan/2022	23/Feb/2022
								24/Jan/2022	31/Mar/2022
								30 Days	
<a href="#">15th CFC/2021-22/127/BUILDING/0027</a>	Repair and Maintenance work for toilet at Mangapuram ( 40 House) at Ward no : 34 in Rajapalayam Municipality	work order issued	400000	400000	0	0	0	19/Jan/2022	23/Feb/2022
								24/Jan/2022	31/Mar/2022
								30 Days	
<a href="#">15th CFC/2021-22/127/BUILDING/0028</a>	Repair and Maintenance work for toilet at Mangapuram Near NULM at Ward no : 34 in Rajapalayam Municipality	work order issued	400000	400000	0	0	0	19/Jan/2022	23/Feb/2022
								24/Jan/2022	31/Mar/2022
								30 Days	
<a href="#">15th CFC/2021-22/127/SWM/00017</a>	Construction of on site compost centre at malaiyadi patti 60 feet road in front side of Gowri Hose metal works	work order issued	400000	400000	0	0	0	19/Jan/2022	23/Feb/2022
								24/Jan/2022	31/Mar/2022
								30 Days	
<a href="#">15th CFC/2021-22/127/SWM/00025</a>	Construction of on site compost centre at at Sammanthapuram Near Water Tank	work order issued	400000	400000	0	0	0	19/Jan/2022	23/Feb/2022
								24/Jan/2022	31/Mar/2022
								30 Days	

## RAJAPALAYAM MUNICIPALITY - ONGOING SCHEMES

<a href="#">15th CFC/2020-21/127/BUILDING/0042</a>	Construction of Ladies urinal at Old Bus Stand in Rajapalayam Municipality		600000	0				0	
<a href="#">15th CFC/2020-21/127/BUILDING/0043</a>	Construction of Gents urinal at Old Bus Stand in Rajapalayam Municipality		600000	0				0	
<a href="#">15th CFC/2020-21/127/BUILDING/0044</a>	Construction of Ladies urinal at New Bus Stand North Side Bus Bay in Rajapalayam Municipality		600000	0				0	
<a href="#">15th CFC/2020-21/127/BUILDING/0045</a>	Construction of Ladies urinal at New Bus Stand South Side Bus Bay in Rajapalayam Municipality		600000	0				0	
<a href="#">15th CFC/2020-21/127/BUILDING/0046</a>	Construction of Gents urinal at New Bus Stand North Side Bus Bay in Rajapalayam Municipality		600000	0				0	
<a href="#">15th CFC/2020-21/127/BUILDING/0047</a>	Construction of Gents urinal at New Bus Stand South Side Bus Bay in Rajapalayam Municipality		600000	0				0	

## RAJAPALAYAM MUNICIPALITY - ONGOING SCHEMES

<a href="#">15th CFC/2020-21/127/SWM/00054</a>	Supply and delivery of 80 Liter HDPE Bin with out Lid for Battery operated Vehicle in Rajapalayam Municipality		800000	0					0	
<a href="#">15th CFC/2020-21/127/CULVERT/00084</a>	Consutuction of New Culvet in Keela Aavarampatti Near Toilet		1100000	0					0	
<a href="#">15th CFC/2020-21/127/CULVERT/00085</a>	Consutuction of New Culvet in Jawaharmaithanam Near OHT		1200000	0					0	
<a href="#">15th CFC/2021-22/127/SWM/00024</a>	Construction of on site compost centre at Mahalakshmi nagar	work order issued	1400000	1400000	0	0	0	19/Jan/2022	25/Mar/2022	
								24/Jan/2022	31/Mar/2022	
								60 Days		
<a href="#">15th CFC/2020-21/127/ROAD/00087</a>	Providing Interlocking Paver Block Surface at Malayadipatti Boomariyamman kovil Street Ward No : 27 in Rajapalayam Municipality		1800000	0					0	
<a href="#">15th CFC/2020-21/127/BUILDING/00052</a>	Repair and Maintenance work for toilet at Manikathan Road ,periyamanthai ,somaiyapuram water tank back side,ayisa pallivasal street,santhoorani street at ward in Rajapalayam Municipality		2000000	0					0	

## RAJAPALAYAM MUNICIPALITY - ONGOING SCHEMES

<a href="#">15th CFC/2021-22/127/ROAD/00037</a>	Providing BT surface by using Paver Machine at Alagai nagar Street Ward No : 28 in Rajapalayam Municipality		2020000	0				0	
<a href="#">15th CFC/2020-21/127/ROAD/00093</a>	Providing BT surface by using Paver Machine at Alagai Nagar, Ward No : 28 in Rajapalayam Municipality		2100000	0				0	
<a href="#">15th CFC/2020-21/127/ROAD/00094</a>	Providing BT surface by using Paver Machine at Mangapuram Nethaji Street , Ward No : 35 in Rajapalayam Municipality		2150000	0				0	
<a href="#">15th CFC/2020-21/127/ROAD/00091</a>	Providing BT surface by using Paver Machine at Malayadipatti Street Unicode No : 127027R312 , Ward No : 27 in Rajapalayam Municipality		2200000	0				0	
<a href="#">15th CFC/2020-21/127/BUILDING/00050</a>	Repair and Maintenance work for toilet at thoppupatti street, muhivannam pillai street, milk dippo back side, mappilai nsubbaiya street, ponnagaram santhana mariyamman koil street in Rajapalayam Municipality		2300000	0				0	
<a href="#">15th CFC/2020-21/127/BUILDING/00051</a>	Repair and Maintenance work for toilet at duraisampuram kattu street,sammanthapuram somaiyapuram,ragmath nagar, madathupatti, alagapuri in Rajapalayam Municipality		2300000	0				0	

## RAJAPALAYAM MUNICIPALITY - ONGOING SCHEMES

<a href="#">15th CFC/2020-21/127/ROAD/00086</a>	Providing Interlocking Paver Block Surface at Malaydipatti Kullalar Street , MKT Nagar Ward No : 21 in Rajapalayam Municipality		2450000	0				0	
<a href="#">15th CFC/2020-21/127/BUILDING/00048</a>	Repair and Maintenance work for toilet at perumal sannathi st near murugan school ,pugalenthi road , kumaran street,malaiyadipatti puthukudi st,tenkasi road mariyamman koil west side in Rajapalayam Municipality		2500000	0				0	
<a href="#">15th CFC/2020-21/127/BUILDING/00049</a>	Repair and Maintenance work for toilet at sammanthapuram kuttoorani st,avarampatti gents and ladies toilet near transformer katta bomman st ,boopal patti st,municipal colony near OHT in Rajapalayam Municipality		2500000	0				0	
<a href="#">15th CFC/2020-21/127/CULVERT/00083</a>	Construction of Small culvert in Various places in Municipal Limit at ward No : 1,2,3,6,7,8,20,21,39		2500000	0				0	
<a href="#">15th CFC/2020-21/127/ROAD/00088</a>	Providing BT surface by using Paver Machine at Madasamy Kovil 60' Road ( Arivolli Nagar) , Ward No : 21 in Rajapalayam Municipality		2500000	0				0	
<a href="#">15th CFC/2020-21/127/ROAD/00089</a>	Providing BT surface by using Paver Machine at Madasamy Kovil 60' Road , Ward No : 1 in Rajapalayam Municipality		2500000	0				0	

## RAJAPALAYAM MUNICIPALITY - ONGOING SCHEMES

<a href="#">15th CFC/2020-21/127/ROAD/00090</a>	Providing BT surface by using Paver Machine at Malayadipatti Street Unicode No : 127021R265 , Ward No : 21 in Rajapalayam Municipality		2500000	0					0	
<a href="#">15th CFC/2020-21/127/ROAD/00092</a>	Providing BT surface by using Paver Machine at Malayadipatti Street Unicode No: 127020R249 & Malayadipatti Street Unicode No: 127020R268, Ward No : 20 in Rajapalayam Municipality		2500000	0					0	
<a href="#">15th CFC/2020-21/127/ROAD/00095</a>	Providing BT surface by using Paver Machine at Malayadipatti Kurunji Nagar, Ward No : 20 in Rajapalayam Municipality		2500000	0					0	
<a href="#">15th CFC/2020-21/127/ROAD/00096</a>	Providing BT surface by using Paver Machine at Sevalpatti South Street, Ward No : 17 in Rajapalayam Municipality		2500000	0					0	
<a href="#">15th CFC/2020-21/127/ROAD/00097</a>	Providing BT surface by using Paver Machine at Sevalpatti North Street, Ward No : 17 in Rajapalayam Municipality		2500000	0					0	
<a href="#">15th CFC/2021-22/127/PURCHASE/00016</a>	Supply and delivery of 1 Nos of Bobcat S450 Skid Steer Loader Vehicle in Rajapalayam Municipality	vehicle received	2500000	2500000	100	0	0	19/Jan/2022	18/Feb/2022	
								19/Jan/2022	09/Feb/2022	
								30 Days		

## RAJAPALAYAM MUNICIPALITY - ONGOING SCHEMES

<a href="#">15th CFC/2021-22/127/ROAD/00039</a>	Providing BT surface by using Paver Machine at Malayadipatti Street Ward No : 27 in Rajapalayam Municipality		2700000	0					0	
<a href="#">15th CFC/2020-21/127/WS/0000031</a>	Replacement of Filter Media to Existing of slow sand filter No.1 at water Treatment Plant in Rajapalayam Municipality	Completed	3300000	3300000	100	0	0	0	16/Jul/2021 19/Jul/2021 120 Days	16/Nov/2021 28/Feb/2022
<a href="#">15th CFC/2020-21/127/WS/0000032</a>	Replacement of Filter Media to Existing of slow sand filter No.2 at water Treatment Plant in Rajapalayam Municipality	completed	3300000	3300000	0	0	0	0	16/Jul/2021 19/Jul/2021 120 Days	16/Nov/2021
<a href="#">15th CFC/2020-21/127/WS/0000033</a>	Replacement of Filter Media to Existing of slow sand filter No.3 at water Treatment Plant in Rajapalayam Municipality	completed	3300000	3300000	0	0	0	0	16/Jul/2021 19/Jul/2021 120 Days	16/Nov/2021
<a href="#">15th CFC/2020-21/127/WS/0000034</a>	Replacement of Filter Media to Existing of slow sand filter No.4 at water Treatment Plant in Rajapalayam Municipality	METAL AND SAND CLEANING WORKINGIN PROGRESS	3300000	3300000	0	0	0	0	16/Jul/2021 19/Jul/2021 120 Days	16/Nov/2021
<a href="#">15th CFC/2021-22/127/ROAD/00041</a>	Providing BT surface by using Paver Machine at Malayadipatti East to West Road Ward No : 21 in Rajapalayam Municipality		3300000	0					0	



## RAJAPALAYAM MUNICIPALITY - ONGOING SCHEMES

<a href="#">15th CFC/2021-22/127/WS/00032</a>	Replacement of Filter Media to Existing of New slow sand filter No : 2 at Water Treatment Plant in Rajapalayam Municipality	Work in Progress	3300000	3300000	10	0	0	12/Jan/2022 14/Jan/2022 30 Days	13/Feb/2022 31/Mar/2022
<a href="#">15th CFC/2021-22/127/WS/00033</a>	Replacement of Filter Media to Existing of New slow sand filter No : 2 at Water Treatment Plant in Rajapalayam Municipality	Work in Progress	3300000	3300000	10	0	0	12/Jan/2022 14/Jan/2022 30 Days	13/Feb/2022 31/Mar/2022
<a href="#">15th CFC/2021-22/127/WS/00031</a>	Construction of 2.65 LL Capacity Sump at Madasamy Kovil Street in Rajapalayam Municipality	Work to be started	3600000	3600000	0	0	0	12/Jan/2022 14/Jan/2022 90 Days	14/Apr/2022 15/Apr/2022
<a href="#">15th CFC/2020-21/127/WS/0000035</a>	Providing Fencing arrangement for around the Summer storage tank at Water Head Works in Rajapalayam Municipality	METAL ANS SAND CLEANING WORK IN PROGRESS	3800000	3800000	10	0	0	16/Jul/2021 19/Jul/2021 120 Days	16/Nov/2021 28/Feb/2022
<a href="#">15th CFC/2021-22/127/ROAD/00040</a>	Providing BT surface by using Paver Machine at Malayadipatti Road Ward No : 21 in Rajapalayam Municipality		4000000	0				0	

### Scheme Name : AMRUT

<a href="#">AMRUT/2017-18/127/UGSS/00036</a>	CONSTRUCTION OF STP 21.85 MLD FOR RAJAPALAYAM MUNICIPALTY UGSS	Base slab Completed, North Side - 4th lift Concrete Completed (Upto 3.90m). Final Lift Fabrication	417900000	417960000	69	0	0	27/Feb/2020 24/Mar/2020 12 Months	24/Mar/2021
--	--	--	-----------	-----------	----	---	---	---	-------------

## RAJAPALAYAM MUNICIPALITY - ONGOING SCHEMES

<a href="#">AMRUT/2017-18/127/UGSS/00037</a>	IMPLEMENTATION OF UNDER GROUND SEWERAGE SYSTEM TO RAJAPALAYAM MUNICIPALITY	Suction well -Side wall 5th lift Shuttering Work is Under progress,Grit Well - PCC Laid.Base Slab Fa	1.89E+09	1890400000	64	0	0	23/Aug/2018	10/Oct/2021
								10/Oct/2018	
								36 Months	
<a href="#">AMRUT/2017-18/127/WSIS/00038</a>	Implementation of Combined Watersupply Scheme to Rajapalayam Municipality	30.01.2022(The present WS project is part of Sankarankoil CWSS and will be ready for trial run commi	2.001E+09	2051313638	95	0	0	06/Sep/2017	06/Dec/2020
								06/Dec/2017	
								36 Months	

### Scheme Name : Kalaingar Nagarpura Mempatu Thittam

<a href="#">Kalaingar /2021-22/127/WS/00039</a>	Improvements work such as Desilting, strengthening of bund and foot paths works at Thiruvandndhapuram Oorani TS No.05, Survey No.292 in Rajapalayam Municipality	Dewatering progress	7500000	6643089.06	0	0	0	23/Dec/2021	23/Dec/2022
								24/Dec/2021	30/Dec/2022
								365 Days	
<a href="#">Kalaingar /2021-22/127/BUILDING/00040</a>	Construction of modern Gasifier Crematorium (using LPG) with compound wall, Road, Water supply, drainage and electrical arrange in Sankarankoil road at Rajapalayam Municipality (Municipal Burial Road TS .No 3, Ward I , Block 17)	Earth beam steel work progress	14880000	12912454	5	0	0	15/Dec/2021	15/Dec/2022
								15/Dec/2021	15/Dec/2022
								365 Days	
<a href="#">Kalaingar /2021-22/127/ROAD/00052</a>	Providing Interlocking Paver Block Surface With Storm Water Drain and Culvert at Alagapurai ,North Malayadipatti, Alagai Nagar, INTUC Nagar,Sri Rengapalayam,Thiruvalluvar Street,Sankaran Kovil Road,Seethakathi Street Ward No : 3,20,28, 39 ,40 ,42,11 in Rajapalayam Municipality	Drainage earth work progress	20000000	16879658	5	0	0	10/Dec/2021	10/Jan/2022
								13/Dec/2021	30/Jan/2022
								180 Days	

## RAJAPALAYAM MUNICIPALITY - ONGOING SCHEMES

<a href="#">Kalaingar /2021-22/127/ROAD/00053</a>	Providing BT surface by using Paver Machine With Storm Water Drain and Culvert at North Malayadipatti , INTUC Nagar ,Sri Rengapalayam,Thiruvalluvar Street,South Andalpuram Ward No: 20,39,40,42 in Rajapalayam Municipality		24720000	21901575.9	5	0	0	10/Dec/2021 13/Dec/2021 180 Days	10/Jan/2022
---	--	--	----------	------------	---	---	---	--	-------------

### Scheme Name : Namakku Naame Thittam

<a href="#">Namakku Na/2021-22/127/OTHERS/00015</a>	Providing CCTV ( Closed circuit television ) System in Madasamy kovil street ward no- 1	Work completed	50000	50000	100	0	0	10/Dec/2021 10/Dec/2021 30 Days	09/Jan/2022
<a href="#">Namakku Na/2021-22/127/OTHERS/00005</a>	Providing CCTV ( Closed circuit television ) System in Alagai nagar ward -28	work under progress	75611	75611	50	0	0	13/Jan/2022 13/Jan/2022 30 Days	12/Feb/2022 13/Feb/2022
<a href="#">Namakku Na/2021-22/127/OTHERS/00002</a>	Providing CCTV ( Closed circuit television ) System in dharmapuram north street and dharmapuram pappuraja street ward -5	work under progress	88500	88500	50	0	0	13/Jan/2022 13/Jan/2022 30 Days	12/Feb/2022 31/Mar/2022
<a href="#">Namakku Na/2021-22/127/OTHERS/00004</a>	Providing CCTV ( Closed circuit television ) System in Dharmaraja big street ward 7	work under progress	126900	126900	50	0	0	13/Jan/2022 13/Jan/2022 30 Days	12/Feb/2022 31/Mar/2022
<a href="#">Namakku Na/2021-22/127/OTHERS/00001</a>	Providing CCTV ( Closed circuit television ) System in madasamy kovil street east side eesa center main road upto 1st cross street including 5 nos of cross street ward -1	work under progress	340000	340000	50	0	0	13/Jan/2022 13/Jan/2022 30 Days	12/Feb/2022 31/Mar/2022

## RAJAPALAYAM MUNICIPALITY - ONGOING SCHEMES

<a href="#">Namakku Na/2021-22/127/OTHERS/00006</a>	Providing CCTV ( Closed circuit television ) System in PSK NAGAR Ward 40	work under progress	450600	450600	50	0	0	13/Jan/2022	12/Feb/2022
								13/Jan/2022	13/Feb/2022
								30 Days	
<a href="#">Namakku Na/2021-22/127/OTHERS/00003</a>	Providing CCTV ( Closed circuit television ) System in ward 6 and 8 mutthaiyaraja street and kottaitalaivasal street , periachavadi to nrk mandapam	work under progress	560000	560000	50	0	0	13/Jan/2022	12/Feb/2022
								13/Jan/2022	31/Mar/2022
								30 Days	

**Scheme Name : National Urban Health Mission**

<a href="#">National U/2021-22/127/BUILDING/00029</a>	CONSTRUCTION OF NEW UPHC IN KUMARAN STREET NEAR AMMA MINI CLINIC ( MADASAMY KOVIL STREET)	Work to be started	2500000	2500000	0	0	0	13/Jan/2022	14/Apr/2022
								14/Jan/2022	
								90 Days	
<a href="#">National U/2021-22/127/BUILDING/00030</a>	CONSTRUCTION OF NEW UPHC IN MALAYADIPATTI MUNICIPAL COLONY ( T.P.MILLS ROAD)	Work to be started	2500000	2500000	0	0	0	13/Jan/2022	14/Apr/2022
								14/Jan/2022	
								90 Days	

**Scheme Name : SRP**

## RAJAPALAYAM MUNICIPALITY - ONGOING SCHEMES

<a href="#">SRP/2020-21/127/ROAD/00000</a> <a href="#">16</a>	Providing BT surface by using Paver Machine at North Malayadipatti Street (From Four Junction to Kurunchi nagar),Malayadipatti Gandhi Nagar Patayachi Street ,Ambalapuli Bazaar Road (South Police Station back side Road).Malayadipatti Ambethkar nagar,Durisamayapuram Kattu street,Jawahar Maithanam to Muhilvannam pillai Street (Up to Savadi),Thoppupatti street (Jeya Aanandh Talkies Opp Road ),Srirangapalayam 1st street in Rajapalayam Municipality (Ward no 20,21,23,24,26,27,30,31,32,37,40)	BT COMPLETED FOR 6 STREETS WORK CANCELED FOR 2 STREETS	18275000	16379569.4	90	0	3851000	22/Feb/2021  26/Feb/2021  120 Days	26/Jun/2021
<a href="#">SRP/2020-21/127/ROAD/00000</a> <a href="#">14</a>	Providing BT surface by using Paver Machine at Madasamy kovil Road 1st Road, Pugalenthi Road ( Old Court Road ) ,Keela Avarampatti Bharathiyar Street,Kambar South Street,Dharmapuram Pappuraja street in Rajapalayam Municipality ( Ward no 1,3,4,5)	BT COMPLETED	20055000	18021125	90	0	13269000	22/Feb/2021  26/Feb/2021  120 Days	26/Jun/2021
<a href="#">SRP/2020-21/127/ROAD/00000</a> <a href="#">17</a>	Providing BT surface by using Paver Machine at Thiruvananthapuram Cross street, Mangapuram Nethaji Street,Mapillai Subbaiah street,Jawahar Maithanam street ( From Jawahar Maithanam up to Arangasamy Raja Statue),Kothandaramar Kovil Street (Ladies Hostel Front Side Road) ,Bharathi nagar housing Board Colony Street ,Andalpuram Mahalakshimi Nagar Cross street in Rajapalayam Municipality (Ward no 34,35,36,38,41,42)	BT COMPLETED FOR 4 STREETS WMM COMPLETED FOR 1 STREETS WORKS CANCELLED FOR 2 STREETS	20725000	18615379.9	80	0	5838000	22/Feb/2021  26/Feb/2021  120 Days	26/Jun/2021

## RAJAPALAYAM MUNICIPALITY - ONGOING SCHEMES

<a href="#">SRP/2020-21/127/ROAD/0000015</a>	Providing BT surface by using Paver Machine at Thiropathiyamman kovil north side ,Sammanthapuram Seethakathi street( From Lekha Hospital up to Mela palli vasal ),Ponvizha Maithanam North Side Road Near Sub Register office,Kattu Vinayagar kovil street ,Kumaran street (From MGR Statue up to Periyakadai veethi),Kumaran street (From Tenkasi Road up to 10th ward school ),Vivekananthar street,Pethaiya Pillai street ,Sevalpati South street ,Sevalpati North street in Rajapalayam Municipality (W	BT COMPLETED FOR 8 STREETS WORK CANCELLED STREETS - 2	21445000	19358470	90	0	9438000	22/Feb/2021 26/Feb/2021 120 Days	26/Jun/2021
--	---	--	----------	----------	----	---	---------	--	-------------

### Scheme Name : Swach Bharath Mission

<a href="#">Swach Bhar/2018-19/127/SWM/0000029</a>	Construction of 2 MT Micro Compost Processing Centre with necessary Compound wall and approach road at Madasamy kovil street 60' road in Rajapalayam Municipality	Revised AS to be awaited. To be change of place and estimate .	3650000	3650000	0	0	0	22/Oct/2018 22/Oct/2018 30 Days	21/Nov/2018
<a href="#">Swach Bhar/2018-19/127/SWM/0000028</a>	Construction of 5 MT Micro Compost Processing Centre with necessary Compound wall and approach road at P.A.C.R Salai in Rajapalayam Municipality	Revised AS to be Awaited. To change of place and estimate.	7300000	7300000	0	0	0	22/Oct/2018 22/Oct/2018 30 Days	21/Nov/2018
<a href="#">Swach Bhar/2018-19/127/SWM/0000030</a>	Reclamation of existing dump yard located at Arisiyarpatti compost yard by removing the legacy waste of 67049cu.m	MACHINE ERECTION WORK IN PROGRESS	44100000	26532293	1	0	0	15/Dec/2021 16/Dec/2021 12 Months	15/Dec/2022

### Scheme Name : TURIP

## RAJAPALAYAM MUNICIPALITY - ONGOING SCHEMES

<a href="#">TURIP/2021-22/127/ROAD/00048</a>	Providing Interlocking Paver Block Surface at Sanjeevinathapuram Unicode No : 127019R241, Sanjeevinathapuram Unicode No : 127019R245 , Sanjeevinathapuram Unicode No : 127019R237, Somaiyapuram , Dharmapuram Middle Street, Palayapalayam Kumaran Street , Uranipatti Street, Suraikaipatti Street Unicode No : 127013S075, Suraikaipatti Street Unicode No : 127013S077, Suraikaipatti Street Unicode No : 127013S078, Suraikaipatti Street Unicode No : 127013S076, Solaraja Puram North 2nd Street , Solaraja Puram North 1	PAVE BLOCK WORK PROGRESS FOR 4 STREETS EARTH WORK PROGRESS FOR 9 STREETS	8580000	7754029.48	50	0	0	24/Dec/2021 27/Dec/2021 120 Days	24/Apr/2022 24/Apr/2022
<a href="#">TURIP/2021-22/127/ROAD/00049</a>	Providing Interlocking Paver Block Surface at Ramasamy Kovil Street, Jawahar Maithanam Street, Errakondal Sangar raja Street, Varikkal Singaraja Street, Vivekanathar Street, Angaiahraja Street, Subramaniasamy Kovil Street, Gundur Moorthi Raja Street, PK Kuppusamy Street, Chinnaya Raja Street Ward No : 24, 25, 33, 38 in Rajapalayam Municipality	Earth work progress	8580000	7734176.17	5	0	0	24/Dec/2021 27/Dec/2021 120 Days	24/Apr/2022 24/Apr/2022
<a href="#">TURIP/2021-22/127/ROAD/00042</a>	Providing BT surface by using Paver Machine at Vatchvari Street, Dharmaraja Big Street , Thambapillai Street, GnanaSamanthar street , Chinnasurakkaipatti Street, Boopathi Bank Street Ward No : 6, 7, 8, 13, 19, 32 in Rajapalayam Municipality	WMM complete - 1 STREET Earth work complete-1 streets EARTH WORK PROGRESS - 4 STREETS	8750000	8056635.43	30	0	0	24/Dec/2021 27/Dec/2021 120 Days	24/Apr/2022 24/Apr/2022

## RAJAPALAYAM MUNICIPALITY - ONGOING SCHEMES

<a href="#">TURIP/2021-22/127/ROAD/00043</a>	Providing BT surface by using Paver Machine at Sammanthapuram Street Unicode No : 127009R138,Sammanthapuram Street Unicode No : 127009R139,Sammanthapuram Street Unicode No : 127009R134,Somaiyapuram Unicode No : 127009R145,Somaiyapuram Street Unicode No : 127009R132,Seethakadhi Street Unicode No : 127011R185,Seethakadhi Street Unicode No : 127011R189,Seethakadhi Street Unicode No : 127010R163 Ward No : 9,10,11 in Rajapalayam Municipality	Earth work progress	9600000	8793622.54	5	0	0	24/Dec/2021 27/Dec/2021 120 Days	24/Apr/2022 24/Apr/2022
<a href="#">TURIP/2021-22/127/ROAD/00041</a>	Providing BT surface by using Paver Machine at Madasamy Kovil 2nd Street (Vaibow Jewellary),Madasamy Kovil 3rd Cross Street Unicode No : 127001R044,Madasamy Kovil 3rd Cross Street Unicode No : 127001R025,Madasamy Kovil 5th Cross Street,Keela Avarapatti Bharathiyar Street,NRK Mandapam Front Side Road Ward No : 1,3,8 in Rajapalayam Municipality	WMM PROGRESS Earth work progress	10020000	9255081.26	5	0	0	24/Dec/2021 27/Dec/2021 120 Days	24/Apr/2022 24/Apr/2022
<a href="#">TURIP/2021-22/127/ROAD/00045</a>	Providing BT surface by using Paver Machine at Kamaraja Nagar Unicode No: 127022R280,Kamaraja Nagar 6th Street ,Kamaraj Nagar Unicode No : 127022R278 Ward No :22 in Rajapalayam Municipality	BT Completed	10570000	9759230.46	50	0	0	24/Dec/2021 27/Dec/2021 120 Days	24/Apr/2022 24/Apr/2022



## RAJAPALAYAM MUNICIPALITY - ONGOING SCHEMES

<a href="#">TURIP/2021-22/127/ROAD/00047</a>	Providing BT surface by using Paver Machine at Malayadipatti Streett Unicode No : 12702R325,Malayadipatti Streett Unicode No : 12702R321,Malayadipatti Streett Unicode No : 12702R319,Alagai Nagar,Bharathi Nagar Ward No : 27,28,41 in Rajapalayam Municipality	B.t completed -1 street EARTH WORK PROGRESS - 4 street	10600000	9753101.94	10	0	0	24/Dec/2021 27/Dec/2021 120 Days	24/Apr/2022 24/Apr/2022
<a href="#">TURIP/2021-22/127/ROAD/00046</a>	Providing BT surface by using Paver Machine at Thiruvananthapuram Main Road,Chinnaya Raja Street Ward No :33,34 in Rajapalayam Municipality	Earth work progress	10700000	9465429.99	5	0	0	24/Dec/2021 27/Dec/2021 120 Days	24/Apr/2022 24/Apr/2022
<a href="#">TURIP/2021-22/127/ROAD/00050</a>	Providing Interlocking Paver Block Surface at Duraisamyapuram Senguttuvan Street,Sri Rengapalayam Unicode No : 127040321,Sri Rengapalayam Unicode No : 127040S283,Muniamman Kovil Street Unicode No : 127029S201,Muniamman Kovil Street Unicode No : 127029L227,Muthanoor Street,Sankarapandiya Puram Main Street,MR Nagar Unicode No : 127039S281, MR Nagar Unicode No : 127039S280 Ward No : 24,25,33,38 in Rajapalayam Municipality	Earth work progress	10750000	9511850.58	10	0	0	24/Dec/2021 27/Dec/2021 120 Days	24/Apr/2022 24/Apr/2022
<a href="#">TURIP/2021-22/127/ROAD/00044</a>	Providing BT surface by using Paver Machine at Ashok talkies Road,Lakshmiapuram Streett Unicode NO : 127028R330, Lakshmiapuram Unicode No: 127028R329,Lakshmiapuram Unicode No: 127028R331 Ward No :22,28 in Rajapalayam Municipality	BT Completed Earth work progress	11050000	10151866.4	30	0	0	24/Dec/2021 27/Dec/2021 120 Days	24/Apr/2022 24/Apr/2022

## RAJAPALAYAM MUNICIPALITY - ONGOING SCHEMES

<a href="#">TURIP/2020-21/127/ROAD/0000022</a>	Providing BT surface by using Paver Machine at Somaiyapuram, Sammanthapuram Perumal kovil st,Kuttoorani st,Periya manthai road,North Agragharam st,South Agragharam st in Rajapalayam Municipality (Ward no 8,9,10,11)	BT COMPLETED	15100000	13836182.3	80	74.61	10322955	01/Oct/2020 01/Oct/2020 90 Days	30/Dec/2020 20/Jan/2022
<a href="#">TURIP/2020-21/127/ROAD/0000024</a>	Providing BT surface by using Paver Machine at Periya kadai bazar ,Chinnasuraikaipatti ,Rice mill Road,Madathupatti main road ,Vallalar st in Rajapalayam Municipality (Ward no 11,12,13,14)	BT COMPLETED	15200000	13760272	90	91.27	12559243	01/Oct/2020 01/Oct/2020 90 Days	30/Dec/2020 07/Jan/2022
<a href="#">TURIP/2020-21/127/ROAD/0000026</a>	Providing BT surface by using Paver Machine at Indra nagar main road, Lakshmi mahal road,Singarajakottai periya st,Kothandaramar kovil st,Aandathamman kovil st , Mariyamman kovil st ,Mappillai subbaiya st,Pandit subburaja st in Rajapalayam Municipality (Ward no 32,35,36,37,39,40)	BT COMPLETED IN 7 STREETS cancel- 1 STREETS	15600000	14336191.3	0	40.33	5781224	01/Oct/2020 01/Oct/2020 90 Days	30/Dec/2020 31/Jan/2022
<a href="#">TURIP/2020-21/127/ROAD/0000023</a>	Providing BT surface by using Paver Machine at Periya kadai veethi,Dharmar periya st,Manikatthan road,Kottaithalai vasal st,Throwpathiyamman kovil st,North police station opposite road ,Zone I & II water supply road in Rajapalayam Municipality (Ward no 5,6,8,13,14,19)	BT COMPLETED ( LINE MARKING PENDING)	19000000	17567283.5	90	96.8	17004856	01/Oct/2020 01/Oct/2020 90 Days	30/Dec/2020 07/Jan/2022

## RAJAPALAYAM MUNICIPALITY - ONGOING SCHEMES

<a href="#">TURIP/2020-21/127/ROAD/0000025</a>	Providing BT surface by using Paver Machine at Ponnunranga moopanaar st,Ambalapuli bazar,Sivakamiyapuram st,South vaithiyanathapuram ,Thoppupatti st,Sakkaraja kottai st in Rajapalayam Municipality (Ward no 24,25,30,31,32,40)	BT COMPLETED IN 3 STREETS WMM COMPLETED IN 3 STREETS	19100000	17504715.1	50	0	0	01/Oct/2020 01/Oct/2020 90 Days	30/Dec/2020 15/Dec/2021
<a href="#">TURIP/2020-21/127/ROAD/0000027</a>	Providing BT surface by using Paver Machine at R.R.Nagar main road,Sudharson garden main road,Ponnagaram main road,Bharathi nagar main road ,North Aandalpuram,Rajive gandhi nagar,Mahalakshmi nagar in Rajapalayam Municipality (Ward no 41,42)	BT COMPLETED IN 6 STREETS WMM COMPLETED IN 1 STREET	21200000	19517961.9	85	63.11	12318541	01/Oct/2020 01/Oct/2020 90 Days	30/Dec/2020 20/Jan/2022
<a href="#">TURIP/2020-21/127/ROAD/0000021</a>	Providing BT surface by using Paver Machine at Kamarajar Nagar Seeniyappa nadar Road ,Hospital road,Old Bus stand east side road ,6th Street (Marakkannu chettiar Kalyana mandapam street),East side road of AKDDR Girls Hr Sec School,Zone III OHT ,Municipal office Roads and Providing Interlocking Paver Block Surface Road at Railway feeder Road in Rajapalayam Municipality (Ward no 22)	BT COMPLETED	21500000	19869889	90	99.59	19787612	01/Oct/2020 01/Oct/2020 90 Days	30/Dec/2020 07/Jan/2022
<a href="#">TURIP/2020-21/127/ROAD/0000018</a>	Providing BT surface by using paver machine at Malayadipatti Main Road From the Junction of T.P.Mills Road to 4 Road Junction andMalaiyadipatti 60 feet Road From 4 Road Junction upto PACR Salai in Rajapalayam Municipality (Ward no 20,21,27,28)	COMPLETED	22000000	20205740.8	100	94.27	19048000	01/Oct/2020 01/Oct/2020 90 Days	30/Dec/2020

## RAJAPALAYAM MUNICIPALITY - ONGOING SCHEMES

<a href="#">TURIP/2020-21/127/ROAD/0000020</a>	Providing BT surface by using Paver Machine at Alagathankulam Road, Kalyana sundaranar Road and Madasamy kovil Main Road in Rajapalayam Municipality (Ward no 1,2,3,4,6,8)	BT COMPLETED	23200000	21460414.6	90	88.12	18910959	01/Oct/2020 01/Oct/2020 90 Days	30/Dec/2020 07/Jan/2022
<a href="#">TURIP/2020-21/127/ROAD/0000019</a>	Providing BT surface by using paver machine at T.P.Mills Road From Madurai Road Nehru statue to PACR Salai South Railway Gate in Rajapalayam Municipality (Ward no 19,17,22,26,28)	COMPLETED	28500000	26182454.9	90	0	25159000	01/Oct/2020 01/Oct/2020 90 Days	30/Dec/2020