

SIVAGANGAI MUNICIPALITY

Printed Date :31-Dec-2025 09:12:36 AM

Input Parameter : Report Filter : Region; Region Name : MADURAI REGION; AS From Date : 01/Jan/2020; AS To Date : 31/Mar/2026;

Name of the Region : MADURAI / SIVAGANGAI MUNICIPALITY

S.No	Project ID	Name of Work	AS Details			TS Details			Work Order Date	Agreement Date	Agreement Period	Agreement Value	Physical Progress in %	Stage of the Work	Payment Made so far	Financial Progress in %	Target Date As Per Agreement	Probable Date of completion	Review Remarks
			AS Number	AS Date	AS Amount	TS Number	TS Date	TS Amount											
Region Status																			
Name of the Region : MADURAI																			
Name of the Scheme : 15th CFC																			
Name of the Municipality : SIVAGANGAI																			
1	15TH CFC/2022-23/112/OTHERS/00071	Development of Urban Forest at Compost yard Sundaranadappu	18274-2022-CFC-1	26/Aug/2022	5.18	1/2022-23	06/Sep/2022	5.18	22/Sep/2022	30/Sep/2022	9 Months	5.18	100	All Works completed and Completion Report Updated.	4.67	90.23	30/Jun/2023		
2	15TH CFC/2021-22/112/SL/00002	Providing New 20W Street light in the Municipal Added Area and Maintain the Street light system in Sivagangai Municipality	31113/2021/CF C-1	26/Oct/2022	5	25/2022-23	26/Oct/2022	5	16/Feb/2023	17/Feb/2023	9 Months	5	100	All Work Completed.	0	0.00	17/Nov/2023		
3	15TH CFC/2021-22/112/ROAD/00070	Relaying of Road-112/2021/027/S/0000655-ILAYANGUDI ROAD EAST-9 ,	31112/2021/CF C	05/Sep/2022	8	2	06/Sep/2022	8	22/Sep/2022	22/Sep/2022	9 Months	8	100	All Works completed and Completion Report Updated.	7.15	89.42	22/Jun/2023		
4	15TH CFC/2021-22/112/BUILDING/00002	Construction of Resource Recovery Centre (RRC) at Maruthupandiar Nagar in Sivagangai Municipality.	15th CFC-Roc.No.31113/2021/AMRUT-2	06/Dec/2021	66	15th CFC-RRC-139/2020-21 - 1	15/Dec/2021	33	20/Jan/2022	20/Jan/2022	9 Months	33	100	All Works Completed and Completion Report Updated.	25	75.76	20/Oct/2022		
5	15THCFC/2022-23/112/ROAD/00032	Relaying of Road-112/2021/013/R/0000318-RAJENDRA PRASAD ST , 112/2021/012/S/0000291-PILLAIVAYAL KALI KOIL STREET	3096/2022/B2-3	31/Mar/2023	15.3	1530000	05/Apr/2023	15.3	18/Apr/2023	18/Apr/2023	4 Months	15.3	100	All works Completed.	13.82	90.32	18/Aug/2023		
6	15THCFC/2022-23/112/ROAD/00031	Relaying of Road-112/2021/001/S/000052-THIRUPPATHUR ROAD CROSS STREET , 112/2021/001/S/000053-THIRUPPATHUR ROAD CROSS STREET , 112/2021/001/S/000068-CEYLON BURMA COLONY 5TH ST ,	3096/2022/B2 - 2	31/Mar/2023	11.7	02/23-24	05/Apr/2023	11.7	18/Apr/2023	18/Apr/2023	4 Months	11.9	100	All Works completed and Completion Report Updated.	2	17.09	18/Aug/2023		
7	15THCFC/2022-23/112/ROAD/00030	Relaying of Road-112/2021/001/S/00007-CEYLON BURMA COLONY 6TH STREET , 112/2021/003/S/0000100-HOUSING BOARD-D , 112/2021/027/R/0000666-ILAYANGUDI ROAD EAST-15 ,	3096/2022/B2 - 1	31/Mar/2023	19	01/23-24	05/Apr/2023	19	18/Apr/2023	18/Apr/2023	9 Months	19	100	All Works completed and Completion Report Updated.	17.16	90.32	18/Jan/2024		
8	15THCFC/2022-23/112/PURCHASE/00034	SUPPLY AND DELIVERY OF 6 NOS OF 2CUM CAPACITY BOX TIPPER LCV FOR DOOR TO DOOR COLLECTION OF GARBAGE IN SWM AT SIVAGANGAI MUNICIPALITY	18274/2022/CF C-1-2	21/Mar/2023	43.8	18274/2022 /CFC-1	21/Mar/2023	43.8	23/May/2023	23/May/2023	4 Months	43.8	100	All Works completed and Completion Report Updated.	39.86	91.00	23/Sep/2023		
9	15THCFC/2022-23/112/PURCHASE/00033	SUPPLY AND DELIVERY OF 11NOS OF BATTERY OPERATED VEHICLE FOR SOLID WASTE MANAGEMENT IN SIVAGANGAI MUNICIPALITY	18274/2022/CF C-1-1	21/Mar/2023	22	18274/2022 /CFC-1	21/Mar/2023	22	08/May/2023	08/May/2023	4 Months	22	100	All Works completed and Completion Report Updated.	16.9	76.81	08/Sep/2023		
10	15TH CFC/2021-22/112/WS/00034	Providing 90mm PVC distribution main at Ward no. 1 Melur Road 1st Street, 2nd, 3rd, 4th, 5th, 6th and 7th Street in Sivagangai Municipality	Roc.No.21191/2021/AMRUT-2 UNTIED GRANT	13/Nov/2021	31	2/2022	06/Jan/2022	10	06/Apr/2022	06/Apr/2022	9 Months	10	100	All Works completed and Completion Report Updated.	8.78	87.76	06/Jan/2023		
11	15TH CFC/2021-22/112/WS/00033	Providing Valve Pit at Municipal Town unit 50 Nos. Size inner(1.20*1.20*1.00m)	Roc.No.21191/2021/AMRUT-2 UNTIED GRANT	13/Nov/2021	31	1/2022	06/Jan/2022	6	06/Apr/2022	06/Apr/2022	9 Months	6	100	All works completed.	4.25	70.79	06/Jan/2023		
12	15TH CFC/2021-22/112/WS/00025	Providing 90mm PVC Distribution main at Ward No. 26 and Ward No. 27 Sivagangai Municipal town	15th CFC-Roc.No.31113/2021/AMRUT-2	06/Dec/2021	66	6/2021 - 2	17/Dec/2021	10	06/Apr/2022	13/Apr/2022	9 Months	10	100	All Works completed and Completion Report Updated.	8.53	85.28	13/Jan/2023		

SIVAGANGAI MUNICIPALITY

Printed Date :31-Dec-2025 09:12:36 AM

Input Parameter : Report Filter : Region; Region Name : MADURAI REGION; AS From Date : 01/Jan/2020; AS To Date : 31/Mar/2026;

Name of the Region : MADURAI / SIVAGANGAI MUNICIPALITY

13	15TH CFC/2021-22/112/WS/00024	Providing 160mm PVC Distribution main at College Road to Indira Nagar Sivagangai Municipal town limit.	15th CFC-Roc.No.31113/2021/AMRUT-2	06/Dec/2021	66	7/2021 - 3	17/Dec/2021	10	06/Apr/2022	13/Apr/2022	9 Months	10	100	All Works completed and Completion Report Updated.	8.56	85.64	13/Jan/2023		
14	15TH CFC/2021-22/112/WS/00023	Providing 90mm PVC Distribution main at Ward No. 15 Nelmadi Street and Ward No. 19 Sastri main Street	15th CFC-Roc.No.31113/2021/AMRUT-2	06/Dec/2021	66	8/2021 - 4	17/Dec/2021	4	06/Apr/2022	13/Apr/2022	9 Months	4	100	All Works completed and Completion Report Updated.	3.5	87.54	13/Jan/2023		
15	15TH CFC/2021-22/112/WS/00022	Providing 110mm PVC Distribution main at Ward No. 19 Meenatchi Nagar park to Madhavan mahal back side and Ward No. 23 Kamaraiar Street	15th CFC-Roc.No.31113/2021/AMRUT-2	06/Dec/2021	66	9/2021 - 5	17/Dec/2021	4.5	06/Apr/2022	13/Apr/2022	9 Months	4.5	100	All Works completed and Completion Report Updated.	4.01	89.22	13/Jan/2023		
16	15TH CFC/2021-22/112/WS/00021	Providing 90mm PVC Distribution main at Ward No. 5 Ramachandra Park to Theppakulam in Sivagangai Municipal town	15th CFC-Roc.No.31113/2021/AMRUT-2	06/Dec/2021	66	10/2021 - 6	17/Dec/2021	4.5	06/Apr/2022	13/Apr/2022	9 Months	4.5	100	All works Completed and Completion Report Updated.	4.02	89.22	13/Jan/2023		
17	15TH CFC/2021-22/112/ROAD/00035	Relaying of Road-112/2021/017/R/0000391-VOC ST ,	Roc.No.21191/2021/AMRUT-2 UNTIED GRANT	13/Nov/2021	31	13/2021-22	07/Jan/2022	15	10/May/2022	11/May/2022	9 Months	15	100	All Works completed and Completion Report Updated.	13.68	91.23	11/Feb/2023		
18	15TH CFC/2020-21/112/WS/00045	Supply and delivery of single phase 1HP submersible motor and 3 phase 5HP submersible motor at sivaganagi municipality	Roc.No.20452/2020/LA3-15th CFC TIED GRANT 2020-21	17/Nov/2020	35	10/2021	27/Jul/2021	5	21/Sep/2021	27/Sep/2021	9 Months	5	100	All Works completed and Completion Report Updated.	4.51	90.21	27/Jun/2022		
19	15TH CFC/2020-21/112/WS/00044	Providing extension of 90 mm pvc distribution main at ward no : 6 Ram nagar extension in sivagangai municipality	Roc.No.20452/2020/LA3-15th CFC TIED GRANT 2020-21	17/Nov/2020	35	9/2021	27/Jul/2021	5	21/Sep/2021	27/Sep/2021	9 Months	5	100	All Works completed and Completion Report Updated.	4.51	90.22	27/Jun/2022		
20	15TH CFC/2020-21/112/WS/00043	Providing extension of 90 mm pvc distribution main at ward no: 19 meenakshi nagar extension in sivagangai municipilaity	Roc.No.20452/2020/LA3-15th CFC TIED GRANT 2020-21	17/Nov/2020	35	8/2021	27/Jul/2021	5	21/Sep/2021	27/Sep/2021	9 Months	5	100	All Works completed and Completion Report Updated.	4.51	90.20	27/Jun/2022		
21	15TH CFC/2020-21/112/WS/00042	Providing extension of 90 mm pvc distribution main at ward no: 4 society layout, krishna layout at railway station road and ward no :10 karunya nagar in sivagangai municipality	Roc.No.20452/2020/LA3-15th CFC TIED GRANT 2020-21	17/Nov/2020	35	7/2021	27/Jul/2021	10	21/Sep/2021	27/Sep/2021	9 Months	10	100	All Works completed and Completion Report Updated.	8.9	89.00	27/Jun/2022		
22	15TH CFC/2020-21/112/WS/00041	Supply,Delivery and fixing of three phase 50 hp vertical type submersible motor pumpset at idaikattu head works	Roc.No.20452/2020/LA3-15th CFC TIED GRANT 2020-21	17/Nov/2020	35	6/2021	27/Jul/2021	10	21/Sep/2021	27/Sep/2021	9 Months	10	100	All Works completed and Completion Report Updated.	8.97	89.70	27/Jun/2022		
23	15TH CFC/2020-21/112/ROAD/00040	Relaying of Road-112/2021/019/S/0000457-MEENAKSHI NAGAR EXTENSION ,	15th CFC-Roc.No.31113/2021/AMRUT-2 UNTIED GRANT	05/Jan/2022	54	5/2022	06/Jan/2022	6.5	06/Apr/2022	13/Apr/2022	9 Months	6.5	100	All Works completed and Completion Report Updated.	5.86	90.20	13/Jan/2023		
24	15TH CFC/2020-21/112/ROAD/00039	Relaying of Road-112/2021/013/R/0000321-KAMBAR ST ,	15th CFC-Roc.No.31113/2021/AMRUT-2 UNTIED GRANT	05/Jan/2022	54	4/2022	06/Jan/2022	10	06/Apr/2022	13/Apr/2022	9 Months	10	100	All Works completed and Completion Report Updated.	9.01	90.15	13/Jan/2023		
25	15TH CFC/2020-21/112/ROAD/00038	Relaying of Road-112/2021/008/R/0000196-SAROJINI ST ,	15th CFC-Roc.No.31113/2021/AMRUT-2 UNTIED GRANT	05/Jan/2022	54	Roc.No.338/2021/B2-3	07/Jan/2022	14	06/Apr/2022	13/Apr/2022	9 Months	14.54	100	All Works completed and Completion Report Updated.	12.22	87.30	13/Jan/2023		
26	15TH CFC/2020-21/112/ROAD/00037	Relaying of Road-112/2021/001/S/00007-CEYLON BURMA COLONY 6TH STREET ,	15th CFC-Roc.No.31113/2021/AMRUT-2 UNTIED GRANT	05/Jan/2022	54	Roc.No.338/2021/B2-2	07/Jan/2022	11	06/Apr/2022	13/Apr/2022	9 Months	11	100	All Works completed and Completion Report Updated.	9.92	90.18	13/Jan/2023		

SIVAGANGAI MUNICIPALITY

Printed Date :31-Dec-2025 09:12:36 AM

Input Parameter : Report Filter : Region; Region Name : MADURAI REGION; AS From Date : 01/Jan/2020; AS To Date : 31/Mar/2026;

Name of the Region : MADURAI / SIVAGANGAI MUNICIPALITY

27	15TH CFC/2020-21/112/ROAD/00036	Relaying of Road--ILAYANGUDI ROAD EAST-4, -ILAYANGUDI ROAD EAST-4, -ILAYANGUDI ROAD EAST-5,	15th CFC-Roc.No.31113/2021/AMRUT-2 UNTIED GRANT	05/Jan/2022	54	Roc.No.338/2021/B2-1	07/Jan/2022	12.5	06/Apr/2022	13/Apr/2022	9 Months	12.5	100	All Works completed and Completion Report Updated.	11.28	90.22	13/Jan/2023		
----	---	---	---	-------------	----	----------------------	-------------	------	-------------	-------------	----------	------	-----	--	-------	-------	-------------	--	--

Name of the Scheme : 15th CFC Tied Grant

Name of the Municipality : SIVAGANGAI

28	15THCFC/2022-23/112/WS/00002	Activation & Revival of Existing Liquid Chlorination Plant 4 Locations at Madurai Mukku OHT, Maruthupandiyar Nagar OHT, Sunnambu Kalavasal OHT and Indra Nagar OHT	3096/2022/B2-2	18/Jan/2024	2.8	52/2023-24	30/Jan/2024	2.8	16/Feb/2024	29/Feb/2024	4 Months	2.8	100	All Works Completed and Completion Report Updated.	0	0.00	29/Jun/2024		
----	--	--	----------------	-------------	-----	------------	-------------	-----	-------------	-------------	----------	-----	-----	--	---	------	-------------	--	--

29	15THCFC/2022-23/112/WS/00001	Supply and Fixing of 2Nos of 7.5HP Submersible Motor for Maruthupandiyar OHT and Supplying Valve Rod and 3 Nos of 1HP Submersible motor	3096/2022/B2	18/Jan/2024	2.92	51/2023-24	30/Jan/2024	2.92	16/Feb/2024	28/Feb/2024	4 Months	2.92	100	All Works Completed and Completion Report Updated.	2.62	89.88	28/Jun/2024		
----	--	---	--------------	-------------	------	------------	-------------	------	-------------	-------------	----------	------	-----	--	------	-------	-------------	--	--

Name of the Scheme : 15th CFC UnTied Grant

Name of the Municipality : SIVAGANGAI

30	15THCFCUNT/2025-26/112/ROAD/00008	Relaying of Road-Paver Block Road112015R247-ASIRIYAR SOMASUNDARAM ST, 112022S132-KAMALA NEHRU ST, 112014L017-ABDUL HAMEED ST, 112025R348-SOWKATH ALI ST, 112025S147-SOWKATH ALI ST, 112023L066-ILANGO ST, 112026L081-COLLEGE ROAD-4, 112027S158-ILAYANGUDI ROAD WEST-5,	1926/2025/B2	15/May/2025	35	12/2025-26	20/May/2025	35	23/Jun/2025	26/Jun/2025	4 Months	35	90	7 Nos of Road completed and balance Road work in progress.	24.86	71.03	26/Oct/2025		
----	---	---	--------------	-------------	----	------------	-------------	----	-------------	-------------	----------	----	----	--	-------	-------	-------------	--	--

31	15THCFCUNT/2023-24/112/ROAD/00050	Relaying of Road-Bituminous Road112007R460-SASTHIRI ST-5, 112007R459-SASTHIRI ST-5, 112004R102-MAJEED ROAD MAIN, 112004R076-SOCIETY LAYOUT -2ND STREET, 112013R471-KRISHNAN LAYOUT 1ST STREET, 112013R472-KRISHNAN LAYOUT 4TH STREET, 112013R229-MUTHURAMALINGAM ST, 112009R141-	16495/2023/CF C-1	23/Jun/2023	93	91/2023-24	26/Jun/2023	93	20/Jul/2023	24/Jul/2023	6 Months	93	0	All Work Completed and CR uploaded	58.5	62.90	24/Jan/2024		
----	---	--	-------------------	-------------	----	------------	-------------	----	-------------	-------------	----------	----	---	------------------------------------	------	-------	-------------	--	--

Name of the Scheme : 15thCFC-Health

Name of the Municipality : SIVAGANGAI

32	15THCFCUPC/2023-24/112/BUILDING/00051	CONSTRUCTION OF URBAN HEALTH SUB CENTRE (UHSC) AT W.NO:18 BHARATHI NAGAR IN SIVAGANGAI MUNICIPALITY	4668/2023/E1	14/Sep/2023	30	26/2023-24	14/Sep/2023	30	30/Oct/2023	01/Nov/2023	6 Months	30	100	All Works Completed.	26.73	89.10	01/May/2024		
----	---	---	--------------	-------------	----	------------	-------------	----	-------------	-------------	----------	----	-----	----------------------	-------	-------	-------------	--	--

33	15TH CFC/2021-22/112/BUILDING/00046	UPHC Sivagangai - Building- 1 No.	32454/2021/AMRUT-2/Sivagangai	17/Dec/2021	25	Roc.5458/2021/B2 (15th CFC UHWC)	04/Jan/2022	25	06/Apr/2022	12/Apr/2022	6 Months	25	100	All Works Completed and Completion Report Updated.	15.37	61.50	12/Oct/2022		
----	---	-----------------------------------	-------------------------------	-------------	----	----------------------------------	-------------	----	-------------	-------------	----------	----	-----	--	-------	-------	-------------	--	--

Name of the Scheme : AMRUT 2.O

Name of the Municipality : SIVAGANGAI

34	AMRUT 2.O/2022-23/112/PARK/00003	Park at Thiyagi Subbiah nagar Ward No. 26(C), Block : 19, TS.No. 7/2A1(Part), 7/2A2(Part) in Sivagangai Municipality.	G.O. Ms. No. 7 MA&WS	20/Jan/2023	26	138/2022-23	03/Feb/2023	26	08/Mar/2023	08/Mar/2023	9 Months	26	100	All Works Completed and Completion Report Updated.	23.72	91.25	08/Dec/2023		...
----	--	---	----------------------	-------------	----	-------------	-------------	----	-------------	-------------	----------	----	-----	--	-------	-------	-------------	--	-----

Name of the Scheme : CGF

Name of the Municipality : SIVAGANGAI

35	CGF/2021-22/112/OTHERS/00073	Providing and Installation of Online Continuous Effluent Monitoring System (OCEMS) in Sewage Treatment Plant in Sivagangai Municipality	17021/2021/EA 1	11/Apr/2022	41.72	12/2021-22	20/Jun/2022	41.72	03/Aug/2022	17/Aug/2022	9 Months	36.76	100	All works Completed.	20	47.94	17/May/2023		
----	--	---	-----------------	-------------	-------	------------	-------------	-------	-------------	-------------	----------	-------	-----	----------------------	----	-------	-------------	--	--

Name of the Scheme : CMBFS-COMMON KITCHEN

Name of the Municipality : SIVAGANGAI

SIVAGANGAI MUNICIPALITY

Printed Date :31-Dec-2025 09:12:36 AM

Input Parameter : Report Filter : Region; Region Name : MADURAI REGION; AS From Date : 01/Jan/2020; AS To Date : 31/Mar/2026;

Name of the Region : MADURAI / SIVAGANGAI MUNICIPALITY

36	CMBFS/2022-23/112/BUILDING/00029	Construction of Common Kitchen at Ward No:14, Majeed Road Main (LIC Opposite) in Sivagangai Municipality	501/2022/E1	21/Mar/2023	27	151/22-23	24/Mar/2023	27	11/Apr/2023	11/Apr/2023	9 Months	27	100	All Works Completed and Completion Report Updated.	24.66	91.32	11/Jan/2024		
----	--	--	-------------	-------------	----	-----------	-------------	----	-------------	-------------	----------	----	-----	--	-------	-------	-------------	--	--

Name of the Scheme : Dormant Account and Interest Fund

Name of the Municipality : SIVAGANGAI

37	DORM/2023-24/112/ROAD/00049	Formation of New Road-112001R021-MELUR ROAD 4TH STREET , 112001R431-MELUR ROAD 2ND STREET , 112011R463-MAJEED ROAD-12 , 112011R167-AMBETHKAR ST-2 , 112012R207-PILLAIVAYAL KALI KOIL STREET , 112012R208-PILLAIVAYAL KALI KOIL STREET , 112012R209-PILLAIVAYAL KALI KOIL STREET , 112013R466-RAILWAY STATION ROAD , 112013R467-SURAKKULAM ROAD , 112013R468-RAILWAY STATION ROAD , 112015R476-AMBETHKAR ST , 112020R320-MADURAI ROAD-10TH STREET , 112020R322-MADURAI ROAD-10TH STREET , 112020R321-MADURAI ROAD-10T	20499/2023/SS 3-5	21/Jun/2023	78	90/2023-24	23/Jun/2023	78	19/Jul/2023	19/Jul/2023	4 Months	78	100	All works Completed.	70.13	89.92	19/Nov/2023		
38	DORM/2023-24/112/ROAD/00048	Formation of New Road-112027R413-ILAYANGUDI ROAD EAST EXTENSION , 112027R414-ILAYANGUDI ROAD EAST EXTENSION , 112027R415-ILAYANGUDI ROAD EAST EXTENSION , 112027R416-ILAYANGUDI ROAD EAST EXTENSION , 112027R419-ILAYANGUDI ROAD EAST EXTENSION , 112027R420-ILAYANGUDI ROAD EAST EXTENSION , 112027R422-ILAYANGUDI ROAD EAST EXTENSION , 112027R423-ILAYANGUDI ROAD EAST EXTENSION , 112027R424-ILAYANGUDI ROAD EAST EXTENSION , 112027R425-ILAYANGUDI ROAD EAST EXTENSION , 112027R426-ILAYANGUDI ROAD EAST	20499/2023/SS 3-4	21/Jun/2023	85	89/2023-24	23/Jun/2023	85	19/Jul/2023	19/Jul/2023	4 Months	85	100	All Works completed.	76.5	90.00	19/Nov/2023		
39	DORM/2023-24/112/ROAD/00047	Formation of New Road-112025R495-KAKKAN PACKAM EAST , 112025R496-KAKKAN PACKAM EAST , 112025R497-KAKKAN PACKAM EAST , 112025R498-KAKKAN PACKAM EAST , 112025R499-KAKKAN PACKAM EAST , 112025R500-KAKKAN PACKAM EAST , 112025R501-KAKKAN PACKAM EAST , 112025R502-COLLEGE ROAD-1 , 112025R503-COLLEGE ROAD-1 , 112026R363-COLLEGE ROAD-1 ,	20499/2023/SS 3-3	21/Jun/2023	73	88/2023-24	23/Jun/2023	73	19/Jul/2023	19/Jul/2023	4 Months	73	100	All works Completed.	65.7	90.00	19/Nov/2023		
40	DORM/2023-24/112/ROAD/00046	Formation of New Road-112013R469-RAILWAY STATION ROAD , 112013R470-RAILWAY STATION ROAD , 112014R232-PALAKADAI LANE , 112014R233-PALAKADAI LANE , 112014R235-PALAKADAI LANE , 112014R238-PALAKADAI LANE , 112021R480-SOUTH MARKET ST , 112021R481-SOUTH MARKET ST , 112021R482-SOUTH MARKET ST , 112021R483-SOUTH MARKET ST , 112021R484-SOUTH MARKET ST , 112021R485-SOUTH MARKET ST , 112021R486-SOUTH MARKET ST , 112025R357-SOUTH MARKET ST , 112025R358-SOUTH MARKET ST , 112022R491-THONDI ROAD-6 ,	20499/2023/SS 3-2	21/Jun/2023	73	87/2023-24	23/Jun/2023	73	19/Jul/2023	21/Jul/2023	4 Months	73	100	All Works completed.	65.57	89.82	21/Nov/2023		

SIVAGANGAI MUNICIPALITY

Printed Date :31-Dec-2025 09:12:36 AM

Input Parameter : Report Filter : Region; Region Name : MADURAI REGION; AS From Date : 01/Jan/2020; AS To Date : 31/Mar/2026;

Name of the Region : MADURAI / SIVAGANGAI MUNICIPALITY

41	DORM/2023-24/112/ROAD/00045	Formation of New Road-112001R022-MELUR ROAD 4TH STREET , 112001R434-MELUR ROAD 4TH STREET , 112001R436-MELUR ROAD 4TH STREET , 112001R433-MELUR ROAD 3RD STREET , 112001R432-MELUR ROAD 3RD STREET , 112001R430-MELUR ROAD 2ND STREET , 112002R437-MELUR ROAD 4TH STREET , 112001R025-MELUR ROAD 5TH STREET , 112006R124-RAMNAGAR EXTENSION , 112007R445-MEENAKSHI NAGAR EXTENSION , 112007R446-MEENAKSHI NAGAR EXTENSION , 112007R447-MEENAKSHI NAGAR EXTENSION , 112007R448-MEENAKSHI NAGAR EXTENSION , 112007R452	20499/2023/SS 3-1	21/Jun/2023	87	86/2023-24	23/Jun/2023	87	19/Jul/2023	21/Jul/2023	4 Months	87	100	All works Completed.	77.98	89.63	21/Nov/2023		
----	---	--	-------------------	-------------	----	------------	-------------	----	-------------	-------------	----------	----	-----	----------------------	-------	-------	-------------	--	--

Name of the Scheme : General Fund

Name of the Municipality : SIVAGANGAI

42	GENERAL/2022-23/112/SWD/00027	Construction of Culvert and Storm Water Drain at Ward No:10, Thalaivar Chinnasamy Street in Sivagangai Municipality	26	23/Mar/2022	2.5	26/21-22	23/Mar/2022	2.5	09/Jan/2023	10/Jan/2023	270 days	2.5	0	work cancelled.	0	0.00	10/Mar/2023		
43	GENERAL/2022-23/112/SWD/00026	Construction of Storm Water Drain at Ward No:21, Pillaivayal Kaliyamman koil Street in Sivagangai Municipality	37	23/Mar/2022	2.5	25/21-22	23/Mar/2022	2.5	09/Jan/2023	10/Jan/2023	270 days	2.5	0	Work Cancelled.	0	0.00	10/Mar/2023		
44	GENERAL/2022-23/112/SWD/00020	Construction of Storm Water Drain at Ward No:07, Sasthiri 5th Cross street in Sivagangai Municipality	23	23/Mar/2022	2.5	19/21-22	23/Mar/2022	2.5	09/Jan/2023	09/Jan/2023	270 days	2.5	0	Work Cancelled.	0	0.00	09/Mar/2023		
45	GENERAL/2022-23/112/SWD/00019	Construction of Storm Water Drain at Ward No:24, Keelar Street and Sivaje Street in Sivagangai Municipality	40	23/Mar/2022	2.5	18/21-22	23/Mar/2022	2.5	09/Jan/2023	10/Jan/2023	270 days	2.5	100	All Works completed and Completion Report Updated.	0	0.00	10/Mar/2023		
46	GENERAL/2022-23/112/SWD/00018	Construction of Storm Water Drain at Ward No:17, Tharmar Kovil Street in Sivagangai Municipality	33	23/Mar/2022	2.5	17/21-22	23/Mar/2022	2.5	09/Jan/2023	09/Jan/2023	270 days	2.5	0	Work Cancelled.	0	0.00	09/Mar/2023		
47	GENERAL/2022-23/112/SWD/00017	Construction of Storm Water Drain at Ward No:20 Annavathiyar Street in Sivagangai Municipality	36	23/Mar/2022	2.5	16/21-22	23/Mar/2022	2.5	09/Jan/2023	09/Jan/2023	270 days	2.5	0	Work Cancelled.	0	0.00	09/Mar/2023		
48	GENERAL/2022-23/112/SWD/00016	Construction of Storm Water Drain at Ward No:05, Manirengapuram in Sivagangai Municipality	21	23/Mar/2022	2.3	15/21-22	23/Mar/2022	2.3	09/Jan/2023	09/Jan/2023	270 days	2.3	0	Work cancelled	0	0.00	09/Mar/2023		
49	GENERAL/2022-23/112/SWD/00014	Construction of Storm Water Drain at Ward No:26 in Ilayangudi Road 4th cross street in Sivagangai Municipality	42/21-22	23/Mar/2022	2.5	13/21-22	23/Mar/2022	2.5	09/Jan/2023	09/Jan/2023	270 days	2.5	100	All works Completed and Completion Report Updatd.	0	0.00	09/Mar/2023		
50	GENERAL/2022-23/112/ROAD/00035	Relaying of Road-112/2021/005/R/0000164-NEETHIPATHIRAJASEKARAN ST ,	620/2023/E1	06/Apr/2023	50	18/2023-24	10/Apr/2023	50	28/Apr/2023	28/Apr/2023	270 days	50	100	All Works Completed and Completion Report Updated.	0	0.00	28/Jun/2023		
51	GENERAL/2022-23/112/ROAD/00025	Relaying of Road-112/2021/011/R/0000239-AMBETHKAR ST-2 ,	31	23/Mar/2022	2.5	24/21-22	23/Mar/2022	2.5	09/Jan/2023	09/Jan/2023	270 days	2.5	0	Work Cancelled.	0	0.00	09/Mar/2023		
52	GENERAL/2022-23/112/ROAD/00024	Relaying of Road-112/2021/004/R/0000135-KRISHNAN LAYOUT MAIN ,	29	23/Mar/2022	2.5	23/21-22	23/Mar/2022	2.5	09/Jan/2023	09/Jan/2023	270 days	2.5	0	Work Cancelled.	0	0.00	09/Mar/2023		
53	GENERAL/2022-23/112/ROAD/00023	Relaying of Road-112/2021/004/R/0000152-CIBIYAN LAYOUT 4TH STREET ,	28	23/Mar/2022	2.5	22/21-22	23/Mar/2022	2.5	09/Jan/2023	09/Jan/2023	270 days	2.5	0	Work Cancelled.	0	0.00	09/Mar/2023		

SIVAGANGAI MUNICIPALITY

Printed Date :31-Dec-2025 09:12:36 AM

Input Parameter : Report Filter : Region; Region Name : MADURAI REGION; AS From Date : 01/Jan/2020; AS To Date : 31/Mar/2026;

Name of the Region : MADURAI / SIVAGANGAI MUNICIPALITY

54	GENERAL/2022-23/112/ROAD/00022	Relaying of Road-112/2021/018/L/0000408-KAMATCHI AMMAN KOIL ST ,	22	23/Mar/2022	2.5	21/21-22	23/Mar/2022	2.5	09/Jan/2023	09/Jan/2023	270 days	2.5	0	Work Cancelled.	0	0.00	09/Mar/2023		
55	GENERAL/2022-23/112/ROAD/00021	Relaying of Road-112/2021/012/R/0000267-THONDI ROAD-6 ,	38	23/Mar/2022	2.5	20/21-22	23/Mar/2022	2.5	09/Jan/2023	09/Jan/2023	270 days	2.5	0	Work Cancelled.	0	0.00	09/Mar/2023		
56	GENERAL/2022-23/112/ROAD/00015	Relaying of Road-112/2021/025/R/0000578-ASOKAR ST ,	39	23/Mar/2022	2.5	14/21-22	23/Mar/2022	2.5	09/Jan/2023	09/Jan/2023	270 days	2.5	0	Work Cancelled.	0	0.00	09/Mar/2023		
57	GENERAL/2022-23/112/ROAD/00013	Relaying of Road-112/2021/005/R/0000157-OVERSEAR ST ,	20	23/Mar/2022	2.5	12/21-22	23/Mar/2022	2.5	09/Jan/2023	09/Jan/2023	270 days	2.5	0	Work Cancelled.	0	0.00	09/Mar/2023		
58	GENERAL/2022-23/112/ROAD/00012	Relaying of Road-112/2021/001/R/000022-MELUR ROAD 2ND STREET ,	17	23/Mar/2022	2.5	11/21-22	23/Mar/2022	2.5	09/Jan/2023	09/Jan/2023	270 days	2.5	0	Work Cancelled.	0	0.00	09/Mar/2023		
59	GENERAL/2022-23/112/ROAD/00011	Relaying of Road-112/2021/010/R/0000226-KARUNYA NAGAR ,	27	23/Mar/2022	2.5	10/21-22	23/Mar/2022	2.5	09/Jan/2023	09/Jan/2023	270 days	2.5	100	All Works Completed and completion Report Updated.	0	0.00	09/Mar/2023		

Name of the Scheme : IUDM

Name of the Municipality : SIVAGANGAI

60	IUDM/2020-21/112/ROAD/00006	Providing BT surface and drain with culvert at ward 19 in meenaktchi nagar extension , Ward 20 Kalavasal near OHT and Ward 27 Ilayankudi road east street in Sivagangai Municipality (IUDM PACKAGE - 3)	IUDM-G.O.NO. 303/2020	09/Sep/2019	280	15089-5/2020/DO2-3	17/Sep/2020	90	30/Sep/2021	30/Sep/2021	6 Months	94.46	100	All Works completed and Completion Report Updated.	20	22.22	30/Mar/2022		
61	IUDM/2020-21/112/ROAD/00003	Providing cement concrete paver block road and Drain at ward no.03 in municipal colony road, providing BT surface Drain with culvert ward no. 04 in society layout and ward no.06 ram nagar Extension in svg	IUDM-G.O.NO. 303/2020	09/Sep/2019	280	15089-5/2020/DO2-2	17/Sep/2020	90	30/Nov/2020	30/Nov/2020	6 Months	90	100	All Works Completed and Completion Report Updated.	78.86	87.63	30/May/2021		

Name of the Scheme : Kalaingar Nagarpura Mempatu Thittam

Name of the Municipality : SIVAGANGAI

62	KNMT/2025-26/112/WB/00010	Rejuvenation of Water Bodies at Sathappar Oorani Ward No:11, Block:9, Survey No:4 in Sivagangai Municipality	G.O.(4D).No.18	30/Apr/2025	72	47/2025-26	14/Apr/2025	72	21/May/2025	23/May/2025	4 Months	72	85	Toe Wall, Footpath, Inlet and Outlet drain completed. Electrical and Fencing work is in progress.	43.43	60.31	23/Sep/2025		
63	KNMT/2025-26/112/PARK/00011	Creation of New Park at Senthamil Nagar Ward No:12, Block No:2, Survey No:99 in Sivagangai Municipality	GO.(4D).No.18	30/Apr/2025	31	01/2025-26	14/Apr/2025	31	21/May/2025	23/May/2025	4 Months	31	100	All Works Completed.	8.79	28.37	23/Sep/2025		
64	KNMT/2025-26/112/BUILDING/00009	Construction of LPG Gasifier Crematorium in Vadakku Mayanam at Ward No:2, Block No:7, S.No:5/2 in Sivagangai Municipality	G.O.(4D).18	30/Apr/2025	159	48/2025-26	15/Apr/2025	159	26/May/2025	30/May/2025	12 Months	159	40	Above lintel level work is in progress.	11.73	7.38	30/May/2026		
65	KNMT/2022-23/112/TW013/00007	Improvement of Bus stand in Ward No:B, Block No:8, Survey Nos:21 and 22 in Sivagangai Municipality	G.O.(4D) No.02	09/Jan/2023	195	001/DO1/2022	24/Jan/2023	195	08/Mar/2023	08/Mar/2023	9 Months	195	100	All Works Completed	151.01	77.44	08/Dec/2023		To be expedited
66	KALAI GNAR/2022-23/112/WS/00056	Rejuvenation of Water Bodies - Chetti Oorani Ward No. 4(Ward No. A, Survey No. 12)	G.O.(Ms) No.88 MAWS (NS) Dept. Dated : 17-06-2022	17/Jun/2022	169	226/2022-23	27/Jun/2022	160	03/Aug/2022	08/Aug/2022	270 days	160	100	Work complete	149.57	88.50	08/Feb/2023		
67	KALAI GNAR/2022-23/112/WB/00061	Water Bodies at Lakshmi Theetam Oorani Ward no.:B, Block No. :10, TS.No. 87 in Sivagangai Municipality	G.O.(4D) No.18 MAWS (SS&FC) Dept.	21/Oct/2022	24	81/2022-23	04/Nov/2022	24	06/Dec/2022	07/Dec/2022	270 days	18.54	0	Work Cancelled / Dropped.	0	0.00	05/Jun/2023		

SIVAGANGAI MUNICIPALITY

Printed Date :31-Dec-2025 09:12:36 AM

Input Parameter : Report Filter : Region; Region Name : MADURAI REGION; AS From Date : 01/Jan/2020; AS To Date : 31/Mar/2026;

Name of the Region : MADURAI / SIVAGANGAI MUNICIPALITY

68	KALAI GNAR /2022-23/112/WB/00060	Water Bodies at Kundu Oorani Ward no. :C, Block No. :16, TS.No. 13 in Sivagangai Municipality	G.O.(4D) No.18 MAWS (SS&FC) Dept.	18/Oct/2022	35	82/2022-23	04/Nov/2022	35	06/Dec/2022	07/Dec/2022	6 Months	31.25	100	All works Completed and Completion Report Updated	24.02	68.63	07/Jun/2023		
69	KALAI GNAR /2022-23/112/BUILDING/00075	Construction of Weekly Market in Ward 4, Survey No. 7, Block No 2 in Sivagangai Municipality	GO (4D) No. 23	01/Dec/2022	389	7-12-2022	07/Dec/2022	389	05/Jan/2023	06/Jan/2023	12 Months	389	100	All Works Completed.	288.35	74.13	06/Jan/2024		To be expedited
70	KALAI GNAR /2021-22/112/WS/00032	Rejuvenation of Water Bodies - Shekkadi Oorani Ts No: 6,7,8,9, Block: 6 Ward: C	G.O.(Ms) No.59 MAWS (NS) Dept. Dated : 22-04-2022	22/Apr/2022	140	ROC. 001/2022/D O1 CE DMA	06/May/2022	134	06/Jun/2022	13/Jun/2022	12 Months	134	100	work completed	124.64	0.00	13/Jun/2023		...
71	KALAI GNAR /2021-22/112/BUILDING/00031	Construction of Knowledge and Study Centre at Collectorate Campus Premises in Sivagangai Municipality (Type II)	G.O.(Ms) No.92 MAWS (NS) Dept.	30/Oct/2021	185	477/2021-22	25/Nov/2021	185	20/Jan/2022	03/Mar/2022	12 Months	185	100	all Works completed.	167.33	90.45	03/Mar/2023		Date of completion 15.6.2023
72	KNMT/2024-25/112/WB/00006	Improvement works such as strengthening of bund and Footpath works at Mappillai Dhurai Oorani TS.No:9, Block:10, Ward:E in Sivagangai Municipality	KNMT-FY 2024-25 - 11TH CPSMC - DMA	28/Jun/2024	70	04/2024-25	03/Jul/2024	70	01/Aug/2024	05/Aug/2024	4 Months	70	100	All Works Completed.	20.69	29.56	05/Dec/2024		
73	KNMT/2024-25/112/WB/00004	Improvement works such as strengthening of Bund and Footpath works at Ayyanar Oorani TS.No:4/2, Block:2, Ward:E in Sivagangai Municipality	KNMT - FY 2024-25 - 11TH CPSMC - DMA 1	28/Jun/2024	37	02/2024-25	28/Jun/2024	37	19/Aug/2024	20/Aug/2024	4 Months	37	100	All work completed	18.39	49.70	20/Dec/2024		
74	KNMT/2024-25/112/PARK/00005	Creation of New Park at Indra Nagar Ward : C, Block:19, Survey No:75/1 Part in Sivagangai Municipality	KNMT - FY 2024-25 - 11TH CPSMC - DMA	28/Jun/2024	37	01/2024-25	28/Jun/2024	37	02/Aug/2024	12/Aug/2024	4 Months	37	100	All Works completed.	30.08	81.30	12/Dec/2024		
75	KNMT/2024-25/112/BUILDING/00007	Construction of Commercial Complex (Madurai road) Ward No:18, Block:7, Survey No:7 in Sivagangai Municipality	13th CPSMC	09/Sep/2024	50	28/2024-25	12/Sep/2024	50	08/Oct/2024	08/Oct/2024	9 Months	50	50	Lintel level work is in progress.	14.12	28.24	08/Jul/2025		
76	KNMT/2023-24/112/ROAD/00041	Formation of New Road-112021R487-SOUTH MARKET ST , 112021R488-PILLAIVAYAL KALI KOIL STREET , 112021R489-PILLAIVAYAL KALI KOIL STREET , 112021R490-PILLAIVAYAL KALI KOIL STREET , 112014R234-PALAKADAI LANE , 112014R236-PALAKADAI LANE , 112026R376-AKILANDAPURAM , 112027R418-ILAYANGUDI ROAD EAST EXTENSION , 112027R417-ILAYANGUDI	G.O.(4D)No: 20 - 3	08/Jun/2023	69	60/2023-24	12/Jun/2023	69	07/Jul/2023	07/Jul/2023	4 Months	69	100	All Works Completed. Third Party Inspection Report & Completion Report Updated.	61.67	89.38	07/Nov/2023		
77	KNMT/2023-24/112/ROAD/00040	Formation of New Road-112007R449-MEENAKSHI NAGAR EXTENSION , 112007R450-MEENAKSHI NAGAR EXTENSION , 112007R451-MEENAKSHI NAGAR EXTENSION , 112011R462-KARUNYA NAGAR , 112013R465-SOCIETY LAYOUT MAIN , 112013R464-SOCIETY LAYOUT MAIN , 112015R477-AMBETHKAR ST , 112019R268-DHARMAR KOIL ST , 112018R479-BARATHY ST-4TH STREET , 112018R478-BARATHY ST-4TH STREET , 112012R200-THONDI ROAD-7 , 112012R189-THONDI ROAD-6 ,	G.O.(4D) No:20 - 2	08/Jun/2023	71	59/2023-24	12/Jun/2023	71	07/Jul/2023	07/Jul/2023	4 Months	71	100	All Works Completed. Third Party Inspection Report & completion Report Updated.	63.63	89.62	07/Nov/2023		

SIVAGANGAI MUNICIPALITY

Printed Date :31-Dec-2025 09:12:36 AM

Input Parameter : Report Filter : Region; Region Name : MADURAI REGION; AS From Date : 01/Jan/2020; AS To Date : 31/Mar/2026;

Name of the Region : MADURAI / SIVAGANGAI MUNICIPALITY

78	KNMT/2023-24/112/ROAD/00039	Formation of New Road-112001R427-MELUR ROAD 1ST STREET , 112001R428-MELUR ROAD 1ST STREET , 112001R429-MELUR ROAD 1ST STREET , 112001R435-MELUR ROAD 4TH STREET , 112001R020-MELUR ROAD 4TH STREET , 112001R023-MELUR ROAD 4TH STREET , 112002R438-THIRUPPATHUR ROAD , 112002R440-CEYLON BURMA COLONY 6TH STREET , 112002R441-THIRUPPATHUR ROAD , 112002R439-CEYLON BURMA COLONY 6TH STREET , 112005R442-RAMNAGAR EXTENSION , 112005R443-RAMNAGAR EXTENSION , 112005R444-RAMNAGAR	G.O.(4D) No:20	08/Jun/2023	65	58/23-24	12/Jun/2023	65	07/Jul/2023	07/Jul/2023	4 Months	65	100	All Works Completed. Third Party Inspection Report & completion Report Updated.	58.41	89.86	07/Nov/2023		
79	KNMT/2023-24/112/BUILDING/00052	CONSTRUCTION OF DAILY MARKET AT WARD NO.21 TS.NO.87 IN SIVAGANGAI MUNICIPALITY	G.O.(4D) No.35	18/Aug/2023	349	18484/2023/DO1	01/Sep/2023	349	13/Oct/2023	09/Nov/2023	18 Months	349	90	Paver Block laying work is in progress.	140.18	40.17	09/May/2025		

Name of the Scheme : Nagarpura Salai Mempoattu Thittam

Name of the Municipality : SIVAGANGAI

80	NSMT/2023-24/112/ROAD/00044	Relaying of Road-112005R106-PILLAIYAR KOIL ST , 112007R129-PATTINATHAR ST , 112018R266-KALIMUTHAN ST , 112018R263-KAMATCHI AMMAN KOIL ST , 112018R267-NALAN ST , 112011R175-MAJEED ROAD-7 , 112025R353-ASOKAR ST , 112025R354-ASOKAR ST , 112027R400-ILAYANGUDI ROAD EAST-10 ,	5TH MEETING PS & MC OF NSMT-3	29/May/2023	48	72/2023-24	14/Jun/2023	48	20/Jul/2023	24/Jul/2023	4 Months	48	100	All Works Completed and Completion Report Updated.	29.21	60.84	24/Nov/2023		
81	NSMT/2023-24/112/ROAD/00043	Relaying of Road-112001R001-MUTHUCHAMY NAGAR , 112001R002-MUTHUCHAMY NAGAR 1ST ST , 112001R047-CEYLON BURMA COLONY MAIN , 112010R154-RAJACHATHIRA ST , 112011R171-AMBETHKAR ST-3 , 112011R172-AMBETHKAR ST-3 , 112011R166-AMBETHKAR ST-2 , 112012R210-PILLAIYAYAL KALI KOIL STREET , 112013R473-KRISHNAN LAYOUT 4TH STREET , 112013R474-KRISHNAN LAYOUT 4TH STREET , 112013R475-KRISHNAN LAYOUT 4TH STREET , 112002R053-BSNL OFFICE ROAD , 112022R492-THONDI ROAD-6 , 112026R362-COLLEGE ROAD-1 , 112027R404-ILAYANG	5TH MEETING PS & MC OF NSMT-2	29/May/2023	68	71/2023-24	14/Jun/2023	68	07/Jul/2023	07/Jul/2023	4 Months	68	100	All Works Completed.	61.4	90.29	07/Nov/2023		
82	NSMT/2023-24/112/ROAD/00042	Relaying of Road-112002R049-COLLECTOR OFFICE INNER RING ROAD ,	5TH MEETING PS & MC OF NSMT	29/May/2023	46	70/2023-24	14/Jun/2023	46	07/Jul/2023	07/Jul/2023	4 Months	46	100	All Works Completed. Third Party Inspection Report & Completion Report Updated.	39.54	85.95	07/Nov/2023		
83	NSMT/2022-23/112/ROAD/00038	Relaying of Road-112/2021/012/R/0000302-PILLAIYAYAL KALI KOIL STREET-1 , 112/2021/025/R/0000585-NEHRU BAZAAR ,	G.O.(D)No.234-3	28/Apr/2023	69	29/2023-24	03/May/2023	69	02/Jun/2023	05/Jun/2023	4 Months	69	100	All Works completed.	62.67	90.82	05/Oct/2023		

SIVAGANGAI MUNICIPALITY

Printed Date :31-Dec-2025 09:12:36 AM

Input Parameter : Report Filter : Region; Region Name : MADURAI REGION; AS From Date : 01/Jan/2020; AS To Date : 31/Mar/2026;

Name of the Region : MADURAI / SIVAGANGAI MUNICIPALITY

84	NSMT/2022-23/112/ROAD/00037	Relaying of Road-112/2021/011/R/0000238-AMBETHKAR ST-2 , 112/2021/011/R/0000240-MAJEED ROAD-8 , 112/2021/011/R/0000260-AMBETHKAR ST , 112/2021/011/R/0000229-MAJEED BOSE LINK , 112/2021/013/R/0000314-BOSE ROAD-5 , 112/2021/026/R/0000594-COLLEGE ROAD-3 , 112/2021/026/R/0000603-DURAI SINGAM ST , 112/2021/026/R/0000606-KAKKAN PACKAM WEST , 112/2021/027/R/0000630-ILAYANGUDI ROAD EAST , 112/2021/027/R/0000650-ILAYANGUDI ROAD EAST-8 , 112/2021/027/R/0000658-ILAYANGUDI ROAD EAST-11 , 112/2021/027/R/0000	G.O.(D) No.234 - 2	28/Apr/2023	70.5	28/2023-24	03/May/2023	70.5	02/Jun/2023	05/Jun/2023	4 Months	70.5	100	All works completed.	63.28	89.76	05/Oct/2023		
85	NSMT/2022-23/112/ROAD/00036	Relaying of Road-112/2021/001/R/000011-MUTHUCHAMY NAGAR 3RD ST , 112/2021/001/R/000012-AVVAI STREET , 112/2021/001/S/000050-THIRUPPATHUR ROAD CROSS STREET , 112/2021/001/S/000051-THIRUPPATHUR ROAD CROSS STREET , 112/2021/002/R/000076-MARUTHUPANDIYAR NAGAR 3RD STREET , 112/2021/019/R/0000434-SASTHIRI ST-4 , 112/2021/009/R/0000209-SIVAN KOIL NORTH , 112/2021/009/R/0000210-SIVAN KOIL , 112/2021/004/R/0000113-SOCIETY LAYOUT MAIN , 112/2021/004/R/0000114-SOCIETY LAYOUT MAIN , 112/2021/004/R/0000116-S	G.O.(D)No.234 - 1	28/Apr/2023	68.5	27/2023-24	03/May/2023	68.5	02/Jun/2023	05/Jun/2023	4 Months	68.5	100	All works Completed.	62.55	91.31	05/Oct/2023		
Name of the Scheme : Namakku Naame Thittam																			
Name of the Municipality : SIVAGANGAI																			
86	NNT/2022-23/112/ROAD/00009	Relaying of Road-112/2021/027/R/0000621-ILAYANGUDI ROAD WEST-3 ,	817/2023/P2-2	23/Feb/2023	5.5	7/2023	24/Feb/2023	5.5	09/Mar/2023	09/Mar/2023	4 Months	5.5	100	All Works Completed and Completion Report Updated.	0	0.00	09/Jul/2023		
87	NNT/2022-23/112/ROAD/00008	Relaying of Road-112/2021/015/L/0000346-SAKLA ST , 112/2021/015/L/0000347-SAKLA ST , 112/2021/015/L/0000349-SAKLA ST , 112/2021/015/L/0000352-SAKLA ST , 112/2021/015/L/0000354-SAKLA ST , 112/2021/015/S/0000348-SAKLA ST , 112/2021/015/S/0000350-SAKLA ST , 112/2021/015/R/0000375-THAYUMANAVAR ST , 112/2021/015/S/0000376-KALAIVANAR ST ,	817/2023/P2-1	23/Feb/2023	8.7	6/2023	24/Feb/2023	8.7	09/Mar/2023	09/Mar/2023	4 Months	8.7	100	All Works Completed and Completion Report Updated.	7.77	89.30	09/Jul/2023		
88	NAMAKKU NA/2022-23/112/SL/00067	Supply, Delivery and Erection of Mini light 12m height with 6 Nos 150 watts LED fitting set at Ilayangudi road Ward No:27 in Sivaganai Municipality	27519-52/2021/P2 - 5	23/Sep/2022	4.3	24/2022-23	26/Sep/2022	4.3	18/Oct/2022	19/Oct/2022	3 Months	4.3	100	All Works Completed and Completion Report Updated.	3.79	88.21	19/Jan/2023		Date of completion 30.11.2022

SIVAGANGAI MUNICIPALITY

Printed Date :31-Dec-2025 09:12:36 AM

Input Parameter : Report Filter : Region; Region Name : MADURAI REGION; AS From Date : 01/Jan/2020; AS To Date : 31/Mar/2026;

Name of the Region : MADURAI / SIVAGANGAI MUNICIPALITY

89	NAMA/KU/2022-23/112/SL/00066	Supply, Delivery and Erection of Mini light 12m height with 6 Nos 150 watts LED fitting set at Ilayangudi road West 3rd cross street and Manamadurai road link Ward No:27 in Sivagangai Municipality	27519-52/2021/P2 - 4	23/Sep/2022	4.3	23/2022-23	26/Sep/2022	4.3	18/Oct/2022	19/Oct/2022	270 days	4.3	100	All Works completed and Completion Report Updated.	3.79	88.21	19/Jan/2023	Date of completion 30.11.2022
90	NAMA/KU/2022-23/112/SL/00065	Supply, Delivery and Erection of Mini light 12m height with 6 Nos 150 watts LED fitting set at Gandhi veethi (Thiyagi Sethuramachandran st and Thayumanavar st Link) Ward No:19 in Sivagangai Municipality	27519-52/2021/P - 3	23/Sep/2022	4.3	22/2022-23	26/Sep/2022	4.3	18/Oct/2022	19/Oct/2022	3 Months	4.3	100	All works completed and Completion Report Updated	3.86	89.77	19/Jan/2023	Date of completion 30.11.2022
91	NAMA/KU/2022-23/112/SL/00064	Supply, Delivery and Erection of Mini light 12m height with 6 Nos 150 watts LED fitting set at Madurai road near RC church Ward No:18 in Sivagangai Municipality	27519-52/2021/P2 - 2	23/Sep/2022	4.3	21/2022-23	26/Sep/2022	4.3	18/Oct/2022	19/Oct/2022	3 Months	4.3	100	All Works completed and Completion Report Updated.	3.79	88.21	19/Jan/2023	Date of completion 30.11.2022
92	NAMA/KU/2022-23/112/SL/00063	Supply, Delivery and Erection of Mini light 12m height with 6 Nos 150 watts LED fitting set at Nehru Bazaar near Palli vasal Ward No:21 in Sivagangai Municipality	27519-52/2021/P2 - 1	23/Sep/2022	4.3	20/2022-23	26/Sep/2022	4.3	18/Oct/2022	19/Oct/2022	3 Months	4.3	100	All Works Completed and completion Report Updated.	3.79	88.21	19/Jan/2023	Date of completion 30.11.2022
93	NAMA/KU/2021-22/112/PARK/00052	Improvement and Renovation works at sevalkattu oorani TS No. 190, Block: 6, ward: B	ROC NO 27519-38/2021/P2 - I - PARK - SIVAGANGAI	30/Apr/2022	31	26A/2022-2023	13/May/2022	31	21/Jun/2022	23/Jun/2022	6 Months	31	0	Work Dropped	4.9	15.82	23/Dec/2022	To be expedited
94	NAMA/KU/2021-22/112/BUILDING/00051	Construction of store Room and Kitchen at 48 Colony Middle School in Sivagangai Municipality size of the room (4.77 m x 2.77 m)	ROC NO 27519-34/2021/P2 - store Room and Kitchen - SIVAGANGAI	26/Mar/2022	5	62/2021/E1	06/Apr/2022	5	17/May/2022	20/May/2022	6 Months	5	100	All Works Completed and Completion Report Updated.	4.51	90.11	20/Nov/2022	to finish 15.10.2022
95	NNT/2022-23/112/ROAD/00028	Relaying of Road-112/2021/012/S/0000292-PILLAIVAYAL KALI KOIL STREET , 112/2021/012/S/0000307-PILLAIVAYAL KALI KOIL STREET ,	817/2023/P2-3	23/Feb/2023	17	4/21-22	24/Feb/2023	17	09/Mar/2023	09/Mar/2023	4 Months	17	100	All Works completed and Completion Report Updated.	15.14	89.07	09/Jul/2023	

Name of the Scheme : National Urban Livelihoods Mission

Name of the Municipality : SIVAGANGAI

96	NATIONAL U/2021-22/112/PURCHASE/00074	Supply and Delivery of 15 Nos of Mobile vending carts for Vegetable & Fruit Vendors, 40 Nos. of Mobile Vending carts for Food Vendors, 20 Nos. of Mobile Vending carts for Flower vendors and 23 Nos. of Mobile Vending carts for Other vendor in Sivagangai Municipality.	20789/2021/UP A1-4	21/Mar/2022	84.44	13/2021-22	12/Apr/2022	84.44	27/May/2022	31/May/2022	9 Months	84.44	100	All Works Completed and Completion Report Updated.	60	71.06	28/Feb/2023	
97	NULM/2023-24/112/BUILDING/00003	Construction of First Floor Building in the existing special shelter at Government Medical College and Hospital Premises for Male attenders in Sivagangai Municipality	6479/2023/B2	02/Feb/2024	55	201/2023-24	06/Feb/2024	55	01/Mar/2024	05/Mar/2024	9 Months	55	100	All Work Completed	34.73	42.46	05/Dec/2024	

Name of the Scheme : O&M DEFICIT GRANT FUND 24-25 (PHASE V)

Name of the Municipality : SIVAGANGAI

98	DEFGRNT/2024-25/112/UGSS/00001	Providing Under Ground Sewerage Scheme - Internal Plumbing (4000 Nos)	12079/2024/SS 2	06/Feb/2025	209	18484/2023 /DO1	14/Feb/2025	209	18/Mar/2025	20/Mar/2025	12 Months	209	5	UGSS HSC House connection work is in progress.	0	0.00	20/Mar/2026	
----	--	---	-----------------	-------------	-----	-----------------	-------------	-----	-------------	-------------	-----------	-----	---	--	---	------	-------------	--

Name of the Scheme : O&M GAP FILLING INTEREST FUND

Name of the Municipality : SIVAGANGAI

99	O&M-INT/2021-22/112/SANITATION/00006	Repair and Maintenance of Ward No:07, Udaiyar Servai Oorani Toilet in Sivagangai Municipality	19089/2021/E2-3	12/Nov/2021	2	9/2021-22	10/Dec/2021	2	17/Dec/2021	21/Dec/2021	3 Months	2	100	All Works completed and Completion Report Updated.	1.8	90.15	21/Mar/2022	
----	--	---	-----------------	-------------	---	-----------	-------------	---	-------------	-------------	----------	---	-----	--	-----	-------	-------------	--

SIVAGANGAI MUNICIPALITY

Printed Date :31-Dec-2025 09:12:36 AM

Input Parameter : Report Filter : Region; Region Name : MADURAI REGION; AS From Date : 01/Jan/2020; AS To Date : 31/Mar/2026;

Name of the Region : MADURAI / SIVAGANGAI MUNICIPALITY

100	O&M-INT/2021-22/112/SANITATION/00005	Repair and Maintenance of Ward No:05, Gandhi Veethi Toilet in Sivagangai Municipality	19089/2021/E2-2	12/Nov/2021	2.5	8/2021-22	10/Dec/2021	2.5	17/Dec/2021	21/Dec/2021	3 Months	2.5	100	All Works completed and Completion Report Updated.	2.25	90.16	21/Mar/2022		
101	O&M-INT/2021-22/112/SANITATION/00004	Repair and Maintenance of Ward No:03, Fire Station Opposite Toilet in Sivagangai Municipality	19089/2021/E2-1	12/Jan/2021	2	7/2021-22	10/Dec/2021	2	17/Dec/2021	21/Dec/2021	3 Months	2	100	All Works Completed and Completion report Updated.	1.8	90.20	21/Mar/2022		

Name of the Scheme : Others

Name of the Municipality : SIVAGANGAI

102	OTHER/2023-24/112/BUILDING/00009	Construction of Additional Building at District Library building premises in Sivagangai Municipality	1572/2023/B2	20/Sep/2024	22	03/2024-25	25/Oct/2024	22	21/Nov/2024	22/Nov/2024	9 Months	22	100	All Works Completed.	17.91	81.39	22/Aug/2025		
-----	--	--	--------------	-------------	----	------------	-------------	----	-------------	-------------	----------	----	-----	----------------------	-------	-------	-------------	--	--

Name of the Scheme : SBM

Name of the Municipality : SIVAGANGAI

103	SWACHH BHAR/2018-19/112/SWM/00007	Remove the Legacy Waste dumped in the compost yard through Bio Mining Process at Sundara nadappu villaga (SBM - SHPC - VII)	SBM-22866/P3/2018	23/Aug/2018	224	18281/2018/DO2 - 1	05/Sep/2018	224	01/Nov/2018	01/Nov/2018	12 Months	224	100	All Works completed and Completion Report Updated.	167.09	74.59	01/Nov/2019		...
-----	---	---	-------------------	-------------	-----	--------------------	-------------	-----	-------------	-------------	-----------	-----	-----	--	--------	-------	-------------	--	-----

Name of the Scheme : SBM 2.0

Name of the Municipality : SIVAGANGAI

104	SWACHH BHA/2022-23/112/SWM/00001	Construction of Material Recovery Facilities Centre at Ward No:08 Near Kalavasal MCC in Sivagangai Municipality	6348/2022/B2	23/Dec/2022	43	111/2022-23	23/Dec/2022	43	31/Jan/2023	03/Feb/2023	6 Months	43	100	All Works completed and Completion Report Updated.	37.33	86.81	03/Aug/2023		
105	SWACHH BHA/2021-22/112/SANITATION/00058	Construction of Community Toilet at W.No:25 Akilandapuram in Sivagangai Municipality	5990/2022/SBM 2.0	11/Apr/2022	24.96	2126/2022/B2	13/May/2022	24.96	20/Jun/2022	22/Jun/2022	6 Months	24.96	100	All Works completed and Completion Report Updated.	6.35	25.44	22/Dec/2022		...
106	SWACHH BHA/2021-22/112/SANITATION/00057	Construction of Public Toilet at Bus Stand Opposite in Sivagangai Municipality	5990/2022/SBM 2.0 -PT	11/Apr/2022	36.28	2126/2022/B2	13/May/2022	36.28	13/Jun/2022	15/Jun/2022	4 Months	36.28	100	All Works Completed and Completion Report Updated.	33.39	92.03	15/Oct/2022		To be expedited
107	SBM 2.0/2024-25/112/BUILDING/00008	Repair and Maintenance works at Ward No:18 College Road Public Toilet in Sivagangai Municipality	4189-16/2024/B2	18/Oct/2024	3	16/2024-25	04/Nov/2024	3	21/Nov/2024	21/Nov/2024	3 Months	3	100	All Works Completed.	2.7	89.94	21/Feb/2025		

Name of the Scheme : SFC -SCHOOL IMPROVEMENT GRANT - INFRASTRUCTURE WORKS

Name of the Municipality : SIVAGANGAI

108	SFC-SCHOOL/2023-24/112/BUILDING/00057	CONSTRUCTION OF 2 NOS OF NEW TOILET FOR STUDENTS AT 48 COLONY MUNICIPAL MIDDLE SCHOOL	25741/2023/SS 2-2	26/Oct/2023	22.5	23/2023-24	03/Nov/2023	22.5	06/Feb/2024	13/Feb/2024	6 Months	22.5	100	All Works Completed.	17.7	78.67	13/Aug/2024		
109	SFC-SCHOOL/2023-24/112/BUILDING/00056	CONSTRUCTION OF TWO CLASS ROOM BUILDING AT 48 COLONY MUNICIPAL MIDDLE SCHOOL	25741/2023/SS 2-1	26/Oct/2023	33	22/2023-24	03/Nov/2023	33	06/Feb/2024	13/Feb/2024	6 Months	33	100	All Works Completed.	30.14	91.32	13/Aug/2024		

Name of the Scheme : SFC -SCHOOL IMPROVEMENT GRANT-O&M WORKS

Name of the Municipality : SIVAGANGAI

110	SFCOANDM/2023-24/112/BUILDING/00055	Maintenance and Repair works of Old Building at Kottaimoolai Municipal School	25739/2023/SS 2	26/Oct/2023	43.2	21/2023-24	03/Nov/2023	11.5	06/Feb/2024	13/Feb/2024	9 Months	11.5	100	all works Completed and Completion Report Updated.	0	0.00	13/Nov/2024		
111	SFCOANDM/2023-24/112/BUILDING/00054	Maintenance and Repair works of Old Building at Municipal Muslim School	25739/2023/SS 2	26/Oct/2023	43.2	20/2023-24	03/Nov/2023	9.7	13/Feb/2024	14/Feb/2024	9 Months	9.7	100	All Works Completed and Completion Report Updated.	8.86	91.30	14/Nov/2024		
112	SFCOANDM/2023-24/112/BUILDING/00053	Maintenance and Repair works of Old Building at 48 Colony Municipal Middle School	25739/2023/SS 2	26/Oct/2023	43.2	125/2023-24	04/Nov/2023	22	06/Feb/2024	13/Feb/2024	9 Months	22	100	All Works Completed and Completion Report Updated	13.23	60.15	13/Nov/2024		

Name of the Scheme : SFC-School Improvement Grant - Capital Works

Name of the Municipality : SIVAGANGAI

SIVAGANGAI MUNICIPALITY

Printed Date :31-Dec-2025 09:12:36 AM

Input Parameter : Report Filter : Region; Region Name : MADURAI REGION; AS From Date : 01/Jan/2020; AS To Date : 31/Mar/2026;

Name of the Region : MADURAI / SIVAGANGAI MUNICIPALITY

113	SFC-SG/2025-26/112/BUILDING/00007	Construction of Anganvadi centre at Ward No:25 Kakkam Pakkam West, Akilandapuram in Sivagangai Municipality	9732/2025/SS2-3	02/May/2025	17.5	11/2025-26	07/May/2025	17.5	01/Jul/2025	21/Jul/2025	4 Months	17.5	70	Plastering work is in progress.	6.38	37.14	21/Nov/2025		
114	SFC-SG/2025-26/112/BUILDING/00006	Construction of Anganvadi centre at Ward no:18 Bharathi Nagar in Sivagangai Municipality	9732/2025/SS2-2	02/May/2025	17.5	10/2025-26	07/May/2025	17.5	27/Jun/2025	18/Jul/2025	4 Months	17.5	70	Plastering work completed. Electrical work is in progress.	9.48	54.19	18/Nov/2025		
115	SFC-SG/2025-26/112/BUILDING/00005	Construction of Anganvadi centre at Ward No:06 Perumal Koil street in Sivagangai Municipality	9732/2025/SS2-1	02/May/2025	17.5	09/2025-26	07/May/2025	17.5	01/Jul/2025	21/Jul/2025	4 Months	17.5	70	Plastering work is in progress.	7.14	41.58	21/Nov/2025		

Name of the Scheme : State Urban Infrastructure Development Fund

Name of the Municipality : SIVAGANGAI

116	STATE URBA/2022-23/112/SL/00068	Conversion of Street Lights into Energy efficient LED Lights - 2056 Nos. in Sivagangai Municipality	Roc.No.30298/2022/WB	04/Nov/2022	226.52	Roc.No.001/2022/Do1	12/Nov/2022	226.52	16/Feb/2023	17/Feb/2023	18 Months	226.52	95	All light fixing work completed and CCMC to be fixed	179.9	79.42	17/Aug/2024		
-----	---	---	----------------------	-------------	--------	---------------------	-------------	--------	-------------	-------------	-----------	--------	----	--	-------	-------	-------------	--	--

Name of the Scheme : TURIP

Name of the Municipality : SIVAGANGAI

117	TURIP/2025-26/112/ROAD/00015	Relaying of Road-CC Road and Paver Block112001S007-MELUR ROAD 7TH STREET , 112001R027-MELUR ROAD 7TH STREET , 112006L001-GOKALE HALL-1 , 112018S100-PUGALENDIAR ST , 112019S109-MEENAKSHI NAGAR EXTENSION , 112019S120-MEENAKSHI NAGAR EXTENSION , 112020R324-MADURAI ROAD-11TH STREET , 112018R261-RAJAJI ST , 112011L005-MAJEED ROAD-11 , 112011R177-MAJEED ROAD-4 , 112011S065-MAJEED ROAD-10 , 112013R224-BOSE ROAD-8 , 112020R300-MADURAI ROAD-1ST STREET ,	9730/2025/SS1-6	30/May/2025	77.5	50/2025-26	30/May/2025	77.5	08/Jul/2025	15/Jul/2025	6 Months	77.5	60	8No of Road Completed and Balance Road Work is in Progress	17.97	23.19	15/Jan/2026		
118	TURIP/2025-26/112/ROAD/00014	Relaying of Road-Paver Block Road112019L051-BUNGALOW ST , 112019S101-PALLI ST , 112017R258-THALAIVAR CHINNASAMY ST , 112017L046-THALAIVAR CHINNASAMY ST , 112010L004-RAJACHATHIRA CROSS STREET , 112013R227-KAMBAR ST , 112013L014-BOSE ROAD-1 , 112013L015-BOSE ROAD-2 , 112010S061-KANNAGI ST , 112019S103-DHARMAR KOIL ST , 112022R331-KALAIMAGAL ST , 112022L064-JAIHIND ST , 112014S081-NOORJAHAN ST , 112023R333-THIRUNAVUKARASU ST , 112027S168-ILAYANGUDI ROAD EAST-16 , 112020R312-MADURAI ROAD-8TH STREET	9730/2025/SS1-7	30/May/2025	42.5	49/2025-26	30/May/2025	42.5	07/Jul/2025	22/Jul/2025	6 Months	42.5	90	15 No of Road Completed and Balance Road Work is in Progress.	9.82	23.10	22/Jan/2026		
119	TURIP/2025-26/112/ROAD/00013	Relaying of Road-CC Road and Paver Block112015L029-SEETHAKADI ST , 112015L019-SAKLA ST , 112021L058-ARAVINDAR ST , 112021S129-ARAVINDAR ST , 112014R240-PALAKADAI LANE , 112012R217-PILLAI VAYAL KALI KOIL STREET , 112012S071-THONDI ROAD-9 , 112026L081-COLLEGE ROAD-4 , 112027R384-ILAYANGUDI ROAD EAST-1 , 112027R385-ILAYANGUDI ROAD EAST-2 , 112027R397-ILAYANGUDI ROAD EAST-9 , 112027R398-ILAYANGUDI ROAD EAST-9 ,	9730/2025/SS1-5	30/May/2025	38.5	14/2025-26	30/May/2025	38.5	08/Jul/2025	15/Jul/2025	6 Months	38.5	55	6 No of Road completed and Balance Road work is in Progress	19.25	49.99	15/Jan/2026		

SIVAGANGAI MUNICIPALITY

Printed Date :31-Dec-2025 09:12:36 AM

Input Parameter : Report Filter : Region; Region Name : MADURAI REGION; AS From Date : 01/Jan/2020; AS To Date : 31/Mar/2026;

Name of the Region : MADURAI / SIVAGANGAI MUNICIPALITY

120	TURIP/2025-26/112/ROAD/00012	Relaying of Road-Bituminous Road112001R031-THIRUPATHUR ROAD 1ST STREET , 112002R058-MARUTHUPANDIYAR NAGAR RTO OFFICE ROAD , 112002S029-HOUSING BOARD C BLOCK , 112002S030-HOUSING BOARD C BLOCK , 112002S031-HOUSING BOARD C BLOCK , 112004R097-CIBIYAN LAYOUT I STREET , 112004R075-SOCIETY LAYOUT I STREET , 112004R070-SOCIETY LAYOUT I STREET , 112019S118-MEENAKSHI NAGAR EXTENSION , 112019S110-MEENAKSHI NAGAR EXTENSION , 112020R302-BARATHY ST-3RD STREET ,	9730/2025/SS1-4	30/May/2025	34	13/2025-26	30/May/2025	34	08/Jul/2025	14/Jul/2025	6 Months	34	100	All Works Completed.	27.31	80.32	14/Jan/2026		
121	TURIP/2025-26/112/ROAD/00004	Relaying of Road-Paver Block Road112020R314-MADURAI ROAD-7TH STREET , 112019R270-PALLI ST , 112017S094-APPAR ST , 112017R257-MOHAN KUMARAMANGALAM ST , 112016L042-RAJENDRA ST , 112015L038-ASIRIYAR SOMASUNDARAM ST , 112022R330-VENGATACHALAM ST , 112027R389-ILAYANGUDI ROAD EAST ,	9730/2025/SS1-3	02/Apr/2025	40.9	9/2025-26	04/Apr/2025	40.9	07/Jul/2025	15/Jul/2025	6 Months	40.9	80	7 No of Road Completed and Balance Road Work is in Progress.	6.74	16.49	15/Jan/2026		
122	TURIP/2025-26/112/ROAD/00003	Relaying of Road-CC Road and Paver Block112005R109-PAGANERI MADATHU LANE , 112006L003-RANI AMMAIYAR ST , 112019S104-TAGORE ST , 112011S063-MAJEED ROAD-11 , 112011L008-MAJEED ROAD-3 , 112012R219-PILLAIYAYAL KALI KOIL STREET , 112012R199-VELUNATCHIAR ST , 112026S155-KAKKAN PACKAM EAST , 112001R016-MELUR ROAD 2ND STREET , 112018L049-KAMATCHI AMMAN KOIL ST , 112019S109-MEENAKSHI NAGAR EXTENSION , 112015S181-AMBETHKAR ST , 112012R184-THONDI ROAD-6 ,	9730/2025/SS1-2	02/Apr/2025	74.5	8/2025-26	04/Apr/2025	74.5	02/Jun/2025	02/Jun/2025	4 Months	74.5	70	10 No of Road Completed and Balance Road Work is in Progress	14.61	19.61	02/Oct/2025		
123	TURIP/2025-26/112/ROAD/00002	Relaying of Road-Bituminous Road112006R116-LAKSHMANAN ST , 112002S025-HOUSING BOARD C BLOCK , 112002S026-HOUSING BOARD C BLOCK , 112006S055-RAJASEKARAN ST , 112009R144-SIVAN KOIL WEST , 112009R145-SIVAN KOIL WEST , 112009R143-SIVAN KOIL SOUTH ST , 112003S037-HOUSING BOARD-E , 112004R085-KRISHNAN LAYOUT MAIN , 112004R082-KRISHNAN LAYOUT MAIN , 112013R221-BOSE ROAD-3 , 112021R326-NELMANDI ST , 112027R393-ILAYANGUDI ROADEAST-6 , 112027R395-ILAYANGUDI ROAD EAST-7 , 112027R382-ILAYANGUDI ROAD WEST-6	9730/2025/SS1-1	02/Apr/2025	64.5	7/2025-26	04/Apr/2025	64.5	02/Jun/2025	02/Jun/2025	4 Months	64.5	100	All Works Completed.	51.81	80.32	02/Oct/2025		

SIVAGANGAI MUNICIPALITY

Printed Date :31-Dec-2025 09:12:36 AM

Input Parameter : Report Filter : Region; Region Name : MADURAI REGION; AS From Date : 01/Jan/2020; AS To Date : 31/Mar/2026;

Name of the Region : MADURAI / SIVAGANGAI MUNICIPALITY

124	TURIP/2021-22/112/ROAD/00014	Providing BT Surface at Ward No:18 in Velayuthasamykoil street (112018R259), Ward No:19 in Meenakshi Nagar Extension (112019R280), Meenakshi Nagar Extension (112019R281), Meenakshi Nagar Extension (112019R283), Ward No:26 College Road 3rd cross street (112026R366), Ward No:27 Ilayangudi Road East 18th cross street (112027R411), Ilayangudi Road East 11th cross street (112027R405) and Providing cement concrete Paver Block Road Ward No:27 Ilayangudi Road West 4th cross street (112027R380), Ilayan	TURIP-24886/2021/E1/-28	19/Nov/2021	225	28620/2021/DO1/SVG	20/Nov/2021	106.5	23/Dec/2021	23/Dec/2021	6 Months	97.92	100	ALL WORKS COMPLETED.	95.76	42.97	23/Jun/2022		
125	TURIP/2021-22/112/ROAD/00013	Providing cement concrete Paver Block Road at Ward No:01 in CB Colony 1st Street (112001S015), CB Colony 2nd Street (112001S016), CB Colony 3rd Street (112001S017), CB Colony 4th Street (112001S018), Thirupathur road cross street (112001S013), Thirupathur road cross street (112001S012), Thondi Road 5th cross street (112012R181) and Providing BT Surface at Ward No:04 in Society Layout 3rd street (112004R078), Krishna Layout Main (112004R083), Society Layout 1st cross street (112004R075),Ward No	TURIP-24886/2021/E1/-28	19/Nov/2021	225	28620/2021/DO1/SVG	20/Nov/2021	118.5	23/Dec/2021	23/Dec/2021	6 Months	109.54	100	ALL WORKS COMPLETED.	114.11	37.97	23/Jun/2022		
126	TURIP/2020-21/112/ROAD/00011	Providing BTsurface at Ward no.03 in collector office ring road (SP CID office to puthur link road)& maruthupandiyar nagar A block road ,ward no.04 in society layout & majeeth road ist cross street and ward no.12 in thondi RRoad cross street in sivagangai municipality	TURIP-17349/2019/E3	14/Jul/2020	200	25039/2019/DO-2 - 1	23/Jul/2020	100	19/Oct/2020	19/Oct/2020	6 Months	100	100	All works completed and Completion Report Updated.	91.22	91.22	19/Apr/2021		

Name of the Scheme : UGD-Internal Plumbing

Name of the Municipality : SIVAGANGAI

127	UGD-INTERN/2018-19/112/UGSS/00008	Providing Internal House Service Connections for Under Ground Drainage Scheme for 11000 Numbers in Sivagangai Municipality	UIDSSMT-12015/2018/UGS-1	17/May/2018	765	18281/2018-1	31/May/2018	560	27/Sep/2018	07/Mar/2019	540 days	560	0	Work Dropped	264.64	47.26	07/Mar/2020		To be expedited
128	UGD-INTERN/2018-19/112/UGSS/00009	Providing internal house service for Under ground Drainage Scheme for 4000 Numbers in sivagangai municipality(UIDSSMT 2018-19)	UIDSSMT-12015/2018/UGS-1	17/May/2018	765	18281/2018-2	31/May/2018	205	27/Sep/2018	07/Mar/2019	12 Months	205	100	All works Completed.	186.94	91.19	07/Mar/2020		To be expedited

Name of the Scheme : WS Internal Plumbing

Name of the Municipality : SIVAGANGAI

129	WS-INTERNA/2018-19/112/WS/00010	Providing internal plumbing for Houses connection in sivagangai municipality (8589 connection) UIDSSMT 2018-19	UIDSSMT-RF-13277/2018/WS1	19/Jun/2018	305	TUFIDCO/URF18-19-33/ULBS/AM/M/2018-1	03/Dec/2018	305	07/Mar/2019	07/Mar/2019	540 Days	305	0	Work Dropped	23.08	7.57	28/Aug/2020		
-----	---	--	---------------------------	-------------	-----	--------------------------------------	-------------	-----	-------------	-------------	----------	-----	---	--------------	-------	------	-------------	--	--