

NAME OF THE SCHEME Under Ground Sewerage System Under JNNURM
Name of the Region Chengalpattu
Name of the Municipality Tambaram

S.No	Name of the Work	Rs. In Lakhs		Funding Pattern					Date of A.S.	Date of T.S.	Date of Tender	Date of Work order	Probable Date of completion	Financial Progress		No. of Works UC & CR sent	Stages
		Estimate Cost	Allotment	Grant (40%)	Loan (Interest Free Loan 10%)	ULB (25%)	Others (25%)MIDF Loan	Total						Expenditure	Balance to be spent		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Under Ground Sewerage system Under JNNURM In Tambaram Municipality	16096.60	16096.60	6438.64	1609.66	4024.15	4024.15	16096.60	G.O.(Ms) No.80, Dated. 28.05.09	-		30.09.2009 (Package-I) 25.03.10(Package II)	10.12.2011 & 18.05.2012	1333.60	14763.00	-	Package I - Progress(East Tambaram) Collection system pipe line 27.440 km, MH 1874 completed Package II - Progress(West Tambaram) Colelction system pipe line 7.788 km MH 1223 Nos completed Package III - STP 30 mld capacity tender received on 11.08.2010 and under evaluation.

Note:-

- 1 **Funds received from TUFIDCO** Rs.1006.00 Lakhs
- 2 **Funds disbursed to CMWSSB**
 - Consultancy Charges Rs. 133.00 Lakhs
 - Project Expenditure Rs. 1333.60 Lakhs