

**TIRUVALLUR MUNICIPALITY SCHEME WORK PROGRESS STATUS AS ON 29-07-2023**

S.No	Project ID	Name of Work	Present Stage	Allotted Amount	Agreement Value	Physical Progress in %	Financial Progress in %	Payment Made in lakhs	Work Order/ Agreement Date / Period	Target Date/ Probable Date of completion
<b>Scheme Name : 15th CFC</b>										
1	<a href="#">15th CFC/2022-23/014/OTHERS/00054</a>	Providing Green Space Development at Ekkadu Compost Yard in Ward.no.4 inTiruvallur Municipality	Fund utilities for 15th CFC interest Fund 2021 - 2022	85000	85000	0	0	0.85	19/Sep/2022 19/Sep/2022 15 Days	04/Oct/2022
2	<a href="#">15th CFC/2021-22/014/WSIS/00021</a>	Providing Pumping main 100mm & 150 mm valve fixing work at Jaya Nagar OHT and Rajammal Devi Park Sump	Completed	100000	100000	100	100	1	31/Mar/2022 31/Mar/2022 2 Months	31/May/2022
3	<a href="#">15thCFC/2022-23/014/ROAD/00014</a>	Relaying of Road-014/2022/022/S/0000545-BEGAN ST,RAJAJIPURAM ,	Completed	420000	420000	100	0	0	19/Apr/2023 19/Apr/2023 30 Days	19/May/2023
4	<a href="#">15th CFC/2021-22/014/WS/00025</a>	Supply and erection of main incoming 0.415 KV LT panel boards for Velliyur Head works	COMPLETED	500000	500000	100	99.57	4.98	31/Mar/2022 31/Mar/2022 2 Months	31/May/2022
5	<a href="#">15thCFC/2022-23/014/ROAD/00016</a>	Relaying of Road-014/2022/022/S/0000546-JANSIRANI ST,RAJAJIPURAM ,	Completed	500000	500000	100	0	0	19/Apr/2023 19/Apr/2023 30 Days	19/May/2023
6	<a href="#">15thCFC/2022-23/014/ROAD/00012</a>	Relaying of Road-014/2022/019/R/0000320-A.S.P. Nagar ,	Completed	750000	750000	100	100	7.5	19/Apr/2023 19/Apr/2023 30 Days	19/May/2023

7	<a href="#">15thCFC/2022-23/014/ROAD/00015</a>	Relaying of Road-014/2022/023/S/0000198-kaalanchar 2nd street ,	Material Collected.	830000	830000	0	0	0	19/Apr/2023 19/Apr/2023 30 Days	19/May/2023
8	<a href="#">15th CFC/2021-22/014/UGSS/00024</a>	Procurement of 25 HP Non Clog Type sewerage submersible Motor at Padmavathi Nagar Pumping Station	Completed	900000	900000	100	1.44	9	31/Mar/2022 31/Mar/2022 2 Months	31/May/2022
9	<a href="#">15th CFC/2021-22/014/PURCHASE/00004</a>	Procurement of 100 Hp Turbine motor and starter @ Velliyur Head works	Completed	1000000	1000000	100	100	10	25/Jan/2022 25/Jan/2022 3 Months	25/Apr/2022
10	<a href="#">15th CFC/2021-22/014/SWM/00022</a>	Construction of BOV shed at Back side of Municipal Office	Completed	1000000	1000000	100	100	10	31/Mar/2022 31/Mar/2022 2 Months	31/May/2022
11	<a href="#">15thCFC/2022-23/014/ROAD/00011</a>	Relaying of Road-014/2022/018/R/0000345-Jay Nagar ,	Completed	1000000	1000000	100	100	10	19/Apr/2023 19/Apr/2023 30 Days	19/May/2023
12	<a href="#">15thCFC/2022-23/014/ROAD/00010</a>	Relaying of Road-014/2022/005/R/0000399-VIGNESWAR NAGAR,IKKADUROAD ,	Completed	1100000	1100000	100	0	0	19/Apr/2023 19/Apr/2023 30 Days	19/May/2023
13	<a href="#">15th CFC/2021-22/014/UGSS/00023</a>	Procurement of 60 HP non clog type sewerage submersible Motor at Municipal Office Back side Pumping Station	Completed	1400000	1400000	100	1.04	14	31/Mar/2022 31/Mar/2022 2 Months	31/May/2022

14	<a href="#">15th CFC/2021-22/014/WS/00003</a>	Laying of Pipe line and connect the New Borewell No 4 @ Velliyur Head works	Completed	1500000	1500000	100	4.49	15	31/Mar/2022 31/Mar/2022 3 Months	30/Jun/2022
15	<a href="#">15th CFC/2021-22/014/WS/00005</a>	Replacement of damaged Existing Pumping main line 500mm dia DI Pipe @ Velliyur Head works	Completed	1700000	1700000	100	11.83	17	31/Mar/2022 31/Mar/2022 3 Months	30/Jun/2022
16	<a href="#">15thCFC/2022-23/014/ROAD/00013</a>	Relaying of Road-014/2022/022/R/0000525-HARERAM NAGAR ,RAJAJIPURAM ,	Work Completed	1700000	1700000	100	46.34	7.88	19/Apr/2023 19/Apr/2023 30 Days	19/May/2023
17	<a href="#">15th CFC/2021-22/014/SL/00066</a>	Providing street lights in the omitted /added area and maintain the Street light system in Tiruvallur Municipality	Third Party inspection Amount Paid on 19.05.2023	2779000	0	0	0	0	06/Feb/2023 06/Feb/2023 3 Months	06/May/2023
18	<a href="#">15thCFC/2022-23/014/PURCHASE/00018</a>	Supply and Delivery of Battery Operated E - Push Cart 22 Nos for Tiruvallur Municipality Under 15th CFC - 2022 - 23	9 Nos of BOV Received.	4400000	0	40	0	0	08/May/2023  0	
19	<a href="#">15th CFC/2021-22/014/PURCHASE/00006</a>	Purchase of Jet Rodding vehicle	COMPLETED	4900000	4900000	100	100	49	25/Jan/2022 25/Jan/2022 3 Months	25/Apr/2022

20	<a href="#">15thCFC/2022-23/014/PURCHASE/00019</a>	Supply and Delivery of light Commercial Vehicle 7 Nos ( With Tipping Arrangements) Tiruvallur Municipality	Supply Order Issued On 15.05.2023	5110000	0	0	0	0	08/May/2023	0
----	--	--	-----------------------------------	---------	---	---	---	---	-------------	---

**Scheme Name : 15thCFC-Health**

21	<a href="#">15th CFC/2021-22/014/BUILDING/00037</a>	UPHC Thiruvallur - Building- 1 No.	Completed	2500000	2500000	100	100	25	25/Jan/2022 25/Jan/2022 6 Months	25/Jul/2022
----	---	------------------------------------	-----------	---------	---------	-----	-----	----	--	-------------

**Scheme Name : AMRUT 2.O**

22	<a href="#">AMRUT 2.O/2022-23/014/WB/00004</a>	Water bodies at Kamarajapuram Kulam Ward No. 23, TS No. 492/1 in Tiruvallur Municipality	Bund Formation Work in Progress	2600000	2600000	40	0	0	13/Mar/2023 13/Mar/2023 6 Months	
23	<a href="#">AMRUT 2.O/2022-23/014/PARK/00057</a>	Development works to ASP Nagar Park in Ward Number.13, Survey No:579/2 in Tiruvallur Municipality.	Completed	3375000	3375000	100	0	21.56	04/Nov/2022 07/Nov/2022 3 Months	08/Feb/2023

**Scheme Name : CGF**

24	<a href="#">CGF/2021-22/014/UGSS/00058</a>	Rewamping of the Existing STP, Laying of CI pipe line for the length of 4.2 km to discharge down stream of the Putlur Check dam, Constructed wet land treatment and riparian Vegetative from under UGSS in Tiruvallur Municipality.	Dewatering and Gravel Filling Work in Progress	95394000	0	16	0	0	09/Feb/2023	0
----	--	---	--	----------	---	----	---	---	-------------	---

**Scheme Name : CMBFS-COMMON KITCHEN**

25	<a href="#">GENERAL/2022-23/014/BUILDING/00017</a>	Construction of Common Kitchen at Mohamad Ali Street Municipal School Campus in Tiruvallur Municipality.	Completed	2700000	2700000	100	100	27	13/Apr/2023 13/Apr/2023 1 Months	13/May/2023
----	--	--	-----------	---------	---------	-----	-----	----	--	-------------

**Scheme Name : Dormant Account and Interest Fund**

26	<a href="#">DORM/2023-24/014/ROAD/00023</a>	Formation of New Road-014012S74-KSR Nagar 1st Cross Street , 014012S75-KSR Nagar 2nd Cross Street , 014012S76-KSR Nagar 3rd Cross Street , 014004R544-Gandhi Nagar 3rd Cross Street , 014004R546-C.O Nagar , 014016R553-Gandhipuram 1st Street , 014016R564-IRN Nagar Gandhipuram Junction , 014016R565-LIC Backside , 014013R570-ASP Avenue , 014003R572-J.L Nagar 2rd Street , 014014R584-AHIMSA NAGAR LINK GANAPATHI NAGAR , 014018R573-Nikethan School Ganapathy Nagar Junction ,	Letter of Acceptance Issued on 14.07.2023	10000000	0	0	0	0	0	0
----	---	---	---	----------	---	---	---	---	---	---

**Scheme Name : I & A**

27	<a href="#">I &amp; A/2022-23/014/TW013/00005</a>	Construction of New Bus Stand	Bore well Work Completed and piling Work for Bus finger-1 Work in Progress.	3.3E+08	324811998	5	0	0	03/May/2023 01/Jun/2023 18 Months	01/Dec/2024
----	---	-------------------------------	---	---------	-----------	---	---	---	---	-------------

**Scheme Name : Kalaignar Nagarpura Mempatu Thittam**

28	<a href="#">Kalaignar /2022-23/014/PARK/00061</a>	Park at Vaishnavi Nagar Ward No. D Block 4, TS No. 684/1 in Tiruvallur Municipality	Completed	3000000	3000000	100	90	27	01/Dec/2022 01/Dec/2022 3 Months	01/Mar/2023
29	<a href="#">Kalaignar /2022-23/014/PARK/00060</a>	Park at Varatharaja Nagar ward no. D Block 4, TS No. 884/1, 884/2, 885/1 in Tiruvallur Municipality	Completed	3200000	3200000	100	81.16	25.97	01/Dec/2022 01/Dec/2022 3 Months	01/Mar/2023

30	<a href="#">Kalaigñar /2022-23/014/BUILDING/0045</a>	Modernization of LPG Crematorium at Ekkadu Ward No. 5, Survey No. 202, 203	Completed	4250000	4250000	100	98.3	41.78	05/Aug/2022 05/Aug/2022 3 Months	05/Nov/2022
31	<a href="#">KNMT/2023-24/014/ROAD/0002</a>	Relaying of Road-014001R362-Anandan Garden Main Road , 014002R525-MUTHAZHAGU NAGAR , 014002R359-Jawagar Nagar Annex , 014002R527-JAWAHAR NAGAR , 014002R526-KARPAGA VINAYAGAR NAGAR , 014012R361-KSR Nagar Main Road , 014018R528-RAJIV GANDHI NAGAR,RAJAJIPURAM ,	Sectioning Work in Progress	15500000	15500000	5	0	0	06/Jul/2023 06/Jul/2023 3 Months	06/Oct/2023
32	<a href="#">Kalaigñar /2021-22/014/BUILDING/0020</a>	Construction of Knowledge centre and Study Centre in Tiruvallur Municipality	Building Work Completed, Furniture are Received.	19700000	19700000	92	0	153.17	06/Apr/2022 06/Apr/2022 9 Months	06/Jan/2023

**Scheme Name : MLA Fund**

33	<a href="#">MLA Fund/2020-21/014/BUILDING/0014</a>	Construction Public Gents Toilet @ NGO Colony Park, 22nd Ward in Tiruvallur Municipality	Completed	600000	600000	100	100	6	01/Oct/2021 01/Oct/2021 90 Days	30/Dec/2021
34	<a href="#">MLA Fund/2020-21/014/BUILDING/0018</a>	Construction of Public Ladies Toilet @ NGO Colony Park, 22nd Ward in Tiruvallur Municipality	Completed	600000	600000	100	100	6	01/Oct/2021 01/Oct/2021 90 Days	30/Dec/2021

35	<a href="#">MLA Fund/2019-20/014/BUILDING/00026</a>	Construction of Compound wall at NGO Colony Primary Municipal School in ward.no. 22	Work Completed	800000	800000	0	0	8	04/Dec/2020 04/Dec/2020 3 Months	04/Mar/2021
36	<a href="#">MLA Fund/2021-22/014/BUILDING/00051</a>	Additional work interial and outer Decoration work for LED Light fitting, CCTV Camera & Wifi facilities at Existing Bus Shelter Near Thaluk Office	Completed	1000000	1000000	100	0	10	21/Oct/2022 21/Oct/2022 3 Months	21/Jan/2023
37	<a href="#">MLA Fund/2021-22/014/SL/00053</a>	Replacement of Existing CFL and Sodium Vapour Light Fitting convection of 120Watts LED light fitting at C.V Salai to periyakuppam Bridge End	Completed	3000000	3000000	100	0	9.99	21/Oct/2022 21/Oct/2022 3 Months	21/Jan/2023

**Scheme Name : MP Fund**

38	<a href="#">MP Fund/2019-20/014/SL/00013</a>	Providing High Mast light (9mtr 6 Nos 100W LED) @ Panagal street, Kulakari End Road in Tiruvallur Municipality	Completed	400000	400000	100	0	3.15	04/Dec/2020 04/Dec/2020 1 Months	04/Jan/2021
----	--	--	-----------	--------	--------	-----	---	------	--	-------------

**Scheme Name : Nagarpura Salai Mempattu Thittam**

39	<a href="#">NSMT/2022-23/014/ROAD/00021</a>	Relaying of Road-014/2022/018/R/0000347-JAYANAGAR MAIN ROAD , 014/2022/021/R/0000500-GANDHIPURAM , 014/2022/021/R/0000496-GANDHIPURAM , 014/2022/021/S/0000493-Thevaram Road , 014/2022/022/R/0000574-Thomoorar Nagar Kumaran Street , 014/2022/011/S/0000166-MOSQUE STREET	Out of 6 Roads 5 Roads are Completed, Balance 1 Roads are Work in Progress	5400000	0	80	0	0	18/May/2023 09/May/2023 0	
----	---	---	--	---------	---	----	---	---	---------------------------------	--

40	<a href="#">NSMT/2022-23/014/ROAD/00020</a>	Relaying of Road-014/2022/002/R/0000760-NETHAJI SALAI , 014/2022/003/R/0000425-THALANKANCHERI ROAD V.S.NAGAR , 014/2022/007/R/0000369-PERUMAL STREET , 014/2022/008/R/0000368-BAZAR STREET , 014/2022/018/R/0000178-SAMARIYAS NAGAR , 014/2022/019/R/0000307-PUNGATHUR , 014/2022/022/R/0000549-Thomoorar Nagar Kumaran Street , 014/2022/022/R/0000604-IOB COLONY,RAJAJIPURAM , 014/2022/022/R/0000593-GANAPATHY NAGAR,RAJAJIPURAM , 014/2022/022/R/0000585-TIRUMALAI ST,RAJAJIPURAM , 014/2022/023/R/0000685-MGR N	Out of 12 Roads 6 Roads are Completed, Balance 6 Roads are Work in Progress	13600000	0	50	0	0	18/May/2023 09/May/2023 0	
----	---	--	---	----------	---	----	---	---	---------------------------------	--

**Scheme Name : Namakku Naame Thittam**

41	<a href="#">Namakku Na/2021-22/014/UGSS/00056</a>	Providing 5Nos of New Manholes with UGSS Pipeline Connection to T.M.Soundharajan Street, V.M Nagar 60 feet Road	Completed	250000	250000	100	100	2.5	05/Aug/2022 05/Aug/2022 30 Days	04/Sep/2022
42	<a href="#">NNT/2022-23/014/UGSS/00008</a>	Providing UGSS Connection Sewer line for ASP Nagar (014013R202) Length of 105.00 m, 4 Brick Work Chambers in Ward No. 13	Completed.	272000	272000	100	100	2.72	10/Apr/2023 11/Apr/2023 1 Months	11/May/2023
43	<a href="#">NNT/2022-23/014/UGSS/00007</a>	Providing UGSS Connection Sewer line for a Length of 119.00m, 4 Brick Work Chambers in Kanagavalli Thayar Avenue and ARK Nagar Park	Completed.	350000	350000	100	100	3.5	20/Mar/2023 20/Mar/2023 30 Days	19/Apr/2023



44	<a href="#">Namakku Na/2021-22/014/SWD/00001</a>	Providing 5 Nos. of New man holes with UGSS pipe line Connection to Ahimsa Nagar Road in Ward No.14, Existing Line Road.	Completed	415000	415000	100	100	4.15	09/Dec/2022 09/Dec/2022 3 Months	09/Feb/2023
45	<a href="#">Namakku Na/2022-23/014/PARK/00050</a>	Renovation of existing paver block foot path, color washing to the Existing Compound wall and painting work existing for 4 gates at NGO colony Park	Completed	600000	600000	100	96.84	5.81	12/Sep/2022 12/Sep/2022 3 Months	12/Dec/2022
46	<a href="#">NNT/2022-23/014/CULVERT/0009</a>	Construction of Culvert to Bazaar Street (Joint of Gandhi road, Kondamapuram street, Sathya Moorythy street, Mohamme Ali street in ward nio.06 Thiruvallur Municipality.	Completed.	1050000	1050000	100	49.48	5.2	10/Apr/2023 11/Apr/2023 1 Months	11/May/2023
47	<a href="#">NNT/2022-23/014/PARK/00006</a>	Providing Green Space Development including Compound Wall, Foot path, Lighting Arrangements, Granite bench and Other Accessories in Bharathiyar Nagar Park	Footpath Laying Completed, Benches to be Erected.	2400000	2400000	80	0	0	24/Mar/2023 20/Mar/2023 4 Months	20/Jul/2023

**Scheme Name : National Urban Health Mission**

48	<a href="#">National U/2022-23/014/BUILDING/0003</a>	Construction of New Urban Primary Health Center Building at Vallalar Street in Ward No.22 in Tiruvallur Municipality	Brickwork in Progress	12000000	12000000	35	0	0	25/Jan/2023 25/Jan/2023 9 Months	25/Oct/2023
----	--	--	-----------------------	----------	----------	----	---	---	--	-------------

**Scheme Name : O&M GAP FILLING INTEREST FUND**

49	<a href="#">O&amp;M Gap Fi/2021-22/014/BUILDING/0008</a>	Repair and Maintenance works to Ekkadu Road Community Toilet Ward No.05 in Tiruvallur Municipality	Completed	400000	400000	100	88.33	3.53	03/Jan/2022 03/Jan/2022 1 Months	03/Feb/2022
----	--	--	-----------	--------	--------	-----	-------	------	--	-------------

50	<a href="#">O&amp;M Gap Fi/2021-22/014/BUILDING/0009</a>	Repair and Maintenance works to Edapalayam Community Toilet Ward No.03 in Tiruvallur Municipality	Completed	400000	400000	100	97.69	3.91	03/Jan/2022 03/Jan/2022 1 Months	03/Jan/2022 03/Jan/2022 1 Months
51	<a href="#">O&amp;M Gap Fi/2021-22/014/BUILDING/0007</a>	Repair and Maintenance works to Periyakuppam Public Toilet Ward No.26 in Tiruvallur Municipality	Completed	430000	430000	100	100	4.3	03/Jan/2022 03/Jan/2022 1 Months	03/Jan/2022 03/Jan/2022 1 Months

**Scheme Name : SRP**

52	<a href="#">SRP/2020-21/014/ROAD/00002</a>	Providing B.T. Surface to VM Nagar Annex (Kanagavalli street), KKR Gandhi Nagar main Road,IRN Back side Road,Sembaruthi salai in ward no.18,27,21,22.	Completed	15000000	15000000	100	90	135	29/Jan/2021 29/Jan/2021 3 Months	29/Jan/2021 29/Jan/2021 3 Months
----	--	---	-----------	----------	----------	-----	----	-----	--	--

**Scheme Name : State Urban Infrastructure Development Fund**

53	<a href="#">State Urba/2022-23/014/SL/00062</a>	Conversion of existing Street Light into Energy Efficient LED Light - 3511 Nos	20W - 10 nos lights Fitted on 17.07.2023	40023000	40023000	2	0	0	06/Feb/2023 06/Feb/2023 0	06/Feb/2023 06/Feb/2023 0
----	---	--	--	----------	----------	---	---	---	---------------------------------	---------------------------------

**Scheme Name : Swach Bharath Mission**

54	<a href="#">Swach Bhar/2017-18/014/SWM/00012</a>	Removal of the legacy waste of 46000 cu.m through Bio Mining process to Reclaim the existing dump yard located at compost yard works in Tiruvallur Municipality	Completed	30300000	30300000	100	31.97	295.44	31/Dec/2018 31/Dec/2018 12 Months	31/Dec/2018 31/Dec/2018 12 Months
----	--	---	-----------	----------	----------	-----	-------	--------	---	---

**Scheme Name : SWACHH BHARATH MISSION 2.0**

55	<a href="#">SBM 2.0/2022-23/014/FECAL/00024</a>	Construction of Sepatage receiving chamber - Decanting system at Sewage treatment plant at Periyakuppam in Thiruvallur Municipality	Work Order Issued on 24..07.2023	1600000	1600000	0	0	0	24/Jul/2023 24/Jul/2023 3 Months	24/Jul/2023 24/Jul/2023 3 Months
----	---	---	----------------------------------	---------	---------	---	---	---	--	--

56	<a href="#">SWACHH BHA/2022-23/014/SANITATION/00048</a>	Demolish and Reconstruction of Existing Community Toilet at Perumbakkam in Ward No.2	Completed	2750000	2750000	100	0	13.81	30/Sep/2022 30/Sep/2022 3 Months	30/Dec/2022
57	<a href="#">SWACHH BHA/2022-23/014/SANITATION/00049</a>	Demolish and Re Construction of existing Public Toilet at Thiru-Vi-Ka Bus stand in Ward No.10	Electrical and Doors Fixing Work in Progress	3128000	3128000	85	0	12.53	30/Sep/2022 30/Sep/2022 3 Months	30/Dec/2022
58	<a href="#">SWACHH BHA/2022-23/014/SWM/00002</a>	Construction of 5 TPD Material Recovery Facility at back side of Ekkadu MCC	Machinery Supply order Issued.	4300000	4300000	65	0	28	06/Feb/2023 06/Feb/2023 6 Months	06/Aug/2023

**Scheme Name : UIDSSMT Revolving Fund(TUFIDCO Loan)**

59	<a href="#">WS Interna/2018-19/014/WS/00010</a>	Providing Internal Plumbing works for Water supply House Service Connection 6432 Nos in Tiruvallur Municipality	Out of 6432 Connections, 2558 Connections given upto 17.07.2023 Balance Connection Laying Work in	23000000	23000000	42	0	46.87	29/Jul/2019 29/Jul/2019 9 Months	29/Apr/2020
60	<a href="#">UGD-Intern/2017-18/014/UGSS/00027</a>	PROVIDING INTERLINK CONNECTION BETWEEN INNER PREMISES OF RESIDENT AND CHAMBER FOR HOUSE SERVICE CONNECTION 8618 NUMBERS.	Out Of 8618 Connections, 4921 Connections Given Upto 17.07.2023 Balance Connection Laying Work In	46000000	46000000	60	0	198.61	18/Apr/2018 18/Apr/2018 1 Year	18/Apr/2019