

**15th CFC -TIED GRANT 2020-21**

**Rs. In Lakh**

Sl. No	Name of the Municipality	Year	Fund Released under 15th CFC	Name of the Work	Estimate Cost	Date of AS	Date of TS	Date of Tender	Date of W/O	Present Stage	Expenditure made so far	Balance amount
1	Usilampatti	2020-2021	54.29	Supply and Delivery of Tipper Lorry	30.00	02.02.2021	04.02.2021	23.02.2021	23.02.2021	completed	30.00	0.00
2			54.29	Supply and Delivery of Hydraulic Baling Press - 40 Tonne Close Type - 10HP Motor With Control Board	5.00	02.02.2021	04.02.2021	23.02.2021	23.02.2021	completed	0.00	5.00
3				Construction of Compound wall at MCC	9.29	02.02.2021	04.02.2021	23.02.2021	23.02.2021	completed	9.26	0.03
4				Construction of Baling Machine Shed	10.00	02.02.2021	04.02.2021	23.02.2021	23.02.2021	completed	9.91	0.09
5				Costruction of compound wall at Ward no:03 Theni Road Kalavasal Near Existing old Compost yard.	20.39	02.02.2021	31.08.2021	27.10.2021	09.11.2021	Earth Work progress	0.00	20.39
6				Supply and Delivery of 3DX JCB Vichle	33.90					awaiting for AS	0.00	33.90
<b>Total</b>			<b>108.580</b>		<b>108.580</b>						<b>49.17</b>	<b>59.41</b>